

REPORT

CITY OF WINNIPEG

SEWPCC - Detail Alternative Analysis Review and Reporting

October 2016



CONFIDENTIALITY AND © COPYRIGHT

Information in this document is to be considered the intellectual property of the City of Winnipeg in accordance with Canadian copyright law.

This report was prepared by Associated Engineering (Sask.) Ltd. for the City of Winnipeg. The material in it reflects Associated Engineering (Sask.) Ltd.'s best judgement, in the light of the information available to it, at the time of preparation. Any use which a third party makes of this report, or any reliance on or decisions to be made based on it, are the responsibility of such third parties. Associated Engineering (Sask.) Ltd. accepts no responsibility for damages, if any, suffered by any third party as a result of decisions made or actions based on this report

Executive Summary

The City of Winnipeg is upgrading the South End Water Pollution Control Centre (SEWPCC) under Environment Act Licence No. 2716 RR. The project is currently under final design, review and phases of construction, but will not be fully complete to meet the timeframes stipulated in the original Licence.

Manitoba Sustainable Development is aware of the project status and has asked the City to prepare a detailed alternative analysis report of the SEWPCC upgrade program to assist in considering a Licence alteration extending the SEWPCC upgrade project. The City engaged Associated Engineering, working collaboratively with City of Winnipeg Sewage Treatment Program (WSTP) staff and CH2M, the SEWPCC upgrade design consultant, to assist in this review as well as to recommend a revised implementation estimate.

The review began in January 2016 and included meetings with the Manitoba Clean Environment Commission and Manitoba Sustainable Development to review progress of the alternative analysis review.

Associated Engineering completed the detailed alternatives review and found no feasible alternatives to improve the schedule of the SEWPCC upgrade program. In terms of the SEWPCC Environment Act Licence, Associated Engineering recommends that the City of Winnipeg, request a Licence alteration modifying the compliance date for implementation of the biological nutrient removal upgrades on or before March 31, 2021. In regards to compliance with chemical addition, February 15, 2020 is recommended.

Table of Contents

SECTION	PAGE NO.
Executive Summary	i
Table of Contents	ii
1 Introduction	1
2 Scope of Review	2
3 SEWPCC Program Overview	3
3.1 Design and Construction	3
3.2 SEWPCC Schedule Update	4
4 Alternative Analysis Review	5
4.1 Information Gathering	5
4.2 Areas of Review	5
4.3 Schedule analysis	6
4.4 Alternatives Overview	9
4.5 Licence Compliance Date Recommendations	11
5 Recommendations	14
6 Closure	15
Appendix A – Project Baseline Schedule	
Appendix B – Alternative Options Worksheets	

1 Introduction

The City of Winnipeg (City) is upgrading the South End Sewage Treatment Plant (SEWPCC) under Environment Act Licence No. 2716 RR. The project is currently under final design, review and phases of construction, but will not be fully complete to meet the timeframes stipulated in the original Licence. The City has requested a time extension to the Licence conditions and has engaged Associated Engineering (AE) to assist in review of alternatives to accelerate completion, as well as to recommend a revised implementation estimate.

As part of the review, a series of meetings and a workshop were held with the City of Winnipeg Sewage Treatment Program (WSTP) staff, CH2M, the design consultant, and AE staff to obtain information on the upgrade program, to review alternatives and to develop implementation estimates. Meetings were also held with individuals from Manitoba Sustainable Development (formerly Manitoba Conservation and Water Stewardship) and the Clean Environment Commission (CEC) to update the progress of the alternative review study and to receive feedback.

This report outlines the alternatives reviewed and proposed Licence completions dates for interim compliance and final compliance for the SEWPCC upgrade.

2 Scope of Review

Manitoba Sustainable Development (MSD) asked the City to prepare a detailed alternative analysis report of the SEWPCC upgrade program, to assist in considering a Licence alteration extending the SEWPCC upgrade completion. The report includes:

- A review of details regarding possible alternatives to expedite the current construction schedule.
- A review of feasible alternatives to conducting activities in parallel rather than sequentially.
- Review of interim implementation options to expedite nutrient removal in advance of construction completion of the final biological nutrient removal (BNR) equipment.
- A review of a revised implementation estimate; including recommendation for accelerating, accepting, or pushing back the licence compliance date based on feasibility analysis.
- Consultation with the CEC on a quarterly basis and receiving input from the CEC on the draft alternative analysis report.


The City engaged AE to prepare the detailed alternative analysis report as per the details above. AE completed the work in collaboration with the WSTP staff and CH2M.

3 SEWPCC Program Overview

3.1 DESIGN AND CONSTRUCTION

The City is expanding and upgrading the SEWPCC to meet the requirements of the Environment Act Licence to remove nitrogen and phosphorous with a BNR process; to accommodate increasing wastewater loadings to the plant; to treat wet weather flow; to replace the existing control system; and, to maintain compliance and operation of existing works through the upgrading program. Figure 1, prepared by CH2M, summarizes the SEWPCC Upgrade / Expansion.

Figure 1: Winnipeg SEWPCC Upgrade



CH2MHILL. Winnipeg SEWPCC Upgrade/Expansion 12

Design and contract administration services are being performed by CH2M. Construction has been broken down into four separate general contracts and two equipment supply contracts to accelerate the schedule:

- Contract 1: Earthworks & Foundation
- Contract 2: High Rate Clarifier (HRC) and Grit Removal Tank Concrete
- Contract 3: Bioreactors and Secondary Clarifier Structural Concrete Works and Miscellaneous
- Contract 4: Facility Wide M&E, Substation, Chemical/Electrical Building, Headworks, Fermenters, Odor Control, Sludge Thickening, Duct Banks and Bypass and System Integration
- High Rate Clarification Equipment Contract
- Integrated Fixed-Film Activated Sludge (IFAS) Media Contract

The SEWPCC Upgrade project is large and complex. It requires upgrading a critical element of the City's existing wastewater infrastructure with new process treatment systems and controls while maintaining full treatment and compliance throughout the construction works. Brownfield projects are more complex to coordinate and execute. They require detail planning, project management and coordination with existing operations exceeding that of a greenfield project. Added to this are the challenges of the winter climate and increasing extreme event and hazards (e.g. flooding, intense rain, intense wind, etc.).

The program must therefore allow for sufficient time for detailed design, review, construction and commissioning to reduce the likelihood of construction issues and cost overruns. Accelerating the project too aggressively will increase risks and potentially create delays that affect meeting Licence timeframes as well as the quality and price of the final works.

3.2 SEWPCC SCHEDULE UPDATE

A project schedule outlining the SEWPCC design and construction activities was provided by CH2M. This schedule, dated February 24, 2016, formed the basis of the project alternative analysis review. In addition, periodic updates on key project milestones were provided throughout the study to assist in the review. As of the time of the report preparation (October 2016), the following dates and trending dates were noted:

Design

- Design and Review Completion - Trending to early 2017

Construction

- Contract 1: Earthworks & Foundation - Complete
- Contract 2: High Rate Clarifier (HRC) and Grit Removal Tank Concrete - In construction
- Contract 3: Bioreactors and Secondary Clarifier Works - In construction
- Contract 4: Facility Wide M&E, Substation, Chemical/Electrical Building, Headworks, Fermenters, Odor Control, Sludge Thickening, Duct Banks and Bypass and System Integration – Tender trending to early 2017

Equipment Supply Contracts

- High Rate Clarification Equipment Contract - Partial delivery of structural items complete. M&E equipment delivery under review.
- IFAS Media Equipment Contract - Delivery trending late 2017/ early 2018

Licence Compliance Dates

- Licence compliance with chemical addition (interim treatment) - Trending to early 2020
- Licence compliance with BNR complete - Trending to mid 2021 with additional construction activities needed to modify and repurpose existing plant facilities.

4 Alternative Analysis Review

4.1 INFORMATION GATHERING

Information related to the alternative analysis review was received through meetings and presentations with the WSTP staff and CH2M, as well from background documents and presentations forwarded by WSTP staff. Additionally, progress update meetings were held with the CEC, MSD, WSTP and AE to receive input on the review. A listing of meetings, the attendees and meeting details are noted below:

Project Initiation Meeting (January 2016): Project initiation, review of scope, schedule and verification of CH2M and WSTP staff associated with the review. Attendees: WSTP and AE.

Progress Review Meeting (February 2016): Progress update meeting with the CEC. The meeting included a presentation by AE on the SEWPCC upgrade program and alternatives analysis review scope. Attendees: CEC, MSD, WSTP and AE.

Site Tour and Information Gathering Meeting (February 2016): Site Tour of the SEWPCC facility. A meeting followed the tour featuring a presentation by CH2M on the SEWPCC upgrade and project schedule. Following the meeting an electronic copy of the project schedule was supplied to AE. Attendees: WSTP, CH2M and AE.

Alternatives Analysis Workshop (May 2016): A collaborative workshop was held to outline AE's draft alternative review findings and draft implementation estimates. The objective of the workshop was to receive feedback and verification on the information presented, identify information gaps, update the progress of work and to discuss the feasibility and risks associated with the alternatives presented. Attendees: WSTP, CH2M and AE.

Progress Review Meeting (June 2016): Progress update meeting with the CEC. The meeting included a presentation by AE on the SEWPCC upgrade program and the alternative review draft findings to date. Attendees: CEC, MSD, WSTP and AE.

4.2 AREAS OF REVIEW

The alternatives analysis review was broken down into three main areas:

1. **Schedule Analysis:** A review of the 'baseline' project schedule based on critical path, remaining activities, the total float, and schedule risk factors; a review of the schedule impacts from trending changes to the schedule; and, a review of impacts related to alternatives or options to improve the schedule.
2. **Alternative Analysis:** A review of alternatives or options to improve the schedule, including: a review of details regarding possible alternatives to expedite the current construction schedule; a review of

feasible alternatives to conducting activities in parallel rather than sequentially; and, a review of interim implementation options to expedite nutrient removal in advance of construction completion of the final BNR equipment.

3. **Licence Compliance Date Analysis:** Based on the schedule and alternatives analysis, revised implementation estimate, including compliance dates are proposed.

These areas are discussed in the following sections of the report.

4.3 SCHEDULE ANALYSIS

4.3.1 Project Schedule

An electronic copy of the project schedule in MS Project prepared by CH2M on February 24, 2016 was provided to AE for analysis related to the alternative options review. AE, with the assistance of Ritter Project Management Inc. (RPMI), analysed the schedule based on:

- A review of the critical path, total float and remaining activities.
- A review of the schedule trend impacts on the February 24, 2016 schedule.
- A review of project risk factors.
- A review of activities that may affect interim compliance and completion, including activities to conducting in parallel rather than sequentially.
- A review of the implementation estimates and Licence compliance dates.

The CH2M schedule was converted from MS Project to Primavera P6 (P6) for analysis purposes. P6 was used based on its functionality in schedule analysis and tends to be used by general contractors on large complex projects. Tasks, task numbering and task information were maintained in the conversion. This converted schedule became the baseline schedule for analysis related to the project.

Critical Path, Total Float and Remaining Activities on Baseline Schedule

Analysis began with a review of critical path, total float and remaining activities.

Critical path activities are the project tasks that must start and finish on time to ensure that the project ends on schedule. A delay in any critical path activity will extend the completion of the project, unless the project plan can be adjusted so that successor tasks finish more quickly than planned.

Float is a measure of schedule flexibility. In a critical path project schedule, starting and ending dates are listed for each activity in the project plan. If the early start date and late start date for an activity are the same, the activity is said to have zero float. Activities that have zero float must start on time to prevent the schedule from slipping. Activities can also have negative float. Negative float occurs when an imposed finish date creates a schedule that is shorter than the duration calculated to complete the activities on the critical path. A project with a total negative float is behind schedule. For the SEWPCC baseline schedule, float can only be reduced by extending task timeframes till the negative float is zero.

The schedule analysis included a review of the progressions of tasks and confirmation of the critical path. The review was largely based on professional judgement comparing AE's teams experience in construction scheduling, construction administration and wastewater process design on projects of similar scale, size and complexity with our understanding of industry best practices. Based on the analysis, the following details and observations were noted:

- Schedule critical path and the sequence of work activities were confirmed.
- Productivity rates and work hours used in developing construction task durations were consistent with best practices. Some construction tasks will require 24-hour operation for short durations which will require coordination with operations unless other means to complete the work are identified.
- The schedule was developed for project planning and implementation and is not a construction (Constructor) schedule addressing actual resources allocation, resource coordination and resource loading. A Constructors' schedule would typically be more detailed, having more activities broken down into more tasks with shorter durations allowing management of activities, resources and float throughout the project.
- A number of unaccounted project risks were identified that did not generally have allowances built into the schedule. Additional time should be considered for unaccounted project risks.
- Commissioning activities may be compressed. Additional time should be considered for commissioning activities.
- The analysis indicated that there is a negative schedule float of approximately 1.5 months (43 working days) for Contract C4 works related to providing interim compliance with chemical addition and a negative schedule float of approximately 1.0 month (37 working days) for Contract C4 works related to providing compliance with BNR removal achieved. Additional time should be considered in the schedule to reduce the negative float to zero.
- Construction activities will continue to modify and repurpose existing plant facilities after BNR removal is achieved to fully complete all required works.

Based on above analysis, a schedule allowance to reduce negative float to zero (1.5 months for interim completion and 1.0 month for compliance with BNR removal completed) is recommended.

Trending Impacts on Baseline Schedule

The baseline schedule analysis, as noted above, was based on the February 24, 2016 version of the CH2M project schedule. Since February, 2016 the project has continued with several key milestones being met (Contract C1, C2, C3). Other milestones are, however, trending later than the scheduled timeframe.

Contract C4 is the largest trending impact to the schedule. The tender issue date for Contract C4 is currently trending to early 2017, which is later than the original 2016 date due to additional time required for:

- Design and review
- Extended timeframes for tendering (more time allowed to account for the project complexity)
- Longer award timeframes and approval by Council based on the probable contract value

Where in some cases weeks were allocated for these tasks, they are requiring months due to the scale and complexity of the final C4 documents which include approximately:

- 3500 drawings (civil, structural, mechanical, process, electrical, instrumentation and controls)
- 300 pages of commissioning and contract documents

Additionally, some documents (e.g. contract documents) are not yet fully submitted to the City for review and other packages were only received in September 2016.

The review process requires multiple stakeholder inputs (operations, engineering, maintenance groups, consultants etc.) with many iterations of revision. This requires considerable effort and time.

In response the City has increased forces and authorized overtime where possible to accelerate reviews of the C4 contract. Careful and detailed reviews of the documents are necessary to minimize costly mistakes and delays during the construction period.

Considering the foregoing challenges, the C4 contract award will be extended beyond February 2017. This will not allow sufficient time for the successful C4 general contractor to execute Headworks tasks in late 2017 during the required low flow conditions. This low flow condition is only present during the late fall months and winter months. Given the headworks work is on the critical path of the schedule, the work must be deferred to the following year impacting the baseline schedule by approximately 12.0 months. A deferral of work on the schedule critical path generally causes a deferral of all remaining tasks. Additional time should be therefore being considered to account for this impact. Although 12.0 months' impact is noted, this does not infer that the project should be suspended in any way, but rather the works should be tendered as soon as C4 work is complete. This will allow for time to complete non critical path items and possible advance other areas of the schedule that may mitigate against further schedule impacts.

Based on above analysis, a schedule allowance of 12.0 months is recommended to account for trending impacts on the baseline schedule.

Project Risk Factors

In review of the schedule and through discussions in the workshop, a considerable number of unaccounted project risks were identified that did not generally have allowances built into the schedule. As each item has the potential of negatively impacting the schedule by varying amounts, it is recommended to add total allowance or contingency to account for all these risks. Allocating individual factors to each risk and applying them to the schedule will likely be overly conservative as each event has a varying likelihood and impact. Stated more simply, it is foreseeable that some of the impacts could take place but it is very unlikely that all will transpire in the project. The identified unaccounted project risks are listed below:

- The project schedule is aggressive for a project of this complexity and magnitude. It has compressed activities for design and review, construction, verification, testing and commissioning.

- Some critical path tasks are seasonally constrained and if not completed in the appropriate timeframe, may need to be postponed until conditions are suitable. Examples include: Low flow periods required to complete construction and warm temperatures for biological treatment process start-up.
- The schedule was developed for project planning and implementation and is not a construction (Constructor) schedule addressing resources allocation, resource coordination and resource loading.
- Tendering and construction of early construction works (C1, C2, C3) prior to final design and reviews being completed on C4 create the risk of construction and coordination issues.
- Existing plant complexities that could cause delay including tie-ins to existing works, assumptions and irregularities on existing works, accuracy of as-constructed information and unknown and unforeseen site conditions.
- 'Normal' construction challenges for work of this complexity and magnitude affecting schedule.
- Market forces (labour, competing projects, materials).
- General Contractor schedule performance. Risk that the work may extend beyond completion dates based on extensions due to construction issues or performance, even in light of contract penalty provisions.
- Verification, testing and commissioning challenges.
- Weather and hazards (extreme events, river flooding).
- Operational risks of keeping the existing plant operational and compliant during the upgrade works.

Based on the above, it is recommended to include a project risk factor allowance (3.0 months for interim completion and 4.0 months for compliance with BNR removal completed) to the project. In addition, the WSTP staff should compare the above with the existing project risk registry and add any items not noted.

Implementation Estimates and Licence Compliance Dates

- A detailed review of alternates is provided later in the report. Although several alternatives were identified and analysed, no alternative proposed any significant time savings in the schedule for early compliance or for early completion.
- Current timeframes to complete the project are likely unrealistic. Given the factors indicated in the above analysis, it is recommended to allow for additional time in the schedule to account for negative float, current trends, risk factors and compliance timeframes. These allowances are summarized in a later section of this report.

4.4 ALTERNATIVES OVERVIEW

AE completed a review of alternatives or options to improve the schedule, including:

- A review of details regarding possible alternatives to expedite the current construction schedule.
- A review of feasible alternatives to conducting activities in parallel rather than sequentially.
- A review of interim implementation options to expedite nutrient removal in advance of construction completion of the final BNR equipment.

The review looked at the SEWPCC upgrade program and brainstormed activities / options to accelerate the schedule as per the above. Once the process was completed, each option was evaluated for feasibility, risk and schedule impacts. Where an option was found to be feasible, the scenario was analyzed to determine its outcome on the overall schedule.

Risks were broken into four categories:

- Schedule Risks - Risks that may adversely affect the project schedule.
- Quality Risks - Risks that may affect the quality of construction.
- Cost Risks - Risks that may increase the capital or operating cost of the works.
- Operational Risks - Risks that may affect the operations of the existing facility or the proposed upgrade works, including risk to maintaining Licence compliance through construction.

Worksheets were developed for each option summarizing the scenario, risks and an indication whether the option could impact the schedule. A “what-if” schedule analysis was then performed on the baseline to determine if there were any effects on the critical path. A summary of the alternative option worksheets is included in Appendix B.

A collaborative workshop was held to review the alternatives as well as implementation estimates. The workshop provided feedback on the alternatives in terms of feasibility, risk and schedule impact. The outcome of the workshop found the alternatives / actions presented were either not feasible or in many cases, already being considered in the SEWPCC program. Details of the workshop were summarized in a draft workshop report. A summary of the final alternatives / actions is listed below:

Actions currently being implemented or proposed in the SEWPCC Program

- Pre-purchased equipment
 - Integrated Fixed Film Activated Sludge (IFAS) media
 - HRC wet weather flow equipment
- Preselection of “major” equipment and long delivery items
- Preselection / Prequalification of systems controls integrator
- Standardization of equipment
 - PLCs, HMI / Automation
- Contract phasing, strategic tendering, specification conditions
 - Early site work tender (C1)
 - Continuing concrete work activities in winter (C1, C2, C3)
 - Protections of completed foundation works (C1)
 - Scheduling work in beneficial seasons (C1, C2, C3, C4)
 - Staged commission to assist in early compliance (C4)
 - Detailed commission planning (C4)
- Phosphorous removal by chemical addition (interim operation)

In terms of impacts of the above actions on the baseline schedule, no changes are noted as any affects are already factored into the timeframes.

Alternatives / Actions Alternatives to be Considered to Improve Schedule

- Separate tender package for Chemical / Electrical Building Concrete and Electrical Substation Concrete works, in advance of C4 tendering.

The option is not considered feasible as an option to advance the baseline schedule, as the resources required to implement the plan are tied to the critical path delivery of the design and additional resources are not feasible. In addition, the schedule analysis did not find a reduction in the critical path timeframe for this scenario.

If the trending impacts on baseline schedule, as noted previously, are realized, the C4 Contract could be encouraged to initiate these areas of work earlier and reduce negative, as well as mitigate several other schedule risks.

- Enhanced requirements in Contract C4
 - Early procurement provisions for “major” equipment and long delivery items.
 - Grit Tank Equipment, UV, Fermenter Mixer, Large Transformers, MCCs
 - Critical path based specification requirements with defined milestones.
 - Deferring construction not required for compliance.

The above actions are feasible and will be incorporated into C4 Contract Documents. No additional time saving in terms of schedule were found when analysed but the actions will reduce the schedule risks.

Alternatives Summary

A list of alternatives was identified and analysed by AE as detailed above. No alternative proposed any significant time savings in the schedule for early compliance or for early completion. Furthermore, many of the alternatives / activities have already been implemented in the current SEWPCC upgrade program.

Therefore, no allowances for alternatives have been accounted in the revised implementation estimates.

4.5 LICENCE COMPLIANCE DATE RECOMMENDATIONS

Based on a detail alternatives analysis and project schedule review, it is recommended to modify compliance dates for implementation of the BNR upgrades. A summary of the factors and allowances, as well as recommended dates are listed below and outlined in Table 1.

For **critical path, total float and remaining activities on baseline schedule** a schedule allowance to reduce negative float to zero (1.5 months negative float for interim completion and 1.0-month negative float for compliance with BNR removal completed) is recommended.

For **trending impacts on baseline schedule** a schedule allowance of 12.0 months is recommended.

For **alternatives to expedite the current construction schedule**, no feasible options were found to reduce the baseline schedule for interim or final nutrient removal compliance. Therefore, no schedule allowance is recommended.

For **project risk factors**, a schedule allowance (3.0 months for interim completion and 4.0 months for compliance with BNR removal completed) is recommended.

It is further recommended that an **additional allowance** be added to allow time from the end of construction and commissioning to the Licence compliance date. Although the City is endeavouring to be compliant before the timeframe, activities beyond their control may affect compliance. An additional allowance (2.0 months for interim completion and 3.0 months for compliance with BNR removal completed) is recommended.

Table 1: SEWPCC Upgrade Revised Implementation Estimate Recommended Schedule Factors		
Item	Licence Compliance with Chemical Addition	Licence Compliance with BNR Removal Completed
	Estimated Factor (month)	Estimated Factor (month)
Critical Path, Total Float and Remaining Activities on Baseline Schedule Allowance	1.5	1.0
Trending Impacts on Baseline Schedule Allowance	12.0	12.0
Project Risk Factor Allowance	3.0	4.0
Alternatives to Expedite the Current Construction Schedule	-	-
Additional Allowance	2.0	3.0
Total	18.5	20.0
Revised Estimated Licence Compliance Dates	(July 31, 2018 + 18.5 months) February 15, 2020	(July 31, 2019 + 20.0 months) March 31, 2021

4.5.1 Licence Compliance with Chemical Addition

The date provided to Manitoba Sustainable Development in 2015 for interim Licence compliance with chemical addition was estimated to be July 31, 2018. Based on the analysis above, it is estimated that the date to achieve interim chemical compliance could be approximately 18.5 months later than the current baseline schedule indicates or into the early part of 2020. Given this date and the dates preceding are in winter months, it is highly probable that bioreactor start-up could be further delayed due to weather conditions. No additional allowances for time have been allocated for this scenario.

4.5.2 Licence Compliance with Biological Nutrient Removal (BNR)

The date provided to Manitoba Sustainable Development in 2015 for Licence compliance with BNR removal completed was estimated to be July 31, 2019. Based on the analysis above, it is estimated that the date to achieve compliance with BNR removal could be approximately 20.0 months later than the current baseline schedule indicates or into the first quarter of 2021. Given this date and the dates preceding are in winter months, it is highly probable that full BNR removal could be further delayed due to weather conditions. No additional allowances for time have been allocated for this scenario.

5 Recommendations


Based on a detail alternatives analysis review of the SEWPCC including a detail analysis of the project schedule, it is recommended that the City, request a Licence alteration modifying the compliance date for implementation of the BNR upgrades to on or before March 31, 2021. In regards to compliance with chemical addition, February 15, 2020 is recommended.

6 Closure

This SEWPCC detail analysis report was prepared for the City of Winnipeg to assist in preparing a Licence alteration extending the SEWPCC upgrade project.

The services provided by Associated Engineering (Sask.) Ltd. in the preparation of this report were conducted in a manner consistent with the level of skill ordinarily exercised by members of the profession currently practicing under similar conditions. No other warranty expressed or implied is made.

Respectfully submitted,
Associated Engineering (Sask.) Ltd.



Jeff O'Driscoll, P.Eng. IRP
Division Manager, Winnipeg Infrastructure





Appendix A – Project Baseline Schedule

Activity ID	Activity Name	OD	Start	Finish	TF	PRED.	SUCC.	2016												2017												2018												2019											
								F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	
067	90% Design P&IDs	30	09-Oct-15 A	21-Nov-15 A		33, 32	068	Design P&IDs																																															
068	60% Design - Secondary Clarifiers	40	02-Oct-15 A	15-Dec-15 A		33, 32, 067	069	60% Design - Secondary Clarifiers																																															
069	City Review	20	16-Dec-15 A	28-Jan-16 A		068	070	City Review																																															
070	60% Design Review Meeting	1	29-Jan-16 A	29-Jan-16 A		069	071	60% Design Review Meeting																																															
072	Secondary Clarifier Concrete Package Submission (C3)	1	18-Dec-15 A	18-Dec-15 A			073	Secondary Clarifier Concrete Package Submission (C3)																																															
073	City Review of C3 Concrete Package	10	21-Dec-15 A	18-Jan-16 A		072	120	City Review of C3 Concrete Package																																															
074	90% Design - Secondary Clarifiers	40	18-Jan-16 A	04-Mar-16	56	071	075	90% Design - Secondary Clarifiers																																															
075	City Review	10	07-Mar-16	18-Mar-16	56	074	076	City Review																																															
076	90% Design Review Meeting	1	23-Mar-16	23-Mar-16	56	075	077	90% Design Review Meeting																																															
077	Final Edits and Design Complete	10	24-Mar-16	11-Apr-16	56	076	124	Final Edits and Design Complete																																															
078	60% Design - UV	50	07-Dec-15 A	22-Feb-16	68		079, 080	60% Design - UV																																															
079	City Review	10	23-Feb-16	07-Mar-16	68	078	124	City Review																																															
080	90% Design - UV	29	23-Feb-16	06-Apr-16	111	078	081	90% Design - UV																																															
081	City Review	10	07-Apr-16	20-Apr-16	111	080	082	City Review																																															
082	Final Edits and Design Complete	10	21-Apr-16	04-May-16	111	081	191	Final Edits and Design Complete																																															
084	90% Design P&IDs	40	25-Sep-15 A	21-Nov-15 A		36, 35	091	90% Design P&IDs																																															
085	60% Design - Chemical / Electrical Bldg / Bypass	70	07-Oct-15 A	19-Jan-16 A		36, 35	086	60% Design - Chemical / Electrical Bldg / Bypass																																															
086	City Review	10	20-Jan-16 A	10-Feb-16	31	085	087	City Review																																															
087	60% Design Review Meeting	1	19-Feb-16	19-Feb-16	31	086	088	60% Design Review Meeting																																															
088	60% Design - Chemical / Electrical Bldg Review Complete	0	22-Feb-16		31	087	089	60% Design - Chemical / Electrical Bldg Review Complete																																															
089	90% Design - Chemical / Electrical Bldg	38	02-Feb-16 A	28-Mar-16	28	088	090	90% Design - Chemical / Electrical Bldg																																															
090	City Review	10	29-Mar-16	14-Apr-16	28	089	091	City Review																																															
091	90% Design Review Meeting	1	21-Apr-16	21-Apr-16	28	090, 084	092	90% Design Review Meeting																																															
092	Final Edits and Design Complete	10	22-Apr-16	05-May-16	28	091	124, 213	Final Edits and Design Complete																																															
094	City Approval to Proceed with Substation Design	1	18-Aug-15 A	18-Aug-15 A			095	City Approval to Proceed with Substation Design																																															
095	Substation Predesign	116	19-Aug-15 A	03-Feb-16 A		094	096, 099	Substation Predesign																																															
096	City Review	10	04-Feb-16	19-Feb-16	66	095	097	City Review																																															
097	Predesign Review Meeting	1	23-Feb-16	23-Feb-16	66	096	098	Predesign Review Meeting																																															
098	Predesign - Substation Review Complete	0	24-Feb-16		66	097	101	Predesign - Substation Review Complete																																															
099	90% Design - Substation	65	04-Feb-16	11-May-16	1	095	100	90% Design - Substation																																															
100	City Review	10	12-May-16	27-May-16	1	099	101	City Review																																															
101	90% Design Review Meeting	1	01-Jun-16	01-Jun-16	1	100, 098	102	90% Design Review Meeting																																															
102	Final Edits and Design Complete	10	02-Jun-16	15-Jun-16	1	101	124	Final Edits and Design Complete																																															
104	90% Design P&IDs	20	09-Mar-16	08-Apr-16	-43	053	105	90% Design P&IDs																																															
105	60% Design Submission	30	11-Apr-16	24-May-16	-43	104	106	60% Design Submission																																															
106	City Review	10	25-May-16	07-Jun-16	-43	105	107	City Review																																															
107	60% Design Review Meeting	1	09-Jun-16	09-Jun-16	-43	106	108	60% Design Review Meeting																																															
108	60% Design Review Complete	0	10-Jun-16		-43	107	109	60% Design Review Complete																																															
109	90% Design Submission	35	10-Jun-16	29-Jul-16	-43	108	110	90% Design Submission																																															
110	City Review	10	01-Aug-16	12-Aug-16	-43	109	111	City Review																																															
111	90% Design Review Meeting	1	17-Aug-16	17-Aug-16	-43	110	112	90% Design Review Meeting																																															
112	Final Edits and Design Complete	15	18-Aug-16	07-Sep-16	-43	111	124	Final Edits and Design Complete																																															

Activity ID	Activity Name	OD	Start	Finish	TF	PRED.	SUCC.	2016												2017												2018												2019											
								F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	
114	Bid Op Preparation for HRC/Vortex Concrete Work	17	06-Jul-15 A	28-Jul-15 A			115	ation for HRC/Vortex Concrete Work																																															
115	City Review - HRC/VORTEX CONCRETE WORK	11	28-Jul-15 A	11-Aug-15 A		114	116	HRC/VORTEX CONCRETE WORK																																															
116	Finalize Bid Op for HRC/Vortex Concrete Work	4	11-Aug-15 A	14-Aug-15 A		115	117	p for HRC/Vortex Concrete Work																																															
117	Tender HRC/Vortex Concrete Work	30	14-Aug-15 A	24-Sep-15 A		116	118	RC/Vortex Concrete Work																																															
118	Award HRC/Vortex Concrete Work	1	22-Oct-15 A	22-Oct-15 A		117	133	HRC/Vortex Concrete Work																																															
120	Finalize Bid Op and Submit to Materials Management	9	19-Jan-16 A	29-Jan-16 A		073, 061	121	Finalize Bid Op and Submit to Materials Management																																															
121	Tender BIOREACTORS, 2NDRY CLARIFIER CONCRETE, BYPASS	29	01-Feb-16 A	07-Mar-16	-27	120	122	Tender BIOREACTORS, 2NDRY CLARIFIER CONCRETE, BYPASS																																															
122	Award BIOREACTORS, 2NDRY CLARIFIER CONCRETE, BYPASS	60	08-Mar-16	06-Jun-16	-27	121	166	Award BIOREACTORS, 2NDRY CLARIFIER CONCRETE, BYPASS																																															
124	Bid Op Preparation CHEM/EL & GRIT BLDGS, DUCTBANKS, BYPASS...	20	18-Aug-16	14-Sep-16	-43	053, 065, 077, 112, 092, 102, 079	125	Bid Op Preparation CHEM/EL & GRIT BLDGS, DUCTBANKS, BYPASS...																																															
125	City Review CHEM/EL & GRIT BLDGS, DUCTBANKS, BYPASS...	10	15-Sep-16	28-Sep-16	-43	124	126	City Review CHEM/EL & GRIT BLDGS, DUCTBANKS, BYPASS...																																															
126	Final Edits CHEM/EL & GRIT BLDGS, DUCTBANKS, BYPASS...	10	29-Sep-16	12-Oct-16	-43	125	127	Final Edits CHEM/EL & GRIT BLDGS, DUCTBANKS, BYPASS...																																															
127	Tender CHEM/EL & GRIT BLDGS, DUCTBANKS, BYPASS...	30	13-Oct-16	23-Nov-16	-43	126	005, 128	Tender CHEM/EL & GRIT BLDGS, DUCTBANKS, BYPASS...																																															
128	Award CHEM/EL & GRIT BLDGS, DUCTBANKS, BYPASS...	40	24-Nov-16	18-Jan-17	-43	127	207	Award CHEM/EL & GRIT BLDGS, DUCTBANKS, BYPASS...																																															
130	Bid Op 333-2014 - Earthworks and Piling	386	04-Sep-14 A	04-Mar-16	86		172	Bid Op 333-2014 - Earthworks and Piling																																															
133	Mobilization HRC/VORTEX CONCRETE WORK	15	21-Oct-15 A	10-Nov-15 A		118	137, 150	Mobilization HRC/VORTEX CONCRETE WORK																																															
134	Dewatering/ Excavation Maintenance HRC/VORTEX CONCRETE WORK	200	21-Oct-15 A	28-Jun-16	159	053	139	Dewatering/ Excavation Maintenance HRC/VORTEX CONCRETE WORK																																															
137	Stair Relocation @ VORTEX GRIT REMOVAL	30	12-Nov-15 A	24-Dec-15 A		133	139	Stair Relocation @ VORTEX GRIT REMOVAL																																															
138	Excavate @ VORTEX GRIT REMOVAL	10	12-Nov-15 A	25-Nov-15 A			147	Excavate @ VORTEX GRIT REMOVAL																																															
139	Form Prep and Concrete Base @ VORTEX GRIT REMOVAL	30	29-Dec-15 A	28-Jun-16	159	137, 134	140	Form Prep and Concrete Base @ VORTEX GRIT REMOVAL																																															
140	Concrete Walls @ VORTEX GRIT REMOVAL	70	29-Jun-16	05-Oct-16	159	139	141	Concrete Walls @ VORTEX GRIT REMOVAL																																															
141	Suspended Slab Support Columns & Walls @ VORTEX GRIT REMOVAL	20	06-Oct-16	02-Nov-16	159	140	142	Suspended Slab Support Columns & Walls @ VORTEX GRIT REMOVAL																																															
142	Channels, Support Walls & Columns, Roof @ VORTEX GRIT REMOVAL	20	03-Nov-16	30-Nov-16	159	141	144	Channels, Support Walls & Columns, Roof @ VORTEX GRIT REMOVAL																																															
144	Fill for Hydraulic Test @ VORTEX GRIT REMOVAL	5	01-Dec-16	07-Dec-16	159	142	145	Fill for Hydraulic Test @ VORTEX GRIT REMOVAL																																															
145	Test @ VORTEX GRIT REMOVAL	5	08-Dec-16	14-Dec-16	159	144	146	Test @ VORTEX GRIT REMOVAL																																															
146	Drain @ VORTEX GRIT REMOVAL	5	15-Dec-16	21-Dec-16	159	145	147	Drain @ VORTEX GRIT REMOVAL																																															
147	Backfill @ VORTEX GRIT REMOVAL	15	22-Dec-16	11-Jan-17	159	146, 138	316, 186	Backfill @ VORTEX GRIT REMOVAL																																															
150	Formation Prep @ HIGH RATE CLARIFIER	30	12-Nov-15 A	23-Dec-15 A		133	152	Formation Prep @ HIGH RATE CLARIFIER																																															
152	Concrete Base @ VORTEX GRIT REMOVAL	60	26-Nov-15 A	26-Feb-16	19	150	153	Concrete Base @ VORTEX GRIT REMOVAL																																															
153	Concrete Walls & Channel @ VORTEX GRIT REMOVAL	120	07-Dec-15 A	10-Jun-16	19	152	154	Concrete Walls & Channel @ VORTEX GRIT REMOVAL																																															
154	Bridge Installation @ VORTEX GRIT REMOVAL	10	13-Jun-16	24-Jun-16	19	153	155	Bridge Installation @ VORTEX GRIT REMOVAL																																															
155	Roof @ VORTEX GRIT REMOVAL	20	27-Jun-16	25-Jul-16	19	154	157	Roof @ VORTEX GRIT REMOVAL																																															
157	Fill for Hydraulic Test @ VORTEX GRIT REMOVAL	5	26-Jul-16	01-Aug-16	19	155	158	Fill for Hydraulic Test @ VORTEX GRIT REMOVAL																																															
158	Test @ VORTEX GRIT REMOVAL	5	02-Aug-16	08-Aug-16	19	157	159, 160, 161	Test @ VORTEX GRIT REMOVAL																																															
159	Drain @ VORTEX GRIT REMOVAL	5	09-Aug-16	15-Aug-16	29	158	160	Drain @ VORTEX GRIT REMOVAL																																															
160	Backfill @ VORTEX GRIT REMOVAL	20	09-Aug-16	05-Sep-16	29	158, 159	162	Backfill @ VORTEX GRIT REMOVAL																																															
161	Bid Op 601-2015 Substantial Performance	1	09-Aug-16	09-Aug-16*	19	158	162	Bid Op 601-2015 Substantial Performance																																															
162	Bid Op 601-2015 Total Performance	1	06-Sep-16	06-Sep-16*	29	160, 161	299, 300, 305, 312, 316, 318, 213	Bid Op 601-2015 Total Performance																																															
166	Contractor Planning & Mobilisation Period	22	07-Jun-16	07-Jul-16	-27	122	167, 170, 172, 189	Contractor Planning & Mobilisation Period																																															
167	Dewatering/ Excavation Maintenance	320	08-Jul-16	28-Sep-17	-27	166	391, 186	Dewatering/ Excavation Maintenance																																															
170	Install Remaining BNR Piles BIOREACTOR & BLOWER BLDG	15	08-Jul-16	28-Jul-16	-7	166	171	Install Remaining BNR Piles BIOREACTOR & BLOWER BLDG																																															

Activity ID	Activity Name	OD	Start	Finish	TF	PRED.	SUCC.	2016												2017												2018												2019											
								F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	
171	Formation Prep BIOREACTOR & BLOWER BLDG	40	29-Jul-16	22-Sep-16	-7	170	174	Formation Prep BIOREACTOR & BLOWER BLDG																																															
172	Supply and Install Blower Building Piles	20	05-Aug-16	01-Sep-16	-17	166, 130	174	Supply and Install Blower Building Piles																																															
174	Base BIOREACTOR & BLOWER BLDG	100	02-Sep-16	19-Jan-17	-17	171, 172	175	Base BIOREACTOR & BLOWER BLDG																																															
175	Walls & Channels BIOREACTOR & BLOWER BLDG	200	14-Oct-16	20-Jul-17	-17	174	176	Walls & Channels BIOREACTOR & BLOWER BLDG																																															
176	Install Roof / Cover BIOREACTOR & BLOWER BLDG	50	19-May-17	27-Jul-17	-17	175	177, 179	Install Roof / Cover BIOREACTOR & BLOWER BLDG																																															
177	Topping/ Waterproofing BIOREACTOR & BLOWER BLDG	35	28-Jul-17	14-Sep-17	23	176	186	Topping/ Waterproofing BIOREACTOR & BLOWER BLDG																																															
179	Fill for Hydraulic test Bioreactor 1	5	28-Jul-17	03-Aug-17	-17	176	180	Fill for Hydraulic test Bioreactor 1																																															
180	Test BIOREACTOR 1	5	04-Aug-17	10-Aug-17	-17	179	181, 186	Test BIOREACTOR 1																																															
181	Transfer to Bioreactor 2	5	11-Aug-17	17-Aug-17	-17	180	182	Transfer to Bioreactor 2																																															
182	Test BIOREACTOR 2	5	18-Aug-17	24-Aug-17	-17	181	183	Test BIOREACTOR 2																																															
183	Transfer to Bioreactor 3	5	25-Aug-17	31-Aug-17	-17	182	184	Transfer to Bioreactor 3																																															
184	Test BIOREACTOR 3	5	01-Sep-17	07-Sep-17	-17	183	185	Test BIOREACTOR 3																																															
185	Drain BIOREACTORS	5	08-Sep-17	14-Sep-17	-17	184	186	Drain BIOREACTORS																																															
186	Backfill BIOREACTORS	40	29-Sep-17	23-Nov-17	-27	180, 185, 177, 167, 147	295, 323, 328, 331, 333, 334, 337, 338, 339	Backfill BIOREACTORS																																															
189	Procure piping FOR SECONDARY CLARIFIER	30	08-Jul-16	18-Aug-16	28	166	190	Procure piping FOR SECONDARY CLARIFIER																																															
190	Underslab Piping FOR SECONDARY CLARIFIER	20	19-Aug-16	15-Sep-16	28	189	191	Underslab Piping FOR SECONDARY CLARIFIER																																															
191	Formation Prep FOR SECONDARY CLARIFIER	40	02-Sep-16	27-Oct-16	28	190, 082	194	Formation Prep FOR SECONDARY CLARIFIER																																															
194	Cone, Base, Walls, Channel, SC 4	150	09-Sep-16	06-Apr-17	28	191	196	Cone, Base, Walls, Channel, SC 4																																															
196	Cone, Base, Walls, Channel, SC 5	150	30-Sep-16	27-Apr-17	28	194	200, 198	Cone, Base, Walls, Channel, SC 5																																															
198	Fill for Hydraulic SC 4	5	09-Jun-17	15-Jun-17	28	196	199	Fill for Hydraulic SC 4																																															
199	Test SC 4	5	16-Jun-17	22-Jun-17	28	198	200, 203	Test SC 4																																															
200	Transfer to SC 5	5	23-Jun-17	29-Jun-17	28	196, 199	201	Transfer to SC 5																																															
201	Test SC 5	5	30-Jun-17	06-Jul-17	28	200	202, 203	Test SC 5																																															
202	Drain SECONDARY CLARIFIERS	5	07-Jul-17	13-Jul-17	28	201	203	Drain SECONDARY CLARIFIERS																																															
203	2100 Bypass and Backfill, SC 4 & 5	50	14-Jul-17	21-Sep-17	28	199, 202, 201	343, 344, 347	2100 Bypass and Backfill, SC 4 & 5																																															
207	Contractor Planning & Mobilisation Period	22	19-Jan-17	17-Feb-17	-43	128	209, 212, 220, 222, 223, 225, 229, 232, 236, 247, 248, 249, 250, 258, 259, 280, 281, 285, 292, 293, 299, 300, 303, 305, 310, 312, 315, 316, 318, 323, 326, 327, 328, 331, 333, 334, 336, 338, 339, 342, 343, 347, 349, 356, 362, 366, 372, 373, 213	Contractor Planning & Mobilisation Period																																															
208	Dewatering/ Excavation Maintenance	697	10-Mar-17	11-Nov-19	-37	395	008	Dewatering/ Excavation Maintenance																																															
209	Systems Integrator	620	30-May-17	14-Oct-19	-17	493, 207	008	Systems Integrator																																															
212	Bulk Chemical Tanks Supply	80	20-Feb-17	09-Jun-17	-13	207	215	Bulk Chemical Tanks Supply																																															
213	Formation Prep CHEM/EL BLDG	30	20-Feb-17*	31-Mar-17	-43	162, 207, 092	214	Formation Prep CHEM/EL BLDG																																															
214	Concrete Base and Walls CHEM/EL BLDG	80	03-Apr-17	21-Jul-17	-43	213	215	Concrete Base and Walls CHEM/EL BLDG																																															
215	Install Bulk Chemical Tanks CHEM/EL BLDG	5	24-Jul-17	28-Jul-17	-43	214, 212	216	Install Bulk Chemical Tanks CHEM/EL BLDG																																															
216	Install Roof (Chemical Building)	30	31-Jul-17	08-Sep-17	-43	215	217	Install Roof (Chemical Building)																																															
217	Install Roof (Electrical Building)	20	11-Sep-17	06-Oct-17	-43	216	218	Install Roof (Electrical Building)																																															
218	Topping/ Waterproofing CHEM/EL BLDG	10	09-Oct-17	20-Oct-17	-43	217	219	Topping/ Waterproofing CHEM/EL BLDG																																															
219	2100 Bypass, Duct Bank and Backfill CHEM/EL BLDG	40	23-Oct-17	15-Dec-17	-43	218	220, 224, 225, 226, 230, 232, 295	2100 Bypass, Duct Bank and Backfill CHEM/EL BLDG																																															
220	Stone Facing & Blockwork Finishes CHEM/EL BLDG	40	18-Dec-17	09-Feb-18	119	219, 207	008	Stone Facing & Blockwork Finishes CHEM/EL BLDG																																															
222	Order Fuel Tanks and Deliver to Site CHEM/EL BLDG	80	20-Feb-17	09-Jun-17	188	207	224	Order Fuel Tanks and Deliver to Site CHEM/EL BLDG																																															
223	Order Chemical Feed Equipment and Deliver to Site	120	20-Feb-17	04-Aug-17	62	207	226	Order Chemical Feed Equipment and Deliver to Site																																															
224	Install Diesel Fuel Storage Tanks CHEM/EL BLDG	20	18-Dec-17	12-Jan-18	53	219, 222	395, 438, 441	Install Diesel Fuel Storage Tanks CHEM/EL BLDG																																															
225	HVAC CHEM/EL BLDG	30	18-Dec-17	26-Jan-18	62	219, 207	432	HVAC CHEM/EL BLDG																																															
226	Chemical Storage & Dosing Equipment	30	18-Dec-17	26-Jan-18	-33	219, 223	227, 233	Chemical Storage & Dosing Equipment																																															
227	Chemical Dosing Lines to Process Units	10	29-Jan-18	09-Feb-18	92	226	434	Chemical Dosing Lines to Process Units																																															
229	Order Standby Generators, Switchgear, MCCs and Deliver to Site CHEM/EL BLDG	175	20-Feb-17	20-Oct-17	32	207	230, 231	Order Standby Generators, Switchgear, MCCs and Deliver to Site CHEM/EL BLDG																																															
230	Install Standby Generators and Switchgear CHEM/EL BLDG	30	18-Dec-17	26-Jan-18	7	229, 219	403	Install Standby Generators and Switchgear CHEM/EL BLDG																																															
231	MCC Install CHEM/EL BLDG	5	05-Feb-18	09-Feb-18	-43	229, 295	233, 431	MCC Install CHEM/EL BLDG																																															
232	Bldg Services CHEM/EL BLDG	40	18-Dec-17	09-Feb-18	-43	219, 207	233	Bldg Services CHEM/EL BLDG																																															

Activity ID	Activity Name	OD	Start	Finish	TF	PRED.	SUCC.	2016												2017												2018												2019											
								F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	
233	Process Electrical, I&C Installation CHEM/EL BLDG	40	12-Feb-18	06-Apr-18	-43	232, 226, 231	403, 431, 438	Process Electrical, I&C Installation CHEM/EL BLDG																																															
236	Overhead Door HDWRKS/GRIT/SCREENING	20	20-Feb-17	17-Mar-17	-28	207	237	Overhead Door HDWRKS/GRIT/SCREENING																																															
237	Earthworks HDWRKS/GRIT/SCREENING	10	20-Mar-17	31-Mar-17	-28	236	238	Earthworks HDWRKS/GRIT/SCREENING																																															
238	Piling HDWRKS/GRIT/SCREENING	10	03-Apr-17	14-Apr-17	-28	237	239	Piling HDWRKS/GRIT/SCREENING																																															
239	Concrete Bases HDWRKS/GRIT/SCREENING	30	17-Apr-17	26-May-17	-28	238	240	Concrete Bases HDWRKS/GRIT/SCREENING																																															
240	Suspended Slab Support Columns & Walls HDWRKS/GRIT/SCREENING	50	29-May-17	04-Aug-17	-28	239	241	Suspended Slab Support Columns & Walls HDWRKS/GRIT/SCREENING																																															
241	Suspended Slab HDWRKS/GRIT/SCREENING	20	07-Aug-17	01-Sep-17	-28	240	242	Suspended Slab HDWRKS/GRIT/SCREENING																																															
242	Install Roof HDWRKS/GRIT/SCREENING	20	04-Sep-17	29-Sep-17	-28	241	243	Install Roof HDWRKS/GRIT/SCREENING																																															
243	Topping/ Waterproofing HDWRKS/GRIT/SCREENING	10	02-Oct-17	13-Oct-17	-28	242	244	Topping/ Waterproofing HDWRKS/GRIT/SCREENING																																															
244	Duct Bank and Backfill HDWRKS/GRIT/SCREENING	30	16-Oct-17	24-Nov-17	-28	243, 258	282, 283, 286, 289, 295, 251, 261	Duct Bank and Backfill HDWRKS/GRIT/SCREENING																																															
247	Order New Raw Sewage Pump and Deliver to Site HDWRKS/GRIT/SCREENING	250	20-Feb-17	02-Feb-18	41	207, 053	263	Order New Raw Sewage Pump and Deliver to Site HDWRKS/GRIT/SCREENING																																															
248	Order New Screens and Deliver to Site HDWRKS/GRIT/SCREENING	150	20-Feb-17	15-Sep-17	-9	207, 053	253	Order New Screens and Deliver to Site HDWRKS/GRIT/SCREENING																																															
249	Order Wash Compactor Equipment and Deliver to Site HDWRKS/GRIT/SCREENING	100	20-Feb-17	07-Jul-17	196	207, 053	257	Order Wash Compactor Equipment and Deliver to Site HDWRKS/GRIT/SCREENING																																															
250	Order Gates and Deliver to Site HDWRKS/GRIT/SCREENING	100	20-Feb-17	07-Jul-17	21	207, 053	251	Order Gates and Deliver to Site HDWRKS/GRIT/SCREENING																																															
251	Inlet Channel Gates and Benching HDWRKS/GRIT/SCREENING	20	27-Nov-17	22-Dec-17	11	250, 244	252	Inlet Channel Gates and Benching HDWRKS/GRIT/SCREENING																																															
252	Channel Construction / Modifications HDWRKS/GRIT/SCREENING	80	25-Dec-17	13-Apr-18	11	251	282	Channel Construction / Modifications HDWRKS/GRIT/SCREENING																																															
253	New 6mm Screens Installation HDWRKS/GRIT/SCREENING	80	11-Dec-17	30-Mar-18	-9	248	254, 263, 261, 262, 268, 271, 269, 270	New 6mm Screens Installation HDWRKS/GRIT/SCREENING																																															
254	Grit Channel Modifications HDWRKS/GRIT/SCREENING	30	02-Apr-18	11-May-18	-9	253, 262	282	Grit Channel Modifications HDWRKS/GRIT/SCREENING																																															
255	Existing Conveyor Removal HDWRKS/GRIT/SCREENING	5	25-Dec-17	29-Dec-17	71	261	256, 257	Existing Conveyor Removal HDWRKS/GRIT/SCREENING																																															
256	Install Temporary Bins HDWRKS/GRIT/SCREENING	5	01-Jan-18	05-Jan-18	81	255, 281	282	Install Temporary Bins HDWRKS/GRIT/SCREENING																																															
257	Temporary Wash Compactor Instalation HDWRKS/GRIT/SCREENING	15	01-Jan-18	19-Jan-18	71	255, 249	282	Temporary Wash Compactor Instalation HDWRKS/GRIT/SCREENING																																															
258	Covers for Wetwell and Grit Tanks (supply and install)	150	20-Feb-17	15-Sep-17	-8	207	282, 244	Covers for Wetwell and Grit Tanks (supply and install)																																															
259	HVAC Improvements (supply & install AHU's, fans, ducts) HDWRKS/GRIT/SCREENING	130	20-Feb-17	18-Aug-17	181	207	282	HVAC Improvements (supply & install AHU's, fans, ducts) HDWRKS/GRIT/SCREENING																																															
261	Temporary Electrical (Remove conduit @ conveyor & re-wire) HDWRKS/GRIT/SCREENING	20	27-Nov-17	22-Dec-17	71	253, 244	255, 266	Temporary Electrical (Remove conduit @ conveyor & re-wire) HDWRKS/GRIT/SCREENING																																															
262	Temporary Electrical (For New Screens & One Wash Compactor) HDWRKS/GRIT/SCREENING	50	01-Jan-18	09-Mar-18	6	253	254	Temporary Electrical (For New Screens & One Wash Compactor) HDWRKS/GRIT/SCREENING																																															
263	DCS Conversion HDWRKS/GRIT/SCREENING	20	02-Apr-18	27-Apr-18	1	253, 247	282	DCS Conversion HDWRKS/GRIT/SCREENING																																															
266	Existing screens operation with temp wiring PERF PLATE SCREENS	5	25-Dec-17	29-Dec-17	126	261	267	Existing screens operation with temp wiring PERF PLATE SCREENS																																															
267	Individual screenings and grit bins in place PERF PLATE SCREENS	0	01-Jan-18		126	266	268	Individual screenings and grit bins in place PERF PLATE SCREENS																																															
268	Start up screen 1 plus sluice section PERF PLATE SCREENS	4	09-Jul-18	12-Jul-18	-9	253, 267, 282	272, 273	Start up screen 1 plus sluice section PERF PLATE SCREENS																																															
269	Start up screen 2 plus sluice section PERF PLATE SCREENS	4	05-Feb-18	08-Feb-18	102	253	274	Start up screen 2 plus sluice section PERF PLATE SCREENS																																															
270	Start up screen 3 plus sluice section PERF PLATE SCREENS	4	05-Mar-18	08-Mar-18	82	253	275	Start up screen 3 plus sluice section PERF PLATE SCREENS																																															
271	Start up screen 4 plus sluice section PERF PLATE SCREENS	4	02-Apr-18	05-Apr-18	62	253	276	Start up screen 4 plus sluice section PERF PLATE SCREENS																																															
272	Start up temporary wash/compactor PERF PLATE SCREENS	2	13-Jul-18	16-Jul-18	-9	268	277	Start up temporary wash/compactor PERF PLATE SCREENS																																															
273	Functional performance test screen 1 PERF PLATE SCREENS	2	13-Jul-18	16-Jul-18	-9	268	277	Functional performance test screen 1 PERF PLATE SCREENS																																															
274	Functional performance test screen 2 PERF PLATE SCREENS	1	09-Feb-18	09-Feb-18	102	269	277	Functional performance test screen 2 PERF PLATE SCREENS																																															
275	Functional performance test screen 3 PERF PLATE SCREENS	1	09-Mar-18	09-Mar-18	82	270	277	Functional performance test screen 3 PERF PLATE SCREENS																																															
276	Functional performance test screen 4 PERF PLATE SCREENS	1	06-Apr-18	06-Apr-18	62	271	277	Functional performance test screen 4 PERF PLATE SCREENS																																															
277	Performance Verification PERF PLATE SCREENS	1	17-Jul-18	17-Jul-18	-9	276, 272, 273, 274, 275	278, 472	Performance Verification PERF PLATE SCREENS																																															
278	Training	5	17-Jul-18	23-Jul-18	-9	277	493, 452	Training																																															
280	Order Classifiers and Sluice and Deliver to Site GRIT BLDG	100	20-Feb-17	07-Jul-17	211	207, 053	282	Order Classifiers and Sluice and Deliver to Site GRIT BLDG																																															
281	Order Bins and Deliver to Site GRIT BLDG	50	20-Feb-17	28-Apr-17	256	207, 053	256	Order Bins and Deliver to Site GRIT BLDG																																															
282	Install grit handling systems GRIT BLDG	40	14-May-18	06-Jul-18	-9	244, 280, 258, 252, 254, 263, 259, 256, 257	268	Install grit handling systems GRIT BLDG																																															
283	Bldg Services (Grit and Screenings Bldg)	20	18-Dec-17	12-Jan-18	354	244	412, 290	Bldg Services (Grit and Screenings Bldg)																																															
285	Order MCC GRIT BLDG	80	20-Feb-17	09-Jun-17	132	207, 053	286	Order MCC GRIT BLDG																																															
286	MCC Installation (Grit and Screenings Bldg)	10	29-Jan-18	09-Feb-18	-33	285, 244, 295	287, 288	MCC Installation (Grit and Screenings Bldg)																																															
287	Process Electrical, I&C Installation (Grit and Screenings Bldg)	60	12-Feb-18	04-May-18	274	286	412	Process Electrical, I&C Installation (Grit and Screenings Bldg)																																															
288	Transfer Existing Grit Equipment to new MCC	40	12-Feb-18	06-Apr-18	-33	286	404	Transfer Existing Grit Equipment to new MCC																																															

Activity ID	Activity Name	OD	Start	Finish	TF	PRED.	SUCC.	2016												2017												2018												2019											
								F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	
289	Stone Facing GRIT BLDG	20	14-May-18	08-Jun-18	314	244	290	Stone Facing GRIT BLDG																																															
29	Value Engineering Workshop and Responses	147	11-Aug-14 A	04-Mar-15 A			30	Value Engineering Workshop and Responses																																															
290	Finishes GRIT BLDG	20	11-Jun-18	06-Jul-18	314	289, 283	008	Finishes GRIT BLDG																																															
292	Order New Transformers and Deliver to Site	150	20-Feb-17	15-Sep-17	17	207	294	Order New Transformers and Deliver to Site																																															
293	Substation Construction - SITE-WIDE POWER	40	29-May-17	21-Jul-17	57	207	294	Substation Construction - SITE-WIDE POWER																																															
294	Transformer Installation SITE-WIDE POWER	30	18-Sep-17	27-Oct-17	17	292, 293	296	Transformer Installation SITE-WIDE POWER																																															
295	Power Distribution to new MCC's (Cabling, Transformers) SITE-WIDE POWER	40	18-Dec-17	09-Feb-18	-43	186, 244, 219	409, 317, 231, 286, 304, 337, 357, 367	Power Distribution to new MCC's (Cabling, Transformers) SITE-WIDE POWER																																															
296	New MB Hydro Power Connection	30	30-Oct-17	08-Dec-17	17	294	400	New MB Hydro Power Connection																																															
299	Complete Bridge, launders, mixers, chem dosing HIGH RATE CLARIFIER	40	20-Feb-17	14-Apr-17	207	162, 207	306, 307	Complete Bridge, launders, mixers, chem dosing HIGH RATE CLARIFIER																																															
300	Sludge & Scum Pumps & piping HIGH RATE CLARIFIER	30	20-Feb-17	31-Mar-17	217	162, 207	301, 306	Sludge & Scum Pumps & piping HIGH RATE CLARIFIER																																															
301	HVAC HIGH RATE CLARIFIER	30	03-Apr-17	12-May-17	292	300	446	HVAC HIGH RATE CLARIFIER																																															
303	Order MCCs HIGH RATE CLARIFIER	80	20-Feb-17	09-Jun-17	237	207	304	Order MCCs HIGH RATE CLARIFIER																																															
304	MCC Installation HIGH RATE CLARIFIER	5	05-Feb-18	09-Feb-18	67	303, 295	458	MCC Installation HIGH RATE CLARIFIER																																															
305	Bldg Services HIGH RATE CLARIFIER	30	20-Feb-17	31-Mar-17	217	162, 207	306	Bldg Services HIGH RATE CLARIFIER																																															
306	Process Electrical, I&C Installation HIGH RATE CLARIFIER	60	17-Apr-17	07-Jul-17	207	299, 300, 305	445	Process Electrical, I&C Installation HIGH RATE CLARIFIER																																															
307	Building Envelope Finishes HIGH RATE CLARIFIER	50	17-Apr-17	23-Jun-17	364	299	319	Building Envelope Finishes HIGH RATE CLARIFIER																																															
310	Order Euteck Grit Removal Equipment and Deliver to Site, VORTEX	190	20-Feb-17	10-Nov-17	111	207	311	Order Euteck Grit Removal Equipment and Deliver to Site, VORTEX																																															
311	Euteck Installation, VORTEX	30	13-Nov-17	22-Dec-17	111	310	422	Euteck Installation, VORTEX																																															
312	Piping & Grit Pumps, VORTEX	20	20-Feb-17	17-Mar-17	311	162, 207	313	Piping & Grit Pumps, VORTEX																																															
313	HVAC, VORTEX	20	20-Feb-17	17-Mar-17	311	312	422	HVAC, VORTEX																																															
315	Order MCC FOR VORTEX	80	20-Feb-17	09-Jun-17	246	207	317	Order MCC FOR VORTEX																																															
316	Bldg Services (Vortex Bldg)	20	20-Feb-17	17-Mar-17	354	162, 207, 147	008	Bldg Services (Vortex Bldg)																																															
317	MCC Installation (Vortex Bldg)	5	05-Feb-18	09-Feb-18	76	315, 295	422	MCC Installation (Vortex Bldg)																																															
318	Process Electrical, I&C Installation (Vortex Bldg)	40	20-Feb-17	14-Apr-17	291	162, 207	422	Process Electrical, I&C Installation (Vortex Bldg)																																															
319	VORTEX Building Envelope Finishes	20	26-Jun-17	21-Jul-17	364	307	008	VORTEX Building Envelope Finishes																																															
323	Stone Facing, BIOREACTOR & BLWR BLDG	60	24-Nov-17	15-Feb-18	105	186, 207	324	Stone Facing, BIOREACTOR & BLWR BLDG																																															
324	Finishes, BIOREACTOR & BLWR BLDG	10	16-Feb-18	01-Mar-18	105	323	008	Finishes, BIOREACTOR & BLWR BLDG																																															
326	Order Blowers and Deliver to Site BIOREACTOR & BLWR BLDG	170	20-Feb-17	13-Oct-17	72	207	334	Order Blowers and Deliver to Site BIOREACTOR & BLWR BLDG																																															
327	Order Bioreactor Pumps and Deliver to Site BIOREACTOR & BLWR BLDG	140	20-Feb-17	01-Sep-17	87	207	331	Order Bioreactor Pumps and Deliver to Site BIOREACTOR & BLWR BLDG																																															
328	Diffusers and Screens Bioreactor 1 BIOREACTOR & BLWR BLDG	20	24-Nov-17	21-Dec-17	13	186, 207	329, 332	Diffusers and Screens Bioreactor 1 BIOREACTOR & BLWR BLDG																																															
329	Diffusers and Screens Bioreactor 2 BIOREACTOR & BLWR BLDG	20	22-Dec-17	18-Jan-18	18	328	330	Diffusers and Screens Bioreactor 2 BIOREACTOR & BLWR BLDG																																															
33	Value Engineering Redesign (BNR, SC, UV)	70	03-Jun-15 A	08-Sep-15 A		32	055, 056, 067, 068	Value Engineering Redesign (BNR, SC, UV)																																															
330	Diffusers and Screens Bioreactor 3 BIOREACTOR & BLWR BLDG	20	19-Jan-18	15-Feb-18	18	329	460	Diffusers and Screens Bioreactor 3 BIOREACTOR & BLWR BLDG																																															
331	Recirculation, RAS, WAS Pumps & piping BIOREACTOR & BLWR BLDG	50	24-Nov-17	01-Feb-18	28	186, 207, 327	460	Recirculation, RAS, WAS Pumps & piping BIOREACTOR & BLWR BLDG																																															
332	Air Distribution Piping BIOREACTOR & BLWR BLDG	40	22-Dec-17	15-Feb-18	13	328	457	Air Distribution Piping BIOREACTOR & BLWR BLDG																																															
333	HVAC BIOREACTOR & BLWR BLDG	35	24-Nov-17	11-Jan-18	33	186, 207	454	HVAC BIOREACTOR & BLWR BLDG																																															
334	Blower Installation & Piping BIOREACTOR & BLWR BLDG	30	24-Nov-17	04-Jan-18	43	186, 207, 326	457	Blower Installation & Piping BIOREACTOR & BLWR BLDG																																															
336	Order MCC BIOREACTOR & BLWR BLDG	80	20-Feb-17	09-Jun-17	172	207	337	Order MCC BIOREACTOR & BLWR BLDG																																															
337	MCC & Control Panel Installation BIOREACTOR & BLWR BLDG	20	15-Jan-18	09-Feb-18	17	186, 336, 295	457	MCC & Control Panel Installation BIOREACTOR & BLWR BLDG																																															
338	Bldg Services BIOREACTOR & BLWR BLDG	40	24-Nov-17	18-Jan-18	135	186, 207	008	Bldg Services BIOREACTOR & BLWR BLDG																																															
339	Process Electrical, I&C Installation BIOREACTOR & BLWR BLDG	80	24-Nov-17	15-Mar-18	-12	186, 207	454	Process Electrical, I&C Installation BIOREACTOR & BLWR BLDG																																															
342	Order Scaper and Bridge Equipment and Deliver to Site SC4	170	20-Feb-17	13-Oct-17	37	207	344, 344	Order Scaper and Bridge Equipment and Deliver to Site SC4																																															
343	Mechanical Room and Pump Room SC4	50	22-Sep-17	30-Nov-17	28	203, 207	346, 350, 357, 358	Mechanical Room and Pump Room SC4																																															
344	Scrapers, Weir Plates, SC4	20	16-Oct-17	10-Nov-17	37	203, 342, 342	345, 351	Scrapers, Weir Plates, SC4																																															
345	Access Platforms and Handrailing, SC4	20	13-Nov-17	08-Dec-17	107	344	455	Access Platforms and Handrailing, SC4																																															
346	Pumps, Piping & Valves, SC4	30	22-Sep-17	02-Nov-17	93	343	460	Pumps, Piping & Valves, SC4																																															
347	HVAC @ SC4	30	22-Sep-17	02-Nov-17	63	203, 207	354	HVAC @ SC4																																															
349	Order Scaper and Bridge Equipment and Deliver to Site SC5	170	20-Feb-17	13-Oct-17	67	207	351	Order Scaper and Bridge Equipment and Deliver to Site SC5																																															
350	Mechanical Room and Pump Room (pre-cast roof, M&E) SC5	50	13-Oct-17	21-Dec-17	28	343	353	Mechanical Room and Pump Room (pre-cast roof, M&E) SC5																																															
351	Scrapers, Weir Plates SC5	20	27-Nov-17	22-Dec-17	37	344, 349	352	Scrapers, Weir Plates SC5																																															
352	Access Platforms and Handrailing SC5	20	25-Dec-17	19-Jan-18	37	351	460	Access Platforms and Handrailing SC5																																															

Activity ID	Activity Name	OD	Start	Finish	TF	PRED.	SUCC.	2016												2017												2018												2019											
								F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	
353	Pumps, Piping & Valves SC5	30	22-Dec-17	01-Feb-18	28	350	460	Pumps, Piping & Valves SC5																																															
354	HVAC SC5	30	03-Nov-17	14-Dec-17	63	347	460	HVAC SC5																																															
356	Order MCC, SC'S 4 & 5	80	20-Feb-17	09-Jun-17	167	207	357	Order MCC, SC'S 4 & 5																																															
357	MCC & Control Panel Install/ Mods, SC'S 4 & 5	20	15-Jan-18	09-Feb-18	12	343, 356, 295	359	MCC & Control Panel Install/ Mods, SC'S 4 & 5																																															
358	Bldg Services SC'S 4 & 5	30	15-Dec-17	25-Jan-18	130	343	008	Bldg Services SC'S 4 & 5																																															
359	Process Electrical, I&C Installation SC'S 4 & 5	60	29-Jan-18	20-Apr-18	12	357	455	Process Electrical, I&C Installation SC'S 4 & 5																																															
362	Order UV Units and Deliver to Site	190	20-Feb-17	10-Nov-17	51	207	363, 364	Order UV Units and Deliver to Site																																															
363	HVAC and Structural Mods, UV	20	13-Nov-17	08-Dec-17	51	362	369	HVAC and Structural Mods, UV																																															
364	Install New UV Units	20	13-Nov-17	08-Dec-17	51	362	369, 490	Install New UV Units																																															
366	Order MCC @ UV	80	20-Feb-17	09-Jun-17	161	207	367, 368	Order MCC @ UV																																															
367	MCC Install @ UV	5	05-Feb-18	09-Feb-18	6	366, 295	369	MCC Install @ UV																																															
368	Bldg Services @ UV	20	12-Jun-17	07-Jul-17	161	366	369	Bldg Services @ UV																																															
369	Process Electrical, I&C Installation @ UV	20	12-Feb-18	09-Mar-18	6	367, 364, 368, 363	456, 490	Process Electrical, I&C Installation @ UV																																															
372	Order RDTs, Mixers, Clarifer Equipment	120	20-Feb-17	04-Aug-17	139	207	392, 393	Order RDTs, Mixers, Clarifer Equipment																																															
373	Admin Bdg. Remodelling Works	80	20-Feb-17	09-Jun-17	144	207	493	Admin Bdg. Remodelling Works																																															
375	SC 1 REFURBISH	40	17-Sep-18	09-Nov-18	184	472	376	SC 1 REFURBISH																																															
376	SC 2 REFURBISH	40	12-Nov-18	04-Jan-19	184	375	008	SC 2 REFURBISH																																															
378	Civils - REPURPOSING HPO TANKS 1&2	40	17-Sep-18	09-Nov-18	-37	472	379, 391	Civils - REPURPOSING HPO TANKS 1&2																																															
379	Mechanical - REPURPOSING HPO TANKS 1&2	60	10-Dec-18	01-Mar-19	-37	378	380	Mechanical - REPURPOSING HPO TANKS 1&2																																															
380	Electrical - REPURPOSING HPO TANKS 1&2	60	04-Mar-19	24-May-19	-37	379	381	Electrical - REPURPOSING HPO TANKS 1&2																																															
381	Existing HPO DCS Migration / Demolition Acceptance Test & Shutdown	10	27-May-19	07-Jun-19	-37	380, 385	475	Existing HPO DCS Migration / Demolition Acceptance Test & Shutdown																																															
383	Mechanical - REPURPOSE HPO TANK 4	60	17-Sep-18	07-Dec-18	3	472	384	Mechanical - REPURPOSE HPO TANK 4																																															
384	Odour Control Stack & Ducting - REPURPOSE HPO TANK 4	20	10-Dec-18	04-Jan-19	3	383	385	Odour Control Stack & Ducting - REPURPOSE HPO TANK 4																																															
385	Electrical REPURPOSE HPO TANK 4	60	07-Jan-19	29-Mar-19	3	384	381, 474	Electrical REPURPOSE HPO TANK 4																																															
387	Mechanical @ SLUDGE PUMP & PIPING	60	17-Sep-18	07-Dec-18	74	472	388	Mechanical @ SLUDGE PUMP & PIPING																																															
388	Electrical @ SLUDGE PUMP & PIPING	30	10-Dec-18	18-Jan-19	74	387	474	Electrical @ SLUDGE PUMP & PIPING																																															
390	Remove Plant from PSA Bdg	30	17-Sep-18	26-Oct-18	119	472	392, 393	Remove Plant from PSA Bdg																																															
391	Civils @ RDT'S	20	12-Nov-18	07-Dec-18	144	378, 167	395	Civils @ RDT'S																																															
392	Mechanical @ RDT'S	60	29-Oct-18	18-Jan-19	119	390, 372, 393	488	Mechanical @ RDT'S																																															
393	Electrical @ RDT'S	60	29-Oct-18	18-Jan-19	119	390, 372	392	Electrical @ RDT'S																																															
395	Access Roads, Final Grading, Landscaping, and Fencing	60	20-Aug-19	11-Nov-19	-37	493, 224, 391	007, 208	Access Roads, Final Grading, Landscaping, and Fencing																																															
400	66kV Substation precommissioning	10	11-Dec-17	22-Dec-17	17	296	401, 407	66kV Substation precommissioning																																															
401	66 kV Substation commissioning	5	25-Dec-17	29-Dec-17	17	400	403, 406	66 kV Substation commissioning																																															
403	12.47 kV system pre-commissioning	10	09-Apr-18	20-Apr-18	-43	401, 230, 233, 406	404, 408	12.47 kV system pre-commissioning																																															
404	12.47 kV system commissioning	5	23-Apr-18	27-Apr-18	-43	403, 288	407, 409, 412, 422, 431, 438, 445, 454, 455, 456, 474, 475	12.47 kV system commissioning																																															
406	Pre-commissioning ELECTRICAL	5	08-Jan-18	12-Jan-18	17	401	409, 403	Pre-commissioning ELECTRICAL																																															
407	Shutdown Bank 1	1	07-May-18	07-May-18	-18	400, 404, 408	439, 409	Shutdown Bank 1																																															
408	Shutdown Bank 2	1	23-Apr-18	23-Apr-18	-9	403	407	Shutdown Bank 2																																															
409	Final Commissioning ELECTRICAL	2	08-May-18	09-May-18	49	404, 406, 295, 407	412, 472	Final Commissioning ELECTRICAL																																															
412	Electrical start up NEW GRIT & SCREENING BLDG	15	10-May-18	30-May-18	271	287, 404, 409, 283	413, 416	Electrical start up NEW GRIT & SCREENING BLDG																																															
413	Commissioning I&C NEW GRIT & SCREENING BLDG	10	31-May-18	13-Jun-18	271	412	414, 415	Commissioning I&C NEW GRIT & SCREENING BLDG																																															
414	Start up new grit classifiers NEW GRIT & SCREENING BLDG	2	14-Jun-18	15-Jun-18	271	413	417	Start up new grit classifiers NEW GRIT & SCREENING BLDG																																															
415	Start up new wash/compactors in new building	2	14-Jun-18	15-Jun-18	271	413	417	Start up new wash/compactors in new building																																															
416	Start up (drain sumps, flushing water etc.) NEW GRIT & SCREENING BLDG	3	31-May-18	04-Jun-18	282	412	418	Start up (drain sumps, flushing water etc.) NEW GRIT & SCREENING BLDG																																															
417	Start up conveyance equipment and roll off bins NEW GRIT & SCREENING BLDG	2	18-Jun-18	19-Jun-18	271	415, 414	418	Start up conveyance equipment and roll off bins NEW GRIT & SCREENING BLDG																																															
418	Functional performance test new grit/screenings handling	1	20-Jun-18	20-Jun-18	271	417, 416	419	Functional performance test new grit/screenings handling																																															
419	Performance Verification Grit & Screenings building	5	21-Jun-18	27-Jun-18	271	418	420	Performance Verification Grit & Screenings building																																															
420	Training, NEW GRIT & SCREENING BLDG	5	21-Jun-18	27-Jun-18	271	419	493	Training, NEW GRIT & SCREENING BLDG																																															
422	Electrical start up, VORTEX GRIT BLDGH	5	30-Apr-18	04-May-18	21	318, 404, 317, 313, 311	423, 424	Electrical start up, VORTEX GRIT BLDGH																																															



Appendix B – Alternative Options Worksheets

Alternative 1	Risks
Advance the tender date of Critical Path Systems – Separate Contract or negotiate with existing GC <ul style="list-style-type: none"> • Chemical / Electrical Building Concrete Works • Electrical Substation Concrete Works 	Schedule Cost
Risk Comments: Reduction of Schedule Risk – Advance Critical Path Task Additional Contracts – Increased coordination between Contracts. May be difficult to implement with City’s current procurement policies.	
Schedule Impacts: May not advance schedule but will remove tasks off of critical path and reduce slippage risk. May only realize 2 - 3 months of gain assuming current timeframes with lesser impact on compliance date (New Critical Path)	
Quality Impacts: Low risk of affecting quality	
Cost Impacts: Minor risk of increased cost related to coordination with other contracts. Increased contract administration and engineering costs (tender packages).	
Operation Impacts: Minor	
Scenario for Schedule Analysis - Yes Further Review - Yes - Scenario will be reviewed for impacts to schedule	

Alternative 2	Risks
Procurement or Preselection of "Major" Equipment and Long Delivery Items - Additional Items <ul style="list-style-type: none"> • Grit Tank Equipment, UV (Hard Spec'd) • Fermenter Mixer • Large Transformers, MCCs • Other (Process Blowers, Programming) 	Schedule Cost
Risk Comments: Reduction of Schedule Risk	
Schedule Impacts: Risk Mitigation - May not advance schedule but will reduce schedule risk.	
Quality Impacts:	
Cost Impacts: Engineering costs (tender packages), novation agreements and GC costs	
Operation Impacts:	
Scenario for Schedule Analysis - No Further Review - Yes	

Alternative 3	Risks
<p>Contract 4 - More rigorous schedule requirements in Contract Documents (several items are already being considered to lesser or larger degree):</p> <ul style="list-style-type: none"> • Critical Path Based Specification, Milestones Schedule for compliance and not completion. • Additional Forces to allow for overlapping area of construction (concrete works). • Tender Based on Overtime vs. Standard Hours. 	<p>Schedule Cost Operation</p>
<p>Risk Comments: Reduced Risk of schedule slippage. More control and monitoring of actual impacts.</p>	
<p>Schedule Impacts: Greater oversight of critical path. May mitigate schedule slippage by GC.</p>	
<p>Quality Impacts:</p>	
<p>Cost Impacts: Some additional contract administration, GC Costs (minor)</p>	
<p>Operation Impacts: Better coordination of City resources. May impact hours of operation, increased contract administration.</p>	
<p>Scenario for Schedule Analysis - No Further Review - Yes. The option is being considered in the existing work program.</p>	

Alternative 4	Risks
Contract 4 - Completion Incentives <ul style="list-style-type: none"> • Site Occupancy or other incentives 	Schedule Cost
Risk Comments: May not help with schedule. Needs to be a meaningful incentive.	
Schedule Impacts: May not help. Not typical for Municipal Utilities. Unproven. Do you want to implement on such a large, significant project?	
Quality Impacts:	
Cost Impacts: Could work either way. High saving or risk of significant costs.	
Operation Impacts:	
Scenario for Schedule Analysis - No Further Review - No	

Alternative 5	Risks
Contract 4 - Commissioning and Training - (Already being considered in project commission plan) <ul style="list-style-type: none"> • Optimize schedule milestones based on availability of staff for training, availability of lab and facilities. • Early coordination and verification by City. 	Schedule Cost Operation
Risk Comments: Risk reduction	
Schedule Impacts: Will extend schedule (months)	
Quality Impacts:	
Cost Impacts: Increase time, GC Costs. Contract administration costs	
Operation Impacts: Lesser impact with more coordination. Assist in proving and reliability for ongoing compliance	
Scenario for Schedule Analysis - No Further Review - Yes. The option is being considered in the existing work program.	

Alternative 6	Risks
<p>Defer process items based on capacity (only) and optimize schedule for compliance: <i>(Several Items already being considered to lesser or larger degree with staged commissioning) (Similar to previous option)</i></p> <ul style="list-style-type: none"> • New raw water pump • One of four grit removal units • One of two grit removal units • One of two high rate clarifiers • One of three BNR trains (first basin will be commissioned before other two basins are complete) • One of two secondary clarifiers • One of two UV reactors 	<p>Schedule Quality Cost Operation</p>
<p>Risk Comments: May not be possible on all systems. Should not apply to Heavy Civil Works.</p>	
<p>Schedule Impacts: May improve early compliance. Could extend final completion.</p>	
<p>Quality Impacts: May increase work in non-hazardous locations.</p>	
<p>Cost Impacts: Increase GC cost, safety costs, increase engineering and contract administration. Increased City Resources.</p>	
<p>Operation Impacts: Much more disruptive to operations.</p>	
<p>Scenario for Schedule Analysis - No Further Review - Yes. The option is being considered in the existing work program.</p>	