

October 27, 2022

Client File No.: 1071.0 Our File Nos.: S-1146, EMS

020-17-08-11-00 020-17-08-11-0N

T. | Tél.: 204-986-7550

F. | Fax: 204-224-0032

winnipeg.ca

Environment, Climate and Parks Environmental Stewardship Division Environmental Approvals Branch 1007 Century Street Winnipeg, MB R3H 0W4

Attention: James Capotosto, A/Director

RE: INTERIM PHOSPHOROUS REMOVAL QUARTERLY REPORT FOR JULY, AUGUST, SEPTEMBER 2022

The City of Winnipeg (City) is submitting a Quarterly Report for the periods of July, August, September (third Quarter) of 2022 in accordance with the conditional approval of the Notice of Alteration for the North End Sewage Treatment Plant (NEWPCC). Table 2 shows the schedule for the Interim Phosphorous Removal Project.

July

In July, Council concurred with the Public Service budget amendment recommendation adding \$6.5 million dollars to the project budget. The Tender for the construction phase of the project closed and two bids were received. The lowest qualified bid was from Trotter and Morton Industrial Contracting Inc. for \$16,105,505.24. This increased the total estimated project cost (including construction, contingencies, consulting, etc.) to \$19.3 million. With an approved capital budget of \$17.0 million, there were insufficient funds available to award this contract

August

In order to award the construction contract, the Public Service recommended transferring \$2.3 million from existing approved capital funds to the Interim Phosphorous Removal project. This will allow the project to be awarded without modifying scope, re-tendering and/or awarding the project in phases.

<u>September</u>

In September, the Standing Policy Committee on Water and Waste Riverbank Management and the Environment concurred with the Public Service's recommendation to transfer funds to this project account. The construction phase of the project was awarded to Trotter and Morton. Trotter and Morton submitted contract initiation documents and a project kickoff meeting was scheduled for October 5, 2022. A revised construction schedule will be accepted following the meeting.

A Scheduler was brought onto the project team. They will review the schedule as the project progresses looking for opportunities to accelerate it and/or mitigate risks with the contractor and consultant.

T. | Tél.: 204-986-7550

F. | Fax: 204-224-0032

winnipeg.ca



The estimated phosphorous concentrations throughout the various phases of the NEWPCC Upgrade remain the same as the previous quarterly report, shown in Table 1.

Table 1. Estimated phosphorous concentrations through various phases of the NEWPCC Upgrade

Phase	Period	Estimated total phosphorous concentration in NEWPCC Final Effluent
Stage 1: Phosphorous reduction with existing infrastructure	Until August 2021	Approximately 4.0 to 4.5 mg/L on average
Stage 2: Maximized phosphorous reduction through optimization with existing infrastructure	August 2021 to July 2023	Approximately 3.5 mg/L on average
Stage 3: Interim phosphorous reduction through additional infrastructure as approved on May 28, 2021	August 2023 to December 2030	Approximately 2.5 to 3.0 mg/L on average (phosphorous levels may increase as City growth consumes sludge processing capacity)
Stage 4: Enhanced interim phosphorous reduction to as low as the 1.0 mg/L effluent phosphorous limit upon commissioning of the biosolids facility	January 2031 to January 2032	1 mg/L – beyond January 2032, 1 mg/L is dependent on the sludge loading levels. This assumes the maximum sludge generating scenario.
Stage 5: Ongoing phosphorous removal meeting the 1.0 mg/L effluent phosphorous limit upon commissioning of the biological nutrient removal facility	Dependent on constructability review and funding for NEWPCC Nutrient Removal Facility	1 mg/L

Phosphorous concentrations in the final effluent are reported in the NEWPCC's monthly compliance reports and can be found online: https://winnipeg.ca/waterandwaste/sewage/compliance.stm



Table 2. Schedule for Interim Phosphorous Removal

Deliverable	Description	Contractual Dates	% Previously Reported in Q22022	% Currently Complete (End of Q3 2022)	Originally Projected Date	Revised or Completed Date	Work Remaining
Consultant RFP Draft, ı	Draft, review, post for tender	N/A	100%	100%	July 2021	July 31, 2021	Complete
	Evaluation, Admin Report, Approvals, Award	N/A	100%	100%	September 30, 2021	September 28, 2021	Complete
Preliminary Design (PD)	PD plus reviews and approval by WWD	February 3, 2022	100%	100%	March 31, 2022	February 2, 2022	Complete
Detailed Design (DD)	DD plus reviews and approval by WWD	May 18, 2022	100%	100%	June 30, 2022	May 18, 2022	Complete
Construction Tender	Draft, review, post for tender	May 26	100%	100%	June 30, 2022	June 13, 2022	Complete
Tender posting period Award Recommendation, Admin Report, Approvals, Award	May 26, 2022 to June 23, 2022	50%	100%	June 30, 2022	June 13, 2022 to July 22, 2022	Complete	
		July 15, 2022	0%	100%	June 30, 2022	September 22, 2022	Complete
Commissioning Tot	Substantial Performance	July 20, 2023	0%	0%	June 30, 2023	The construction schedule will be updated as part of the next quarterly report	
	Total Performance	August 31, 2023	0%	0%	September 30, 2023		
	Warranty Period	August 31, 2024	0%	0%	December 31, 2024		
Full Scale Testing and Implementation	Process review, dosing estimates, trouble shooting, optimization	August 31, 2024	0%	0%	December 31, 2024		
Closeout	Certificate of Acceptance	September 2, 2024	0%	0%	December 31, 2024		

T. | Tél. : 204-986-7550

F. | Fax: 204-224-0032

winnipeg.ca



Phosphorous Optimization

The NEWPCC Operators have maximized ferric dosing to the sequencing batch reactors (SBRs) and digesters based on the existing ferric chloride pumping capacity. The average SBR effluent phosphorous load for Q3 2022 is 58.5 kg/day which corresponds with an average effluent concentration of 27.3 mg/L.

The kg/day load is higher this quarter because of settling issues in the centrate treatment facility. The issues were addressed and the Q4 centrate levels should return to historical trends. The SBRs are still performing better than intended in their original design and are below the licence limit of 119 kg/d specified in Clause 27 of the NEWPCC Licence No. 2684RRR.

Should you have any questions on this report, please contact Michelle Paetkau at 204-986-4904 or by email at mpaetkau@winnipeg.ca.

Sincerely,

Cynthia Wiebe P. Eng. CAMP Manager of Engineering

Attachment

MP/dr

c: Siobhan Burland Ross, M. Eng., P. Eng., Manitoba Conservation and Climate (email) Yvonne Hawryliuk, MSc, Manitoba Conservation and Climate (email)

T. | Tél.: 204-986-7550

F. | Fax: 204-224-0032

winnipeg.ca

- T. Shanks, P. Eng, Water and Waste Department (email)
- M. Paetkau, P. Eng., Water and Waste Department (email)
- C. Carrol, P. Eng., Water and Waste Department (email)
- R. Grosselle, Water and Waste Department (email)
- C. Javra, P. Eng., Water and Waste Department (email)