



Quality Engineering | Valued Relationships

Waste Connections of Canada Inc.  
**IWMF Prairie Green Cell No.15**  
**Composite Liner Construction Monitoring Program**

**Prepared for:**

Waste Connections of Canada Inc.  
Prairie Green Landfill  
Rosser, MB  
Attention: Cliff Lechow

**Distribution:**

Cliff Lechow, District Manager

**Project Number:**

0366 001 00 400

**Date:**

October 4, 2018  
Final Report



Quality Engineering | Valued Relationships

October 4, 2018

Our File No. 0366 001 00 400

Cliff Lechow, District Manager  
Waste Connections of Canada Inc.  
Prairie Green Landfill  
Rosser, MB

**RE: Composite Liner Construction Monitoring Report for  
IWMF Cell No.15 Construction**

---

TREK Geotechnical Inc. is pleased to submit our report for the Quality Assurance inspection and testing services for Cell No.15.

Please contact the undersigned if you have any questions. Thank you for the opportunity to serve you on this assignment.

Sincerely,

**TREK Geotechnical Inc.**

**Per:**

A handwritten signature in blue ink, appearing to read "N. Ferreira", written over a light blue horizontal line.

Nelson John Ferreira, Ph.D., P. Eng.  
Geotechnical Engineer, Principal  
Tel: 204.975.9433 ext. 103

cc: Angela Fidler-Kliewer C. Tech. (TREK Geotechnical)

## Revision History

Revision No.	Author	Issue Date	Description
0	AFK	September 27, 2018	Draft Report
1	AFK	October 4, 2018	Final Report

## Authorization Signatures

Prepared By:



Angela Fidler-Kliewer C. Tech.  
Manager of Laboratory and Field Services

Reviewed By:



Nelson Ferreira, Ph.D., P.Eng.  
Geotechnical Engineer, Principal



## Table of Contents

Letter of Transmittal

Revision History and Authorization Signatures

1.0	Introduction .....	1
1.1	Background .....	1
1.2	Companies Involved in the Construction of Cell No.15 .....	1
2.0	General Ancillary Construction Activities .....	3
2.1	South Perimeter Drainage Ditch.....	3
3.0	Cell No.15 Excavation.....	4
3.1	Topsoil.....	4
3.2	Upper Clay .....	4
3.3	Silt Layer .....	4
3.4	Lower Clay .....	4
4.0	Permanent South Berm Construction .....	4
5.0	West Separation Berm.....	5
6.0	Recompacted Clay Base Construction Procedures.....	5
6.1	Recompacted Clay Base.....	5
6.2	Survey Control .....	5
6.3	Final Grading and Preparation of Top of Recompacted Clay Base .....	6
7.0	Soil Testing Procedures and Results .....	6
7.1	Field Density Testing .....	6
7.2	Clay Laboratory Testing.....	7
8.0	Geosynthetic Clay Liner (GCL) Installation .....	7
8.1	Cell Base .....	7
8.2	GCL Liner Materials .....	7
8.3	GCL Panel Deployment .....	8
9.0	HDPE Membrane Liner Installation.....	8
9.1	Membrane Liner Materials.....	9
9.2	HDPE Liner Panel Deployment .....	9
9.3	Trial Seams.....	10
9.4	Production Seams .....	10
9.5	Non-Destructive Testing .....	11
9.6	Destructive Testing.....	12
9.7	Repair of Installation Defects.....	13
10.0	Leachate Collection System Construction.....	13
10.1	Drainage Geocomposite Materials and Installation .....	13
10.2	Sand Drainage Layer .....	14
11.0	Cell No.15 Leachate Collection Trenches and Sump Construction .....	15



11.1	Sub-liner Sampler Collection System Installation for Cell No.15 .....	15
11.2	Leachate Collection Pipe.....	15
11.3	Leachate Extraction Pipes for Cell No.15 .....	16
11.4	Granular Leachate Collection Blanket .....	16
11.5	Geotextile Cushion Materials and Installation .....	17
11.6	Separator Geotextile Materials and Installation .....	17
12.0	Summary.....	18
13.0	Closure.....	19

**List of Tables**

Table 1 Survey Control Points

**List of Drawings**

Drawing 1 Quality Control Points

Drawing 2 As As-built Primary 60-mil HDPE Geosynthetic Liner

**List of Appendices**

Appendix A Recompacted Clay Base and Fill Construction Documentation

A-1 - Summary of Clay Backfill Laboratory Results

A-2 - Field Density Test Reports

- Recompacted Subgrade
- South Perimeter Berm
- West Separation Berm

A-3 - Laboratory Hydraulic Conductivity Test Results for Sand Drainage Layer

A-4 - Grain Size Analysis

- Sand Drainage Layer
- Sub-liner Clean Stone
- Leachate Collection Stone

Appendix B Geosynthetic Liner Documentation

B-1 - Geosynthetic Inventory Control Record

B-2 - Geosynthetic and GCL Manufacturer's Quality Control Documentation

B-3 - Certificate of Acceptance-Clay Subgrade

B-4 - Geomembrane Deployment Inspection Summary

B-5 - Geomembrane Trial Seam Summary

B-6 - Geomembrane Weld Inspection

B-7 - Geomembrane Seam Destructive Test Summary

- Tensiometer Certification of Calibration
- Fusion and Extrusion Seam Destructive Test Record

B-8 - Geomembrane Seam Pressure Test Log

B-9 - Geomembrane Defect Repair Summary

B-10 - Geomembrane Repair Log

B-11 - Geomembrane Seam Vacuum Test Log

B-12 - Geomembrane Sump and Double Composite

Appendix C Photos

## **1.0 Introduction**

### **1.1 Background**

The Prairie Green Integrated Waste Management Facility is located approximately 1.6 km north of PTH 101 in the Rural Municipality of Rosser, Township 12, Range 2 East of the Principal Meridian, and north of Winnipeg, Manitoba. Waste Connections of Canada Inc. (WCC) is the owner and operates the facility.

This report summarizes the Quality Assurance (QA) inspections and testing services associated with the construction of the composite (GCL/geosynthetic) liner and leachate collection system in Cell No.15. The constructed works are shown on Sheets 1 to 8 of Drawing No.M-17-A included in this report. Construction Quality Assurance was conducted in accordance with the Contract Documents and Project Specifications as provided by Dillon Consulting Ltd. The construction of Cell No.15 commenced on January 22, 2018 and was completed on August 27, 2018.

### **1.2 Companies Involved in the Construction of Cell No.15**

The following sections summarize the roles and responsibilities of the companies involved, on behalf of Waste Connections of Canada Inc. (WCC) in the design, construction, supervision, review, coordination and quality assurance services associated with the construction of Cell No.15.

#### **Dillon Consulting Ltd. (Designer):**

- Cell No.15 design, excluding geotechnical design; and
- Construction documents, project specifications and tender preparation and review.

#### **Edie Construction Ltd. (Prime Contractor) with Titan Environmental Containment Ltd. (Sub-Contractor):**

- The prime contractor for the construction of Cell No.15 was Edie Construction Ltd. (Edie) from Winnipeg, Manitoba. They performed the earthworks, including excavation, and placement of the compacted clay and re-compaction of the clay subgrade;
- Titan Environmental Containment Ltd (Titan) was responsible for the installation of the Geosynthetic Clay Liner (GCL), 1.5 mm (60 mil) thick High Density Polyethylene (HDPE) membrane, 7 mm (275 mil) thick Geocomposite and the non-woven Geotextile cushion;
- Edie installed all elements of the leachate collection system;
- Edie installed the sand drainage layer which consisting of a 300 mm thick sand layer placed above the leachate collection system; and cell floor;

- Edie Construction also carried out quality control surveying of the constructed compacted clay lifts and base grade elevations.

Edie completed on site works with the equipment shown below.

<b>Equipment Make and Model</b>	<b>On Site Tasks</b>
CAT 345 CL Excavator	Excavations
CAT Excavators (320 CL, 330 C)	Compacted Clay Backfill Placement
CAT Rock Trucks (2-730's, 735)	Excavations
CAT 300 Rock Truck	Excavations, Compacted Clay Backfill Placement
CAT Rock Trucks (2-250's)	Compacted Clay Backfill Placement
CAT D6H LGP Dozer	Excavations, Compacted Clay Backfill Placement, Leveling Loose Compacted Clay Backfill Lifts, Final Clay Subgrade Grading Leachate Collection, Blanket and Sand Drainage Spreading and Grading
CAT D6R Dozer	Compacted Clay Backfill Placement, Leveling Loose Compacted Clay Backfill Lifts
CAT D6N XL Dozer	Final Clay Subgrade Grading
CAT D8 Dozer with Ripper	Excavations
CAT CP563E Padfoot	Proof rolling and Clay Backfill Compaction
835 Versatile Tractor with Sheepsfoot Roller	Proof rolling and Clay Backfill Compaction
835 Versatile Tractor with 0.6 m Rome Plow Disc Harrow	Break up Clay Lumps, Dry Loose Lifts of Compacted Clay

**TREK Geotechnical Inc. (Contract Administration and Engineering Services):**

- Overall review of the construction of Cell No.15;
- Field density testing on clay backfill subgrade and berm construction to confirm compliance with the design and the project Environmental Standards.
- QA inspection, testing and approval of the Geosynthetic Clay Liner and the 1.5 mm (60 mil) HDPE membrane liner materials, including review of manufacturer's factory quality control and materials testing, field liner sheet installation, non-destructive seam testing, destructive sampling and testing of field seams, repairs and vacuum box testing;
- QA inspection, testing and approval of the leachate collection system and ancillary works;
- Laboratory and field testing, and evaluation of test results, which are presented in this report;
- Verification of specification conformance for the compacted clay backfill, leachate collection stone, sand drainage layer, record surveying services including as-built HDPE liner and leachate collection system locations, quantity measurements and contractor payment certification;
- Geotechnical review and approval of QA inspection and testing results completed on natural materials and quality control procedures for earthworks, including construction of the recompacted clay base and berms;
- QA inspection of the Geosynthetic Clay liner and the 1.5 mm (60 mil) HDPE membrane liner materials;
- Gradation testing following ASTM standards on the sand drainage layer, sub-liner sample stone and leachate collection blanket;
- Laboratory testing of Clay backfill material; and
- Confirmation of testing results on earthworks and liner construction are in accordance with project specifications.

## **2.0 General Ancillary Construction Activities**

### **2.1 South Perimeter Drainage Ditch**

The permanent perimeter drainage ditch running parallel to the south haul road was constructed to divert surface water runoff from the landfill area to the west.

## **3.0 Cell No.15 Excavation**

### **3.1 Topsoil**

The majority of the topsoil in Cell No.15 was removed in 2015, prior to general construction. However, some additional topsoil was stripped along the west side of the Cell No.15 and stockpiled to west for future use.

### **3.2 Upper Clay**

Stripping of the upper weathered clay and general excavation of Cell No.15 commenced on January 22, 2018. The weathered clay is silty, brown and contains silt inclusions and rootlets. This soil stratum was approximately 0.4 m to 0.6 m thick and variable in composition throughout the excavation. The upper clay was removed using an excavator and hauled and stockpiled outside the west limits of Cell No.15 construction. The upper clay was later used to construct the haul road entering Cell No.15.

### **3.3 Silt Layer**

A distinct light brown silt layer was encountered at a depth of between 0.6 m and 0.8 m below ground surface with its thickness varying between 0.9 m and 1.5 m. The silt layer was sub-cut and transported to and placed in an area adjacent to PTH 7, creating a new screening berm.

### **3.4 Lower Clay**

A grey-brown, highly plastic clay was encountered below the silt and this soil was selected for use in the South Perimeter Berm, as well for use as clay backfill for the Cell No.15 base, and West Separation Berm.

## **4.0 Permanent South Berm Construction**

Construction of the South Berm commenced in May 2018 and was completed in August 2018. It was constructed primarily of the lower clay backfill from the excavation of Cell No.15.

The clay was placed in loose lifts of about 200 mm to 250 mm thick and compacted using a single drum ride on Padfoot compactor and a Sheepsfoot compactor being pulled by a tractor. Quality control testing was performed on each lift during the construction of the berm by field density testing according to ASTM-D2922. The results of the final acceptance testing of the permanent berm are discussed in Section 8.1 of this report and are presented in Appendix A-2.

## **5.0 West Separation Berm**

A west separation berm was constructed on the west limit of the Cell No.15 construction area. This berm was constructed primarily of lower clay obtained from the excavation of Cell No.15. The berm serves as a surface water control berm.

## **6.0 Recompacted Clay Base Construction Procedures**

### **6.1 Recompacted Clay Base**

Cell No.15 was excavated to design base grades. Lower clay backfill was used along the east tie-in that was previously excavated below design base grades. TREK Geotechnical Inc (TREK). provided survey control and certification (refer to Table 1).

Lower clay backfill was used to raise the low area up to design grades within the base of the cell. Standard Proctor test results (samples L18-082, L18-090 and L18-109) were performed on the clay backfill along with field density testing which is included in Appendix A-1 and A-2. The lower clay backfill was placed in one to three lifts.

Prior to compacting the clay subgrade, moisture conditioning was undertaken using a plow disc harrow pulled by a tractor to dry the soil in. Specifications required the clay subgrade achieve a density of at least 95% of its Standard Proctor maximum dry density. Field density testing was performed on the clay subgrade. The field density testing results are discussed in Section 8.1 and included in Appendix A-2. All final field density tests met the project specification.

### **6.2 Survey Control**

The Contractor carried out quality control surveying of all of the earthworks. TREK provided quality assurance surveying through various checks using control points on the subgrade and top of the sand drainage layer to verify that the grades and thicknesses were consistent with the Contract Drawings and Specifications. TREK. also verified by survey excavated material quantities claimed by the contractor. The final base elevations of Cell No.15 are presented in Table 1 in the Appendices.



### **6.3 Final Grading and Preparation of Top of Recompacted Clay Base**

Once the compaction of the base of the cell was completed, it was graded as per the contract drawings (+/- 30 mm of design grade). The top of the recompacted clay subgrade was then inspected for angular stones which may cause damage to the GCL and HDPE membrane liners. The angular stones were removed and the small holes were filled with clay. The surface of the recompacted clay base was rolled using a smooth drum roller prior to being covered with the GCL and 1.5 mm (60 mil) high density polyethylene (HDPE) membrane liners.

## **7.0 Soil Testing Procedures and Results**

### **7.1 Field Density Testing**

The project specifications require that construction using clay materials (the Permanent South Berm, West Berm, base of the cell) be compacted to a minimum of 95% of the Standard Proctor maximum dry density (SPMDD) with no specified requirement for water content. Field density tests (ASTM D2922 and D3017) were performed, using a Troxler 3430 nuclear density gauge.

For the Permanent South Berm, a total of 89 field density tests were performed with an additional two re-tests. Moisture corrections (oven dry-backs) were completed on each field density test and the corrected percent proctor value was reported. Field density test results ranged between 95% to greater than 100% of the SPMDD, while moisture contents ranged between 20.9% and 42.7%, as summarized in Field Density Test Reports presented in Appendix A-2. The field density test results meet the specifications for compaction.

For the West Berm, 38 field density tests were performed with an additional two re-tests. Field density test results ranged between 95% to greater than 100% of the SPMDD, while moisture contents ranged between 27.4% and 44.8%, as summarized in Field Density Test Reports presented in Appendix A-2. The test results meet the project field specifications for compaction.

For the subgrade at the base of the cell, a total of 43 field density tests were performed with an additional three re-tests. Field density test results ranged between 95% to greater than 100% of the SPMDD, with moisture contents ranging between 26.4% and 43.9%, as summarized in Field Density Test Reports presented in Appendix A-2. These results meet the project field specifications for compaction.

## **7.2 Clay Laboratory Testing**

### **7.2.1 Standard Proctor Tests**

Standard Proctor tests (ASTM D698) were performed on both upper and lower clay material from the site to determine the required density levels for construction. During placement of approximately 7000 m<sup>3</sup> of compacted clay for Cell No.15, three Standard Proctor were performed by TREK. The Standard Proctor test results are presented in Appendix A-1.

## **8.0 Geosynthetic Clay Liner (GCL) Installation**

The following section summarizes the installation of the GCL system. All materials utilized, as well as the installation process, met specifications within the Contract Documents and the Project Drawings, and were inspected as per the Construction Quality Assurance Plan. The Contract Documents were received and reviewed by all parties prior the beginning of the construction of Cell No.15.

### **8.1 Cell Base**

Prior to the secondary and primary GCL deployment, the subgrade was inspected by the Geosynthetics Installer, the Contractor and the CQA Inspector and was formally accepted by the Geosynthetics Installer, Titan. Copies of the soil surface acceptance certificates are presented in Appendix B-3.

### **8.2 GCL Liner Materials**

The geosynthetic clay liner (GCL) used on this project consisted of Bentofix NSL provided by TAG Environmental Inc. A total of 38 rolls of existing GCL from 2016 were inventoried, and 140 rolls of GCL were delivered and inventoried on site, comprising of 4.27 m wide and 45.72 m long panels. The GCL was installed on the prepared subgrade under the clay liner along the leachate collection trenches, and over the primary HDPE membrane in the sump and covered by HDPE membrane under the leachate extraction pipes. TREK monitored the installation of the liners including, overlaps, tears, defects and subsequent repairs to the material. A list of the GCL material delivered to site is presented in Appendix B-1.

### **8.3 GCL Panel Deployment**

Panel deployment for the secondary and primary liner was carried out between June 12, 2018 and July 22, 2018. Approximately 30,892 m<sup>2</sup> of GCL material was placed.

Placement of the GCL was accomplished using an ATV and manual labour. A minimum overlap of 150 mm was typically maintained between adjoining panels. Powdered bentonite was placed and spread manually in the overlap.

During deployment of the secondary and primary GCL panels, TREK personnel carried out the following inspection and testing:

- measurements of the panel length;
- confirmation of panel overlap and bentonite placement in the seams;
- visual observations of overall material quality; and
- assignment of a unique identification number for each panel placed.

Upon completion of the GCL installation, the works were inspected by the Geosynthetics Installer (Titan) and the liner CQA Inspector (TREK), prior to HDPE Membrane liner installation.

### **9.0 HDPE Membrane Liner Installation**

The following section summarizes the installation of the HDPE membrane liner system. All materials utilized, as well as the installation process, met specifications within the Technical Specification Manual and the Project Drawings, and were inspected as per the Construction Quality Assurance Plan.

## 9.1 Membrane Liner Materials

The membrane (liner) material used on this contract consisted of 1.5 mm thick, smooth and textured high-density polyethylene (HDPE) installed by Titan. The textured material was used only on the South slope of Cell No.15.

A total of 33 rolls of 7.5 m wide and 130 m long panels of smooth membrane were delivered and five rolls of 6.8 m wide and 164.6 m long panels of textured membrane were delivered and inventoried on site for this project. The HDPE liner materials were manufactured and supplied by Sotrafa. The Inventory Summary Logs for the 1.5 mm thick membrane is provided in Appendix B-1. The manufacturer's Quality Control (QC) documentation for the membrane materials was provided by Sotrafa and indicates that all membrane used in Cell No.15 is in compliance with the project specifications.

## 9.2 HDPE Liner Panel Deployment

Panel deployment for the primary liner was carried out between July 12, 2018 and July 22, 2018. Repair operations on Cell No.15 took place until July 26, 2018. Approximately 27,988 m<sup>2</sup> of primary HDPE liner material was placed.

During deployment of the secondary and primary HDPE liner panels, TREK personnel carried out the following inspection and testing:

- measurements of the panel thickness;
- confirmation of panel overlap;
- visual observations of overall sheet quality; and
- assignment of a unique identification number for each panel placed.

Placement of the HDPE membrane was accomplished using an ATV and manual labour. A minimum overlap of 150 mm was typically maintained between adjoining panels. The average panel thickness was determined by averaging the measurements made along each of the leading, two sides and trailing edges utilizing a Starret Micrometer.

Panel numbers were assigned according to the order in which they were installed. Deployment of the secondary and primary HDPE liner consisted of panels S1 to S31 and P1 to P69, respectively. The arrangement and designation of the various panels for the HDPE liner are presented on Drawing 2. The deployment Inspection Logs are provided in Appendix B-5.

Upon completion of the HDPE liner installation, the works were inspected by Titan and TREK personnel.

### **9.3 Trial Seams**

The welding equipment used by Titan, included double hot wedge fusion welders (production welding along panel seams and cap repairs) and hand-held extrusion fillet welders (for detailing, liner repairs, and reconstruction of failed fusion and/or extrusion seam lengths).

TREK personnel monitored trial seams during daily start-up, and at approximately every five hours during continuous operation of each welding apparatus. Six sample coupons were cut from each test sample for tensile strength testing as follows:

- Four coupons were tested in the peel mode in accordance with ASTM D 4437, and
- Two coupons were tested in the shear mode in accordance with ASTM D 4437.

A summary of the daily trial seaming for the equipment used during each workday is provided in Appendix B-6. All trial seams test results met the project specifications.

### **9.4 Production Seams**

The HDPE liner seaming process proceeded in conjunction with the panel deployment. The majority of the seams were welded using a double hot wedge fusion welder. Repairs and short seams were made using a hand-held extrusion welding apparatus. All seams (including repairs) welds were observed and documented by TREK personnel. A summary of the panel fusion and extrusion seaming are provided in Appendix B-5. The results of the non-destructive testing on the seams by the air pressure testing method, are provided in Appendix B-8.

## 9.5 Non-Destructive Testing

All non-destructive seam testing was performed by Titan. personnel and observed by TREK personnel on a full-time basis. Two types of non-destructive testing were used on this project:

- Air pressure tests on fusion seams; and
- Vacuum box tests on extrusion seams, patches and beads.

Air pressure testing comprised of the following procedure:

- Sealing off the air channel between the inside and outside tracks of the double fusion weld;
- Inserting a pressure gauge into the air channel;
- Using a portable compressor or pump to pressurize the air channel to a minimum pressure of 210 kPa (30 psi);
- Inspecting the seam along its entire length to confirm that entire seam was pressurized;
- Observing the pressure gauge over a five-minute period. The test is considered a pass (successful) if the pressure drop is less than 21 kPa (3 psi) over this period; and
- Making an incision into the air channel, at the end of the test seam to release the pressurized air.

Vacuum box testing comprised of the following procedure:

- Applying a soapy water solution to the area to be tested;
- Placing a rigid-walled box over the area to be tested. The box was constructed with a clear Plexi-glass top and/or sides with a neoprene gasket around the bottom of the box to facilitate a seal between the box and the HDPE liner;
- Applying a vacuum of 21 kPa to 35 kPa (3 psi to 5 psi) to the inside of the box for a minimum of ten seconds using a portable vacuum pump; and
- Observing for air bubbles, which, if they occur, are indicative of defects or discontinuities of the welding procedure.

Any leaks or discontinuities observed and detected during either testing method were considered a failure (non-conformance). The failed areas were marked and subsequently repaired in accordance with the project specifications and were retested using the procedures described above. All repaired areas were then re-tested and met the acceptance criteria.

Results of the non-destructive testing are provided in Appendix B-8 for the air pressure testing and in Appendix B-11 for the vacuum box testing. All non-destructive testing completed on both fusion and extrusion seaming comply with project specifications.

## 9.6 Destructive Testing

Destructive test samples of panel fusion welded seams were taken at an average of approximately one for every 201 m length in accordance with project specifications. Extrusion destructive samples were taken randomly or in areas of concern. TREK personnel selected all test locations.

For each destructive sample, ten coupons were cut from the seam and tested in the field by TREK. Waste Connections of Canada retained the remaining part of sample as an archive sample. The destructive coupons that were tested in the field consisted of five coupons tested for peel adhesion strength (peel test mode ASTM D4437) as well as Film Tear Bond (FTB) and five tested for seam strength at yield (shear test mode ASTM D4437)

The specified acceptance criteria for destructive tests are as follows:

- Fusion and extrusion seam under peel mode:
  - Failure by FTB, NSF Standard 54, Definition 2.16;
  - Yield strength for the seam is not to be less than 78 psi;
  - No greater than 10 % of the seam width peels (separates) at any point; and
  - For extrusion seams, the separation that occurs from the edge of the sheet is not to be greater than 3.0 mm (0.12 inch).
- Fusion and extrusion seam under shear mode:
  - Failure by FTB, NSF Standard 54, Definition 2.16; and
  - Yield strength for the seam is not to be less than 120 psi.

Four out of five coupons were required to meet or exceed the acceptance criteria for peel and shear strength failure modes.

A total of 15 fusion destructive tests (DSF designation) and one extrusion test (DSE designation) were conducted of the HDPE liner. The destructive testing results are provided in Appendix B-7. All destructive tests met or exceeded the acceptance criteria for peel and shear strength.



## **9.7 Repair of Installation Defects**

All defects observed on the HDPE liner were assigned a unique identification number and marked by TREK personnel for repair. The defects were repaired by either fusion or extrusion welding methods. The repairs were then tested (non-destructive) by Titan personnel by either the air pressure or vacuum box test method depending on the nature of the repair. Once a noted defect was repaired and tested, it was documented as a “pass” and no other testing was required.

Defect repair locations are shown on Drawing 2 for the HDPE cell liner. The documentation (repairs made and non-destructive testing) of defects and repairs to the seams and panels are included in Appendices B-9 and B-10 for the HDPE liner within the cell and in Appendix B-12 for the HDPE liner within the sump and double composite liner.

## **10.0 Leachate Collection System Construction**

The leachate collection system consists of a HDPE membrane liner, a layer of Geocomposite, and a sand drainage layer. Details of the construction of the system are presented below.

### **10.1 Drainage Geocomposite Materials and Installation**

The installed Geocomposite consists of a HDPE geonet encapsulated in geotextile manufactured by Intermas Group. The approximate quantity of Geocomposite placed in the sump of Cell No.15 was 27,948 m<sup>2</sup>, using 3.8 m wide and 60 m long rolls. The Geocomposite inventory list can be found in Appendix B-1. The Manufacturer’s Quality Control documentation for the materials that was provided by Intermas indicates that all Geocomposite used in Cell No.15 complies with the project specifications. The Geocomposite Quality Control documentation can be found in Appendix B-2.

Prior to placing the Geocomposite, the HDPE membrane liner was swept clean of soil and debris. The Geocomposite was placed by Titan personnel and during installation of the Geocomposite, adjacent panels were connected with cable ties spaced every 1.5m. The Geocomposite was heat seamed with a minimum 150 mm overlap, taking care not to damage the geonet within the Geocomposite or the underlying HDPE membranes.

## 10.2 Sand Drainage Layer

The Sand Drainage Layer specifications are as follows:

- The sand drainage layer to consist of uniform coarse or medium sand meeting the following requirements:

### Medium Sand

- Sand to be free of organic matter (i.e. Roots, leaves, wood, etc.);
- Permeability at least  $10^{-3}$  cm/s or greater at 90% Standard Proctor Maximum Dry Density, as determined by ASTM D2434 test method;
- Minimum porosity of 0.37; and
- Meet the following gradation:

Gradation Sieve Opening Size	% Passing (by Weight)
1 mm	60 %
No. 200	10 %

The sand drainage layer was supplied by Glacial Aggregates Limited. The sand was hauled into the cell on a temporary haul road, made of the sand drainage layer with a minimum thickness of approximately 1.5 m over the geocomposite layer. The sand was dumped and spread using two CAT D6N LGP bulldozers to the minimum required thickness of 300 mm. TREK personnel monitored the transportation and spreading operations for the placement of the sand for compliance with the project specifications.

Nine sand samples were obtained for gradation analyses and one sample was tested for hydraulic conductivity. The test results, presented in Table 2, indicate that the gradation of the sand meets the project requirements.

As previously noted, hydraulic conductivity testing (Rigid Wall Constant Head Method) was completed on one sample following ASTM D2438-68 procedures. The results of the laboratory hydraulic conductivity test are summarized in Table 3 and Appendix A-3. The tested specimen exhibited a hydraulic conductivity greater than the specified maximum of  $1 \times 10^{-3}$  cm/s. The measured value was  $4.37 \times 10^{-3}$  cm/s.

## **11.0 Cell No.15 Leachate Collection Trenches and Sump Construction**

Excavation of the sump and the leachate collection trenches was carried out by Edie. Excavation of the leachate collection trench for Cell No.15 progressed from the North limit of the central collection trench, South to the Cell No.15 permanent sump. An anchor trench was cut on the South, East and West side of the sump for embedment of the geosynthetic clay liner (GCL) and secondary HDPE membrane.

Along the leachate collection trenches, the GCL was placed on the prepared subgrade. There was no indication of seepage during the excavation for the sump in Cell No.15. The GCL was placed on the approved subgrade and the secondary HDPE (60 mil) membrane covered the GCL. In the sump, the ends of the GCL and secondary HDPE membrane were placed in the anchor trench. Subsequently, the sub-liner granular blanket (comprised of 19 mm clean stone) and the HDPE sampler pipe (refer to Section 11.3) were placed on a geotextile. The geotextile which was placed under the granular blanket overlapped to completely encapsulate the granular blanket.

### **11.1 Sub-liner Sampler Collection System Installation for Cell No.15**

Edie excavated the trench for the sub-liner sampling pipe, which is located in the Permanent South Berm in Cell No.15. The sub-liner sampling pipe, consisting of 219 mm O.D. SDR 11.0 HDPE continued up the slope of the berm within the trench and terminated beyond the South crest of the berm. A sub-liner granular blanket, comprised of 19 mm clean stone, was placed in the base of the sump and extended up the 4H:1V slope, approximately 6.0 m, to the bentonite seal. A protective sand layer extended from the bentonite seal to approximately 2 m from the top of the berm, where another 500 mm bentonite seal was placed. One additional 500 mm long bentonite seal was placed in the specified locations as per design drawings.

### **11.2 Leachate Collection Pipe**

The leachate collection pipes in the Cell No.15 trench consist of 219 mm O.D. SDR 11.0 HDPE. The collection pipe for Cell No. 14 was perforated for the entire length of the trench up to the Permanent North Berm and then was solid (non-perforated) up the slope of the berm. TREK personnel observed the pipe fusion process, and verified the pipe orientation, pipe type, perforation size, and location in the trench. The granular leachate collection blanket was placed in both trenches, surrounding the pipes.

### 11.3 Leachate Extraction Pipes for Cell No.15

The leachate extraction piping consisted of 610 mm O.D. SDR 11.0 HDPE, which was assembled on-site. Perforated end caps were butt-fused to the bottom ends of each of the two leachate extraction pipes. The horizontal perforated section was fusion welded to a prefabricated bend at an angle to accommodate the 4H:1V slope. The angled sections were then butt-fused to the non-perforated sections, which were terminated with a HDPE blind flange. A 60 mil HDPE rub sheet was placed on the slope in the location of the leachate extraction pipes and extended to the top of the Permanent South Berm slope. The pipes were placed on the HDPE rub sheet and the preassembled pipes were lowered from the top of the berm to the sump. The granular leachate collection blanket was placed over the pipe. TREK supervised installation and verified the location of the piping.

### 11.4 Granular Leachate Collection Blanket

The Granular Leachate Collection Blanket specifications are shown below:

Gradation Sieve Opening Size	% Passing (by Weight)
50 mm	100%
37.5 mm	90 – 100%
19.5 mm	0 – 10 %
12.5 mm	0 – 5 %

- The granular material is to comprise of sound, hard durable dolomite and/or dolomitic limestone and will be free of organic matter (i.e. roots, leaves, wood, etc.) soft, thin elongated or laminated particles, or other deleterious substances, concrete, metals and construction debris; and
- The crushed dolomitic limestone shall not contain greater than 40 % calcite (CaCO<sub>3</sub>) as measured by gasometric and/or x-ray diffraction analysis. The granular must not contain organic material (e.g. roots, leaves, wood, etc.) and/or debris such as metal, plastic and concrete.

The aggregate supplied for the granular leachate collection blanket was manufactured from crushed and screened quarry rock and supplied by Glacial Aggregates. Three gradation tests were performed on the leachate granular. The results of the gradation testing indicated that the sampled material was acceptable for the intended use as leachate granular and met the specifications. The test results are summarized in Table 2.

The leachate collection blanket installation entailed controlled transport of the material over the sand drainage layer and carefully spreading the materials. Trucks transported the aggregate into the cell on a temporary haul road that was made of the sand drainage layer and maintained at a minimum thickness of 1.0 m over the geotextile cushion layer. In general, Edie constructed two main haul roads from the west, heading east. After the haul road was completed, the aggregate was placed with a CAT 330 excavator at the beginning of the trench and when the trench was wide enough, the stone was spread using a CAT D6N LGP dozer. TREK personnel monitored the truck transport and spreading operations for the placement of the minimum required thickness of 300 mm.

### **11.5 Geotextile Cushion Materials and Installation**

The geotextile cushion placed consists of a non-woven, needle punched polyester (500 g/m<sup>2</sup> weight) manufactured by SKAPS Industries. The approximate quantity of geotextile cushion placed in the sump of Cell No.15 was 1,045 m<sup>2</sup>, using 4.57 m wide and 91.5 m long rolls. The geotextile cushion inventory list can be found in Appendix B-1. The Manufacturer's Quality Control documentation for the geotextile materials that was provided by SKAPS Industries indicates that all geotextile cushion material used in Cell No.15 complies with the project specifications. The geotextile cushion Quality Control documentation can be found in Appendix B-2.

Prior to placing the geotextile cushion, the HDPE membrane liner was swept clean of soil and debris. The cushion was placed by Titan personnel. During installation of the cushion in the sump, adjacent panels were sewn using a J stitch with a minimum 50 mm overlap, taking care not to damage the underlying HDPE membranes

### **11.6 Separator Geotextile Materials and Installation**

The separator geotextile consists of a non-woven needle punched polyester GE160-15 (203.4 g/m<sup>2</sup> or approximately 6 oz/yd<sup>2</sup>). Approximately 3,244 m<sup>2</sup> of geotextile separator material was placed over the granular leachate collection blanket using 4.57 m wide and 183 m long rolls. The geotextile separator inventory list is provided in Appendix B-1. The manufacturer's Quality Control documentation provided by SKAPS Industries indicates that the geotextile separator used complies with the project specifications. The Quality Control documentation can be found in Appendix B-2.

The installation of the separator geotextile over the Cell No.15 granular leachate collection blanket in the trench and sump and was inspected by TREK personnel. The leachate collection blanket was graded with a CAT 330 Excavator and a CAT D6N LGP dozer and the separator geotextile was placed manually over the gravel and continuously sewn with a minimum 50 mm overlap.

## **12.0 Summary**

TREK personnel provided full time Construction Quality Assurance, resident inspection and Construction Assurance services. The following activities and components were observed, monitored, inspected and/or reviewed for approval and conformance with specifications:

- Subgrade preparation and berm construction;
- Geosynthetic clay liner installation, placement and seaming procedures;
- Secondary and primary 1.5 mm (60 mil) HDPE membrane installation, placement, seaming, non-destructive and destructive seam testing and repairs;
- Leachate collection system construction, including seaming operations of the geotextile cushion and separator material, and observations of trench excavation operations; and
- North perimeter drainage ditches and the permanent and temporary haul roads.

Based on the results of the field monitoring, observations, inspections and testing, the Cell No.15 recompacted clay base, the geosynthetic clay liner, the 1.5 mm HDPE membrane liner, the leachate drainage layer components, the composite liner system and associated leachate collection system were constructed/installed in accordance with the project specifications and to current accepted industry standards.

### **13.0 Closure**

The geotechnical information provided in this report is in accordance with current engineering principles and practices (Standard of Practice). The information and findings of this report were based on the tests, measurements, and observations made by TREK during construction and are only applicable to those elements. TREK is not responsible for conformance of any elements that were not observed or tested.

All information provided in this report is subject to our standard terms and conditions for engineering services, a copy of which is provided to each of our clients with the original scope of work, or a mutually executed standard engineering services agreement. If these conditions are not attached, and you are not already in possession of such terms and conditions, contact our office and you will be promptly provided with a copy.

This report has been prepared by TREK Geotechnical Inc. (the Consultant) for the exclusive use of Waste Connections of Canada Inc. (the Client) and their agents for the work product presented in the report. Any findings or recommendations provided in this report are not to be used or relied upon by any third parties, except as agreed to in writing by the Client and Consultant prior to use.



## Tables

---

TABLE 1  
CELL 15 SURVEY CONTROL POINTS



POINT	NORTHING	EASTING	Design	As-built Base	Design	As-built	Drainage Sand
			Base	Excavation	Drainage Sand	Drainage Sand	Thickness
			Excavation		(m)	(m)	(m)
1	12371.250	11470.630	230.436	230.447	230.736	230.755	0.308
2	12400.000	11470.630	230.436	230.434	230.736	N/A	N/A
3	12430.000	11470.630	230.436	230.428	230.736	230.734	0.306
4	12460.000	11470.630	230.436	230.432	230.736	230.752	0.320
5	12490.000	11470.630	230.436	230.436	230.736	230.754	0.318
6	12520.000	11470.630	230.436	230.447	230.736	230.765	0.318
7	12550.000	11470.630	230.436	230.424	230.736	N/A	N/A
8	12580.000	11470.630	230.436	230.427	230.736	230.741	0.314
9	12610.000	11470.630	230.436	230.422	230.736	230.766	0.344
10	12640.000	11470.630	230.436	230.460	230.736	230.800	0.340
11	12640.000	11490.000	230.184	230.172	230.484	230.495	0.323
12	12610.000	11490.000	230.184	230.165	230.484	230.476	0.311
13	12580.000	11490.000	230.184	230.186	230.484	230.492	0.306
14	12550.000	11490.000	230.184	230.188	230.484	230.517	0.329
15	12520.000	11490.000	230.184	230.156	230.484	230.500	0.344
16	12490.000	11490.000	230.184	230.172	230.484	230.514	0.342
17	12460.000	11490.000	230.184	230.169	230.484	230.484	0.315
18	12430.000	11490.000	230.184	230.199	230.484	230.500	0.301
19	12400.000	11490.000	230.184	230.201	230.484	230.504	0.303
20	12372.170	11490.000	230.184	230.206	230.484	230.509	0.303
21	12372.560	11550.000	230.062	230.066	230.362	230.370	0.304
23	12430.000	11550.000	230.062	230.04	230.362	230.363	0.323
24	12460.000	11550.000	230.062	230.037	230.362	230.377	0.340
25	12490.000	11550.000	230.062	230.056	230.362	230.375	0.319

\*\* survey based on local GPS datum

TABLE 1  
CELL 15 SURVEY CONTROL POINTS



POINT	NORTHING	EASTING	Design	As-built Base	Design	As-built	Drainage Sand
			Base	Excavation	Drainage Sand	Drainage Sand	Thickness
			Excavation		(m)	(m)	(m)
26	12520.000	11550.000	230.062	230.053	230.389	230.389	0.336
27	12550.000	11550.000	230.062	230.052	230.362	230.362	0.310
28	12580.000	11550.000	230.062	230.048	230.376	230.376	0.328
29	12610.000	11550.000	230.062	230.046	230.364	230.364	0.318
30	12640.000	11550.000	230.062	230.038	230.373	230.373	0.335
31	12640.000	11569.710	230.453	230.359	230.670	230.670	0.311
32	12610.000	11569.710	230.456	230.364	230.683	230.683	0.319
33	12580.000	11569.710	230.456	230.364	230.366	230.366	0.002
34	12550.000	11569.710	230.456	230.368	230.678	230.677	0.309
35	12520.000	11569.710	230.456	230.364	230.686	230.686	0.322
36	12490.000	11569.710	230.456	230.338	230.651	230.651	0.313
37	12460.000	11569.710	230.456	230.341	230.661	230.661	0.320
38	12430.000	11569.710	230.456	230.345	230.662	230.662	0.317
39	12400.000	11569.710	230.456	230.344	230.678	230.678	0.334
40	12370.950	11569.710	230.456	230.340	230.649	230.649	0.309
41	12360.850	11550.000	236.000	232.978	233.312	233.312	0.334
42	12348.810	11550.000	233.000	235.974	N/A	N/A	N/A
43	12348.860	11520.000	236.000	236.010	N/A	N/A	N/A
44	12360.900	11520.000	233.000	232.993	233.313	233.312	0.319
45	12360.950	11490.000	233.000	232.973	233.320	233.320	0.347
46	12348.900	11490.000	236.000	235.991	N/A	N/A	N/A
47	12348.930	11470.630	236.000	236.009	N/A	N/A	N/A
48	12360.970	11470.630	233.000	232.991	233.328	233.328	0.337

**SUMP**

POINT	NORTHING	EASTING	Design	As-built Base
			Base	Excavation
			Excavation	
A'	12373.281	11541.178	229.886	229.911
B'	12404.230	11541.178	229.886	229.902
C'	12404.230	11504.967	229.886	229.906
D'	12373.351	11504.967	229.886	229.906
E'	12382.372	11525.326	227.622	227.624
F'	12388.372	11525.326	227.620	227.635
G'	12388.372	11520.826	227.620	227.644
H'	12382.372	11520.826	227.620	227.646
I'	12402.721	11530.398	229.670	229.686
J'	12402.721	11515.747	229.670	229.670
K'	13374.771	11523.072	229.520	229.532
L'	12389.241	11523.072	227.744	227.783

\*\* surveyed based on local GPS datum

TABLE 1  
CELL 15 SURVEY CONTROL POINTS



**Trench**

POINT	NORTHING	EASTING	Design	As-built Base	Design	Abuilt Base
			Base Excavation	Excavation	Drainage Sand (m)	Drainage Sand
1C	12642.930	11523.060	229.524	229.537	N/A	N/A
2W	12620.000	11522.360	229.537	229.511	230.137	230.150
2C	12620.000	11523.070	229.359	229.329	N/A	N/A
2E	12620.000	11523.790	229.538	229.521	N/A	N/A
3W	12600.000	11521.750	229.550	229.527	230.150	230.159
3C	12600.000	11523.070	229.219	229.206	N/A	N/A
3E	12600.000	11524.390	229.550	229.55	N/A	N/A
4W	12580.000	11521.140	229.562	229.559	230.162	230.165
4C	12580.000	11523.070	229.079	229.067	N/A	N/A
4E	12580.000	11525.000	229.562	229.548	N/A	N/A
5W	12560.000	11520.530	229.547	229.55	230.147	230.183
5C	12560.000	11523.070	228.939	228.923	N/A	N/A
5E	12560.000	11525.610	229.574	229.572	N/A	N/A
6W	12540.000	11519.250	229.586	229.588	230.186	230.218
6C	12540.000	11523.070	228.799	228.81	N/A	N/A
6E	12540.000	11526.220	229.586	229.61	N/A	N/A
7W	12520.000	11519.320	229.599	229.621	230.199	230.200
7C	12520.000	11523.070	228.659	228.686	N/A	N/A
7E	12520.000	11526.830	229.599	229.587	N/A	N/A
8W	12500.000	11518.710	229.611	229.612	230.211	230.240
8C	12500.000	11523.070	228.519	228.537	N/A	N/A
8E	12500.000	11527.440	229.611	229.626	N/A	N/A
9W	12480.000	11518.100	229.623	229.608	230.223	230.225
9C	12480.000	11523.070	228.379	228.386	N/A	N/A
9E	12480.000	11528.050	229.623	229.614	N/A	N/A
10W	12460.000	11517.470	229.635	229.636	230.235	230.244
10C	12460.000	11523.070	228.239	228.219	N/A	N/A
10E	12460.000	11528.650	229.635	229.627	N/A	N/A
11W	12440.000	11516.880	229.647	229.622	230.247	230.286
11C	12440.000	11523.070	228.099	228.073	N/A	N/A
11E	12440.000	11529.260	22.647	229.638	N/A	N/A
12W	12420.000	11516.270	229.659	229.641	230.259	230.272
12C	12420.000	11523.070	227.959	227.962	N/A	N/A
12E	12420.000	11529.870	229.659	229.652	N/A	N/A



\*\* survey based on local GPS datum

## Figures

---

ANSI full bleed B (11.00 x 17.00 inches)


Z:\Projects\0366 Waste Connections of Canada\0366 001 00 Prairie Green IWMF Cell 15\3 Survey and Dwg\3.4 CAD\3.4.3 Working Folder\_9/27/2018 9:01:27 AM



LEGEND: ● CERTIFICATION POINTS

**Figure 01**

Z:\Projects\0366 Waste Connections of Canada\0366 001 00 Prairie Green IWMF Cell 15 Survey and Dwg\3.4 CAD\3.4.3 Working Folder\FIG.002 2018-09-11 Prairie Green IWMF Cell15\_0\_B\_DW\_0366\0366 001 00.dwg Bl (27/12/00) & 0366 001 00.dwg



SCALE: NTS

**LEGEND:**   
 4C UNIQUE DEFECT IDENTIFICATION NUMBER  
 DSF12 DESTRUCTIVE LOCATION AND DESIGNATION  
 6U

P10 PANEL DESIGNATION NUMBER  
 FUSION SEAM

**NOTES:**

1. PANEL LOCATIONS ARE BASED ON SURVEY COMPLETED BY TREK GEOTECHNICAL Inc.
2. ALL ELEVATIONS ARE REFERENCED TO GEODETIC DATUM.
3. THE DRAWING IS TO BE READ IN CONJUNCTION WITH THE ACCOMPANYING REPORT.

**Figure 02**



**Appendix A-1**

**Summary of Clay Backfill Laboratory Results**

**Standard Proctor**

---



www.trekgeotechnical.ca  
1712 St. James Street  
Winnipeg, MB R3H 0L3  
Tel: 204.975.9433 Fax: 204.975.9435

# Standard Proctor Compaction Test


ASTM D698-12e2

**Project No.** 0366-001-00-400  
**Client** Waste Connections  
**Project** Cell 15

**Sample #** L18-082  
**Source** On Site  
**Material** Clay  
**Sample Date** 07-May-18  
**Test Date** 09-May-18  
**Technician** LI/SC

<b>Maximum Dry Density (kg/m<sup>3</sup>)</b>	1428
<b>Optimum Moisture (%)</b>	30.2

Trial Number	1	2	3	4	5
Wet Density (kg/m <sup>3</sup> )	1803	1848	1871	1876	1846
Dry Density (kg/m <sup>3</sup> )	1414	1426	1426	1405	1358
Moisture Content (%)	27.6	29.6	31.3	33.5	35.9





www.trekgeotechnical.ca  
1712 St. James Street  
Winnipeg, MB R3H 0L3  
Tel: 204.975.9433 Fax: 204.975.9435

# Standard Proctor Compaction Test


ASTM D698-12e2

**Project No.** 0366-001-00-400  
**Client** Waste Connections  
**Project** Cell 15

**Sample #** L18-090-1  
**Source** On Site  
**Material** Clay  
**Sample Date** 16-May-18  
**Test Date** 18-May-18  
**Technician** HS

<b>Maximum Dry Density (kg/m<sup>3</sup>)</b>	1318
<b>Optimum Moisture (%)</b>	34.3

Trial Number	1	2	3	4	
<b>Wet Density (kg/m<sup>3</sup>)</b>	1640	1710	1761	1782	
<b>Dry Density (kg/m<sup>3</sup>)</b>	1267	1302	1316	1295	
<b>Moisture Content (%)</b>	29.4	31.4	33.8	37.6	





www.trekgeotechnical.ca  
1712 St. James Street  
Winnipeg, MB R3H 0L3  
Tel: 204.975.9433 Fax: 204.975.9435

# Standard Proctor Compaction Test


ASTM D698-12e2

**Project No.** 0366-001-00-400  
**Client** Waste Connections  
**Project** Cell 15

**Sample #** L18-109  
**Source** On Site  
**Material** Clay  
**Sample Date** June 4 2018  
**Test Date** June 7 2018  
**Technician** KM

<b>Maximum Dry Density (kg/m<sup>3</sup>)</b>	1431
<b>Optimum Moisture (%)</b>	28.5

Trial Number	1	2	3	4	5
Wet Density (kg/m <sup>3</sup> )	1761	1806	1857	1853	1820
Dry Density (kg/m <sup>3</sup> )	1407	1422	1431	1412	1358
Moisture Content (%)	25.2	27.0	29.7	31.2	34.0



**Appendix A-2**  
**Field Density Test Reports**

- **Recompacted Subgrade**
- **South Perimeter Berm**
- **West Separation Berm**

---



www.trekgeotechnical.ca  
 1712 St. James Street  
 Winnipeg, MB R3H 0L3  
 Tel: 204.975.9433 Fax: 204.975.9435

**Field Density Report**  
 ASTM D6938-15

**Project No.** 0366-001-00-400  
**Client** Waste Connections  
**Project** Cell 15  
**Location** Prairie Green IWMF  
**Contractor** Edie Construction

**Material** Insitu Clay  
**Source** On site

**Date Tested** 24/05/2018  
**Time Tested** 9:30 hrs  
**Technician** DS

**Maximum Dry Density** 1424  
**Optimum Moisture %** 30.2  
**Proctor Sample Number** L18-082  
**Required Density %** 95

Test Number	Test Location	Probe Depth (mm)	Wet Density (kg/m <sup>3</sup> )	Dry Density (kg/m <sup>3</sup> )		Moisture Content		Percent Proctor
				Field	Corrected	Field	Dry-Back	
SF1	Lift 1, 12531 N, 11557 E	150	1819	1456	1357	25.0%	34.0%	95.3%

**Notes:** All tests completed on 150 mm recompacted subgrade. Page 1 of 1



www.trekgeotechnical.ca  
 1712 St. James Street  
 Winnipeg, MB R3H 0L3  
 Tel: 204.975.9433 Fax: 204.975.9435

**Field Density Report**  
**ASTM D6938-15**

**Project No.** 0366-001-00-400  
**Client** Waste Connections  
**Project** Cell 15  
**Location** Prairie Green IWMF  
**Contractor** Edie Construction

**Material** Insitu Clay  
**Source** On site

**Date Tested** 28/05/2018  
**Time Tested** 14:00 hrs  
**Technician** DS

**Maximum Dry Density** 1318  
**Optimum Moisture %** 34.3  
**Proctor Sample Number** L18-090-1  
**Required Density %** 95

Test Number	Test Location	Probe Depth (mm)	Wet Density (kg/m <sup>3</sup> )	Dry Density (kg/m <sup>3</sup> )		Moisture Content		Percent Proctor
				Field	Corrected	Field	Dry-Back	
SF2	Lift 1, 12385 N, 11472 E	150	1755	1380	1320	27.2%	33.0%	100+%
SF3	Lift 1, 12427 N, 11472 E	150	1777	1353	1293	31.4%	37.5%	98.1%
SF4	Lift 1, 12482 N, 11471 E	150	1769	1340	1274	32.0%	38.9%	96.6%
SF5	Lift 1, 12553 N, 11471 E	150	1732	1323	1201	31.0%	44.2%	91.1%
SF6	Lift 1, 12613 N, 11472 E	150	1743	1344	1266	29.7%	37.7%	96.1%



www.trekgeotechnical.ca  
 1712 St. James Street  
 Winnipeg, MB R3H 0L3  
 Tel: 204.975.9433 Fax: 204.975.9435

**Field Density Report**  
 ASTM D6938-15

**Project No.** 0366-001-00-400  
**Client** Waste Connections  
**Project** Cell 15  
**Location** Prairie Green IWMF  
**Contractor** Edie Construction

**Material** Insitu Clay  
**Source** On site

**Date Tested** 28/05/2018  
**Time Tested** 16:45 hrs  
**Technician** DS

**Maximum Dry Density** 1428  
**Optimum Moisture %** 30.2  
**Proctor Sample Number** L18-082  
**Required Density %** 95

Test Number	Test Location	Probe Depth (mm)	Wet Density (kg/m <sup>3</sup> )	Dry Density (kg/m <sup>3</sup> )		Moisture Content		Percent Proctor
				Field	Corrected	Field	Dry-Back	
SF7	Lift 2, 12512 N, 11558 E	150	1810	1424	1366	27.1%	32.5%	95.6%
SF8	Lift 1 12573 N, 11550 E	150	1827	1467	1379	24.6%	32.5%	96.6%

**Notes:** All tests completed on 150 mm recompacted subgrade. Page 1 of 1





**Project No.** 0366-001-00-400  
**Client** Waste Connections  
**Project** Cell 15  
**Location** Prairie Green IWMF  
**Contractor** Edie Construction

**Material** Insitu Clay  
**Source** On site

**Date Tested** 28/05/2018  
**Time Tested** 4:45 hrs  
**Technician** DS

**Maximum Dry Density** 1318  
**Optimum Moisture %** 34.3  
**Proctor Sample Number** L18-090-1  
**Required Density %** 95

Test Number	Test Location	Probe Depth (mm)	Wet Density (kg/m³)	Dry Density (kg/m³)		Moisture Content		Percent Proctor
				Field	Corrected	Field	Dry-Back	
SF9	Lift 1 12590 N, 11543 E	150	1728	1360	1324	27.1%	30.5%	100+%



www.trekgeotechnical.ca  
 1712 St. James Street  
 Winnipeg, MB R3H 0L3  
 Tel: 204.975.9433 Fax: 204.975.9435

**Field Density Report**  
 ASTM D6938-15

**Project No.** 0366-001-00-400

**Client** Waste Connections

**Project** Cell 15

**Location** Prairie Green IWMF

**Contractor** Edie Construction

**Material** Insitu Clay

**Source** On site

**Maximum Dry Density** 1318

**Optimum Moisture %** 34.3

**Proctor Sample Number** L18-090-1

**Required Density %** 95

**Date Tested** 30/05/2018

**Time Tested** 9:30 hrs

**Technician** DS

Test Number	Test Location	Probe Depth (mm)	Wet Density (kg/m <sup>3</sup> )	Dry Density (kg/m <sup>3</sup> )		Moisture Content		Percent Proctor
				Field	Corrected	Field	Dry-Back	
SF10	Lift 1, Retest of SF5	150	1810	1380	1331	31.1%	36.0%	100+%

**Notes:** All tests completed on 150 mm recompactd subgrade.



www.trekgeotechnical.ca  
 1712 St. James Street  
 Winnipeg, MB R3H 0L3  
 Tel: 204.975.9433 Fax: 204.975.9435

**Field Density Report**  
**ASTM D6938-15**

**Project No.** 0366-001-00-400  
**Client** Waste Connections  
**Project** Cell 15  
**Location** Prairie Green IWMF  
**Contractor** Edie Construction

**Material** Insitu Clay  
**Source** On site

**Date Tested** 04/06/2018  
**Time Tested** 17:00 hrs  
**Technician** DS

**Maximum Dry Density** 1318  
**Optimum Moisture %** 34.3  
**Proctor Sample Number** L18-090-1  
**Required Density %** 95

Test Number	Test Location	Probe Depth (mm)	Wet Density (kg/m <sup>3</sup> )	Dry Density (kg/m <sup>3</sup> )		Moisture Content		Percent Proctor
				Field	Corrected	Field	Dry-Back	
SF11	Lift 1, 12636 N, 11502 E	150	1739	1315	1311	32.2%	32.6%	99.5%
SF12	Lift 1, 12605 N, 11539 E	150	1834	1379	1382	33.0%	32.7%	100+%
SF13	Lift 1, 12604 N, 11508 E	150	1814	1330	1269	36.3%	43.0%	96.3%



www.trekgeotechnical.ca  
 1712 St. James Street  
 Winnipeg, MB R3H 0L3  
 Tel: 204.975.9433 Fax: 204.975.9435

**Field Density Report**  
**ASTM D6938-15**

**Project No.** 0366-001-00-400  
**Client** Waste Connections  
**Project** Cell 15  
**Location** Prairie Green IWMF  
**Contractor** Edie Construction

**Material** Insitu Clay  
**Source** On site

**Date Tested** 04/06/2018  
**Time Tested** 17:30 hrs  
**Technician** DS

**Maximum Dry Density** 1318  
**Optimum Moisture %** 34.3  
**Proctor Sample Number** L18-090-1  
**Required Density %** 95

Test Number	Test Location	Probe Depth (mm)	Wet Density (kg/m <sup>3</sup> )	Dry Density (kg/m <sup>3</sup> )		Moisture Content		Percent Proctor
				Field	Corrected	Field	Dry-Back	
SF14	Lift 2, 12588 N, 11549 E	150	1710	1324	1282	29.2%	33.4%	97.3%



www.trekgeotechnical.ca  
 1712 St. James Street  
 Winnipeg, MB R3H 0L3  
 Tel: 204.975.9433 Fax: 204.975.9435

## Field Density Report

ASTM D6938-15

**Project No.** 0366-001-00-400  
**Client** Waste Connections  
**Project** Cell 15  
**Location** Prairie Green IWMF  
**Contractor** Edie Construction

**Material** Insitu Clay  
**Source** On site

**Date Tested** 05/06/2018  
**Time Tested** 13:05 hrs  
**Technician** DS

**Maximum Dry Density** 1428  
**Optimum Moisture %** 30.2  
**Proctor Sample Number** L18-082  
**Required Density %** 95

Test Number	Test Location	Probe Depth (mm)	Wet Density (kg/m <sup>3</sup> )	Dry Density (kg/m <sup>3</sup> )		Moisture Content		Percent Proctor
				Field	Corrected	Field	Dry-Back	
SF15	Lift 3, 12517 N, 11563 E	150	1894	1465	1424	29.3%	33.0%	99.8%



www.trekgeotechnical.ca  
 1712 St. James Street  
 Winnipeg, MB R3H 0L3  
 Tel: 204.975.9433 Fax: 204.975.9435

**Field Density Report**  
**ASTM D6938-15**

**Project No.** 0366-001-00-400  
**Client** Waste Connections  
**Project** Cell 15  
**Location** Prairie Green IWMF  
**Contractor** Edie Construction

**Material** Insitu Clay  
**Source** On site

**Date Tested** 05/06/2018  
**Time Tested** 13:19 hrs  
**Technician** DS

**Maximum Dry Density** 1318  
**Optimum Moisture %** 34.3  
**Proctor Sample Number** L18-090-1  
**Required Density %** 95

Test Number	Test Location	Probe Depth (mm)	Wet Density (kg/m <sup>3</sup> )	Dry Density (kg/m <sup>3</sup> )		Moisture Content		Percent Proctor
				Field	Corrected	Field	Dry-Back	
SF16	Lift 2, 12574 N, 11559 E	150	1850	1390	1324	33.1%	39.7%	100+%

**Notes:** All tests completed on 150 mm recompacted subgrade. Page 1 of 1



www.trekgeotechnical.ca  
 1712 St. James Street  
 Winnipeg, MB R3H 0L3  
 Tel: 204.975.9433 Fax: 204.975.9435

**Field Density Report**  
**ASTM D6938-15**

**Project No.** 0366-001-00-400  
**Client** Waste Connections  
**Project** Cell 15  
**Location** Prairie Green IWMF  
**Contractor** Edie Construction

**Material** Insitu Clay  
**Source** On site

**Date Tested** 06/06/2018  
**Time Tested** 8:45 hrs  
**Technician** DS

**Maximum Dry Density** 1318  
**Optimum Moisture %** 34.3  
**Proctor Sample Number** L18-090-1  
**Required Density %** 95

Test Number	Test Location	Probe Depth (mm)	Wet Density (kg/m <sup>3</sup> )	Dry Density (kg/m <sup>3</sup> )		Moisture Content		Percent Proctor
				Field	Corrected	Field	Dry-Back	
SF17	Lift 1, 12632 N, 11528 E	150	1758	1357	1317	29.6%	33.5%	99.9%
SF18	Lift 1, 12633 N, 11557 E	150	1818	1390	1355	30.8%	34.2%	100+%



www.trekgeotechnical.ca  
 1712 St. James Street  
 Winnipeg, MB R3H 0L3  
 Tel: 204.975.9433 Fax: 204.975.9435

**Field Density Report**  
 ASTM D6938-15

**Project No.** 0366-001-00-400  
**Client** Waste Connections  
**Project** Cell 15  
**Location** Prairie Green IWMF  
**Contractor** Edie Construction

**Material** Insitu Clay  
**Source** On site

**Date Tested** 13/06/2018  
**Time Tested** 8:45 hrs  
**Technician** DS/EH

**Maximum Dry Density** 1318  
**Optimum Moisture %** 34.3  
**Proctor Sample Number** L18-090-1  
**Required Density %** 95

Test Number	Test Location	Probe Depth (mm)	Wet Density (kg/m <sup>3</sup> )	Dry Density (kg/m <sup>3</sup> )		Moisture Content		Percent Proctor
				Field	Corrected	Field	Dry-Back	
SF19	Lift 1, 12579 N, 11558 E	150	1812	1369	1326	32.4%	36.6%	100+%
SF24	Lift 1, 12505 N, 11536 E	150	1725	1242	1141	38.9%	51.2%	86.6%
SF25	Lift 1, 12488 N, 11562 E	150	1823	1349	1311	35.1%	39.0%	99.5%
SF26	Lift 1, 12583 N, 11495 E	150	1824	1396	1268	30.7%	43.9%	96.2%

**Notes:** All tests completed on 150 mm recompacted subgrade. Page 1 of 1





**Project No.** 0366-001-00-400  
**Client** Waste Connections  
**Project** Cell 15  
**Location** Prairie Green IWMF  
**Contractor** Edie Construction

**Material** Insitu Clay  
**Source** On site

**Date Tested** 13/06/2018  
**Time Tested** 8:45 hrs  
**Technician** DS/EH

**Maximum Dry Density** 1428  
**Optimum Moisture %** 30.2  
**Proctor Sample Number** L18-082  
**Required Density %** 95

Test Number	Test Location	Probe Depth (mm)	Wet Density (kg/m <sup>3</sup> )	Dry Density (kg/m <sup>3</sup> )		Moisture Content		Percent Proctor
				Field	Corrected	Field	Dry-Back	
SF20	Lift 1, 12576 N, 11528 E	150	1825	1498	1444	21.8%	26.4%	100+%
SF21	Lift 1, 12544 N, 11532 E	150	1830	1453	1430	26.0%	28.0%	100+%
SF22	Lift 1, 12549 N, 11557 E	150	1861	1408	1335	32.2%	39.4%	93.5%
SF23	Lift 1, 12518 N, 11554 E	150	1885	1446	1403	30.3%	34.3%	98.3%

**Notes:** All tests completed on 150 mm recompact subgrade. Page 1 of 1



**Project No.** 0366-001-00-400  
**Client** Waste Connections  
**Project** Cell 15  
**Location** Prairie Green IWMF  
**Contractor** Edie Construction

**Material** Insitu Clay  
**Source** On site

**Date Tested** 14/06/2018  
**Time Tested** 3:30 PM  
**Technician** EH

**Maximum Dry Density** 1318  
**Optimum Moisture %** 34.3  
**Proctor Sample Number** L18-090-1  
**Required Density %** 95

Test Number	Test Location	Probe Depth (mm)	Wet Density (kg/m <sup>3</sup> )	Dry Density (kg/m <sup>3</sup> )		Moisture Content		Percent Proctor
				Field	Corrected	Field	Dry-Back	
SF27	Lift 1, 12552N, 11505 E	150	1855	1442	1386	28.6%	33.8%	100+%



www.trekgeotechnical.ca  
 1712 St. James Street  
 Winnipeg, MB R3H 0L3  
 Tel: 204.975.9433 Fax: 204.975.9435

**Field Density Report**  
**ASTM D6938-15**

**Project No.** 0366-001-00-400  
**Client** Waste Connections  
**Project** Cell 15  
**Location** Prairie Green / WMF  
**Contractor** Edie Construction

**Material** Insitu Clay  
**Source** On site

**Date Tested** 26/06/2018  
**Time Tested** 17:00 hrs  
**Technician** DS

**Maximum Dry Density** 1428  
**Optimum Moisture %** 30.2  
**Proctor Sample Number** L18-082  
**Required Density %** 95

Test Number	Test Location	Probe Depth (mm)	Wet Density (kg/m <sup>3</sup> )	Dry Density (kg/m <sup>3</sup> )		Moisture Content		Percent Proctor
				Field	Corrected	Field	Dry-Back	
SF28	Retest of SF22	150	1931	1524	1492	26.7%	29.5%	100+%

**Notes:** All tests completed on 150 mm recompacted subgrade. Page 1 of 1



www.trekgeotechnical.ca  
 1712 St. James Street  
 Winnipeg, MB R3H 0L3  
 Tel: 204.975.9433 Fax: 204.975.9435

**Field Density Report**  
**ASTM D6938-15**

**Project No.** 0366-001-00-400  
**Client** Waste Connections  
**Project** Cell 15  
**Location** Prairie Green / WMF  
**Contractor** Edie Construction

**Material** Insitu Clay  
**Source** On site

**Date Tested** 26/06/2018  
**Time Tested** 17:00 hrs  
**Technician** DS

**Maximum Dry Density** 1318  
**Optimum Moisture %** 34.3  
**Proctor Sample Number** L18-090-1  
**Required Density %** 95

Test Number	Test Location	Probe Depth (mm)	Wet Density (kg/m <sup>3</sup> )	Dry Density (kg/m <sup>3</sup> )		Moisture Content		Percent Proctor
				Field	Corrected	Field	Dry-Back	
SF29	Lift 1, 12530 N, 11486 E	150	1851	1404	1349	31.8%	37.2%	100+%
SF30	Lift 1, 12502 N, 11487 E	150	1798	1340	1332	34.2%	35.0%	100+%
SF31	Lift 1, 12527 N, 11516 E	150	1804	1346	1341	34.0%	34.5%	100+%
SF32	Lift1, 12494 N, 11509 E	150	1813	1376	1327	31.8%	36.6%	100+%
SF33	Retest of SF24	150	1814	1360	1320	33.4%	37.5%	100+%
SF34	Lift 1, 12456 N, 11556 E	150	1798	1356	1346	32.6%	33.6%	100+%

**Notes:** All tests completed on 150 mm recompacted subgrade. Page 1 of 1



**Project No.** 0366-001-00-400  
**Client** Waste Connections  
**Project** Cell 15  
**Location** Prairie Green / WMF  
**Contractor** Edie Construction

**Material** Insitu Clay  
**Source** On site

**Date Tested** 26/06/2018  
**Time Tested** 17:00 hrs  
**Technician** DS

**Maximum Dry Density** 1428  
**Optimum Moisture %** 30.2  
**Proctor Sample Number** L18-082  
**Required Density %** 95

Test Number	Test Location	Probe Depth (mm)	Wet Density (kg/m <sup>3</sup> )	Dry Density (kg/m <sup>3</sup> )		Moisture Content		Percent Proctor
				Field	Corrected	Field	Dry-Back	
SF35	Lift 1, 12422 N, 11569 E	150	1973	1528	1493	29.1%	32.2%	100+%
SF36	Lift 1, 12394 N, 11554 E	150	1863	1442	1408	29.2%	32.3%	98.6%



**Project No.** 0366-001-00-400  
**Client** Waste Connections  
**Project** Cell 15  
**Location** Prairie Green / WMF  
**Contractor** Edie Construction

**Material** Insitu Clay  
**Source** On site

**Date Tested** 09/07/2018  
**Time Tested** 17:00 hrs  
**Technician** DS

**Maximum Dry Density** 1428  
**Optimum Moisture %** 30.3  
**Proctor Sample Number** L18-082  
**Required Density %** 95

Test Number	Test Location	Probe Depth (mm)	Wet Density (kg/m <sup>3</sup> )	Dry Density (kg/m <sup>3</sup> )		Moisture Content		Percent Proctor
				Field	Corrected	Field	Dry-Back	
SF37	Lift 1, 12465 N, 11507 E	150	1798	1379	1420	30.4%	26.6%	99.4%

**Notes:** All tests completed on 150 mm recompacted subgrade.



www.trekgeotechnical.ca  
 1712 St. James Street  
 Winnipeg, MB R3H 0L3  
 Tel: 204.975.9433 Fax: 204.975.9435

**Field Density Report**  
**ASTM D6938-15**

**Project No.** 0366-001-00-400  
**Client** Waste Connections  
**Project** Cell 15  
**Location** Prairie Green IWMF  
**Contractor** Edie Construction

**Material** Insitu Clay  
**Source** On site

**Date Tested** 10/07/2018  
**Time Tested** 8:43 hrs  
**Technician** DS

**Maximum Dry Density** 1428  
**Optimum Moisture %** 30.2  
**Proctor Sample Number** L18-082  
**Required Density %** 95

Test Number	Test Location	Probe Depth (mm)	Wet Density (kg/m <sup>3</sup> )	Dry Density (kg/m <sup>3</sup> )		Moisture Content		Percent Proctor
				Field	Corrected	Field	Dry-Back	
SF38	Lift 1, 12458 N, 11484 E	150	1910	1523	1478	25.4%	29.3%	100+%

**Notes:** All tests completed on 150 mm recompacted subgrade . Page 1 of 1



www.trekgeotechnical.ca  
 1712 St. James Street  
 Winnipeg, MB R3H 0L3  
 Tel: 204.975.9433 Fax: 204.975.9435

**Field Density Report**  
**ASTM D6938-15**

**Project No.** 0366-001-00-400  
**Client** Waste Connections  
**Project** Cell 15  
**Location** Prairie Green IWMF  
**Contractor** Edie Construction

**Material** Insitu Clay  
**Source** On site

**Date Tested** 10/07/2018  
**Time Tested** 8:43 hrs  
**Technician** DS

**Maximum Dry Density** 1318  
**Optimum Moisture %** 34.3  
**Proctor Sample Number** L18-090-1  
**Required Density %** 95

Test Number	Test Location	Probe Depth (mm)	Wet Density (kg/m <sup>3</sup> )	Dry Density (kg/m <sup>3</sup> )		Moisture Content		Percent Proctor
				Field	Corrected	Field	Dry-Back	
SF39	Lift 1, 12473 N, 11534 E	150	1821	1396	1372	30.4%	32.7%	100+%





www.trekgeotechnical.ca  
 1712 St. James Street  
 Winnipeg, MB R3H 0L3  
 Tel: 204.975.9433 Fax: 204.975.9435

**Field Density Report**  
 ASTM D6938-15

**Project No.** 0366-001-00-400  
**Client** Waste Connections  
**Project** Cell 15  
**Location** Prairie Green IWMF  
**Contractor** Edie Construction

**Material** Insitu Clay  
**Source** On site

**Date Tested** 10/07/2018  
**Time Tested** 18:30 hrs  
**Technician** DS

**Maximum Dry Density** 1428  
**Optimum Moisture %** 30.2  
**Proctor Sample Number** L18-082  
**Required Density %** 95

Test Number	Test Location	Probe Depth (mm)	Wet Density (kg/m <sup>3</sup> )	Dry Density (kg/m <sup>3</sup> )		Moisture Content		Percent Proctor
				Field	Corrected	Field	Dry-Back	
SF40	Lift 1, 12445 N, 11535 E	150	1877	1495	1459	25.6%	28.7%	100+%
SF41	Lift 1, 12417 N, 11534 E	150	1880	1480	1460	27.0%	28.8%	100+%
SF42	Lift 1, 12434 N, 11500 E	150	1864	1442	1398	29.2%	33.4%	97.9%



www.trekgeotechnical.ca  
 1712 St. James Street  
 Winnipeg, MB R3H 0L3  
 Tel: 204.975.9433 Fax: 204.975.9435

**Field Density Report**  
 ASTM D6938-15

**Project No.** 0366-001-00-400  
**Client** Waste Connections  
**Project** Cell 15  
**Location** Prairie Green IWMF  
**Contractor** Edie Construction

**Material** Insitu Clay  
**Source** On site

**Date Tested** 10/07/2018  
**Time Tested** 18:30 hrs  
**Technician** DS

**Maximum Dry Density** 1318  
**Optimum Moisture %** 34.3  
**Proctor Sample Number** L18-090-1  
**Required Density %** 95

Test Number	Test Location	Probe Depth (mm)	Wet Density (kg/m <sup>3</sup> )	Dry Density (kg/m <sup>3</sup> )		Moisture Content		Percent Proctor
				Field	Corrected	Field	Dry-Back	
SF43	Lift 1, 12399 N, 11498 E	150	1831	1420	1368	28.9%	33.9%	100+%
SF44	Lift 1, 12419 N, 11509 E	150	1852	1411	1388	31.2%	33.4%	100+%



**Project No.** 0366-001-00-400  
**Client** Waste Connections  
**Project** Cell 15  
**Location** Prairie Green IWMF  
**Contractor** Edie Construction

**Material** Insitu Clay  
**Source** On site

**Date Tested** 17/07/2018  
**Time Tested** 8:15 hrs  
**Technician** DS

**Maximum Dry Density** 1428  
**Optimum Moisture %** 30.2  
**Proctor Sample Number** L18-082  
**Required Density %** 95

Test Number	Test Location	Probe Depth (mm)	Wet Density (kg/m <sup>3</sup> )	Dry Density (kg/m <sup>3</sup> )		Moisture Content		Percent Proctor
				Field	Corrected	Field	Dry-Back	
SF45	Lift 1, 12386 N, 11507 E	150	1850	1449	1431	27.6%	29.2%	100+%
SF46	Lift 1, 12387 N, 11536 E	150	1800	1509	1465	19.3%	22.9%	100+%

**Notes:** All tests completed on 150 mm recompact subgrade . Page 1 of 1



**Project No.** 0366-001-00-400  
**Client** Waste Connections  
**Project** Cell 15  
**Location** Prairie Green IWMF  
**Contractor** Edie Construction

**Material** Clay Backfill  
**Source** On site

**Date Tested** 10/05/2018  
**Time Tested** 18.00 hrs  
**Technician** DS

**Maximum Dry Density** 1428  
**Optimum Moisture %** 30.2  
**Proctor Sample Number** L18-082  
**Required Density %** 95

Test Number	Test Location	Probe Depth (mm)	Wet Density (kg/m <sup>3</sup> )	Dry Density (kg/m <sup>3</sup> )		Moisture Content		Percent Proctor
				Field	Corrected	Field	Dry-Back	
PB1	Lift 1, 12363 N, 11464 E	150	1844	1458	1457	26.5%	26.6%	100+%



www.trekgeotechnical.ca  
 1712 St. James Street  
 Winnipeg, MB R3H 0L3  
 Tel: 204.975.9433 Fax: 204.975.9435

**Field Density Report**  
**ASTM D6938-15**

**Project No.** 0366-001-00-400  
**Client** Waste Connections  
**Project** Cell 15  
**Location** Prairie Green IWMF  
**Contractor** Edie Construction

**Material** Clay Backfill  
**Source** On site

**Date Tested** 10/05/2018  
**Time Tested** 18:20 hrs  
**Technician** DS

**Maximum Dry Density** 1585  
**Optimum Moisture %** 25.1  
**Proctor Sample Number**  
**Required Density %** 95

Test Number	Test Location	Probe Depth (mm)	Wet Density (kg/m <sup>3</sup> )	Dry Density (kg/m <sup>3</sup> )		Moisture Content		Percent Proctor
				Field	Corrected	Field	Dry-Back	
PB2	Lift 1, 12354 N, 11473 E	150	1997	1643	1576	21.6%	26.7%	99.4%
PB3	Lift 1, 12341 N, 11521 E	150	1988	1649	1568	20.6%	26.8%	99.0%
PB4	Lift 1, 12351 N, 11543 E	150	1994	1665	1637	19.7%	21.8%	100+%



www.trekgeotechnical.ca  
 1712 St. James Street  
 Winnipeg, MB R3H 0L3  
 Tel: 204.975.9433 Fax: 204.975.9435

**Field Density Report**  
**ASTM D6938-15**

**Project No.** 0366-001-00-400  
**Client** Waste Connections  
**Project** Cell 15  
**Location** Prairie Green IWMF  
**Contractor** Edie Construction

**Material** Clay Backfill  
**Source** On site

**Date Tested** 11/05/2018  
**Time Tested** 12:00 & 15:00 hrs  
**Technician** DS

**Maximum Dry Density** 1428  
**Optimum Moisture %** 30.2  
**Proctor Sample Number** L18-082  
**Required Density %** 95

Test Number	Test Location	Probe Depth (mm)	Wet Density (kg/m <sup>3</sup> )	Dry Density (kg/m <sup>3</sup> )		Moisture Content		Percent Proctor
				Field	Corrected	Field	Dry-Back	
PB5	Lift 2, 12363 N, 11560 E	150	1813	1414	1373	28.2%	32.1%	96.1%
PB6	Lift 1, 12361 N, 11523 E	150	1801	1440	1390	25.1%	29.6%	97.3%
PB7	Lift 1, 12364 N, 11480 E	150	1835	1426	1373	28.7%	33.7%	96.1%
PB8	Lift 3, 12364 N, 11558 E	150	1814	1366	1311	32.8%	38.3%	91.8%

**Notes:** All tests were completed on 150 mm thick lift of Clay Backfill Page 1 of 1



www.trekgeotechnical.ca  
 1712 St. James Street  
 Winnipeg, MB R3H 0L3  
 Tel: 204.975.9433 Fax: 204.975.9435

**Field Density Report**  
 ASTM D6938-15

**Project No.** 0366-001-00-400  
**Client** Waste Connections  
**Project** Cell 15  
**Location** Prairie Green IWMF  
**Contractor** Edie Construction

**Material** Clay Backfill  
**Source** On site

**Date Tested** 14/05/2018  
**Time Tested** 8:50 & 11:00 & 18:00 hrs  
**Technician** DS

**Maximum Dry Density** 1428  
**Optimum Moisture %** 30.2  
**Proctor Sample Number** L18-082  
**Required Density %** 95

Test Number	Test Location	Probe Depth (mm)	Wet Density (kg/m <sup>3</sup> )	Dry Density (kg/m <sup>3</sup> )		Moisture Content		Percent Proctor
				Field	Corrected	Field	Dry-Back	
PB9	Retest PB8, Lift 3, 12364 N, 11558 E	150	1875	1458	1424	28.6%	31.7%	99.7%
PB10	Lift 4, 12363 N, 11556 E	150	1795	1427	1381	25.6%	29.9%	96.7%
PB11	Lift 2, 12365 N, 11551 E	150	1845	1474	1391	25.2%	32.7%	97.4%
PB12	Lift 2, 12365 N, 11517 E	150	1856	1490	1433	24.6%	29.5%	100+%
PB13	Lift 2, 12363 N, 11487 E	150	1809	1505	1379	20.2%	31.2%	96.6%



www.trekgeotechnical.ca  
 1712 St. James Street  
 Winnipeg, MB R3H 0L3  
 Tel: 204.975.9433 Fax: 204.975.9435

**Field Density Report**  
 ASTM D6938-15

**Project No.** 0366-001-00-400  
**Client** Waste Connections  
**Project** Cell 15  
**Location** Prairie Green IWMF  
**Contractor** Edie Construction

**Material** Clay Backfill  
**Source** On site

**Date Tested** 16/05/2018  
**Time Tested** 11:30 hrs  
**Technician** DS

**Maximum Dry Density** 1428  
**Optimum Moisture %** 30.2  
**Proctor Sample Number** L18-082  
**Required Density %** 95

Test Number	Test Location	Probe Depth (mm)	Wet Density (kg/m <sup>3</sup> )	Dry Density (kg/m <sup>3</sup> )		Moisture Content		Percent Proctor
				Field	Corrected	Field	Dry-Back	
PB14	Lift 3, 12364 N, 11558 E	150	1939	1521	1457	27.4%	33.0%	100+%
PB15	Lift 3, 12361 N, 11519 E	150	1887	1483	1429	27.2%	32.0%	100+%
PB16	Lift 3, 12365 N, 11477 E	150	1870	1471	1430	27.2%	30.8%	100+%

**Notes:** All tests were completed on 150 mm thick lift of Clay Backfill. Page 1 of 1





www.trekgeotechnical.ca  
1712 St. James Street  
Winnipeg, MB R3H 0L3  
Tel: 204.975.9433 Fax: 204.975.9435

# Field Density Report

ASTM D6938-15

**Project No.** 0366-001-00-400  
**Client** Waste Connections  
**Project** Cell 15  
**Location** Prairie Green IWMF  
**Contractor** Edie Construction

**Material** Clay Backfill  
**Source** On site

**Date Tested** 17/05/2018  
**Time Tested** 7:35 & 8:30 hrs  
**Technician** DS

**Maximum Dry Density** 1428  
**Optimum Moisture %** 30.2  
**Proctor Sample Number** L18-082  
**Required Density %** 95

Test Number	Test Location	Probe Depth (mm)	Wet Density (kg/m <sup>3</sup> )	Dry Density (kg/m <sup>3</sup> )		Moisture Content		Percent Proctor
				Field	Corrected	Field	Dry-Back	
PB17	Lift 4, 12360 N, 11553 E	150	1878	1469	1416	27.9%	32.6%	99.2%
PB18	Lift 4, 12361 N, 11521 E	150	1874	1453	1431	29.0%	30.9%	100+%
PB19	Lift 4, 12364 N, 11471 E	150	1883	1466	1410	28.4%	33.6%	98.7%
PB20	Lift 2, 12352 N, 11544 E	150	1807	1433	1386	26.1%	30.4%	97.1%
PB21	Lift 2, 12347 N, 11509 E	150	1831	1433	1378	27.7%	32.9%	96.5%

**Notes:** All tests were completed on 150 mm thick lift of Clay Backfill. Page 1 of 1



**Project No.** 0366-001-00-400  
**Client** Waste Connections  
**Project** Cell 15  
**Location** Praire Green IWMF  
**Contractor** Edie Construction

**Material** Clay Backfill  
**Source** On site

**Date Tested** 22/05/2018  
**Time Tested** 8:30 hrs  
**Technician** DS

**Maximum Dry Density** 1428  
**Optimum Moisture %** 30.2  
**Proctor Sample Number** L18-082  
**Required Density %** 95

Test Number	Test Location	Probe Depth (mm)	Wet Density (kg/m <sup>3</sup> )	Dry Density (kg/m <sup>3</sup> )		Moisture Content		Percent Proctor
				Field	Corrected	Field	Dry-Back	
PB22	Lift 5, 12361 N, 11550 E	150	1885	1484	1440	27.0%	30.9%	100+%
PB23	Lift 5, 12365 N, 11518 E	150	1874	1449	1410	29.0%	32.9%	98.8%
PB24	Lift 5, 12365 N 11471 E	150	1870	1442	1399	29.7%	33.7%	98.0%



www.trekgeotechnical.ca  
 1712 St. James Street  
 Winnipeg, MB R3H 0L3  
 Tel: 204.975.9433 Fax: 204.975.9435

**Field Density Report**  
**ASTM D6938-15**

**Project No.** 0366-001-00-400  
**Client** Waste Connections  
**Project** Cell 15  
**Location** Prairie Green IWMF  
**Contractor** Edie Construction

**Material** Clay Backfill  
**Source** On site

**Date Tested** 23/05/2018  
**Time Tested** 8:50 & 11:00 & 18:00 hrs  
**Technician** DS

**Maximum Dry Density** 1428  
**Optimum Moisture %** 30.2  
**Proctor Sample Number** L18-082  
**Required Density %** 95

Test Number	Test Location	Probe Depth (mm)	Wet Density (kg/m <sup>3</sup> )	Dry Density (kg/m <sup>3</sup> )		Moisture Content		Percent Proctor
				Field	Corrected	Field	Dry-Back	
PB25	Lift 6, 12365 N, 11550 E	150	1900	1478	1427	28.5%	33.2%	99.9%
PB26	Lift 6, 12363 N, 11518 E	150	1856	1451	1363	27.9%	36.1%	95.5%
PB27	Lift 6, 12361 N, 11478 E	150	1818	1429	1366	27.2%	33.1%	95.7%

**Notes:** All tests were completed on 150 mm thick lift of Clay Backfill. Page 1 of 1



www.trekgeotechnical.ca  
 1712 St. James Street  
 Winnipeg, MB R3H 0L3  
 Tel: 204.975.9433 Fax: 204.975.9435

**Field Density Report**  
 ASTM D6938-15

**Project No.** 0366-001-00-400  
**Client** Waste Connections  
**Project** Cell 15  
**Location** Prairie Green IWMF  
**Contractor** Edie Construction

**Material** Clay Backfill  
**Source** On site

**Date Tested** 23/05/2018  
**Time Tested** 8:50 & 11:00 & 18:00 hrs  
**Technician** DS

**Maximum Dry Density** 1318  
**Optimum Moisture %** 34.3  
**Proctor Sample Number** L18-090-1  
**Required Density %** 95

Test Number	Test Location	Probe Depth (mm)	Wet Density (kg/m <sup>3</sup> )	Dry Density (kg/m <sup>3</sup> )		Moisture Content		Percent Proctor
				Field	Corrected	Field	Dry-Back	
PB28	Lift 3, 12344 N, 11537 E	150	1794	1369	1337	31.0%	34.2%	100+%
PB29	Lift 3, 12353 N, 11504 E	150	1797	1334	1304	34.7%	37.8%	98.9%
PB30	Lift 2, 12347 N, 11470 E	150	1812	1371	1320	32.1%	37.3%	100+%



www.trekgeotechnical.ca  
 1712 St. James Street  
 Winnipeg, MB R3H 0L3  
 Tel: 204.975.9433 Fax: 204.975.9435

**Field Density Report**  
**ASTM D6938-15**

**Project No.** 0366-001-00-400  
**Client** Waste Connections  
**Project** Cell 15  
**Location** Prairie Green IWMF  
**Contractor** Edie Construction

**Material** Clay Backfill  
**Source** On site

**Date Tested** 24/05/2018  
**Time Tested** 8:30 & 17:00 hrs  
**Technician** DS

**Maximum Dry Density** 1428  
**Optimum Moisture %** 30.2  
**Proctor Sample Number** L18-082  
**Required Density %** 95

Test Number	Test Location	Probe Depth (mm)	Wet Density (kg/m <sup>3</sup> )	Dry Density (kg/m <sup>3</sup> )		Moisture Content		Percent Proctor
				Field	Corrected	Field	Dry-Back	
PB31	Lift 7, 12362 N, 11555 E	150	1889	1481	1448	27.6%	30.5%	100+%
PB32	Lift 7, 12363 N, 11511 E	150	1846	1445	1381	27.7%	33.7%	96.7%
PB33	Lift 7, 12362 N, 11473 E	150	1853	1429	1357	29.7%	36.5%	95.0%
PB34	Lift 8, 12363 N, 11551 E	150	1803	1456	1417	23.8%	27.2%	99.2%
PB35	Lift 8, 12362 N, 11509 E	150	1868	1479	1362	26.3%	37.1%	95.4%
PB36	Lift 8, 12362 N, 11473 E	150	1862	1470	1386	26.7%	34.4%	97.0%

**Notes:** All tests were completed on 150 mm thick lift of Clay Backfill. Page 1 of 1



www.trekgeotechnical.ca  
 1712 St. James Street  
 Winnipeg, MB R3H 0L3  
 Tel: 204.975.9433 Fax: 204.975.9435

**Field Density Report**  
**ASTM D6938-15**

**Project No.** 0366-001-00-400  
**Client** Waste Connections  
**Project** Cell 15  
**Location** Prairie Green IWMF  
**Contractor** Edie Construction

**Material** Clay Backfill  
**Source** On site

**Date Tested** 25/05/2018  
**Time Tested** 11:30 hrs  
**Technician** DS

**Maximum Dry Density** 1428  
**Optimum Moisture %** 30.2  
**Proctor Sample Number** L18-082  
**Required Density %** 95

Test Number	Test Location	Probe Depth (mm)	Wet Density (kg/m <sup>3</sup> )	Dry Density (kg/m <sup>3</sup> )		Moisture Content		Percent Proctor
				Field	Corrected	Field	Dry-Back	
PB37	Lift 9, 12360 N, 11545 E	150	1932	1568	1408	23.2%	37.2%	98.6%
PB38	Lift 9, 12361 N, 11511 E	150	1814	1495	1358	21.3%	33.6%	95.1%
PB39	Lift 9, 12362 N, 11476 E	150	1956	1553	1451	25.9%	34.8%	100+%



www.trekgeotechnical.ca  
 1712 St. James Street  
 Winnipeg, MB R3H 0L3  
 Tel: 204.975.9433 Fax: 204.975.9435

**Field Density Report**  
**ASTM D6938-15**

**Project No.** 0366-001-00-400  
**Client** Waste Connections  
**Project** Cell 15  
**Location** Prairie Green IWMF  
**Contractor** Edie Construction

**Material** Clay Backfill  
**Source** On site

**Date Tested** 28/05/2018  
**Time Tested** 11:15 & 16:45 hrs  
**Technician** DS

**Maximum Dry Density** 1428  
**Optimum Moisture %** 30.2  
**Proctor Sample Number** L18-082  
**Required Density %** 95

Test Number	Test Location	Probe Depth (mm)	Wet Density (kg/m <sup>3</sup> )	Dry Density (kg/m <sup>3</sup> )		Moisture Content		Percent Proctor
				Field	Corrected	Field	Dry-Back	
PB40	Lift 4, 12349 N, 11542 E	150	1791	1440	1385	24.4%	29.3%	97.0%
PB41	Lift 4, 12347 N, 11504 E	150	1872	1449	1411	29.2%	32.7%	98.8%
PB42	Lift 3, 12348 N, 11465 E	150	1803	1444	1372	24.9%	31.4%	96.1%
PB43	Lift 10, 12361 N, 11556 E	150	1839	1424	1353	29.2%	35.9%	94.8%
PB44	Lift 10, 12362 N, 11516 E	150	1782	1479	1327	20.5%	34.3%	92.9%
PB45	Lift 10, 12361 N, 11474 E	150	1874	1442	1421	29.9%	31.9%	99.5%

**Notes:** All tests were completed on 150 mm thick lift of Clay Backfill. Page 1 of 1



www.trekgeotechnical.ca  
 1712 St. James Street  
 Winnipeg, MB R3H 0L3  
 Tel: 204.975.9433 Fax: 204.975.9435

**Field Density Report**  
 ASTM D6938-15

**Project No.** 0366-001-00-400  
**Client** Waste Connections  
**Project** Cell 15  
**Location** Prairie Green IWMF  
**Contractor** Edie Construction

**Material** Clay Backfill  
**Source** On site

**Date Tested** 29/05/2018  
**Time Tested** 10:00 & 17:30 hrs  
**Technician** DS

**Maximum Dry Density** 1428  
**Optimum Moisture %** 30.2  
**Proctor Sample Number** L18-082  
**Required Density %** 95

Test Number	Test Location	Probe Depth (mm)	Wet Density (kg/m <sup>3</sup> )	Dry Density (kg/m <sup>3</sup> )		Moisture Content		Percent Proctor
				Field	Corrected	Field	Dry-Back	
PB46	Lift 10, Retest of PB43	150	1789	1456	1399	22.9%	27.9%	98.0%
PB47	Lift 10, Retest of PB44	150	1784	1446	1398	23.4%	27.6%	97.9%

**Notes:** All tests were completed on 150 mm thick lift of Clay Backfill. Page 1 of 1





www.trekgeotechnical.ca  
 1712 St. James Street  
 Winnipeg, MB R3H 0L3  
 Tel: 204.975.9433 Fax: 204.975.9435

**Field Density Report**  
**ASTM D6938-15**

**Project No.** 0366-001-00-400  
**Client** Waste Connections  
**Project** Cell 15  
**Location** Prairie Green IWMF  
**Contractor** Edie Construction

**Material** Clay Backfill  
**Source** On site

**Date Tested** 29/05/2018  
**Time Tested** 17:00 hrs  
**Technician** DS

**Maximum Dry Density** 1318  
**Optimum Moisture %** 34.3  
**Proctor Sample Number** L18-090-1  
**Required Density %** 95

Test Number	Test Location	Probe Depth (mm)	Wet Density (kg/m <sup>3</sup> )	Dry Density (kg/m <sup>3</sup> )		Moisture Content		Percent Proctor
				Field	Corrected	Field	Dry-Back	
PB48	Lift 5, 12344 N, 11547 E	150	1803	1367	1333	31.9%	35.3%	100+%
PB49	Lift 5, 12351 N, 11497 E	150	1786	1331	1333	34.1%	34.0%	100+%
PB50	Lift 4, 12346 N, 11465 E	150	1823	1343	1312	35.7%	38.9%	99.6%



www.trekgeotechnical.ca  
 1712 St. James Street  
 Winnipeg, MB R3H 0L3  
 Tel: 204.975.9433 Fax: 204.975.9435

**Field Density Report**  
**ASTM D6938-15**

**Project No.** 0366-001-00-400  
**Client** Waste Connections  
**Project** Cell 15  
**Location** Prairie Green IWMF  
**Contractor** Edie Construction

**Material** Clay Backfill  
**Source** On site

**Date Tested** 30/05/2018  
**Time Tested** 12:30 & 16:30 hrs  
**Technician** DS

**Maximum Dry Density** 1318  
**Optimum Moisture %** 34.3  
**Proctor Sample Number** L18-090-1  
**Required Density %** 95

Test Number	Test Location	Probe Depth (mm)	Wet Density (kg/m <sup>3</sup> )	Dry Density (kg/m <sup>3</sup> )		Moisture Content		Percent Proctor
				Field	Corrected	Field	Dry-Back	
PB51	Lift 11, 12361 N, 11549 E	150	1835	1382	1286	32.8%	42.7%	97.6%
PB52	Lift 11, 12360 N, 11514 E	150	1801	1315	1184	37.0%	52.1%	89.9%
PB53	Lift 11, 12361 N, 11473 E	150	1799	1346	1271	33.7%	41.5%	96.4%
PB54	Lift 6, 12351 N, 11553 E	150	1842	1366	1312	34.8%	40.4%	99.5%
PB55	Lift 6, 12349 N, 11517 E	150	1779	1305	1211	36.3%	46.9%	91.9%
PB56	Lift 5, 12346 N, 11465 E	150	1736	1221	1100	42.1%	57.8%	83.5%

**Notes:** All tests were completed on 150 mm thick lift of Clay Backfill. Page 1 of 1



www.trekgeotechnical.ca  
1712 St. James Street  
Winnipeg, MB R3H 0L3  
Tel: 204.975.9433 Fax: 204.975.9435

# Field Density Report

ASTM D6938-15

**Project No.** 0366-001-00-400  
**Client** Waste Connections  
**Project** Cell 15  
**Location** Prairie Green IWMF  
**Contractor** Edie Construction

**Material** Clay Backfill  
**Source** On site

**Date Tested** 04/06/2018  
**Time Tested** 15:45 hrs  
**Technician** DS

**Maximum Dry Density** 1428  
**Optimum Moisture %** 30.2  
**Proctor Sample Number** L18-082  
**Required Density %** 95

Test Number	Test Location	Probe Depth (mm)	Wet Density (kg/m <sup>3</sup> )	Dry Density (kg/m <sup>3</sup> )		Moisture Content		Percent Proctor
				Field	Corrected	Field	Dry-Back	
PB57	Lift 11, Retest of PB52	150	1869	1440	1414	29.8%	32.2%	99.0%

**Notes:** All tests were completed on 150 mm thick lift of Clay Backfill. Page 1 of 1



www.trekgeotechnical.ca  
 1712 St. James Street  
 Winnipeg, MB R3H 0L3  
 Tel: 204.975.9433 Fax: 204.975.9435

## Field Density Report

ASTM D6938-15

**Project No.** 0366-001-00-400  
**Client** Waste Connections  
**Project** Cell 15  
**Location** Prairie Green IWMF  
**Contractor** Edie Construction

**Material** Clay Backfill  
**Source** On site

**Date Tested** 04/06/2018  
**Time Tested** 19:07 hrs  
**Technician** DS

**Maximum Dry Density** 1318  
**Optimum Moisture %** 34.3  
**Proctor Sample Number** L18-090-1  
**Required Density %** 95

Test Number	Test Location	Probe Depth (mm)	Wet Density (kg/m <sup>3</sup> )	Dry Density (kg/m <sup>3</sup> )		Moisture Content		Percent Proctor
				Field	Corrected	Field	Dry-Back	
PB58	Lift 6, Retest of PB55	150	1849	1351	1341	36.9%	37.9%	100+%
PB59	Lift 5, Retest of PB56	150	1833	1373	1383	33.5%	32.5%	100+%

**Notes:** All tests were completed on 150 mm thick lift of Clay Backfill. Page 1 of 1



www.trekgeotechnical.ca  
 1712 St. James Street  
 Winnipeg, MB R3H 0L3  
 Tel: 204.975.9433 Fax: 204.975.9435

**Field Density Report**  
**ASTM D6938-15**

**Project No.** 0366-001-00-400  
**Client** Waste Connections  
**Project** Cell 15  
**Location** Prairie Green IWMF  
**Contractor** Edie Construction

**Material** Clay Backfill  
**Source** On site

**Date Tested** 05/06/2018  
**Time Tested** 10:24 hrs  
**Technician** DS

**Maximum Dry Density** 1428  
**Optimum Moisture %** 30.2  
**Proctor Sample Number** L18-082  
**Required Density %** 95

Test Number	Test Location	Probe Depth (mm)	Wet Density (kg/m <sup>3</sup> )	Dry Density (kg/m <sup>3</sup> )		Moisture Content		Percent Proctor
				Field	Corrected	Field	Dry-Back	
PB60	Lift 12, 12357 N, 11558 E	150	1869	1494	1427	25.1%	31.0%	99.9%
PB61	Lift 12, 12357 N, 11523 E	150	1840	1505	1409	22.3%	30.6%	98.7%
PB62	Lift 12, 12358 N, 11478 E	150	1820	1474	1351	23.4%	34.7%	94.6%

**Notes:** All tests were completed on 150 mm thick lift of Clay Backfill. Page 1 of 1



www.trekgeotechnical.ca  
 1712 St. James Street  
 Winnipeg, MB R3H 0L3  
 Tel: 204.975.9433 Fax: 204.975.9435

**Field Density Report**  
**ASTM D6938-15**

**Project No.** 0366-001-00-400  
**Client** Waste Connections  
**Project** Cell 15  
**Location** Prairie Green IWMF  
**Contractor** Edie Construction

**Material** Clay Backfill  
**Source** On site

**Date Tested** 06/06/2018  
**Time Tested** 12:00 & 17:55 hrs  
**Technician** DS

**Maximum Dry Density** 1428  
**Optimum Moisture %** 30.2  
**Proctor Sample Number** L18-082  
**Required Density %** 95

Test Number	Test Location	Probe Depth (mm)	Wet Density (kg/m <sup>3</sup> )	Dry Density (kg/m <sup>3</sup> )		Moisture Content		Percent Proctor
				Field	Corrected	Field	Dry-Back	
PB63	Lift 7, 12344 N, 11554 E	150	1764	1424	1410	23.9%	25.1%	98.8%
PB64	Lift 7, 12352 N, 11516 E	150	1825	1510	1474	20.8%	23.8%	100+%
PB65	Lift 6, 12347 N, 11467 E	150	1793	1409	1367	27.2%	31.1%	95.7%

**Notes:** All tests were completed on 150 mm thick lift of Clay Backfill. Page 1 of 1



www.trekgeotechnical.ca  
 1712 St. James Street  
 Winnipeg, MB R3H 0L3  
 Tel: 204.975.9433 Fax: 204.975.9435

**Field Density Report**  
**ASTM D6938-15**

**Project No.** 0366-001-00-400  
**Client** Waste Connections  
**Project** Cell 15  
**Location** Prairie Green IWMF  
**Contractor** Edie Construction

**Material** Clay Backfill  
**Source** On site

**Date Tested** 07/06/2018  
**Time Tested** 15:30 hrs  
**Technician** DS

**Maximum Dry Density** 1428  
**Optimum Moisture %** 30.2  
**Proctor Sample Number** L18-082  
**Required Density %** 95

Test Number	Test Location	Probe Depth (mm)	Wet Density (kg/m <sup>3</sup> )	Dry Density (kg/m <sup>3</sup> )		Moisture Content		Percent Proctor
				Field	Corrected	Field	Dry-Back	
PB66	Lift 8, 12353 N, 11550 E	150	1841	1523	1472	20.9%	25.1%	100+%
PB67	Lift 8, 12344 N, 11507 E	150	1796	1463	1372	22.7%	30.9%	96.1%
PB68	Lift 7, 12359 N, 11466 E	150	1781	1519	1376	17.3%	29.4%	96.4%

**Notes:** All tests were complete on 150 mm thick lift of Clay Backfill. Page 1 of 1



**Project No.** 0366-001-00-400  
**Client** Waste Connections  
**Project** Cell 15  
**Location** Prairie Green IWMF  
**Contractor** Edie Construction

**Material** Clay Backfill  
**Source** On site

**Date Tested** 14/06/2018  
**Time Tested** 10:30 AM  
**Technician** EH

**Maximum Dry Density** 1428  
**Optimum Moisture %** 30.2  
**Proctor Sample Number** L18-082  
**Required Density %** 95

Test Number	Test Location	Probe Depth (mm)	Wet Density (kg/m <sup>3</sup> )	Dry Density (kg/m <sup>3</sup> )		Moisture Content		Percent Proctor
				Field	Corrected	Field	Dry-Back	
PB69	Lift 9, 12343 N, 11468 E	150	1815	1450	1385	25.2%	31.0%	97.0%
PB70	Lift 9, 12352 N, 11508 E	150	1881	1511	1457	24.5%	29.1%	100+%
PB71	Lift 9, 12346 N, 11556 E	150	1879	1521	1484	23.5%	26.6%	100+%





**Project No.** 0366-001-00-400  
**Client** Waste Connections  
**Project** Cell 15  
**Location** Prairie Green IWMF  
**Contractor** Edie Construction

**Material** Clay Backfill  
**Source** On site

**Date Tested** 19/06/2018  
**Time Tested** 11:30:00 hrs  
**Technician** DS

**Maximum Dry Density** 1428  
**Optimum Moisture %** 30.2  
**Proctor Sample Number** L18-082  
**Required Density %** 95

Test Number	Test Location	Probe Depth (mm)	Wet Density (kg/m <sup>3</sup> )	Dry Density (kg/m <sup>3</sup> )		Moisture Content		Percent Proctor
				Field	Corrected	Field	Dry-Back	
PB72	Lift 10, 12349 N, 11556 E	150	1911	1536	1498	24.4%	27.5%	100+%
PB73	Lift 10, 12348 N, 11508 E	150	1825	1471	1368	24.1%	33.4%	95.8%
PB74	Lift 10, 12346 N, 11478 E	150	1846	1457	1422	26.6%	29.8%	99.6%



www.trekgeotechnical.ca  
 1712 St. James Street  
 Winnipeg, MB R3H 0L3  
 Tel: 204.975.9433 Fax: 204.975.9435

**Field Density Report**  
**ASTM D6938-15**

**Project No.** 0366-001-00-400  
**Client** Waste Connections  
**Project** Cell 15 **Material** Clay Backfill  
**Location** Prairie Green IWMF **Source** On site  
**Contractor** Edie Construction

**Date Tested** 21/06/2018 **Maximum Dry Density** 1428  
**Time Tested** 8:15 AM **Optimum Moisture %** 30.2  
**Technician** DS **Proctor Sample Number** L18-082  
**Required Density %** 95

Test Number	Test Location	Probe Depth (mm)	Wet Density (kg/m <sup>3</sup> )	Dry Density (kg/m <sup>3</sup> )		Moisture Content		Percent Proctor
				Field	Corrected	Field	Dry-Back	
PB75	Lift 11, 12350 N, 11556 E	150	1851	1541	1429	20.2%	29.5%	100+%
PB76	Lift 11, 12347 N, 11513 E	150	1921	1520	1453	26.4%	32.2%	100+%
PB77	Lift 11, 12351 N, 11472 E	150	1862	1550	1360	20.1%	36.9%	95.2%



www.trekgeotechnical.ca  
 1712 St. James Street  
 Winnipeg, MB R3H 0L3  
 Tel: 204.975.9433 Fax: 204.975.9435

**Field Density Report**  
**ASTM D6938-15**

**Project No.** 0366-001-00-400  
**Client** Waste Connections  
**Project** Cell 15  
**Location** Prairie Green IWMF  
**Contractor** Edie Construction

**Material** Clay Backfill  
**Source** On site

**Date Tested** 22/06/2018  
**Time Tested** 14:30 hrs  
**Technician** DS

**Maximum Dry Density** 1428  
**Optimum Moisture %** 30.2  
**Proctor Sample Number** L18-082  
**Required Density %** 95

Test Number	Test Location	Probe Depth (mm)	Wet Density (kg/m <sup>3</sup> )	Dry Density (kg/m <sup>3</sup> )		Moisture Content		Percent Proctor
				Field	Corrected	Field	Dry-Back	
PB78	Lift 12, 12348 N, 11555 E	150	1858	1450	1430	28.2%	30.0%	100+%
PB79	Lift 12, 12349 N, 11510 E	150	1793	1427	1377	25.7%	30.2%	96.4%
PB80	Lift 12, 12350 N, 11472 E	150	1747	1489	1382	17.3%	26.4%	96.8%

**Notes:** All tests were completed on 150 mm thick lift of Clay Backfill Page 1 of 1



www.trekgeotechnical.ca  
 1712 St. James Street  
 Winnipeg, MB R3H 0L3  
 Tel: 204.975.9433 Fax: 204.975.9435

**Field Density Report**  
**ASTM D6938-15**

**Project No.** 0366-001-00-400  
**Client** Waste Connections  
**Project** Cell 15  
**Location** Prairie Green IWMF  
**Contractor** Edie Construction

**Material** Clay Backfill  
**Source** On site

**Date Tested** 21/08/2018  
**Time Tested** 10:30, 15:00 hrs  
**Technician** DS

**Maximum Dry Density** 1428  
**Optimum Moisture %** 30.2  
**Proctor Sample Number** L18-082  
**Required Density %** 95

Test Number	Test Location	Probe Depth (mm)	Wet Density (kg/m <sup>3</sup> )	Dry Density (kg/m <sup>3</sup> )		Moisture Content		Percent Proctor
				Field	Corrected	Field	Dry-Back	
PB81	Lift 13, 12348 N, 11563 E	150	1739	1490	1439	16.7%	20.9%	100+%
PB82	Lift 13, 12347 N, 11518 E	150	1786	1495	1467	19.5%	21.8%	100+%
PB83	Lift 13, 12348 N, 11474 E	150	1751	1477	1413	18.5%	24.0%	98.9%
PB84	Lift 14, 12349 N, 11490 E	150	1738	1454	1409	19.5%	23.4%	98.7%
PB85	Lift 14,12348 N, 11524 E	150	1746	1453	1388	20.2%	25.8%	97.2%
PB86	Lift 14,12347 N, 11490 E	150	1692	1437	1356	17.8%	24.7%	95.0%

**Notes:** All tests completed on 150 mm thick lift of Clay Backfill. Page 1 of 1



www.trekgeotechnical.ca  
 1712 St. James Street  
 Winnipeg, MB R3H 0L3  
 Tel: 204.975.9433 Fax: 204.975.9435

**Field Density Report**  
 ASTM D6938-15

**Project No.** 0366-001-00-400  
**Client** Waste Connections  
**Project** Cell 15  
**Location** Prairie Green IWMF  
**Contractor** Edie Construction

**Material** Clay Backfill  
**Source** On site  
**Maximum Dry Density** 1428  
**Optimum Moisture %** 30.2  
**Proctor Sample Number** L18-082  
**Required Density %** 95

**Date Tested** 21/08/2018  
**Time Tested** 10:30, 15:00 hrs  
**Technician** DS

Test Number	Test Location	Probe Depth (mm)	Wet Density (kg/m <sup>3</sup> )	Dry Density (kg/m <sup>3</sup> )		Moisture Content		Percent Proctor
				Field	Corrected	Field	Dry-Back	
PB87	Lift 15, 12347 N, 11560 E	150	1649	1453	1405	13.5%	17.4%	98.4%
PB88	Lift 15, 12347 N, 11524 E	150	1715	1497	1437	14.5%	19.3%	100+%
PB89	Lift 15, 12349 N, 11484 E	150	1645	1455	1365	13.0%	20.5%	95.6%



www.trekgeotechnical.ca  
 1712 St. James Street  
 Winnipeg, MB R3H 0L3  
 Tel: 204.975.9433 Fax: 204.975.9435

**Field Density Report**  
**ASTM D6938-15**

**Project No.** 0366-001-00-400  
**Client** Waste Connections  
**Project** Cell 15  
**Location** Prairie Green IWMF  
**Contractor** Edie Construction

**Material** Clay Backfill  
**Source** On site

**Date Tested** 06/05/2018  
**Time Tested** 9:00 hrs  
**Technician** DS

**Maximum Dry Density** 1428  
**Optimum Moisture %** 30.2  
**Proctor Sample Number** L18-082  
**Required Density %** 95

Test Number	Test Location	Probe Depth (mm)	Wet Density (kg/m <sup>3</sup> )	Dry Density (kg/m <sup>3</sup> )		Moisture Content		Percent Proctor
				Field	Corrected	Field	Dry-Back	
WB1	Lift 1, 12624 N, 11473 E	150	1855	1461	1410	27.0%	31.5%	98.8%
WB2	Lift 1, 12567 N, 11472 E	150	1860	1480	1368	25.7%	36.0%	95.8%
WB3	Lift 1, 12513 N, 11473 E	150	1857	1429	1364	29.9%	36.1%	95.5%

**Notes:** All tests were completed on 150 mm thick lift of Clay Backfill. Page 1 of 1



www.trekgeotechnical.ca  
 1712 St. James Street  
 Winnipeg, MB R3H 0L3  
 Tel: 204.975.9433 Fax: 204.975.9435

**Field Density Report**  
**ASTM D6938-15**

**Project No.** 0366-001-00-400  
**Client** Waste Connections  
**Project** Cell 15  
**Location** Prairie Green IWMF  
**Contractor** Edie Construction

**Material** Clay Backfill  
**Source** On site

**Date Tested** 06/05/2018  
**Time Tested** 9:00 hrs  
**Technician** DS

**Maximum Dry Density** 1318  
**Optimum Moisture %** 34.3  
**Proctor Sample Number** L18-090-1  
**Required Density %** 95

Test Number	Test Location	Probe Depth (mm)	Wet Density (kg/m <sup>3</sup> )	Dry Density (kg/m <sup>3</sup> )		Moisture Content		Percent Proctor
				Field	Corrected	Field	Dry-Back	
WB4	Lift 1, 12468 N, 11473 E	150	1862	1405	1342	32.5%	38.7%	100+%
WB5	Lift 1, 12427 N, 11472 E	150	1837	1387	1269	32.5%	44.8%	96.2%
WB6	Lift 1, 12388 N, 11473 E	150	1811	1377	1294	31.5%	40.0%	98.1%

**Notes:** All tests were completed on 150 mm thick lift of Clay Backfill. Page 1 of 1



www.trekgeotechnical.ca  
 1712 St. James Street  
 Winnipeg, MB R3H 0L3  
 Tel: 204.975.9433 Fax: 204.975.9435

**Field Density Report**  
**ASTM D6938-15**

**Project No.** 0366-001-00-400  
**Client** Waste Connections  
**Project** Cell 15  
**Location** Prairie Green IWMF  
**Contractor** Edie Construction

**Material** Clay Backfill  
**Source** On site

**Date Tested** 07/06/2018  
**Time Tested** 11:10 hrs  
**Technician** DS

**Maximum Dry Density** 1318  
**Optimum Moisture %** 34.3  
**Proctor Sample Number** L18-090-1  
**Required Density %** 95

Test Number	Test Location	Probe Depth (mm)	Wet Density (kg/m <sup>3</sup> )	Dry Density (kg/m <sup>3</sup> )		Moisture Content		Percent Proctor
				Field	Corrected	Field	Dry-Back	
WB7	Lift 2, 12594 N, 11474 E	150	1775	1317	1293	34.8%	37.3%	98.1%
WB8	Lift 2, 12531 N, 11474 E	150	1807	1372	1275	31.7%	41.7%	96.8%
WB9	Lift 2, 12496 N, 11472 E	150	1767	1333	1265	32.6%	39.7%	96.0%
WB10	Lift 2, 12448 N, 11473 E	150	1789	1331	1282	34.4%	39.5%	97.3%
WB11	Lift 2, 12401 N, 11474 E	150	1814	1388	1316	30.7%	37.8%	99.9%

**Notes:** All tests were completed on 150 mm thick lift of Clay Backfill. Page 1 of 1





**Project No.** 0366-001-00-400  
**Client** Waste Connections  
**Project** Cell 15  
**Location** Prairie Green IWMF  
**Contractor** Edie Construction

**Material** Clay Backfill  
**Source** On site

**Date Tested** 13/06/2018  
**Time Tested** 17:10 hrs  
**Technician** EH

**Maximum Dry Density** 1318  
**Optimum Moisture %** 34.3  
**Proctor Sample Number** L18-090-1  
**Required Density %** 95

Test Number	Test Location	Probe Depth (mm)	Wet Density (kg/m <sup>3</sup> )	Dry Density (kg/m <sup>3</sup> )		Moisture Content		Percent Proctor
				Field	Corrected	Field	Dry-Back	
WB12	Lift 3, 12631 N, 11472 E	150	1858	1408	1339	32.0%	38.8%	100+%
WB14	Lift 3, 12542 N, 11472 E	150	1812	1397	1359	29.7%	33.4%	100+%

**Notes:** All tests were completed on 150 mm thick lift of Clay Backfill. Page 1 of 1



www.trekgeotechnical.ca  
 1712 St. James Street  
 Winnipeg, MB R3H 0L3  
 Tel: 204.975.9433 Fax: 204.975.9435

**Field Density Report**  
**ASTM D6938-15**

**Project No.** 0366-001-00-400  
**Client** Waste Connections  
**Project** Cell 15  
**Location** Prairie Green IWMF  
**Contractor** Edie Construction

**Material** Clay Backfill  
**Source** On site

**Date Tested** 13/06/2018  
**Time Tested** 17:10 hrs  
**Technician** EH

**Maximum Dry Density** 1428  
**Optimum Moisture %** 30.2  
**Proctor Sample Number** L18-082  
**Required Density %** 95

Test Number	Test Location	Probe Depth (mm)	Wet Density (kg/m <sup>3</sup> )	Dry Density (kg/m <sup>3</sup> )		Moisture Content		Percent Proctor
				Field	Corrected	Field	Dry-Back	
WB13	Lift 3, 12582 N, 11472 E	150	1851	1477	1453	25.4%	27.4%	100+%



**Project No.** 0366-001-00-400  
**Client** Waste Connections  
**Project** Cell 15  
**Location** Prairie Green IWMF  
**Contractor** Edie Construction

**Material** Clay Backfill  
**Source** On site

**Date Tested** 14/06/2018  
**Time Tested** 9:20 AM  
**Technician** EH

**Maximum Dry Density** 1428  
**Optimum Moisture %** 30.2  
**Proctor Sample Number** L18-082  
**Required Density %** 95

Test Number	Test Location	Probe Depth (mm)	Wet Density (kg/m <sup>3</sup> )	Dry Density (kg/m <sup>3</sup> )		Moisture Content		Percent Proctor
				Field	Corrected	Field	Dry-Back	
WB15	Lift 3, 12482 N, 11472 E	150	1886	1465	1382	28.7%	36.5%	96.8%



www.trekgeotechnical.ca  
 1712 St. James Street  
 Winnipeg, MB R3H 0L3  
 Tel: 204.975.9433 Fax: 204.975.9435

**Field Density Report**  
**ASTM D6938-15**

**Project No.** 0366-001-00-400  
**Client** Waste Connections  
**Project** Cell 15  
**Location** Prairie Green IWMF  
**Contractor** Edie Construction

**Material** Clay Backfill  
**Source** On site

**Date Tested** 14/06/2018  
**Time Tested** 9:20 AM  
**Technician** EH

**Maximum Dry Density** 1318  
**Optimum Moisture %** 34.3  
**Proctor Sample Number** L18-090-1  
**Required Density %** 95

Test Number	Test Location	Probe Depth (mm)	Wet Density (kg/m <sup>3</sup> )	Dry Density (kg/m <sup>3</sup> )		Moisture Content		Percent Proctor
				Field	Corrected	Field	Dry-Back	
WB16	Lift 3, 12380N, 11472 E	150	1863	1462	1384	27.4%	34.6%	100+%
WB17	Lift 3, 12428 N, 11472 E	150	1841	1424	1317	29.3%	39.8%	99.9%

**Notes:** All tests were completed on 150 mm thick lift of Clay Backfill. Page 1 of 1



www.trekgeotechnical.ca  
 1712 St. James Street  
 Winnipeg, MB R3H 0L3  
 Tel: 204.975.9433 Fax: 204.975.9435

**Field Density Report**  
**ASTM D6938-15**

**Project No.** 0366-001-00-400  
**Client** Waste Connections  
**Project** Cell 15  
**Location** Prairie Green IWMF  
**Contractor** Edie Construction

**Material** Clay Backfill  
**Source** On site

**Date Tested** 19/06/2018  
**Time Tested** 14:45 hrs  
**Technician** DS

**Maximum Dry Density** 1428  
**Optimum Moisture %** 30.2  
**Proctor Sample Number** L18-082  
**Required Density %** 95

Test Number	Test Location	Probe Depth (mm)	Wet Density (kg/m <sup>3</sup> )	Dry Density (kg/m <sup>3</sup> )		Moisture Content		Percent Proctor
				Field	Corrected	Field	Dry-Back	
WB18	Lift 4, 12608 N, 11473 E	150	1886	1464	1403	28.9%	34.5%	98.2%
WB19	Lift 4, 12563 N, 11472 E	150	1893	1494	1436	26.7%	31.8%	100+%
WB20	Lift 4, 12508 N, 11472 E	150	1873	1452	1394	29.0%	34.4%	97.6%

**Notes:** All tests were completed on 150 mm thick lift of Clay Backfill. Page 1 of 1



www.trekgeotechnical.ca  
 1712 St. James Street  
 Winnipeg, MB R3H 0L3  
 Tel: 204.975.9433 Fax: 204.975.9435

**Field Density Report**  
**ASTM D6938-15**

**Project No.** 0366-001-00-400  
**Client** Waste Connections  
**Project** Cell 15  
**Location** Prairie Green IWMF  
**Contractor** Edie Construction

**Material** Clay Backfill  
**Source** On site

**Date Tested** 20/06/2018  
**Time Tested** 18:00 hrs  
**Technician** DS

**Maximum Dry Density** 1428  
**Optimum Moisture %** 30.2  
**Proctor Sample Number** L18-082  
**Required Density %** 95

Test Number	Test Location	Probe Depth (mm)	Wet Density (kg/m <sup>3</sup> )	Dry Density (kg/m <sup>3</sup> )		Moisture Content		Percent Proctor
				Field	Corrected	Field	Dry-Back	
WB21	Lift 4, 12457 N, 11472 E	150	1911	1499	1439	27.4%	32.8%	100+%
WB22	Lift 4, 12403 N, 11473 E	150	1941	1528	1471	27.0%	31.9%	100+%
WB23	Lift 5, 12535 N, 11473 E	150	1874	1430	1398	31.1%	34.1%	97.9%
WB24	Lift 5, 12583 N, 11472 E	150	1882	1427	1391	31.9%	35.3%	97.4%
WB25	Lift 5, 12624 N, 11472 E	150	1882	1418	1433	32.9%	31.4%	100+%

**Notes:** All tests were completed on 150 mm thick lift of Clay Backfill. Page 1 of 1



www.trekgeotechnical.ca  
 1712 St. James Street  
 Winnipeg, MB R3H 0L3  
 Tel: 204.975.9433 Fax: 204.975.9435

**Field Density Report**  
 ASTM D6938-15

**Project No.** 0366-001-00-400  
**Client** Waste Connections  
**Project** Cell 15  
**Location** Prairie Green IWMF  
**Contractor** Edie Construction

**Material** Clay Backfill  
**Source** On site

**Date Tested** 22/06/2018  
**Time Tested** 13:00 hrs  
**Technician** DS

**Maximum Dry Density** 1428  
**Optimum Moisture %** 30.2  
**Proctor Sample Number** L18-082  
**Required Density %** 95

Test Number	Test Location	Probe Depth (mm)	Wet Density (kg/m <sup>3</sup> )	Dry Density (kg/m <sup>3</sup> )		Moisture Content		Percent Proctor
				Field	Corrected	Field	Dry-Back	
WB26	Lift 6, 12611 N, 11473 E	150	1866	1468	1458	27.1%	28.0%	100+%
WB27	Lift 6, 12557 N, 11473 E	150	1853	1449	1417	27.9%	30.8%	99.2%
WB28	Lift 6, 12503 N, 11472 E	150	1917	1487	1443	28.9%	32.9%	100+%
WB29	Lift 5, 12487 N, 11472 E	150	1884	1441	1387	30.7%	35.8%	97.2%
WB30	Lift 5, 12435 N, 11472 E	150	1915	1454	1362	31.7%	40.6%	95.4%
WB31	Lift 5, 12386 N, 11472 E	150	1897	1473	1413	28.7%	34.3%	98.9%

**Notes:** All tests were completed on 150 mm thick lift of Clay Backfill. Page 1 of 1



www.trekgeotechnical.ca  
 1712 St. James Street  
 Winnipeg, MB R3H 0L3  
 Tel: 204.975.9433 Fax: 204.975.9435

**Field Density Report**  
 ASTM D6938-15

**Project No.** 0366-001-00-400  
**Client** Waste Connections  
**Project** Cell 15  
**Location** Prairie Green IWMF  
**Contractor** Edie Construction

**Material** Clay Backfill  
**Source** On site

**Date Tested** 25/06/2018  
**Time Tested** 17:30 hrs  
**Technician** DS

**Maximum Dry Density** 1428  
**Optimum Moisture %** 30.2  
**Proctor Sample Number** L18-082  
**Required Density %** 95

Test Number	Test Location	Probe Depth (mm)	Wet Density (kg/m <sup>3</sup> )	Dry Density (kg/m <sup>3</sup> )		Moisture Content		Percent Proctor
				Field	Corrected	Field	Dry-Back	
WB32	Lift 7, 12625 N, 11472 E	150	1880	1473	1417	27.6%	32.7%	99.2%
WB33	Lift 7, 12573 N, 11472 E	150	1820	1442	1352	26.2%	34.6%	94.7%
WB34	Lift 7, 12520 N, 11473 E	150	1830	1488	1415	23.0%	29.3%	99.1%
WB35	Lift 6, 12450 N, 11473 E	150	1866	1467	1398	27.2%	33.5%	97.9%
WB36	Lift 6, 12397 N, 11472 E	150	1818	1334	1310	36.3%	38.8%	91.7%





www.trekgeotechnical.ca  
 1712 St. James Street  
 Winnipeg, MB R3H 0L3  
 Tel: 204.975.9433 Fax: 204.975.9435

# Field Density Report

ASTM D6938-15

**Project No.** 0366-001-00-400  
**Client** Waste Connections  
**Project** Cell 15  
**Location** Prairie Green / WMF  
**Contractor** Edie Construction

**Material** Clay Backfill  
**Source** On site

**Date Tested** 26/06/2018  
**Time Tested** 10:00 hrs  
**Technician** DS

**Maximum Dry Density** 1428  
**Optimum Moisture %** 30.2  
**Proctor Sample Number** L18-082  
**Required Density %** 95

Test Number	Test Location	Probe Depth (mm)	Wet Density (kg/m <sup>3</sup> )	Dry Density (kg/m <sup>3</sup> )		Moisture Content		Percent Proctor
				Field	Corrected	Field	Dry-Back	
WB37	Retest of WB33	150	1886	1484	1446	27.0%	30.5%	100+%
WB38	Retest of WB36	150	1866	1473	1402	26.6%	33.1%	98.2%

**Notes:** All tests were performed on 150 mm compacted of Clay Backfill. Page 1 of 1



**Project No.** 0366-001-00-400  
**Client** Waste Connections  
**Project** Cell 15  
**Location** Prairie Green IWMF  
**Contractor** Edie Construction

**Material** Clay Backfill  
**Source** On site

**Date Tested** 06/07/2018  
**Time Tested** 17:00 hrs  
**Technician** DS

**Maximum Dry Density** 1428  
**Optimum Moisture %** 30.2  
**Proctor Sample Number** L18-082  
**Required Density %** 95

Test Number	Test Location	Probe Depth (mm)	Wet Density (kg/m <sup>3</sup> )	Dry Density (kg/m <sup>3</sup> )		Moisture Content		Percent Proctor
				Field	Corrected	Field	Dry-Back	
WB38	Lift 7, 12427 N, 11473 E	150	1864	1482	1425	25.7%	30.8%	99.8%
WB39	Lift 7, 12474 N, 11472 E	150	1783	1446	1361	23.3%	31.0%	95.3%
WB40	Lift 7, 12384 N, 11473 E	150	1818	1450	1379	25.4%	31.8%	96.6%

## **Appendix A-3**

### **Laboratory Hydraulic Conductivity Test Results**

- **Sand Drainage Layer**
-



www.trekgeotechnical.ca  
 1712 St. James Street  
 Winnipeg, MB R3H 0L3  
 Tel: 204.975.9433 Fax: 204.975.9435

**Permeability of Granular Soils (Constant Head)**  
**ASTM D2438-68**

**Project No.** 0366-000-00-400  
**Client** Waste Connections  
**Project** Cell 15

**Material** Sand Drainage Layer  
**Sample No.** L18-176  
**Date sampled** 27-Jul-18  
**Date tested** 3-Aug-18  
**Technician** SX

<b>Water temp (°C)</b>	22
<b>Area (cm<sup>2</sup>)</b>	80
<b>Correction factor</b>	0.95

Drainage sand conditioned to 90% compaction

			<b>Trial #1</b>	<b>Trial #2</b>
<b>L (cm)</b>			11.3	11.3
<b>A (cm<sup>2</sup>)</b>			80	80
<b>h (cm)</b>			112.5	108
<b>T (s)</b>			280	280
<b>Q (cm<sup>3</sup>) @ 33°C</b>			1098.7	1070.3
<b>k (cm/s)</b>			4.70E-03	4.77E-03

**average k (cm/s)** 4.73E-03

## **Appendix A-4**

### **Grain Size Analysis**

- Sand Drainage Layer
  - Sub-Liner Sampler Blanket
  - Leachate Collection Stone
-




www.trekgeotechnical.ca  
 1712 St. James Street  
 Winnipeg, MB R3H 0L3  
 Tel: 204.975.9433 Fax: 204.975.9435

**Grain Size Analysis (Sieve Method)**  
**ASTM C136-06**

**Project No.** 0366-000-00-400  
**Client** Waste Connections  
**Project** Cell 15

**Sample #** L18-171-1  
**Source** Glacial Aggregates  
**Soil Desc.** Sand Drainage  
**Date Sampled** 25-Jul-18  
**Date Tested** 25-Jul-18  
**Technician** NM

<b>Total Weight (g)</b>	11010
<b>Gravel %</b>	13.7
<b>Sand %</b>	83.9
<b>Fines %</b>	2.4



Sieve Number	Sieve Opening (mm)	Percent Passing	Specification (Min-Max)
			Section 2.1
			Sand Drainage Layer
3/8"	9.5	100	
no. 4	4.75	86	
no. 10	2.00	66	
no. 16	1.18	52	
no. 18	1.00	46	0-60
no.20	0.850	41	
no. 40	0.425	17	
no. 80	0.180	3.7	
no. 100	0.150	3.2	
no. 200	0.075	2.4	0-10




www.trekgeotechnical.ca  
 1712 St. James Street  
 Winnipeg, MB R3H 0L3  
 Tel: 204.975.9433 Fax: 204.975.9435

**Grain Size Analysis (Sieve Method)**  
**ASTM C136-06**

**Project No.** 0366-000-00-400  
**Client** Waste Connections  
**Project** Cell 15

**Sample #** L18-174  
**Source** Glacial Aggregates  
**Soil Desc.** Sand Drainage  
**Date Sampled** 25-Jul-18  
**Date Tested** 26-Jul-18  
**Technician** KM

<b>Total Weight (g)</b>	2161
<b>Gravel %</b>	12.4
<b>Sand %</b>	84.0
<b>Fines %</b>	3.6



Sieve Number	Sieve Opening (mm)	Percent Passing	Specification (Min-Max)
			Section 2.1
			Sand Drainage Layer
3/8"	9.5	100	
no. 4	4.75	88	
no. 10	2.00	69	
no. 16	1.18	54	
no. 18	1.00	48	0-60
no.20	0.850	42	
no. 40	0.425	17	
no. 80	0.180	5.1	
no. 100	0.150	4.5	
no. 200	0.075	3.6	0-10




www.trekgeotechnical.ca  
 1712 St. James Street  
 Winnipeg, MB R3H 0L3  
 Tel: 204.975.9433 Fax: 204.975.9435

**Grain Size Analysis (Sieve Method)**  
**ASTM C136-06**

**Project No.** 0366-000-00-400  
**Client** Waste Connections  
**Project** Cell 15

**Sample #** L18-176  
**Source** Glacial Aggregates  
**Soil Desc.** Sand Drainage  
**Date Sampled** 27-Jul-18  
**Date Tested** 30-Jul-18  
**Technician** NM

<b>Total Weight (g)</b>	2831
<b>Gravel %</b>	13.9
<b>Sand %</b>	82.6
<b>Fines %</b>	3.5



Sieve Number	Sieve Opening (mm)	Percent Passing	Specification (Min-Max)
			Section 2.1
			Sand Drainage Layer
3/8"	9.5	100	
no. 4	4.75	86	
no. 10	2.00	68	
no. 16	1.18	54	
no. 18	1.00	48	0-60
no.20	0.850	43	
no. 40	0.425	18	
no. 80	0.180	4.9	
no. 100	0.150	4.4	
no. 200	0.075	3.5	0-10






www.trekgeotechnical.ca  
 1712 St. James Street  
 Winnipeg, MB R3H 0L3  
 Tel: 204.975.9433 Fax: 204.975.9435

**Grain Size Analysis (Sieve Method)**  
**ASTM C136-06**

**Project No.** 0366-000-00-400  
**Client** Waste Connections  
**Project** Cell 15

**Sample #** L18-182  
**Source** Glacial Aggregates  
**Soil Desc.** Sand Drainage  
**Date Sampled** 27-Jul-18  
**Date Tested** 1-Aug-18  
**Technician** NM

<b>Total Weight (g)</b>	2740
<b>Gravel %</b>	7.5
<b>Sand %</b>	90.1
<b>Fines %</b>	2.4



Sieve Number	Sieve Opening (mm)	Percent Passing	Specification (Min-Max)
			Section 2.1
			Sand Drainage Layer
3/8"	9.5	100	
no. 4	4.75	92	
no. 10	2.00	77	
no. 16	1.18	64	
no. 18	1.00	58	0-60
no.20	0.850	54	
no. 40	0.425	24	
no. 80	0.180	4.0	
no. 100	0.150	3.2	
no. 200	0.075	2.4	0-10




www.trekgeotechnical.ca  
 1712 St. James Street  
 Winnipeg, MB R3H 0L3  
 Tel: 204.975.9433 Fax: 204.975.9435

**Grain Size Analysis (Sieve Method)**  
**ASTM C136-06**

**Project No.** 0366-000-00-400  
**Client** Waste Connections  
**Project** Cell 15

**Sample #** L18-189-2  
**Source** Glacial Aggregates  
**Soil Desc.** Sand Drainage  
**Date Sampled** 7-Aug-18  
**Date Tested** 8-Aug-18  
**Technician** NM

<b>Total Weight (g)</b>	2415
<b>Gravel %</b>	7.9
<b>Sand %</b>	89.5
<b>Fines %</b>	2.6



Sieve Number	Sieve Opening (mm)	Percent Passing	Specification (Min-Max)
			Section 2.1
			Sand Drainage Layer
3/8"	9.5	100	
no. 4	4.75	92	
no. 10	2.00	78	
no. 16	1.18	66	
no. 18	1.00	60	0-60
no.20	0.850	55	
no. 40	0.425	23	
no. 80	0.180	3.9	
no. 100	0.150	3.3	
no. 200	0.075	2.6	0-10




www.trekgeotechnical.ca  
 1712 St. James Street  
 Winnipeg, MB R3H 0L3  
 Tel: 204.975.9433 Fax: 204.975.9435

**Grain Size Analysis (Sieve Method)**  
**ASTM C136-06**

**Project No.** 0366-000-00-400  
**Client** Waste Connections  
**Project** Cell 15

**Sample #** L18-191-1  
**Source** Glacial Aggregates  
**Soil Desc.** Sand Drainage  
**Date Sampled** 8-Aug-18  
**Date Tested** 9-Aug-18  
**Technician** NM

<b>Total Weight (g)</b>	2457
<b>Gravel %</b>	14.3
<b>Sand %</b>	81.7
<b>Fines %</b>	4.0



Sieve Number	Sieve Opening (mm)	Percent Passing	Specification (Min-Max)
			Section 2.1
			Sand Drainage Layer
3/8"	9.5	100	
no. 4	4.75	86	
no. 10	2.00	67	
no. 16	1.18	52	
no. 18	1.00	46	0-60
no.20	0.850	41	
no. 40	0.425	17	
no. 80	0.180	5.5	
no. 100	0.150	4.9	
no. 200	0.075	4.0	0-10




www.trekgeotechnical.ca  
 1712 St. James Street  
 Winnipeg, MB R3H 0L3  
 Tel: 204.975.9433 Fax: 204.975.9435

**Grain Size Analysis (Sieve Method)**  
**ASTM C136-06**

**Project No.** 0366-000-00-400  
**Client** Waste Connections  
**Project** Cell 15

**Sample #** L18-191-2  
**Source** Glacial Aggregates  
**Soil Desc.** Sand Drainage  
**Date Sampled** 8-Aug-18  
**Date Tested** 9-Aug-18  
**Technician** NM

<b>Total Weight (g)</b>	2403
<b>Gravel %</b>	12.9
<b>Sand %</b>	84.1
<b>Fines %</b>	3.0



Sieve Number	Sieve Opening (mm)	Percent Passing	Specification (Min-Max)
			Section 2.1
			Sand Drainage Layer
3/8"	9.5	100	
no. 4	4.75	87	
no. 10	2.00	68	
no. 16	1.18	54	
no. 18	1.00	47	0-60
no.20	0.850	42	
no. 40	0.425	16	
no. 80	0.180	4.4	
no. 100	0.150	3.8	
no. 200	0.075	3.0	0-10




www.trekgeotechnical.ca  
 1712 St. James Street  
 Winnipeg, MB R3H 0L3  
 Tel: 204.975.9433 Fax: 204.975.9435

**Grain Size Analysis (Sieve Method)**  
**ASTM C136-06**

**Project No.** 0366-000-00-400  
**Client** Waste Connections  
**Project** Cell 15

**Sample #** L18-194-1  
**Source** Glacial Aggregates  
**Soil Desc.** Sand Drainage  
**Date Sampled** 9-Aug-18  
**Date Tested** 10-Aug-18  
**Technician** NM

<b>Total Weight (g)</b>	2323
<b>Gravel %</b>	14.9
<b>Sand %</b>	82.6
<b>Fines %</b>	2.4



Sieve Number	Sieve Opening (mm)	Percent Passing	Specification (Min-Max)
			Section 2.1
			Sand Drainage Layer
3/8"	9.5	100	
no. 4	4.75	85	
no. 10	2.00	65	
no. 16	1.18	51	
no. 18	1.00	45	0-60
no.20	0.850	40	
no. 40	0.425	17	
no. 80	0.180	3.7	
no. 100	0.150	3.1	
no. 200	0.075	2.4	0-10




www.trekgeotechnical.ca  
 1712 St. James Street  
 Winnipeg, MB R3H 0L3  
 Tel: 204.975.9433 Fax: 204.975.9435

**Grain Size Analysis (Sieve Method)**  
**ASTM C136-06**

**Project No.** 0366-000-00-400  
**Client** Waste Connections  
**Project** Cell 15

**Sample #** L18-194-2  
**Source** Glacial Aggregates  
**Soil Desc.** Sand Drainage  
**Date Sampled** 9-Aug-18  
**Date Tested** 10-Aug-18  
**Technician** NM

<b>Total Weight (g)</b>	2480
<b>Gravel %</b>	15.8
<b>Sand %</b>	81.6
<b>Fines %</b>	2.6




Sieve Number	Sieve Opening (mm)	Percent Passing	Specification (Min-Max)
			Section 2.1
			Sand Drainage Layer
3/8"	9.5	100	
no. 4	4.75	84	
no. 10	2.00	65	
no. 16	1.18	51	
no. 18	1.00	44	0-60
no.20	0.850	39	
no. 40	0.425	17	
no. 80	0.180	3.9	
no. 100	0.150	3.3	
no. 200	0.075	2.6	0-10

**Project No.** 1000-077-01  
**Client** Edie Construction Ltd.  
**Project** Cell 15

**Sample #** L18-163-1  
**Source** Glacial Aggregates  
**Soil Desc.** 19 mm clean limestone  
**Date Sampled** 18-Jul-18  
**Date Tested** 18-Jul-18  
**Technician** KM

<b>Gravel %</b>	99.3
<b>Sand %</b>	0.2
<b>Fines %</b>	0.5



Sieve Number	Sieve Opening (mm)	Percent Passing	Specification (Min-Max)
-	26.5	100	100-100
1"	25.0	100	
3/4"	19.0	100	85-100
5/8"	16.0	81	
1/2"	12.5	31	
3/8"	9.50	6.9	0-50
no. 4	4.75	0.7	0-10
no. 10	2.00	0.6	
no. 20	0.850	0.6	
no. 40	0.425	0.6	
no. 80	0.180	0.5	
no. 100	0.150	0.5	
no. 200	0.075	0.5	




www.trekgeotechnical.ca  
 1712 St James St.  
 Winnipeg, MB R3H 0L3  
 Tel: 204.975.9433 Fax:204.975.9435

**Grain Size Analysis (Sieve Method)**  
**ASTM C136-14**

**Project No.** 0366-000-01-400  
**Client** Waste Connections  
**Project** Cell 15

**Sample #** L18-184-1  
**Source** Glacial Aggregates  
**Soil Desc.** 50mm Leachate Stone  
**Date Sampled** 2-Aug-18  
**Date Tested** 2-Aug-18  
**Technician** NM

<b>Gravel %</b>	99.0
<b>Sand %</b>	0.3
<b>Fines %</b>	0.7



Sieve Number	Sieve Opening (mm)	Percent Passing	Specification (Min-Max)
			Granular Leachate Collection Stone Specification
2"	50.0	100	100-100
1 1/2"	37.5	100	85-100
1"	25.0	44	
3/4"	19.0	10	0-10
1/2"	12.5	1.2	0-2
3/8"	9.50	1.1	
no. 4	4.75	1.0	
no. 10	2.00	0.9	
no. 20	0.850	0.9	
no. 40	0.425	0.8	
no. 80	0.180	0.8	
no. 100	0.150	0.8	
no. 200	0.075	0.7	






www.trekgeotechnical.ca  
 1712 St James St.  
 Winnipeg, MB R3H 0L3  
 Tel: 204.975.9433 Fax:204.975.9435

**Grain Size Analysis (Sieve Method)**  
**ASTM C136-14**

**Project No.** 0366-000-01-400  
**Client** Waste Connections  
**Project** Cell 15

**Sample #** L18-198  
**Source** Glacial Aggregates  
**Soil Desc.** 50mm Leachate Stone  
**Date Sampled** 10-Aug-18  
**Date Tested** 13-Aug-18  
**Technician** NM

<b>Gravel %</b>	98.8
<b>Sand %</b>	0.3
<b>Fines %</b>	0.9



Sieve Number	Sieve Opening (mm)	Percent Passing	Specification (Min-Max)
			Granular Leachate Collection Stone Specification
2"	50.0	100	100-100
1 1/2"	37.5	98	85-100
1"	25.0	42	
3/4"	19.0	11	0-10
1/2"	12.5	1.4	0-2
3/8"	9.50	1.3	
no. 4	4.75	1.2	
no. 10	2.00	1.1	
no. 20	0.850	1.1	
no. 40	0.425	1.0	
no. 80	0.180	0.9	
no. 100	0.150	0.9	
no. 200	0.075	0.9	




www.trekgeotechnical.ca  
 1712 St James St.  
 Winnipeg, MB R3H 0L3  
 Tel: 204.975.9433 Fax:204.975.9435

**Grain Size Analysis (Sieve Method)**  
**ASTM C136-14**

**Project No.** 0366-000-01-400  
**Client** Waste Connections  
**Project** Cell 15

**Sample #** L18-200  
**Source** Glacial Aggregates  
**Soil Desc.** 50mm Leachate Stone  
**Date Sampled** 13-Aug-18  
**Date Tested** 13-Aug-18  
**Technician** NM

<b>Gravel %</b>	98.7
<b>Sand %</b>	0.4
<b>Fines %</b>	1.0



Sieve Number	Sieve Opening (mm)	Percent Passing	Specification (Min-Max)
			Granular Leachate Collection Stone Specification
2"	50.0	100	100-100
1 1/2"	37.5	97	85-100
1"	25.0	42	
3/4"	19.0	13	0-10
1/2"	12.5	1.8	0-2
3/8"	9.50	1.5	
no. 4	4.75	1.3	
no. 10	2.00	1.3	
no. 20	0.850	1.2	
no. 40	0.425	1.1	
no. 80	0.180	1.0	
no. 100	0.150	1.0	
no. 200	0.075	1.0	

**Appendix B-1**  
**Geosynthetic Inventory Control Record**

---

# GEOMEMBRANE INVENTORY LOG

PROJECT NUMBER: 0366-001-00-400  
 OWNER: Waste Connections of Canada  
 LOCATION: Winnipeg, Manitoba

PROJECT TITLE: Cell 15 Construction  
 CONTRACTOR: Titan Environment

SHEET NUMBER: 1

	ROLL NUMBER	LOT NUMBER	MATERIAL TYPE	DATE	ROLL DIMENSIONS			QC Tested
					Length (m)	Width (m)	Thick (mil)	(y/n)
1	240599	26040102	GCL	6/6/2016	45.72	4.72	N/A	Y
2	240582	26040102	GCL	6/6/2016	45.72	4.72	N/A	Y
3	240592	26040102	GCL	6/6/2016	45.72	4.72	N/A	Y
4	240585	26040102	GCL	6/6/2016	45.72	4.72	N/A	Y
5	240584	26040102	GCL	6/6/2016	45.72	4.72	N/A	Y
6	240595	26040102	GCL	6/6/2016	45.72	4.72	N/A	Y
7	240611	26040102	GCL	6/6/2016	45.72	4.72	N/A	Y
8	240618	26040102	GCL	6/6/2016	45.72	4.72	N/A	Y
9	240607	26040102	GCL	6/6/2016	45.72	4.72	N/A	Y
10	240591	26040102	GCL	6/6/2016	45.72	4.72	N/A	Y
11	240593	26040102	GCL	6/6/2016	45.72	4.72	N/A	Y
12	240590	26040102	GCL	6/6/2016	45.72	4.72	N/A	Y
13	240594	26040102	GCL	6/6/2016	45.72	4.72	N/A	Y
14	240596	26040102	GCL	6/6/2016	45.72	4.72	N/A	Y
15	unreadable	26040102	GCL	6/6/2016	45.72	4.72	N/A	Y
16	240597	26040102	GCL	6/6/2016	45.72	4.72	N/A	Y
17	240593	26040102	GCL	6/6/2016	45.72	4.72	N/A	Y
18	240587	26040102	GCL	6/6/2016	45.72	4.72	N/A	Y
19	240600	26040102	GCL	6/6/2016	45.72	4.72	N/A	Y
20	240606	26040102	GCL	6/6/2016	45.72	4.72	N/A	Y
21	240612	26040102	GCL	6/6/2016	45.72	4.72	N/A	Y
22	240594	26040102	GCL	6/6/2016	45.72	4.72	N/A	Y
23	unreadable	26040102	GCL	6/6/2016	45.72	4.72	N/A	Y
24	2400616	26040102	GCL	6/6/2016	45.72	4.72	N/A	Y
25	240621	26040102	GCL	6/6/2016	45.72	4.72	N/A	Y

**NOTES :**

- (1) Geomembrane roll length may vary, roll length often established by roll weight
- (2) mem = Geomembrane  
 tex = Geotextile  
 GCL = Geosynthetic Clay Liner  
 gec = Geocomposite  
 cus = Geocushion
- (3) Thickness dimensions are minimum values unless otherwise reported

Trek Form

# GEOMEMBRANE INVENTORY LOG

PROJECT NUMBER: 0366-001-00-400  
 OWNER: Waste Connections of Canada  
 LOCATION: Winnipeg, Manitoba

PROJECT TITLE: Cell 15 Construction  
 CONTRACTOR: Titan Enivornmental

SHEET NUMBER: 2

	ROLL NUMBER	LOT NUMBER	MATERIAL TYPE	DATE	ROLL DIMENSIONS			QC Tested (y/n)
					Length (m)	Width (m)	Thick (mil)	
1	240615	26040102	GCL	6/6/2016	45.72	4.72	N/A	Y
2	240603	26040102	GCL	6/6/2016	45.72	4.72	N/A	Y
3	240605	26040102	GCL	6/6/2016	45.72	4.72	N/A	Y
4	240604	26040102	GCL	6/6/2016	45.72	4.72	N/A	Y
5	240601	26040102	GCL	6/6/2016	45.72	4.72	N/A	Y
6	240602	26040102	GCL	6/6/2016	45.72	4.72	N/A	Y
7	240613	26040102	GCL	6/6/2016	45.72	4.72	N/A	Y
8	240260	26040102	GCL	6/6/2016	45.72	4.72	N/A	Y
9	240617	26040102	GCL	6/6/2016	45.72	4.72	N/A	Y
10	240614	26040102	GCL	6/6/2016	45.72	4.72	N/A	Y
11	240619	26040102	GCL	6/6/2016	45.72	4.72	N/A	Y
12	240623	26040102	GCL	6/6/2016	45.72	4.72	N/A	Y
13	240951	26040102	GCL	6/6/2016	45.72	4.72	N/A	Y
14								
15								
16								
17								
18								
19								
20								
21								
22								
23								
24								
25								

**NOTES :**

- (1) Geomembrane roll length may vary, roll length often established by roll weight
- (2) mem = Geomembrane  
 tex = Geotextile  
 GCL = Geosynthetic Clay Liner  
 gec = Geocomposite  
 cus = Geocushion
- (3) Thickness dimensions are minimum values unless otherwise reported

Trek Form

# GEOMEMBRANE INVENTORY LOG

PROJECT NUMBER: 0366-001-00-400  
 OWNER: Waste Connections of Canada  
 LOCATION: Winnipeg, Manitoba

PROJECT TITLE: Cell 15 Construction  
 CONTRACTOR: Titan Evironmental

SHEET NUMBER: 1

	ROLL NUMBER	LOT NUMBER	MATERIAL TYPE	DATE	ROLL DIMENSIONS			QC Tested (y/n)
					Length (m)	Width (m)	Thick (mil)	
1	1981	3059	GCL	07/11/16	45.72	4.572	N/A	Y
2	1989	3059	GCL	07/11/16	45.72	4.572	N/A	Y
3	1990	3059	GCL	07/11/16	45.72	4.572	N/A	Y
4	1991	3059	GCL	07/11/16	45.72	4.572	N/A	Y
5	2002	3059	GCL	07/11/16	45.72	4.572	N/A	Y
6	2003	3059	GCL	07/11/16	45.72	4.572	N/A	Y
7	1929	3059	GCL	07/11/16	45.72	4.572	N/A	Y
8	1949	3059	GCL	07/11/16	45.72	4.572	N/A	Y
9	1958	3059	GCL	07/11/16	45.72	4.572	N/A	Y
10	1962	3059	GCL	07/11/16	45.72	4.572	N/A	Y
11	1963	3059	GCL	07/11/16	45.72	4.572	N/A	Y
12	1964	3059	GCL	07/11/16	45.72	4.572	N/A	Y
13	1970	3059	GCL	07/11/16	45.72	4.572	N/A	Y
14	1971	3059	GCL	07/11/16	45.72	4.572	N/A	Y
15	1972	3059	GCL	07/11/16	45.72	4.572	N/A	Y
16	1980	3059	GCL	07/11/16	45.72	4.572	N/A	Y
17	2007	3059	GCL	07/11/16	45.72	4.572	N/A	Y
18	1837	3059	GCL	07/11/16	45.72	4.572	N/A	Y
19	1838	3059	GCL	07/11/16	45.72	4.572	N/A	Y
20	1854	3059	GCL	07/11/16	45.72	4.572	N/A	Y
21	1974	3059	GCL	07/11/16	45.72	4.572	N/A	Y
22	1982	3059	GCL	07/11/16	45.72	4.572	N/A	Y
23	1983	3059	GCL	07/11/16	45.72	4.572	N/A	Y
24	1984	3059	GCL	07/11/16	45.72	4.572	N/A	Y
25	1985	3059	GCL	07/11/16	45.72	4.572	N/A	Y

**NOTES :**

- (1) Geomembrane roll length may vary, roll length often established by roll weight
- (2) mem = Geomembrane  
 tex = Geotextile  
 GCL = Geosynthetic Clay Liner  
 gec = Geocomposite  
 cus = Geocushion
- (3) Thickness dimensions are minimum values unless otherwise reported

# GEOMEMBRANE INVENTORY LOG

PROJECT NUMBER: 0366-001-00-400  
 OWNER: Waste Connections of Canada  
 LOCATION: Winnipeg, Manitoba

PROJECT TITLE: Cell 15 Construction  
 CONTRACTOR: Titan Evironmental

SHEET NUMBER: 2

	ROLL NUMBER	LOT NUMBER	MATERIAL TYPE	DATE	ROLL DIMENSIONS			QC Tested
					Length (m)	Width (m)	Thick (mil)	(y/n)
1	1992	3059	GCL	07/11/16	45.72	4.572	N/A	Y
2	1993	3059	GCL	07/11/16	45.72	4.572	N/A	Y
3	1994	3059	GCL	07/11/16	45.72	4.572	N/A	Y
4	1995	3059	GCL	07/11/16	45.72	4.572	N/A	Y
5	1996	3059	GCL	07/11/16	45.72	4.572	N/A	Y
6	1997	3059	GCL	07/11/16	45.72	4.572	N/A	Y
7	2004	3059	GCL	07/11/16	45.72	4.572	N/A	Y
8	1961	3059	GCL	07/11/16	45.72	4.572	N/A	Y
9	2013	3059	GCL	07/11/16	45.72	4.572	N/A	Y
10	2008	3059	GCL	07/11/16	45.72	4.572	N/A	Y
11	1977	3059	GCL	07/11/16	45.72	4.572	N/A	Y
12	1978	3059	GCL	07/11/16	45.72	4.572	N/A	Y
13	1999	3059	GCL	07/11/16	45.72	4.572	N/A	Y
14	1832	3059	GCL	07/11/16	45.72	4.572	N/A	Y
15	2012	3059	GCL	07/11/16	45.72	4.572	N/A	Y
16	1976	3059	GCL	07/11/16	45.72	4.572	N/A	Y
17	2011	3059	GCL	07/11/16	45.72	4.572	N/A	Y
18	2009	3059	GCL	07/11/16	45.72	4.572	N/A	Y
19	2010	3059	GCL	07/11/16	45.72	4.572	N/A	Y
20	2001	3059	GCL	07/11/16	45.72	4.572	N/A	Y
21	1824	3059	GCL	07/11/16	45.72	4.572	N/A	Y
22	1998	3059	GCL	07/11/16	45.72	4.572	N/A	Y
23	2005	3059	GCL	07/11/16	45.72	4.572	N/A	Y
24	1955	3059	GCL	07/11/16	45.72	4.572	N/A	Y
25	1956	3059	GCL	07/11/16	45.72	4.572	N/A	Y

**NOTES :**

- (1) Geomembrane roll length may vary, roll length often established by roll weight
- (2) mem = Geomembrane  
 tex = Geotextile  
 GCL = Geosynthetic Clay Liner  
 gec = Geocomposite  
 cus = Geocushion
- (3) Thickness dimensions are minimum values unless otherwise reported

# GEOMEMBRANE INVENTORY LOG

PROJECT NUMBER: 0366-001-00-400  
 OWNER: Waste Connections of Canada  
 LOCATION: Winnipeg, Manitoba

PROJECT TITLE: Cell 15 Construction  
 CONTRACTOR: Titan Evironmental

SHEET NUMBER: 3

	ROLL NUMBER	LOT NUMBER	MATERIAL TYPE	DATE	ROLL DIMENSIONS			QC Tested (y/n)
					Length (m)	Width (m)	Thick (mil)	
1	1959	3059	GCL	07/11/16	45.72	4.572	N/A	Y
2	1960	3059	GCL	07/11/16	45.72	4.572	N/A	Y
3	1965	3059	GCL	07/11/16	45.72	4.572	N/A	Y
4	1966	3059	GCL	07/11/16	45.72	4.572	N/A	Y
5	1967	3059	GCL	07/11/16	45.72	4.572	N/A	Y
6	1968	3059	GCL	07/11/16	45.72	4.572	N/A	Y
7	1969	3059	GCL	07/11/16	45.72	4.572	N/A	Y
8	1973	3059	GCL	07/11/16	45.72	4.572	N/A	Y
9	1975	3059	GCL	07/11/16	45.72	4.572	N/A	Y
10	1979	3059	GCL	07/11/16	45.72	4.572	N/A	Y
11	1986	3059	GCL	07/11/16	45.72	4.572	N/A	Y
12	1987	3059	GCL	07/11/16	45.72	4.572	N/A	Y
13	1988	3059	GCL	07/11/16	45.72	4.572	N/A	Y
14	2000	3059	GCL	07/11/16	45.72	4.572	N/A	Y
15								
16								
17								
18								
19								
20								
21								
22								
23								
24								
25								

**NOTES :**

- (1) Geomembrane roll length may vary, roll length often established by roll weight
- (2) mem = Geomembrane  
 tex = Geotextile  
 GCL = Geosynthetic Clay Liner  
 gec = Geocomposite  
 cus = Geocushion
- (3) Thickness dimensions are minimum values unless otherwise reported



# GEOMEMBRANE INVENTORY LOG

PROJECT NUMBER: 0366-001-00-400  
 OWNER: Waste Connections of Canada  
 LOCATION: Winnipeg, Manitoba

PROJECT TITLE: Cell 15 Construction  
 CONTRACTOR: Titan Evironmental

SHEET NUMBER: 1

	ROLL NUMBER	LOT NUMBER	MATERIAL TYPE	DATE	ROLL DIMENSIONS			QC Tested (y/n)
					Length (m)	Width (m)	Thick (mil)	
1	1928	3059	GCL	07/12/16	45.72	4.572	N/A	Y
2	1957	3059	GCL	07/12/16	45.72	4.572	N/A	Y
3	1923	3059	GCL	07/12/16	45.72	4.572	N/A	Y
4	1904	3059	GCL	07/12/16	45.72	4.572	N/A	Y
5	1920	3059	GCL	07/12/16	45.72	4.572	N/A	Y
6	1921	3059	GCL	07/12/16	45.72	4.572	N/A	Y
7	1922	3059	GCL	07/12/16	45.72	4.572	N/A	Y
8	1930	3059	GCL	07/12/16	45.72	4.572	N/A	Y
9	1931	3059	GCL	07/12/16	45.72	4.572	N/A	Y
10	1932	3059	GCL	07/12/16	45.72	4.572	N/A	Y
11	1934	3059	GCL	07/12/16	45.72	4.572	N/A	Y
12	1935	3059	GCL	07/12/16	45.72	4.572	N/A	Y
13	1936	3059	GCL	07/12/16	45.72	4.572	N/A	Y
14	1937	3059	GCL	07/12/16	45.72	4.572	N/A	Y
15	1939	3059	GCL	07/12/16	45.72	4.572	N/A	Y
16	1925	3059	GCL	07/12/16	45.72	4.572	N/A	Y
17	1926	3059	GCL	07/12/16	45.72	4.572	N/A	Y
18	1938	3059	GCL	07/12/16	45.72	4.572	N/A	Y
19	1940	3059	GCL	07/12/16	45.72	4.572	N/A	Y
20	1941	3059	GCL	07/12/16	45.72	4.572	N/A	Y
21	1942	3059	GCL	07/12/16	45.72	4.572	N/A	Y
22	1943	3059	GCL	07/12/16	45.72	4.572	N/A	Y
23	1944	3059	GCL	07/12/16	45.72	4.572	N/A	Y
24	1945	3059	GCL	07/12/16	45.72	4.572	N/A	Y
25	1946	3059	GCL	07/12/16	45.72	4.572	N/A	Y

**NOTES :**

- (1) Geomembrane roll length may vary, roll length often established by roll weight
- (2) mem = Geomembrane  
 tex = Geotextile  
 GCL = Geosynthetic Clay Liner  
 gec = Geocomposite  
 cus = Geocushion
- (3) Thickness dimensions are minimum values unless otherwise reported

# GEOMEMBRANE INVENTORY LOG

PROJECT NUMBER: 0366-001-00-400  
 OWNER: Waste Connections of Canada  
 LOCATION: Winnipeg, Manitoba

PROJECT TITLE: Cell 15 Construction  
 CONTRACTOR: Titan Environmental

SHEET NUMBER: 2

	ROLL NUMBER	LOT NUMBER	MATERIAL TYPE	DATE	ROLL DIMENSIONS			QC Tested (y/n)
					Length (m)	Width (m)	Thick (mil)	
1	1947	3059	GCL	07/12/16	45.72	4.572	N/A	Y
2	1948	3059	GCL	07/12/16	45.72	4.572	N/A	Y
3	1950	3059	GCL	07/12/16	45.72	4.572	N/A	Y
4	1951	3059	GCL	07/12/16	45.72	4.572	N/A	Y
5	1952	3059	GCL	07/12/16	45.72	4.572	N/A	Y
6	1953	3059	GCL	07/12/16	45.72	4.572	N/A	Y
7	1954	3059	GCL	07/12/16	45.72	4.572	N/A	Y
8								
9								
10								
11								
12								
13								
14								
15								
16								
17								
18								
19								
20								
21								
22								
23								
24								
25								

**NOTES :**

- (1) Geomembrane roll length may vary, roll length often established by roll weight
- (2) mem = Geomembrane  
 tex = Geotextile  
 GCL = Geosynthetic Clay Liner  
 gec = Geocomposite  
 cus = Geocushion
- (3) Thickness dimensions are minimum values unless otherwise reported

# GEOMEMBRANE INVENTORY LOG

PROJECT NUMBER: 0366-001-00-400  
 OWNER: Waste Connections of Canada  
 LOCATION: Winnipeg, Manitoba

PROJECT TITLE: Cell 15 Construction  
 CONTRACTOR: Titan Evironmental

SHEET NUMBER: 1

	ROLL NUMBER	LOT NUMBER	MATERIAL TYPE	DATE	ROLL DIMENSIONS			QC Tested (y/n)
					Length (m)	Width (m)	Thick (mil)	
1	1839	3059	GCL	07/13/16	45.72	4.572	N/A	Y
2	1878	3059	GCL	07/13/16	45.72	4.572	N/A	Y
3	1879	3059	GCL	07/13/16	45.72	4.572	N/A	Y
4	1888	3059	GCL	07/13/16	45.72	4.572	N/A	Y
5	1891	3059	GCL	07/13/16	45.72	4.572	N/A	Y
6	1892	3059	GCL	07/13/16	45.72	4.572	N/A	Y
7	1893	3059	GCL	07/13/16	45.72	4.572	N/A	Y
8	1895	3059	GCL	07/13/16	45.72	4.572	N/A	Y
9	1896	3059	GCL	07/13/16	45.72	4.572	N/A	Y
10	1897	3059	GCL	07/13/16	45.72	4.572	N/A	Y
11	1898	3059	GCL	07/13/16	45.72	4.572	N/A	Y
12	1900	3059	GCL	07/13/16	45.72	4.572	N/A	Y
13	1902	3059	GCL	07/13/16	45.72	4.572	N/A	Y
14	1908	3059	GCL	07/13/16	45.72	4.572	N/A	Y
15	1909	3059	GCL	07/13/16	45.72	4.572	N/A	Y
16	1916	3059	GCL	07/13/16	45.72	4.572	N/A	Y
17	1857	3059	GCL	07/13/16	45.72	4.572	N/A	Y
18	1871	3059	GCL	07/13/16	45.72	4.572	N/A	Y
19	1872	3059	GCL	07/13/16	45.72	4.572	N/A	Y
20	1873	3059	GCL	07/13/16	45.72	4.572	N/A	Y
21	1907	3059	GCL	07/13/16	45.72	4.572	N/A	Y
22	1876	3059	GCL	07/13/16	45.72	4.572	N/A	Y
23	1885	3059	GCL	07/13/16	45.72	4.572	N/A	Y
24	1886	3059	GCL	07/13/16	45.72	4.572	N/A	Y
25	1887	3059	GCL	07/13/16	45.72	4.572	N/A	Y

**NOTES :**

- (1) Geomembrane roll length may vary, roll length often established by roll weight
- (2) mem = Geomembrane  
 tex = Geotextile  
 GCL = Geosynthetic Clay Liner  
 gec = Geocomposite  
 cus = Geocushion
- (3) Thickness dimensions are minimum values unless otherwise reported

# GEOMEMBRANE INVENTORY LOG

PROJECT NUMBER: 0366-001-00-400  
 OWNER: Waste Connections of Canada  
 LOCATION: Winnipeg, Manitoba

PROJECT TITLE: Cell 15 Construction  
 CONTRACTOR: Titan Evironmental

SHEET NUMBER: 2

	ROLL NUMBER	LOT NUMBER	MATERIAL TYPE	DATE	ROLL DIMENSIONS			QC Tested (y/n)
					Length (m)	Width (m)	Thick (mil)	
1	1889	3059	GCL	07/13/16	45.72	4.572	N/A	Y
2	1852	3059	GCL	07/13/16	45.72	4.572	N/A	Y
3	1874	3059	GCL	07/13/16	45.72	4.572	N/A	Y
4	1950	3059	GCL	07/13/16	45.72	4.572	N/A	Y
5	1948	3059	GCL	07/13/16	45.72	4.572	N/A	Y
6	1940	3059	GCL	07/13/16	45.72	4.572	N/A	Y
7	1952	3059	GCL	07/13/16	45.72	4.572	N/A	Y
8	1938	3059	GCL	07/13/16	45.72	4.572	N/A	Y
9	1951	3059	GCL	07/13/16	45.72	4.572	N/A	Y
10	1954	3059	GCL	07/13/16	45.72	4.572	N/A	Y
11	1953	3059	GCL	07/13/16	45.72	4.572	N/A	Y
12	1943	3059	GCL	07/13/16	45.72	4.572	N/A	Y
13	1926	3059	GCL	07/13/16	45.72	4.572	N/A	Y
14	1942	3059	GCL	07/13/16	45.72	4.572	N/A	Y
15	1941	3059	GCL	07/13/16	45.72	4.572	N/A	Y
16	1946	3059	GCL	07/13/16	45.72	4.572	N/A	Y
17	1945	3059	GCL	07/13/16	45.72	4.572	N/A	Y
18	1944	3059	GCL	07/13/16	45.72	4.572	N/A	Y
19	1947	3059	GCL	07/13/16	45.72	4.572	N/A	Y
20								
21								
22								
23								
24								
25								

**NOTES :**

- (1) Geomembrane roll length may vary, roll length often established by roll weight
- (2) mem = Geomembrane  
 tex = Geotextile  
 GCL = Geosynthetic Clay Liner  
 gec = Geocomposite  
 cus = Geocushion
- (3) Thickness dimensions are minimum values unless otherwise reported

# GEOMEMBRANE INVENTORY LOG

PROJECT NUMBER: 0366-001-00-400  
 OWNER: Waste Connections of Canada  
 LOCATION: Winnipeg, Manitoba

PROJECT TITLE: Cell 15 Construction  
 CONTRACTOR: Titan Environmental

SHEET NUMBER: 1

	ROLL NUMBER	LOT NUMBER	MATERIAL TYPE	DATE	ROLL DIMENSIONS			QC Tested
					Length (m)	Width (m)	Thick (mil)	(y/n)
1	11	346.507	GM-13-SM	05/014/18	130	7.5	60	Y
2	16	346.507	GM-13-SM	05/014/18	130	7.5	60	Y
3	31	346.507	GM-13-SM	05/014/18	130	7.5	60	Y
4	14	346.507	GM-13-SM	05/014/18	130	7.5	60	Y
5	29	346.507	GM-13-SM	05/014/18	130	7.5	60	Y
6	21	346.507	GM-13-SM	05/014/18	130	7.5	60	Y
7	30	346.507	GM-13-SM	05/014/18	130	7.5	60	Y
8	22	346.507	GM-13-SM	05/014/18	130	7.5	60	Y
9	27	346.507	GM-13-SM	05/014/18	130	7.5	60	Y
10	24	346.507	GM-13-SM	05/014/18	130	7.5	60	Y
11	23	346.507	GM-13-SM	05/014/18	130	7.5	60	Y
12	26	346.507	GM-13-SM	05/014/18	130	7.5	60	Y
13	32	346.507	GM-13-SM	05/014/18	130	7.5	60	Y
14	25	346.507	GM-13-SM	05/014/18	130	7.5	60	Y
15	15	346.507	GM-13-SM	05/014/18	130	7.5	60	Y
16	28	346.507	GM-13-SM	05/014/18	130	7.5	60	Y
17	13	346.507	GM-13-SM	05/014/18	130	7.5	60	Y
18	38	346.507	GM-13-SM	05/014/18	130	7.5	60	Y
19	8	346.507	GM-13-SM	05/014/18	130	7.5	60	Y
20	39	346.507	GM-13-SM	05/014/18	130	7.5	60	Y
21	42	346.507	GM-13-SM	05/014/18	130	7.5	60	Y
22	12	346.507	GM-13-SM	05/014/18	130	7.5	60	Y
23	43	346.507	GM-13-SM	05/014/18	130	7.5	60	Y
24	9	346.507	GM-13-SM	05/014/18	130	7.5	60	Y
25	48	346.507	GM-13-SM	05/014/18	130	7.5	60	Y
26	10	346.507	GM-13-SM	05/014/18	130	7.5	60	Y

**NOTES :**

- (1) Geomembrane roll length may vary, roll length often established by roll weight
- (2) mem = Geomembrane  
 tex = Geotextile  
 GCL = Geosynthetic Clay Liner  
 gec = Geocomposite  
 cus = Geocushion
- (3) Thickness dimensions are minimum values unless otherwise reported

# GEOMEMBRANE INVENTORY LOG

PROJECT NUMBER: 0366-001-00-400  
 OWNER: Waste Connections of Canada  
 LOCATION: Winnipeg, Manitoba

PROJECT TITLE: Cell 15 Construction  
 CONTRACTOR: Titan Environmental

SHEET NUMBER: 2

	ROLL NUMBER	LOT NUMBER	MATERIAL TYPE	DATE	ROLL DIMENSIONS			QC Tested (y/n)
					Length (m)	Width (m)	Thick (mil)	
1	36	346.507	GM-13-SM	05/014/18	130	7.5	60	Y
2	37	346.507	GM-13-SM	05/014/18	130	7.5	60	Y
3	20	346.507	GM-13-SM	05/014/18	130	7.5	60	Y
4	19	346.507	GM-13-SM	05/014/18	130	7.5	60	Y
5	3	346.507	GM-13-SM	05/014/18	130	7.5	60	Y
6	17	346.507	GM-13-SM	05/014/18	130	7.5	60	Y
7	40	346.507	GM-13-SM	05/014/18	130	7.5	60	Y
8	5-21396	16B1269	MEM-TX	06/06/16	164.6	6.8	60	Y
9	5-21390	16B1269	MEM-TX	06/06/16	164.6	6.8	60	Y
10	5-21388	16B1269	MEM-TX	06/06/16	164.6	6.8	60	Y
11	5-21392	16B1269	MEM-TX	06/06/16	164.6	6.8	60	Y
12	5-21394	16B1269	MEM-TX	06/06/16	164.6	6.8	60	Y
13								
14								
15								
16								
17								
18								
19								
20								
21								
22								
23								
24								
25								
26								

**NOTES :**

- (1) Geomembrane roll length may vary, roll length often established by roll weight
- (2) mem = Geomembrane  
 tex = Geotextile  
 GCL = Geosynthetic Clay Liner  
 gec = Geocomposite  
 cus = Geocushion
- (3) Thickness dimensions are minimum values unless otherwise reported

# GEOMEMBRANE INVENTORY LOG

PROJECT NUMBER: 0366-001-00-400  
 OWNER: Waste Connections of Canada  
 LOCATION: Winnipeg, Manitoba

PROJECT TITLE: Cell 15 Construction  
 CONTRACTOR: Titan Environmental

SHEET NUMBER: 1

	ROLL NUMBER	LOT NUMBER	MATERIAL TYPE	DATE	ROLL DIMENSIONS			QC Tested (y/n)
					Length (m)	Width (m)	Thick (mils)	
1	529741.2	N/A	GE116-15	07/06/18	91.5	4.57	N/A	Y
2	529741.1	N/A	GE116-15	07/06/18	91.5	4.57	N/A	Y
3	529741.11	N/A	GE116-15	07/06/18	91.5	4.57	N/A	Y
4	529741.3	N/A	GE116-15	07/06/18	91.5	4.57	N/A	Y
5	529741.4	N/A	GE116-15	07/06/18	91.5	4.57	N/A	Y
6	529741.6	N/A	GE116-15	07/06/18	91.5	4.57	N/A	Y
7	529741.8	N/A	GE116-15	07/06/18	91.5	4.57	N/A	Y
8	529741.5	N/A	GE116-15	07/06/18	91.5	4.57	N/A	Y
9	529741.9	N/A	GE116-15	07/06/18	91.5	4.57	N/A	Y
10	529741.1	N/A	GE116-15	07/06/18	91.5	4.57	N/A	Y
11	529741.12	N/A	GE116-15	07/06/18	91.5	4.57	N/A	Y
12	529741.7	N/A	GE116-15	07/06/18	91.5	4.57	N/A	Y
13								
14								
15								
16								
17								
18								
19								
20								
21								
22								
23								
24								
25								

**NOTES :**

- (1) Geomembrane roll length may vary, roll length often established by roll weight
- (2) mem = Geomembrane  
 tex = Geotextile  
 GCL = Geosynthetic Clay Liner  
 gec = Geocomposite  
 cus = Geocushion
- (3) Thickness dimensions are minimum values unless otherwise reported

# GEOMEMBRANE INVENTORY LOG

PROJECT NUMBER: 0366-001-00-400  
 OWNER: Waste Connections of Canada  
 LOCATION: Winnipeg, Manitoba

PROJECT TITLE: Cell 15 Construction  
 CONTRACTOR: Titan Environmental

SHEET NUMBER: 1

	ROLL NUMBER	LOT NUMBER	MATERIAL TYPE	DATE	ROLL DIMENSIONS			QC Tested (y/n)
					Length (m)	Width (m)	Thick (mils)	
1	52974.7	N/A	GE180-15	07/06/18	183	4.57	N/A	Y
2	52974.1	N/A	GE180-15	07/06/18	183	4.57	N/A	Y
3	52974.3	N/A	GE180-15	07/06/18	183	4.57	N/A	Y
4	52974.2	N/A	GE180-15	07/06/18	183	4.57	N/A	Y
5	52974.5	N/A	GE180-15	07/06/18	183	4.57	N/A	Y
6	52974.6	N/A	GE180-15	07/06/18	183	4.57	N/A	Y
7	52974.8	N/A	GE180-15	07/06/18	183	4.57	N/A	Y
8	52974.4	N/A	GE180-15	07/06/18	183	4.57	N/A	Y
9								
10								
11								
12								
13								
14								
15								
16								
17								
18								
19								
20								
21								
22								
23								
24								
25								

**NOTES :**

- (1) Geomembrane roll length may vary, roll length often established by roll weight
- (2) mem = Geomembrane  
 tex = Geotextile  
 GCL = Geosynthetic Clay Liner  
 gec = Geocomposite  
 cus = Geocushion
- (3) Thickness dimensions are minimum values unless otherwise reported



# GEOMEMBRANE INVENTORY LOG

PROJECT NUMBER: 0366-001-00-400  
 OWNER: Waste Connections of Canada  
 LOCATION: Winnipeg, Manitoba

PROJECT TITLE: Cell 15 Construction  
 CONTRACTOR: Titan Environmental

SHEET NUMBER: 1

	ROLL NUMBER	LOT NUMBER	MATERIAL TYPE	DATE	ROLL DIMENSIONS			QC Tested
					Length (m)	Width (m)	Thick (mils)	(y/n)
1	99	1806475	Geocomposite	05/14/18	60	3.8	N/A	Y
2	107	1806475	Geocomposite	05/14/18	60	3.8	N/A	Y
3	141	1806475	Geocomposite	05/14/18	60	3.8	N/A	Y
4	118	1806475	Geocomposite	05/14/18	60	3.8	N/A	Y
5	124	1806475	Geocomposite	05/14/18	60	3.8	N/A	Y
6	110	1806475	Geocomposite	05/14/18	60	3.8	N/A	Y
7	108	1806475	Geocomposite	05/14/18	60	3.8	N/A	Y
8	121	1806475	Geocomposite	05/14/18	60	3.8	N/A	Y
9	129	1806475	Geocomposite	05/14/18	60	3.8	N/A	Y
10	125	1806475	Geocomposite	05/14/18	60	3.8	N/A	Y
11	139	1806475	Geocomposite	05/14/18	60	3.8	N/A	Y
12	122	1806475	Geocomposite	05/14/18	60	3.8	N/A	Y
13	123	1806475	Geocomposite	05/14/18	60	3.8	N/A	Y
14	96	1806475	Geocomposite	05/14/18	60	3.8	N/A	Y
15	106	1806475	Geocomposite	05/14/18	60	3.8	N/A	Y
16	101	1806475	Geocomposite	05/14/18	60	3.8	N/A	Y
17	120	1806475	Geocomposite	05/14/18	60	3.8	N/A	Y
18	112	1806475	Geocomposite	05/14/18	60	3.8	N/A	Y
19	130	1806475	Geocomposite	05/14/18	60	3.8	N/A	Y
20	128	1806475	Geocomposite	05/14/18	60	3.8	N/A	Y
21	135	1806475	Geocomposite	05/14/18	60	3.8	N/A	Y
22	98	1806475	Geocomposite	05/14/18	60	3.8	N/A	Y
23	113	1806475	Geocomposite	05/14/18	60	3.8	N/A	Y
24	97	1806475	Geocomposite	05/14/18	60	3.8	N/A	Y
25	95	1806475	Geocomposite	05/14/18	60	3.8	N/A	Y

**NOTES :**

- (1) Geomembrane roll length may vary, roll length often established by roll weight
- (2) mem = Geomembrane  
 tex = Geotextile  
 GCL = Geosynthetic Clay Liner  
 gec = Geocomposite  
 cus = Geocushion
- (3) Thickness dimensions are minimum values unless otherwise reported

# GEOMEMBRANE INVENTORY LOG

PROJECT NUMBER: 0366-001-00-400  
 OWNER: Waste Connections of Canada  
 LOCATION: Winnipeg, Manitoba

PROJECT TITLE: Cell 15 Construction  
 CONTRACTOR: Titan Environmental

SHEET NUMBER: 2

	ROLL NUMBER	LOT NUMBER	MATERIAL TYPE	DATE	ROLL DIMENSIONS			QC Tested
					Length (m)	Width (m)	Thick (mils)	(y/n)
1	111	1806475	Geocomposite	05/14/18	60	3.8	N/A	Y
2	109	1806475	Geocomposite	05/14/18	60	3.8	N/A	Y
3								
4								
5								
6								
7								
8								
9								
10								
11								
12								
13								
14								
15								
16								
17								
18								
19								
20								
21								
22								
23								
24								
25								

**NOTES :**

- (1) Geomembrane roll length may vary, roll length often established by roll weight
- (2) mem = Geomembrane  
 tex = Geotextile  
 GCL = Geosynthetic Clay Liner  
 gec = Geocomposite  
 cus = Geocushion
- (3) Thickness dimensions are minimum values unless otherwise reported

# GEOMEMBRANE INVENTORY LOG

PROJECT NUMBER: 0366-001-00-400  
 OWNER: Waste Connections of Canada  
 LOCATION: Winnipeg, Manitoba

PROJECT TITLE: Cell 15 Construction  
 CONTRACTOR: Titan Environmental

SHEET NUMBER: 1

	ROLL NUMBER	LOT NUMBER	MATERIAL TYPE	DATE	ROLL DIMENSIONS			QC Tested
					Length (m)	Width (m)	Thick (mils)	(y/n)
1	76	1806475	Geocomposite	05/15/18	60	3.8	N/A	Y
2	42	1806475	Geocomposite	05/15/18	60	3.8	N/A	Y
3	90	1806475	Geocomposite	05/15/18	60	3.8	N/A	Y
4	92	1806475	Geocomposite	05/15/18	60	3.8	N/A	Y
5	68	1806475	Geocomposite	05/15/18	60	3.8	N/A	Y
6	43	1806475	Geocomposite	05/15/18	60	3.8	N/A	Y
7	44	1806475	Geocomposite	05/15/18	60	3.8	N/A	Y
8	79	1806475	Geocomposite	05/15/18	60	3.8	N/A	Y
9	75	1806475	Geocomposite	05/15/18	60	3.8	N/A	Y
10	85	1806475	Geocomposite	05/15/18	60	3.8	N/A	Y
11	67	1806475	Geocomposite	05/15/18	60	3.8	N/A	Y
12	80	1806475	Geocomposite	05/15/18	60	3.8	N/A	Y
13	78	1806475	Geocomposite	05/15/18	60	3.8	N/A	Y
14	93	1806475	Geocomposite	05/15/18	60	3.8	N/A	Y
15	74	1806475	Geocomposite	05/15/18	60	3.8	N/A	Y
16	55	1806475	Geocomposite	05/15/18	60	3.8	N/A	Y
17	54	1806475	Geocomposite	05/15/18	60	3.8	N/A	Y
18	56	1806475	Geocomposite	05/15/18	60	3.8	N/A	Y
19	65	1806475	Geocomposite	05/15/18	60	3.8	N/A	Y
20	64	1806475	Geocomposite	05/15/18	60	3.8	N/A	Y
21	66	1806475	Geocomposite	05/15/18	60	3.8	N/A	Y
22	83	1806475	Geocomposite	05/15/18	60	3.8	N/A	Y
23	73	1806475	Geocomposite	05/15/18	60	3.8	N/A	Y
24	72	1806475	Geocomposite	05/15/18	60	3.8	N/A	Y
25	61	1806475	Geocomposite	05/15/18	60	3.8	N/A	Y

**NOTES :**

- (1) Geomembrane roll length may vary, roll length often established by roll weight
- (2) mem = Geomembrane  
 tex = Geotextile  
 GCL = Geosynthetic Clay Liner  
 gec = Geocomposite  
 cus = Geocushion
- (3) Thickness dimensions are minimum values unless otherwise reported

# GEOMEMBRANE INVENTORY LOG

PROJECT NUMBER: 0366-001-00-400  
 OWNER: Waste Connections of Canada  
 LOCATION: Winnipeg, Manitoba

PROJECT TITLE: Cell 15 Construction  
 CONTRACTOR: Titan Environmental

SHEET NUMBER: 2

	ROLL NUMBER	LOT NUMBER	MATERIAL TYPE	DATE	ROLL DIMENSIONS			QC Tested
					Length (m)	Width (m)	Thick (mils)	(y/n)
1	62	1806475	Geocomposite	05/15/18	60	3.8	N/A	Y
2	63	1806475	Geocomposite	05/15/18	60	3.8	N/A	Y
3	5	1806475	Geocomposite	05/15/18	60	3.8	N/A	Y
4	15	1806475	Geocomposite	05/15/18	60	3.8	N/A	Y
5	38	1806475	Geocomposite	05/15/18	60	3.8	N/A	Y
6	89	1806475	Geocomposite	05/15/18	60	3.8	N/A	Y
7	12	1806475	Geocomposite	05/15/18	60	3.8	N/A	Y
8	50	1806475	Geocomposite	05/15/18	60	3.8	N/A	Y
9	25	1806475	Geocomposite	05/15/18	60	3.8	N/A	Y
10	8	1806475	Geocomposite	05/15/18	60	3.8	N/A	Y
11	58	1806475	Geocomposite	05/15/18	60	3.8	N/A	Y
12	40	1806475	Geocomposite	05/15/18	60	3.8	N/A	Y
13	24	1806475	Geocomposite	05/15/18	60	3.8	N/A	Y
14	10	1806475	Geocomposite	05/15/18	60	3.8	N/A	Y
15	77	1806475	Geocomposite	05/15/18	60	3.8	N/A	Y
16	6	1806475	Geocomposite	05/15/18	60	3.8	N/A	Y
17	49	1806475	Geocomposite	05/15/18	60	3.8	N/A	Y
18	31	1806475	Geocomposite	05/15/18	60	3.8	N/A	Y
19	3	1806475	Geocomposite	05/15/18	60	3.8	N/A	Y
20	14	1806475	Geocomposite	05/15/18	60	3.8	N/A	Y
21	48	1806475	Geocomposite	05/15/18	60	3.8	N/A	Y
22	11	1806475	Geocomposite	05/15/18	60	3.8	N/A	Y
23	57	1806475	Geocomposite	05/15/18	60	3.8	N/A	Y
24	39	1806475	Geocomposite	05/15/18	60	3.8	N/A	Y
25	36	1806475	Geocomposite	05/15/18	60	3.8	N/A	Y

**NOTES :**

- (1) Geomembrane roll length may vary, roll length often established by roll weight
- (2) mem = Geomembrane  
 tex = Geotextile  
 GCL = Geosynthetic Clay Liner  
 gec = Geocomposite  
 cus = Geocushion
- (3) Thickness dimensions are minimum values unless otherwise reported

# GEOMEMBRANE INVENTORY LOG

PROJECT NUMBER: 0366-001-00-400  
 OWNER: Waste Connections of Canada  
 LOCATION: Winnipeg, Manitoba

PROJECT TITLE: Cell 15 Construction  
 CONTRACTOR: Titan Environmental

SHEET NUMBER: 3

	ROLL NUMBER	LOT NUMBER	MATERIAL TYPE	DATE	ROLL DIMENSIONS			QC Tested
					Length (m)	Width (m)	Thick (mils)	(y/n)
1	22	1806475	Geocomposite	05/15/18	60	3.8	N/A	Y
2	4	1806475	Geocomposite	05/15/18	60	3.8	N/A	Y
3	23	1806475	Geocomposite	05/15/18	60	3.8	N/A	Y
4	69	1806475	Geocomposite	05/15/18	60	3.8	N/A	Y
5								
6								
7								
8								
9								
10								
11								
12								
13								
14								
15								
16								
17								
18								
19								
20								
21								
22								
23								
24								
25								

**NOTES :**

- (1) Geomembrane roll length may vary, roll length often established by roll weight
- (2) mem = Geomembrane  
 tex = Geotextile  
 GCL = Geosynthetic Clay Liner  
 gec = Geocomposite  
 cus = Geocushion
- (3) Thickness dimensions are minimum values unless otherwise reported

# GEOMEMBRANE INVENTORY LOG

PROJECT NUMBER: 0366-001-00-400  
 OWNER: Waste Connections of Canada  
 LOCATION: Winnipeg, Manitoba

PROJECT TITLE: Cell 15 Construction  
 CONTRACTOR: Titan Environmental

SHEET NUMBER: 1

	ROLL NUMBER	LOT NUMBER	MATERIAL TYPE	DATE	ROLL DIMENSIONS			QC Tested
					Length (m)	Width (m)	Thick (mils)	(y/n)
1	9	1806475	Geocomposite	05/16/18	60	3.8	N/A	Y
2	13	1806475	Geocomposite	05/16/18	60	3.8	N/A	Y
3	21	1806475	Geocomposite	05/16/18	60	3.8	N/A	Y
4	18	1806475	Geocomposite	05/16/18	60	3.8	N/A	Y
5	41	1806475	Geocomposite	05/16/18	60	3.8	N/A	Y
6	28	1806475	Geocomposite	05/16/18	60	3.8	N/A	Y
7	2	1806475	Geocomposite	05/16/18	60	3.8	N/A	Y
8	20	1806475	Geocomposite	05/16/18	60	3.8	N/A	Y
9	19	1806475	Geocomposite	05/16/18	60	3.8	N/A	Y
10	59	1806475	Geocomposite	05/16/18	60	3.8	N/A	Y
11	29	1806475	Geocomposite	05/16/18	60	3.8	N/A	Y
12	27	1806475	Geocomposite	05/16/18	60	3.8	N/A	Y
13	26	1806475	Geocomposite	05/16/18	60	3.8	N/A	Y
14	37	1806475	Geocomposite	05/16/18	60	3.8	N/A	Y
15	1	1806475	Geocomposite	05/16/18	60	3.8	N/A	Y
16	87	1806475	Geocomposite	05/16/18	60	3.8	N/A	Y
17	32	1806475	Geocomposite	05/16/18	60	3.8	N/A	Y
18	33	1806475	Geocomposite	05/16/18	60	3.8	N/A	Y
19	51	1806475	Geocomposite	05/16/18	60	3.8	N/A	Y
20	30	1806475	Geocomposite	05/16/18	60	3.8	N/A	Y
21	16	1806475	Geocomposite	05/16/18	60	3.8	N/A	Y
22	70	1806475	Geocomposite	05/16/18	60	3.8	N/A	Y
23	34	1806475	Geocomposite	05/16/18	60	3.8	N/A	Y
24	17	1806475	Geocomposite	05/16/18	60	3.8	N/A	Y
25	7	1806475	Geocomposite	05/16/18	60	3.8	N/A	Y

**NOTES :**

- (1) Geomembrane roll length may vary, roll length often established by roll weight
- (2) mem = Geomembrane  
 tex = Geotextile  
 GCL = Geosynthetic Clay Liner  
 gec = Geocomposite  
 cus = Geocushion
- (3) Thickness dimensions are minimum values unless otherwise reported

# GEOMEMBRANE INVENTORY LOG

PROJECT NUMBER: 0366-001-00-400  
 OWNER: Waste Connections of Canada  
 LOCATION: Winnipeg, Manitoba

PROJECT TITLE: Cell 15 Construction  
 CONTRACTOR: Titan Environmental

SHEET NUMBER: 2

	ROLL NUMBER	LOT NUMBER	MATERIAL TYPE	DATE	ROLL DIMENSIONS			QC Tested
					Length (m)	Width (m)	Thick (mils)	(y/n)
1	81	1806475	Geocomposite	05/16/18	60	3.8	N/A	Y
2	35	1806475	Geocomposite	05/16/18	60	3.8	N/A	Y
3	60	1806475	Geocomposite	05/16/18	60	3.8	N/A	Y
4	82	1806475	Geocomposite	05/16/18	60	3.8	N/A	Y
5	116	1806475	Geocomposite	05/16/18	60	3.8	N/A	Y
6	127	1806475	Geocomposite	05/16/18	60	3.8	N/A	Y
7	84	1806475	Geocomposite	05/16/18	60	3.8	N/A	Y
8	100	1806475	Geocomposite	05/16/18	60	3.8	N/A	Y
9	52	1806475	Geocomposite	05/16/18	60	3.8	N/A	Y
10	138	1806475	Geocomposite	05/16/18	60	3.8	N/A	Y
11	47	1806475	Geocomposite	05/16/18	60	3.8	N/A	Y
12	114	1806475	Geocomposite	05/16/18	60	3.8	N/A	Y
13	71	1806475	Geocomposite	05/16/18	60	3.8	N/A	Y
14	45	1806475	Geocomposite	05/16/18	60	3.8	N/A	Y
15	126	1806475	Geocomposite	05/16/18	60	3.8	N/A	Y
16	143	1806475	Geocomposite	05/16/18	60	3.8	N/A	Y
17	88	1806475	Geocomposite	05/16/18	60	3.8	N/A	Y
18	133	1806475	Geocomposite	05/16/18	60	3.8	N/A	Y
19	119	1806475	Geocomposite	05/16/18	60	3.8	N/A	Y
20	86	1806475	Geocomposite	05/16/18	60	3.8	N/A	Y
21	137	1806475	Geocomposite	05/16/18	60	3.8	N/A	Y
22	146	1806475	Geocomposite	05/16/18	60	3.8	N/A	Y
23	104	1806475	Geocomposite	05/16/18	60	3.8	N/A	Y
24	131	1806475	Geocomposite	05/16/18	60	3.8	N/A	Y
25	105	1806475	Geocomposite	05/16/18	60	3.8	N/A	Y

**NOTES :**

- (1) Geomembrane roll length may vary, roll length often established by roll weight
- (2) mem = Geomembrane  
 tex = Geotextile  
 GCL = Geosynthetic Clay Liner  
 gec = Geocomposite  
 cus = Geocushion
- (3) Thickness dimensions are minimum values unless otherwise reported

# GEOMEMBRANE INVENTORY LOG

PROJECT NUMBER: 0366-001-00-400  
 OWNER: Waste Connections of Canada  
 LOCATION: Winnipeg, Manitoba

PROJECT TITLE: Cell 15 Construction  
 CONTRACTOR: Titan Environmental

SHEET NUMBER: 3

	ROLL NUMBER	LOT NUMBER	MATERIAL TYPE	DATE	ROLL DIMENSIONS			QC Tested
					Length (m)	Width (m)	Thick (mils)	(y/n)
1	102	1806475	Geocomposite	05/16/18	60	3.8	N/A	Y
2	132	1806475	Geocomposite	05/16/18	60	3.8	N/A	Y
3	134	1806475	Geocomposite	05/16/18	60	3.8	N/A	Y
4	145	1806475	Geocomposite	05/16/18	60	3.8	N/A	Y
5	140	1806475	Geocomposite	05/16/18	60	3.8	N/A	Y
6	103	1806475	Geocomposite	05/16/18	60	3.8	N/A	Y
7	136	1806475	Geocomposite	05/16/18	60	3.8	N/A	Y
8								
9								
10								
11								
12								
13								
14								
15								
16								
17								
18								
19								
20								
21								
22								
23								
24								
25								

**NOTES :**

- (1) Geomembrane roll length may vary, roll length often established by roll weight
- (2) mem = Geomembrane  
 tex = Geotextile  
 GCL = Geosynthetic Clay Liner  
 gec = Geocomposite  
 cus = Geocushion
- (3) Thickness dimensions are minimum values unless otherwise reported



## **Appendix B-2**

### **Geomembrane, GCL and Geocomposite Manufacturer's Quality Control Documents**

---



Date: 10-Jul-2018 13:56  
Purchase Order: 3635  
ORDER NUMBER: 55026407

TITAN ENVIRONMENTAL  
CONTAINMENT LTD  
777 QUEST BOULEVARD  
CANADA,,R0A 0T1

To Whom It May Concern:

Please find the enclosed Manufacturing Quality Assurance/Manufacturing Quality Control (MQA/MQC) test data package for Geosynthetic Clay Liner (GCL) shipments to TITAN ENVIRONMENTAL .

The enclosed data package includes results for all MQC tests required by ASTM D5889, with the exception of index flux/hydraulic conductivity. This test, which is run according to ASTM D5887, is normally performed once every 250,000 sq./ft. of GCL produced, unless a higher frequency is required by the project specifications. Because of the GCL's low permeability, this test can take several weeks to complete. The index flux/hydraulic conductivity results associated with this lot of material will be provided under separate cover as soon as they are available.

Although the index flux/hydraulic conductivity test results are not yet available, CETCO® accepts responsibility for our GCL should the index flux/hydraulic conductivity test produce unacceptable results. If, upon delivery and prior to installation, individual rolls of GCL are found to be nonconforming to accepted project specifications, CETCO® will replace the nonconforming material at no charge.

Questions regarding this information should be directed to CETCO® Technical Services at [eptechservices@cetco.com](mailto:eptechservices@cetco.com).

Sincerely,

NICHOLLS, RYAN J  
Quality Assurance Coordinator  
CETCO® Lovell Plant



Colloid Environmental Technologies Company LLC

## **GEOSYNTHETIC CLAY LINER MANUFACTURING QUALITY ASSURANCE DATA PACKAGE**

PROJECT NAME:  
CUSTOMER P.O.: 3635  
ORDER NUMBER: 55026407  
PREPARED FOR: TITAN ENVIRONMENTAL

### **CONTENTS:**

- Product Certifications
- GCL Order Packing List and MQA Tracking Form
- GCL Manufacturing Quality control test data
- Bentonite clay certification
- Raw Material Test results

PREPARED BY: NICHOLLS, RYAN J  
Quality Assurance Coordinator  
CETCO®  
AMERICAN COLLOID COMPANY  
92 HIGHWAY 37  
LOVELL, 82431, WY  
Telephone: 800-322-1159  
Email: Ryan.Nicholls@mineralstech.com

**PRODUCT CERTIFICATIONS**

PROJECT NAME:  
CUSTOMER P.O.: 3635  
ORDER NUMBER: 55026407  
PREPARED FOR: TITAN ENVIRONMENTAL

The GCL Manufactured for the above-referenced order number is certified to meet the values listed in the tables below:

**GCL PROPERTY SPECIFICATIONS FOR BENTOMAT ST-SFT**

Test Method	Test Method Property	Test Frequency	Certified Value
ASTM D6243	GCL Hydrated Internal Shear Strength	100,000 sq m	24 kPa typ. @ 9.6 kPa
ASTM D6496	GCL Peel Strength	4,000 sq m	610 N/m
ASTM D5993	Bentonite Mass/Area	*2,000 sq m	3.7 kg/sq m
ASTM D5890	Bentonite Free Swell	50 tons	24 - mL/2g
ASTM D5891	Bentonite Fluid Loss	50 tons	18 - mL
ASTM D6768	GCL Grab Strength	20,000 sq m	5.3 kN/m
ASTM D5887	GCL-Hydraulic Conductivity	*10,000 sq m	5x10-9 - cm/s
ASTM D5887	GCL-Index Flux	*10,000 sq m	1x10-8 - m3/m2/s
ASTM D5890	Bentonite Free Swell	*2,000 sq m	24 - mL/2g
ASTM D5891	Bentonite Fluid Loss	*2,000 sq m	18 - mL

All tensile testing is in the machine direction using ASTM D 6768. All peel strength testing is performed using ASTM D 6496. An "\*" indicates non-standard testing, frequency, or certified value .

**NEEDLE DETECTION AND REMOVAL PROCEDURE**

CETCO® hereby affirms that all Bentomat® geosynthetic clay liner material manufactured for this project is continually passed under a magnet for needle removal and then screened with a metal detection device. CETCO® certifies Bentomat® to be essentially free of broken needles and fragments of needles that would negatively affect the performance of the final product.

Sincerely,

NICHOLLS, RYAN J  
Quality Assurance Coordinator  
CETCO® Lovell Plant

## GCL PACKING LIST AND MQA TRACKING FORM

Listing of finished and raw materials used to produce certification package number 55026407

GCL								GEOTEXTILE			CLAY
BENTOMAT ST-SFT								01-9514	01-9865		CG 50-BLK
Order	GCL Lot#	GCL Roll#	Length (m.)	Width (m.)	Weight (kg.)	Sq. m.	Roll # Tested	Cap1 Roll #	Base1 Roll #		Clay Lot #
55026407	LL-27-2018	1824	45.7	4.57	1342	209	1824	700174132	2025329275		L-180-18-K
55026407	LL-27-2018	1832	45.7	4.57	1360	209	1832	700174143	2025329275		L-180-18-K
55026407	LL-27-2018	1837	45.7	4.57	1342	209	1832	700174098	2025000456		L-180-18-K
55026407	LL-27-2018	1838	45.7	4.57	1315	209	1832	700174098	2025000456		L-180-18-K
55026407	LL-27-2018	1839	45.7	4.57	1319	209	1832	700174098	2025000456		L-180-18-K
55026407	LL-27-2018	1852	45.7	4.57	1333	209	1848	700174144	2025000456		L-180-18-L
55026407	LL-27-2018	1854	45.7	4.57	1392	209	1841	700174144	2025000456		L-180-18-L
55026407	LL-27-2018	1858	45.7	4.57	1342	209	1858	700174128	2025001842		L-180-18-L
55026407	LL-27-2018	1866	45.7	4.57	1324	209	1864	700174142	2025001842		L-180-18-L
55026407	LL-27-2018	1867	45.7	4.57	1329	209	1864	700174142	2025001842		L-180-18-L
55026407	LL-27-2018	1868	45.7	4.57	1315	209	1864	700174122	2025001842		L-180-18-L
55026407	LL-27-2018	1870	45.7	4.57	1308	209	1864	700174122	2025001842		L-180-18-L
55026407	LL-27-2018	1871	45.7	4.57	1335	209	1864	700174122	2025001842		L-180-18-L
55026407	LL-27-2018	1872	45.7	4.57	1338	209	1872	700174122	2025001842		L-180-18-L
55026407	LL-27-2018	1873	45.7	4.57	1331	209	1872	700174122	2025001842		L-180-18-L
55026407	LL-27-2018	1874	45.7	4.57	1322	209	1872	700174122	2025001842		L-180-18-L
55026407	LL-27-2018	1875	45.7	4.57	1310	209	1875	700174102	2025001842		L-180-18-L
55026407	LL-27-2018	1876	45.7	4.57	1324	209	1875	700174102	2025001842		L-180-18-L
55026407	LL-27-2018	1877	45.7	4.57	1329	209	1875	700174102	2025001842		L-180-18-L
55026407	LL-27-2018	1878	45.7	4.57	1315	209	1875	700174102	2025001842		L-180-18-L
55026407	LL-27-2018	1879	45.7	4.57	1331	209	1875	700174102	2025001842		L-180-18-L
55026407	LL-27-2018	1880	45.7	4.57	1329	209	1880	700174102	2025001842		L-180-18-L
55026407	LL-27-2018	1881	45.7	4.57	1335	209	1880	700174150	2025436102		L-180-18-L
55026407	LL-27-2018	1882	45.7	4.57	1313	209	1880	700174150	2025436102		L-180-18-L
55026407	LL-27-2018	1883	45.7	4.57	1335	209	1880	700174150	2025436102		L-180-18-L
55026407	LL-27-2018	1884	45.7	4.57	1308	209	1880	700174150	2025436102		L-180-18-L
55026407	LL-27-2018	1885	45.7	4.57	1324	209	1880	700174150	2025436102		L-180-18-L
55026407	LL-27-2018	1886	45.7	4.57	1329	209	1880	700174150	2025436102		L-180-18-L
55026407	LL-27-2018	1887	45.7	4.57	1313	209	1880	700174127	2025436102		L-180-18-L

55026407	LL-27-2018	1888	45.7	4.57	1310	209	1888	700174127	2025436102		L-180-18-L
55026407	LL-27-2018	1889	45.7	4.57	1306	209	1888	700174127	2025436102		L-180-18-L
55026407	LL-27-2018	1891	45.7	4.57	1338	209	1888	700174127	2025436102		L-180-18-L
55026407	LL-27-2018	1892	45.7	4.57	1308	209	1892	700174127	2025436102		L-180-18-L
55026407	LL-27-2018	1893	45.7	4.57	1290	209	1892	700174140	2025436102		L-180-18-L
55026407	LL-27-2018	1894	45.7	4.57	1307	209	1892	700174140	2025436102		L-180-18-L
55026407	LL-27-2018	1895	45.7	4.57	1310	209	1892	700174140	2025436102		L-180-18-L
55026407	LL-27-2018	1896	45.7	4.57	1308	209	1896	700174140	2025436102		L-180-18-L
55026407	LL-27-2018	1897	45.7	4.57	1299	209	1896	700174140	2025436102		L-183-18-A
55026407	LL-27-2018	1898	45.7	4.57	1319	209	1896	700174140	2025436102		L-183-18-A
55026407	LL-27-2018	1899	45.7	4.57	1324	209	1896	700174140	2025436102		L-183-18-A
55026407	LL-27-2018	1900	45.7	4.57	1308	209	1896	700174139	2025436102		L-183-18-A
55026407	LL-27-2018	1901	45.7	4.57	1319	209	1896	700174139	2025436102		L-183-18-A
55026407	LL-27-2018	1902	45.7	4.57	1319	209	1896	700174139	2025436102		L-183-18-A
55026407	LL-27-2018	1903	45.7	4.57	1295	209	1896	700174139	2025436102		L-183-18-A
55026407	LL-27-2018	1904	45.7	4.57	1322	209	1904	700174139	2025400966		L-183-18-A
55026407	LL-27-2018	1905	45.7	4.57	1301	209	1904	700174134	2025400966		L-183-18-A
55026407	LL-27-2018	1906	45.7	4.57	1301	209	1904	700174134	2025400966		L-183-18-A
55026407	LL-27-2018	1907	45.7	4.57	1306	209	1904	700174134	2025400966		L-183-18-A
55026407	LL-27-2018	1908	45.7	4.57	1319	209	1904	700174134	2025400966		L-183-18-A
55026407	LL-27-2018	1909	45.7	4.57	1342	209	1909	700174134	2025400966		L-183-18-A
55026407	LL-27-2018	1910	45.7	4.57	1347	209	1909	700174134	2025400966		L-183-18-A
55026407	LL-27-2018	1911	45.7	4.57	1347	209	1909	700174134	2025400966		L-183-18-A
55026407	LL-27-2018	1912	45.7	4.57	1344	209	1912	700174137	2025400966		L-183-18-A
55026407	LL-27-2018	1913	45.7	4.57	1353	209	1912	700174137	2025400966		L-183-18-A
55026407	LL-27-2018	1914	45.7	4.57	1340	209	1912	700174137	2025400966		L-183-18-A
55026407	LL-27-2018	1915	45.7	4.57	1344	209	1912	700174137	2025400966		L-183-18-A
55026407	LL-27-2018	1916	45.7	4.57	1360	209	1912	700174137	2025400966		L-183-18-A
55026407	LL-27-2018	1917	45.7	4.57	1347	209	1912	700174137	2025400966		L-183-18-A
55026407	LL-27-2018	1918	45.7	4.57	1331	209	1912	700174137	2025400966		L-183-18-A
55026407	LL-27-2018	1919	45.7	4.57	1344	209	1912	700174130	2025400966		L-183-18-A
55026407	LL-27-2018	1920	45.7	4.57	1347	209	1920	700174130	2025400966		L-183-18-A
55026407	LL-27-2018	1921	45.7	4.57	1331	209	1920	700174130	2025400966		L-183-18-A
55026407	LL-27-2018	1922	45.7	4.57	1331	209	1920	700174130	2025400966		L-183-18-A
55026407	LL-27-2018	1923	45.7	4.57	1406	209	1920	700174130	2025400966		L-183-18-A
55026407	LL-27-2018	1924	45.7	4.57	1349	209	1920	700174130	2025400966		L-183-18-A
55026407	LL-27-2018	1925	45.7	4.57	1329	209	1920	700174148	2025400966		L-183-18-A
55026407	LL-27-2018	1926	45.7	4.57	1331	209	1926	700174148	2025400966		L-183-18-A
55026407	LL-27-2018	1927	45.7	4.57	1342	209	1926	700174148	2025489296		L-183-18-A
55026407	LL-27-2018	1928	45.7	4.57	1319	209	1928	700174148	2025489296		L-183-18-A

55026407	LL-27-2018	1929	45.7	4.57	1338	209	1928	700174148	2025489296		L-183-18-A
55026407	LL-27-2018	1930	45.7	4.57	1324	209	1928	700174148	2025489296		L-183-18-A
55026407	LL-27-2018	1931	45.7	4.57	1324	209	1928	2025575054	2025489296		L-183-18-A
55026407	LL-27-2018	1932	45.7	4.57	1326	209	1928	2025575054	2025489296		L-183-18-A
55026407	LL-27-2018	1933	45.7	4.57	1319	209	1928	2025575054	2025489296		L-183-18-A
55026407	LL-27-2018	1934	45.7	4.57	1315	209	1928	2025575054	2025489296		L-183-18-A
55026407	LL-27-2018	1935	45.7	4.57	1335	209	1928	2025575054	2025489296		L-183-18-A
55026407	LL-27-2018	1936	45.7	4.57	1331	209	1936	2025575054	2025489296		L-183-18-A
55026407	LL-27-2018	1937	45.7	4.57	1322	209	1936	2025575054	2025489296		L-183-18-A
55026407	LL-27-2018	1938	45.7	4.57	1331	209	1936	2025387040	2025489296		L-183-18-A
55026407	LL-27-2018	1939	45.7	4.57	1324	209	1936	2025387040	2025489296		L-183-18-A
55026407	LL-27-2018	1940	45.7	4.57	1329	209	1936	2025387040	2025489296		L-183-18-A
55026407	LL-27-2018	1941	45.7	4.57	1329	209	1936	2025387040	2025489296		L-183-18-A
55026407	LL-27-2018	1942	45.7	4.57	1344	209	1936	2025387040	2025489296		L-183-18-A
55026407	LL-27-2018	1943	45.7	4.57	1324	209	1943	2025387040	2025489296		L-183-18-A
55026407	LL-27-2018	1944	45.7	4.57	1344	209	1944	2025409479	2025489296		L-183-18-A
55026407	LL-27-2018	1945	45.7	4.57	1342	209	1944	2025409479	2025403923		L-183-18-A
55026407	LL-27-2018	1946	45.7	4.57	1324	209	1944	2025409479	2025403923		L-183-18-A
55026407	LL-27-2018	1947	45.7	4.57	1326	209	1944	2025409479	2025403923		L-183-18-A
55026407	LL-27-2018	1948	45.7	4.57	1331	209	1944	2025409479	2025403923		L-183-18-B
55026407	LL-27-2018	1949	45.7	4.57	1317	209	1944	2025409479	2025403923		L-183-18-B
55026407	LL-27-2018	1950	45.7	4.57	1319	209	1944	2025409479	2025403923		L-183-18-B
55026407	LL-27-2018	1951	45.7	4.57	1340	209	1944	2025409479	2025403923		L-183-18-B
55026407	LL-27-2018	1952	45.7	4.57	1385	209	1952	2025507022	2025403923		L-183-18-B
55026407	LL-27-2018	1953	45.7	4.57	1340	209	1952	2025507022	2025403923		L-183-18-B
55026407	LL-27-2018	1954	45.7	4.57	1333	209	1952	2025507022	2025403923		L-183-18-B
55026407	LL-27-2018	1955	45.7	4.57	1358	209	1952	2025507022	2025403923		L-183-18-B
55026407	LL-27-2018	1956	45.7	4.57	1344	209	1952	2025507022	2025403923		L-183-18-B
55026407	LL-27-2018	1957	45.7	4.57	1338	209	1952	2025507022	2025403923		L-183-18-B
55026407	LL-27-2018	1958	45.7	4.57	1347	209	1952	2025507022	2025403923		L-183-18-B
55026407	LL-27-2018	1959	45.7	4.57	1372	209	1952	2025409483	2025403923		L-183-18-B
55026407	LL-27-2018	1960	45.7	4.57	1349	209	1960	2025409483	2025403923		L-183-18-B
55026407	LL-27-2018	1961	45.7	4.57	1340	209	1960	2025409483	2025403923		L-183-18-B
55026407	LL-27-2018	1962	45.7	4.57	1356	209	1960	2025409483	2025403923		L-183-18-B
55026407	LL-27-2018	1963	45.7	4.57	1331	209	1960	2025409483	2025403923		L-183-18-B
55026407	LL-27-2018	1964	45.7	4.57	1326	209	1960	2025409483	2025403923		L-183-18-B
55026407	LL-27-2018	1965	45.7	4.57	1326	209	1960	2025503010	2025403923		L-183-18-B
55026407	LL-27-2018	1966	45.7	4.57	1347	209	1960	2025503010	2025014128		L-183-18-B
55026407	LL-27-2018	1967	45.7	4.57	1338	209	1960	2025503010	2025403923		L-183-18-B
55026407	LL-27-2018	1968	45.7	4.57	1317	209	1968	2025503010	2025014128		L-183-18-B

55026407	LL-27-2018	1969	45.7	4.57	1347	209	1968	2025503010	2025014128		L-183-18-B
55026407	LL-27-2018	1970	45.7	4.57	1344	209	1968	2025503010	2025014128		L-183-18-B
55026407	LL-27-2018	1971	45.7	4.57	1313	209	1968	2025503010	2025014128		L-183-18-B
55026407	LL-27-2018	1972	45.7	4.57	1322	209	1968	2025571822	2025014128		L-183-18-B
55026407	LL-27-2018	1973	45.7	4.57	1310	209	1968	2025571822	2025014128		L-183-18-B
55026407	LL-27-2018	1974	45.7	4.57	1326	209	1968	2025571822	2025014128		L-183-18-B
55026407	LL-27-2018	1975	45.7	4.57	1331	209	1968	2025571822	2025014128		L-183-18-B
55026407	LL-27-2018	1976	45.7	4.57	1319	209	1976	2025571822	2025014128		L-183-18-B
55026407	LL-27-2018	1977	45.7	4.57	1306	209	1977	2025571822	2025014128		L-183-18-B
55026407	LL-27-2018	1978	45.7	4.57	1347	209	1977	2025409474	2025014128		L-183-18-B
55026407	LL-27-2018	1979	45.7	4.57	1315	209	1977	2025409474	2025014128		L-183-18-B
55026407	LL-27-2018	1980	45.7	4.57	1310	209	1977	2025409474	2025014128		L-183-18-B
55026407	LL-27-2018	1981	45.7	4.57	1313	209	1977	2025409474	2025014128		L-183-18-B
55026407	LL-27-2018	1982	45.7	4.57	1310	209	1977	2025409474	2025014128		L-183-18-B
55026407	LL-27-2018	1983	45.7	4.57	1313	209	1977	2025409474	2025014128		L-183-18-B
55026407	LL-27-2018	1984	45.7	4.57	1326	209	1984	2025409474	2025014128		L-183-18-B
55026407	LL-27-2018	1985	45.7	4.57	1319	209	1984	2025531524	2025014128		L-183-18-B
55026407	LL-27-2018	1986	45.7	4.57	1351	209	1984	2025531524	2025014128		L-183-18-B
55026407	LL-27-2018	1987	45.7	4.57	1342	209	1984	2025531524	2025014128		L-183-18-B
55026407	LL-27-2018	1988	45.7	4.57	1324	209	1984	2025531524	2025014128		L-183-18-B
55026407	LL-27-2018	1989	45.7	4.57	1324	209	1984	2025531524	2025014128		L-183-18-B
55026407	LL-27-2018	1990	45.7	4.57	1315	209	1984	2025531524	2025014128		L-183-18-B
55026407	LL-27-2018	1991	45.7	4.57	1301	209	1984	2025531524	2025018875		L-183-18-B
55026407	LL-27-2018	1992	45.7	4.57	1319	209	1992	2025531524	2025018875		L-183-18-B
55026407	LL-27-2018	1993	45.7	4.57	1304	209	1992	2025531513	2025018875		L-183-18-B
55026407	LL-27-2018	1994	45.7	4.57	1292	209	1994	2025531513	2025018875		L-183-18-B
55026407	LL-27-2018	1995	45.7	4.57	1315	209	1994	2025531513	2025018875		L-183-18-B
55026407	LL-27-2018	1996	45.7	4.57	1306	209	1994	2025531513	2025018875		L-183-18-B
55026407	LL-27-2018	1997	45.7	4.57	1283	209	1994	2025531513	2025018875		L-183-18-B
55026407	LL-27-2018	1998	45.7	4.57	1342	209	1994	2025531513	2025018875		L-183-18-B
55026407	LL-27-2018	1999	45.7	4.57	1342	209	1994	2025531513	2025018875		L-183-18-C
55026407	LL-27-2018	2000	45.7	4.57	1297	209	2000	2025574818	2025018875		L-183-18-C
55026407	LL-27-2018	2001	45.7	4.57	1306	209	2000	2025574818	2025018875		L-183-18-C
55026407	LL-27-2018	2002	45.7	4.57	1331	209	2000	2025574818	2025018875		L-183-18-C
55026407	LL-27-2018	2003	45.7	4.57	1299	209	2000	2025574818	2025018875		L-183-18-C
55026407	LL-27-2018	2004	45.7	4.57	1317	209	2000	2025574818	2025018875		L-183-18-C
55026407	LL-27-2018	2005	45.7	4.57	1319	209	2000	2025574818	2025018875		L-183-18-C
55026407	LL-27-2018	2007	45.7	4.57	1299	209	2000	2025579480	2025018875		L-183-18-C
55026407	LL-27-2018	2008	45.7	4.57	1297	209	2008	2025579480	2025018875		L-183-18-C
55026407	LL-27-2018	2009	45.7	4.57	1313	209	2008	2025579480	2025018875		L-183-18-C



55026407	LL-27-2018	2010	45.7	4.57	1395	209	2008	2025579480	2025018875		L-183-18-C
55026407	LL-27-2018	2011	45.7	4.57	1301	209	2011	2025579480	2025018875		L-183-18-C
55026407	LL-27-2018	2012	45.7	4.57	1301	209	2011	2025579480	2025018875		L-183-18-C
55026407	LL-27-2018	2013	45.7	4.57	1315	209	2011	2025579480	2025018875		L-183-18-C
Total Sq Ft:						34425		Total Number of Rolls Certified: 153			
						0					

## GCL MANUFACTURING QUALITY CONTROL TEST DATA

The following rolls in GCL certification package number 55026407 have been tested in our production facility lab.

Product	Lot# Tested	Roll# Tested	Mass Area	Grab Strength	Peel Strength	BENTONITE FREE SWELL	BENTONITE FLUID LOSS	
ASTM Test Method:			ASTM D5993	ASTM D6768	ASTM D6496	ASTM D5890	ASTM D5891	
Required Value:			3.7 kg/sq m	5.3 kN/m	610 N/m	24 - mL/2g	18 - mL	
BENTOMAT ST-SFT	LL-27-2018	1824	4.34	7.96	1295	29	13.7	
BENTOMAT ST-SFT	LL-27-2018	1832	4.24	7.96	1295	27	13.4	
BENTOMAT ST-SFT	LL-27-2018	1840	4.39	7.96	1295	28	13.6	
BENTOMAT ST-SFT	LL-27-2018	1841	4.54	7.96	1190	28	13.6	
BENTOMAT ST-SFT	LL-27-2018	1848	4.44	7.96	1190	27	13.4	
BENTOMAT ST-SFT	LL-27-2018	1856	4.39	7.96	1190	25	14.0	
BENTOMAT ST-SFT	LL-27-2018	1858	4.39	7.96	1278	25	14.0	
BENTOMAT ST-SFT	LL-27-2018	1864	4.63	7.96	1278	24	13.3	
BENTOMAT ST-SFT	LL-27-2018	1872	4.29	7.96	1278	25	15.4	
BENTOMAT ST-SFT	LL-27-2018	1875	4.29	7.96	1278	25	15.4	
BENTOMAT ST-SFT	LL-27-2018	1880	4.34	7.96	1278	25	12.9	
BENTOMAT ST-SFT	LL-27-2018	1888	4.39	7.96	1278	26	14.0	
BENTOMAT ST-SFT	LL-27-2018	1892	4.34	7.96	1050	26	14.0	
BENTOMAT ST-SFT	LL-27-2018	1896	4.39	7.96	1050	27	14.8	
BENTOMAT ST-SFT	LL-27-2018	1904	4.54	7.96	1050	26	15.0	
BENTOMAT ST-SFT	LL-27-2018	1909	4.54	11.94	1120	26	15.0	
BENTOMAT ST-SFT	LL-27-2018	1912	4.73	11.94	1120	28	15.4	
BENTOMAT ST-SFT	LL-27-2018	1920	4.39	11.94	1120	29	13.0	
BENTOMAT ST-SFT	LL-27-2018	1926	4.24	11.94	1103	29	13.0	
BENTOMAT ST-SFT	LL-27-2018	1928	4.39	11.94	1103	29	14.4	
BENTOMAT ST-SFT	LL-27-2018	1936	4.29	11.94	1103	29	15.0	
BENTOMAT ST-SFT	LL-27-2018	1943	4.54	11.94	1295	29	15.0	
BENTOMAT ST-SFT	LL-27-2018	1944	4.44	11.94	1295	29	14.6	
BENTOMAT ST-SFT	LL-27-2018	1952	4.54	11.94	1295	29	16.1	
BENTOMAT ST-SFT	LL-27-2018	1960	4.54	11.94	840	30	14.0	
BENTOMAT ST-SFT	LL-27-2018	1968	4.34	11.94	840	30	14.9	
BENTOMAT ST-SFT	LL-27-2018	1976	4.39	11.94	840	28	16.4	

### GCL MANUFACTURING QUALITY CONTROL TEST DATA

The following rolls in GCL certification package number 55026407 have been tested in our production facility lab.

Product	Lot# Tested	Roll# Tested	Mass Area	Grab Strength	Peel Strength	BENTONITE FREE SWELL	BENTONITE FLUID LOSS	
ASTM Test Method:			ASTM D5993	ASTM D6768	ASTM D6496	ASTM D5890	ASTM D5891	
Required Value:			3.7 kg/sq m	5.3 kN/m	610 N/m	24 - mL/2g	18 - mL	
BENTOMAT ST-SFT	LL-27-2018	1977	4.15	5.84	665	28	16.4	
BENTOMAT ST-SFT	LL-27-2018	1984	4.19	5.84	665	27	16.2	
BENTOMAT ST-SFT	LL-27-2018	1992	4.24	5.84	665	27	15.2	
BENTOMAT ST-SFT	LL-27-2018	1994	4.19	5.84	928	27	15.2	
BENTOMAT ST-SFT	LL-27-2018	2000	4.34	5.84	665	25	15.2	
BENTOMAT ST-SFT	LL-27-2018	2008	4.34	5.84	665	27	15.4	
BENTOMAT ST-SFT	LL-27-2018	2011	4.49	5.84	1225	27	15.4	

### BENTONITE CLAY CERTIFICATION

The Bentonite Clay used to produce package 55026407 was tested in our production facility lab and yielded the following results.

Clay Lot #	Moist	Swell	Fluid Loss
ASTM Test Method:	ASTM D2216	ASTM D5890	ASTM D5891
Required Value:	12 - %	24 - mL/2g	18 - mL
L-180-18-K	9.97	26	15.2
L-180-18-L	10.61	26	14
L-183-18-A	9.58	25	14.2
L-183-18-B	8.35	27	14.3
L-183-18-C	9.4	26	13.4

**GEOTEXTILE TEST RESULTS FROM MATERIAL SUPPLIERS**

The GCL in certification package number 55026407 was manufactured with geotextiles which were tested and yielded the following results.

<b>BASE GEOTEXTILE</b>			
Material	Roll Number	Mass Area g/m <sup>2</sup>	Grab Strength N
01-9865	2025329275	124	714.3
01-9865	2025000456	115	926.6
01-9865	2025001842	109	873.4
01-9865	2025436102	126	756.1
01-9865	2025400966	124	728.7
01-9865	2025489296	114	726.3
01-9865	2025403923	112	713.1
01-9865	2025014128	115	870.3
01-9865	2025018875	115	929.9

<b>COVER GEOTEXTILE</b>			
Material	Roll Number	Mass Area g/m <sup>2</sup>	Grab Strength N
01-9514	700174132	213	373.6
01-9514	700174143	243	427.0
01-9514	700174098	241	435.9
01-9514	700174144	235	440.3
01-9514	700174128	220	391.4
01-9514	700174142	243	427.0
01-9514	700174122	227	373.6
01-9514	700174102	237	422.5
01-9514	700174150	244	422.5
01-9514	700174127	220	391.4
01-9514	700174140	213	427.0
01-9514	700174139	213	427.0
01-9514	700174134	213	373.6

01-9514	700174137	210	364.7
01-9514	700174130	214	413.6
01-9514	700174148	248	453.7
01-9514	2025575054	210	697.9
01-9514	2025387040	236	669.2
01-9514	2025409479	231	514.7
01-9514	2025507022	238	614.6
01-9514	2025409483	240	556.3
01-9514	2025503010	220	572.7
01-9514	2025571822	241	763.7
01-9514	2025409474	249	545.3
01-9514	2025531524	242	688.5
01-9514	2025531513	238	681.2
01-9514	2025574818	228	589.0
01-9514	2025579480	224	564.9

Certifications from our suppliers are on file at our production facility.



0099/CPR/A86/0015



# QUALITY CERTIFICATE

PRODUCT: ALVATECH 5002 GM-13  
 BATCH Nr.: 346.507  
 ROLL Nr.: 1  
 NOMINAL THICKNESS: 1,50  
 NOMINAL WIDTH: 7,50  
 NOMINAL LENGTH: 130

PROPERTY	TEST METHOD	VALUE	UNIT
Thickness	ASTM D5199	<b>1,51</b>	mm
Density	ASTM D792	<b>0,947</b>	g/cm3
Yield Strength MD	ASTM D6693	<b>26,15</b>	kN/m
Yield Strength DT	ASTM D6693	<b>26,66</b>	kN/m
Yield Elongation MD	ASTM D6693	<b>12,03</b>	%
Yield Elongation DT	ASTM D6693	<b>12,2</b>	%
Break Strength MD	ASTM D6693	<b>46,9</b>	kN/m
Break Strength DT	ASTM D6693	<b>50,8</b>	kN/m
Break Elongation MD	ASTM D6693	<b>841</b>	%
Break Elongation DT	ASTM D6693	<b>909</b>	%
Tear Resistance MD	ASTM D1004	<b>225,8</b>	N
Tear Resistance DT	ASTM D1004	<b>233,9</b>	N
Puncture Resistance	ASTM D4833	<b>549</b>	N
Stress Crack Resistance	ASTM D5397	<b>&gt;500</b>	h
Carbon Black Content	ASTM D4218	<b>2,58</b>	%
Carbon Black Dispersion	ASTM D5596	<b>2,0</b>	-
Oxidative Induction Time (OIT)	ASTM D3895	<b>&gt;120</b>	min
Oven Aging at 85°C OIT	ASTM D5721	<b>&gt;55</b>	%
UV Resistance (HPOIT)	ASTM D7238	<b>&gt;50</b>	%
Secant Modulus DM - 2%	UNE EN ISO 527	<b>0</b>	MPa

DM: Machine or longitudinal direction; DT: Transversal direction

180784

Terms and conditions specified on Guarantee Certificate

The complete documentation of the CE marking for this product is available on our website: [www.sotrafa.com](http://www.sotrafa.com)

Certificate issued by computer. Authorized & valid without signature.



0099/CPR/A86/0015



## QUALITY CERTIFICATE

PRODUCT: ALVATECH 5002 GM-13  
 BATCH Nr.: 346.507  
 ROLL Nr.: 2  
 NOMINAL THICKNESS: 1,50  
 NOMINAL WIDTH: 7,50  
 NOMINAL LENGTH: 130

PROPERTY	TEST METHOD	VALUE	UNIT
Thickness	ASTM D5199	<b>1,513</b>	mm
Density	ASTM D792	<b>0,947</b>	g/cm3
Yield Strength MD	ASTM D6693	<b>26,36</b>	kN/m
Yield Strength DT	ASTM D6693	<b>26,86</b>	kN/m
Yield Elongation MD	ASTM D6693	<b>12,34</b>	%
Yield Elongation DT	ASTM D6693	<b>12,79</b>	%
Break Strength MD	ASTM D6693	<b>47,3</b>	kN/m
Break Strength DT	ASTM D6693	<b>51,2</b>	kN/m
Break Elongation MD	ASTM D6693	<b>842</b>	%
Break Elongation DT	ASTM D6693	<b>912</b>	%
Tear Resistance MD	ASTM D1004	<b>226,3</b>	N
Tear Resistance DT	ASTM D1004	<b>235,2</b>	N
Puncture Resistance	ASTM D4833	<b>549</b>	N
Stress Crack Resistance	ASTM D5397	<b>&gt;500</b>	h
Carbon Black Content	ASTM D4218	<b>2,58</b>	%
Carbon Black Dispersion	ASTM D5596	<b>2,0</b>	-
Oxidative Induction Time (OIT)	ASTM D3895	<b>&gt;120</b>	min
Oven Aging at 85°C OIT	ASTM D5721	<b>&gt;55</b>	%
UV Resistance (HPOIT)	ASTM D7238	<b>&gt;50</b>	%
Secant Modulus DM - 2%	UNE EN ISO 527	<b>0</b>	MPa

DM: Machine or longitudinal direction; DT: Transversal direction

180784

Terms and conditions specified on Guarantee Certificate

The complete documentation of the CE marking for this product is available on our website: [www.sotrafa.com](http://www.sotrafa.com)

Certificate issued by computer. Authorized & valid without signature.



0099/CPR/A86/0015



# QUALITY CERTIFICATE

PRODUCT: ALVATECH 5002 GM-13  
 BATCH Nr.: 346.507  
 ROLL Nr.: 3  
 NOMINAL THICKNESS: 1,50  
 NOMINAL WIDTH: 7,50  
 NOMINAL LENGTH: 130

PROPERTY	TEST METHOD	VALUE	UNIT
Thickness	ASTM D5199	<b>1,513</b>	mm
Density	ASTM D792	<b>0,947</b>	g/cm3
Yield Strength MD	ASTM D6693	<b>26,1</b>	kN/m
Yield Strength DT	ASTM D6693	<b>26,77</b>	kN/m
Yield Elongation MD	ASTM D6693	<b>12,02</b>	%
Yield Elongation DT	ASTM D6693	<b>12,38</b>	%
Break Strength MD	ASTM D6693	<b>47</b>	kN/m
Break Strength DT	ASTM D6693	<b>50,6</b>	kN/m
Break Elongation MD	ASTM D6693	<b>840</b>	%
Break Elongation DT	ASTM D6693	<b>910</b>	%
Tear Resistance MD	ASTM D1004	<b>225,1</b>	N
Tear Resistance DT	ASTM D1004	<b>234,3</b>	N
Puncture Resistance	ASTM D4833	<b>549</b>	N
Stress Crack Resistance	ASTM D5397	<b>&gt;500</b>	h
Carbon Black Content	ASTM D4218	<b>2,58</b>	%
Carbon Black Dispersion	ASTM D5596	<b>2,0</b>	-
Oxidative Induction Time (OIT)	ASTM D3895	<b>&gt;120</b>	min
Oven Aging at 85°C OIT	ASTM D5721	<b>&gt;55</b>	%
UV Resistance (HPOIT)	ASTM D7238	<b>&gt;50</b>	%
Secant Modulus DM - 2%	UNE EN ISO 527	<b>0</b>	MPa

DM: Machine or longitudinal direction; DT: Transversal direction

180784

Terms and conditions specified on Guarantee Certificate

The complete documentation of the CE marking for this product is available on our website: [www.sotrafa.com](http://www.sotrafa.com)

Certificate issued by computer. Authorized & valid without signature.





0099/CPR/A86/0015



# QUALITY CERTIFICATE

PRODUCT: ALVATECH 5002 GM-13  
 BATCH Nr.: 346.507  
 ROLL Nr.: 4  
 NOMINAL THICKNESS: 1,50  
 NOMINAL WIDTH: 7,50  
 NOMINAL LENGTH: 130

PROPERTY	TEST METHOD	VALUE	UNIT
Thickness	ASTM D5199	<b>1,521</b>	mm
Density	ASTM D792	<b>0,947</b>	g/cm3
Yield Strength MD	ASTM D6693	<b>26,21</b>	kN/m
Yield Strength DT	ASTM D6693	<b>26,84</b>	kN/m
Yield Elongation MD	ASTM D6693	<b>12,4</b>	%
Yield Elongation DT	ASTM D6693	<b>12,62</b>	%
Break Strength MD	ASTM D6693	<b>47,5</b>	kN/m
Break Strength DT	ASTM D6693	<b>51</b>	kN/m
Break Elongation MD	ASTM D6693	<b>842</b>	%
Break Elongation DT	ASTM D6693	<b>912</b>	%
Tear Resistance MD	ASTM D1004	<b>226,1</b>	N
Tear Resistance DT	ASTM D1004	<b>234,5</b>	N
Puncture Resistance	ASTM D4833	<b>549</b>	N
Stress Crack Resistance	ASTM D5397	<b>&gt;500</b>	h
Carbon Black Content	ASTM D4218	<b>2,58</b>	%
Carbon Black Dispersion	ASTM D5596	<b>2,0</b>	-
Oxidative Induction Time (OIT)	ASTM D3895	<b>&gt;120</b>	min
Oven Aging at 85°C OIT	ASTM D5721	<b>&gt;55</b>	%
UV Resistance (HPOIT)	ASTM D7238	<b>&gt;50</b>	%
Secant Modulus DM - 2%	UNE EN ISO 527	<b>0</b>	MPa

DM: Machine or longitudinal direction; DT: Transversal direction

180784

Terms and conditions specified on Guarantee Certificate

The complete documentation of the CE marking for this product is available on our website: [www.sotrafa.com](http://www.sotrafa.com)

Certificate issued by computer. Authorized & valid without signature.



0099/CPR/A86/0015



# QUALITY CERTIFICATE

PRODUCT: ALVATECH 5002 GM-13  
 BATCH Nr.: 346.507  
 ROLL Nr.: 5  
 NOMINAL THICKNESS: 1,50  
 NOMINAL WIDTH: 7,50  
 NOMINAL LENGTH: 130

PROPERTY	TEST METHOD	VALUE	UNIT
Thickness	ASTM D5199	<b>1,503</b>	mm
Density	ASTM D792	<b>0,947</b>	g/cm3
Yield Strength MD	ASTM D6693	<b>26,04</b>	kN/m
Yield Strength DT	ASTM D6693	<b>26,78</b>	kN/m
Yield Elongation MD	ASTM D6693	<b>12,06</b>	%
Yield Elongation DT	ASTM D6693	<b>12</b>	%
Break Strength MD	ASTM D6693	<b>46,8</b>	kN/m
Break Strength DT	ASTM D6693	<b>50,8</b>	kN/m
Break Elongation MD	ASTM D6693	<b>839</b>	%
Break Elongation DT	ASTM D6693	<b>909</b>	%
Tear Resistance MD	ASTM D1004	<b>225,3</b>	N
Tear Resistance DT	ASTM D1004	<b>234,1</b>	N
Puncture Resistance	ASTM D4833	<b>549</b>	N
Stress Crack Resistance	ASTM D5397	<b>&gt;500</b>	h
Carbon Black Content	ASTM D4218	<b>2,58</b>	%
Carbon Black Dispersion	ASTM D5596	<b>2,0</b>	-
Oxidative Induction Time (OIT)	ASTM D3895	<b>&gt;120</b>	min
Oven Aging at 85°C OIT	ASTM D5721	<b>&gt;55</b>	%
UV Resistance (HPOIT)	ASTM D7238	<b>&gt;50</b>	%
Secant Modulus DM - 2%	UNE EN ISO 527	<b>0</b>	MPa

DM: Machine or longitudinal direction; DT: Transversal direction

180784

Terms and conditions specified on Guarantee Certificate

The complete documentation of the CE marking for this product is available on our website: [www.sotrafa.com](http://www.sotrafa.com)

Certificate issued by computer. Authorized & valid without signature.



0099/CPR/A86/0015



# QUALITY CERTIFICATE

PRODUCT: ALVATECH 5002 GM-13  
 BATCH Nr.: 346.507  
 ROLL Nr.: 6  
 NOMINAL THICKNESS: 1,50  
 NOMINAL WIDTH: 7,50  
 NOMINAL LENGTH: 130

PROPERTY	TEST METHOD	VALUE	UNIT
Thickness	ASTM D5199	<b>1,514</b>	mm
Density	ASTM D792	<b>0,947</b>	g/cm3
Yield Strength MD	ASTM D6693	<b>26,24</b>	kN/m
Yield Strength DT	ASTM D6693	<b>26,97</b>	kN/m
Yield Elongation MD	ASTM D6693	<b>12,56</b>	%
Yield Elongation DT	ASTM D6693	<b>12,89</b>	%
Break Strength MD	ASTM D6693	<b>47,5</b>	kN/m
Break Strength DT	ASTM D6693	<b>51</b>	kN/m
Break Elongation MD	ASTM D6693	<b>843</b>	%
Break Elongation DT	ASTM D6693	<b>912</b>	%
Tear Resistance MD	ASTM D1004	<b>226,4</b>	N
Tear Resistance DT	ASTM D1004	<b>235</b>	N
Puncture Resistance	ASTM D4833	<b>549</b>	N
Stress Crack Resistance	ASTM D5397	<b>&gt;500</b>	h
Carbon Black Content	ASTM D4218	<b>2,58</b>	%
Carbon Black Dispersion	ASTM D5596	<b>2,0</b>	-
Oxidative Induction Time (OIT)	ASTM D3895	<b>&gt;120</b>	min
Oven Aging at 85°C OIT	ASTM D5721	<b>&gt;55</b>	%
UV Resistance (HPOIT)	ASTM D7238	<b>&gt;50</b>	%
Secant Modulus DM - 2%	UNE EN ISO 527	<b>0</b>	MPa

DM: Machine or longitudinal direction; DT: Transversal direction

180784

Terms and conditions specified on Guarantee Certificate

The complete documentation of the CE marking for this product is available on our website: [www.sotrafa.com](http://www.sotrafa.com)

Certificate issued by computer. Authorized & valid without signature.



0099/CPR/A86/0015



# QUALITY CERTIFICATE

PRODUCT: ALVATECH 5002 GM-13  
 BATCH Nr.: 346.507  
 ROLL Nr.: 7  
 NOMINAL THICKNESS: 1,50  
 NOMINAL WIDTH: 7,50  
 NOMINAL LENGTH: 130

PROPERTY	TEST METHOD	VALUE	UNIT
Thickness	ASTM D5199	<b>1,504</b>	mm
Density	ASTM D792	<b>0,947</b>	g/cm3
Yield Strength MD	ASTM D6693	<b>26,05</b>	kN/m
Yield Strength DT	ASTM D6693	<b>26,78</b>	kN/m
Yield Elongation MD	ASTM D6693	<b>12,13</b>	%
Yield Elongation DT	ASTM D6693	<b>12,38</b>	%
Break Strength MD	ASTM D6693	<b>46,7</b>	kN/m
Break Strength DT	ASTM D6693	<b>50,8</b>	kN/m
Break Elongation MD	ASTM D6693	<b>839</b>	%
Break Elongation DT	ASTM D6693	<b>910</b>	%
Tear Resistance MD	ASTM D1004	<b>225,8</b>	N
Tear Resistance DT	ASTM D1004	<b>234,3</b>	N
Puncture Resistance	ASTM D4833	<b>549</b>	N
Stress Crack Resistance	ASTM D5397	<b>&gt;500</b>	h
Carbon Black Content	ASTM D4218	<b>2,58</b>	%
Carbon Black Dispersion	ASTM D5596	<b>2,0</b>	-
Oxidative Induction Time (OIT)	ASTM D3895	<b>&gt;120</b>	min
Oven Aging at 85°C OIT	ASTM D5721	<b>&gt;55</b>	%
UV Resistance (HPOIT)	ASTM D7238	<b>&gt;50</b>	%
Secant Modulus DM - 2%	UNE EN ISO 527	<b>0</b>	MPa

DM: Machine or longitudinal direction; DT: Transversal direction

180784

Terms and conditions specified on Guarantee Certificate

The complete documentation of the CE marking for this product is available on our website: [www.sotrafa.com](http://www.sotrafa.com)

Certificate issued by computer. Authorized & valid without signature.



0099/CPR/A86/0015



# QUALITY CERTIFICATE

PRODUCT: ALVATECH 5002 GM-13  
 BATCH Nr.: 346.507  
 ROLL Nr.: 8  
 NOMINAL THICKNESS: 1,50  
 NOMINAL WIDTH: 7,50  
 NOMINAL LENGTH: 130

PROPERTY	TEST METHOD	VALUE	UNIT
Thickness	ASTM D5199	<b>1,522</b>	mm
Density	ASTM D792	<b>0,947</b>	g/cm <sup>3</sup>
Yield Strength MD	ASTM D6693	<b>26,32</b>	kN/m
Yield Strength DT	ASTM D6693	<b>26,84</b>	kN/m
Yield Elongation MD	ASTM D6693	<b>12,51</b>	%
Yield Elongation DT	ASTM D6693	<b>12,47</b>	%
Break Strength MD	ASTM D6693	<b>47,3</b>	kN/m
Break Strength DT	ASTM D6693	<b>51,1</b>	kN/m
Break Elongation MD	ASTM D6693	<b>842</b>	%
Break Elongation DT	ASTM D6693	<b>911</b>	%
Tear Resistance MD	ASTM D1004	<b>226,6</b>	N
Tear Resistance DT	ASTM D1004	<b>234,7</b>	N
Puncture Resistance	ASTM D4833	<b>549</b>	N
Stress Crack Resistance	ASTM D5397	<b>&gt;500</b>	h
Carbon Black Content	ASTM D4218	<b>2,26</b>	%
Carbon Black Dispersion	ASTM D5596	<b>2,0</b>	-
Oxidative Induction Time (OIT)	ASTM D3895	<b>&gt;120</b>	min
Oven Aging at 85°C OIT	ASTM D5721	<b>&gt;55</b>	%
UV Resistance (HPOIT)	ASTM D7238	<b>&gt;50</b>	%
Secant Modulus DM - 2%	UNE EN ISO 527	<b>0</b>	MPa

DM: Machine or longitudinal direction; DT: Transversal direction

180786

Terms and conditions specified on Guarantee Certificate

The complete documentation of the CE marking for this product is available on our website: [www.sotrafa.com](http://www.sotrafa.com)

Certificate issued by computer. Authorized & valid without signature.



0099/CPR/A86/0015



# QUALITY CERTIFICATE

PRODUCT: ALVATECH 5002 GM-13  
 BATCH Nr.: 346.507  
 ROLL Nr.: 9  
 NOMINAL THICKNESS: 1,50  
 NOMINAL WIDTH: 7,50  
 NOMINAL LENGTH: 130

PROPERTY	TEST METHOD	VALUE	UNIT
Thickness	ASTM D5199	<b>1,509</b>	mm
Density	ASTM D792	<b>0,947</b>	g/cm3
Yield Strength MD	ASTM D6693	<b>26,18</b>	kN/m
Yield Strength DT	ASTM D6693	<b>26,65</b>	kN/m
Yield Elongation MD	ASTM D6693	<b>12,09</b>	%
Yield Elongation DT	ASTM D6693	<b>12,32</b>	%
Break Strength MD	ASTM D6693	<b>47,1</b>	kN/m
Break Strength DT	ASTM D6693	<b>50,9</b>	kN/m
Break Elongation MD	ASTM D6693	<b>841</b>	%
Break Elongation DT	ASTM D6693	<b>909</b>	%
Tear Resistance MD	ASTM D1004	<b>225,9</b>	N
Tear Resistance DT	ASTM D1004	<b>233,7</b>	N
Puncture Resistance	ASTM D4833	<b>549</b>	N
Stress Crack Resistance	ASTM D5397	<b>&gt;500</b>	h
Carbon Black Content	ASTM D4218	<b>2,26</b>	%
Carbon Black Dispersion	ASTM D5596	<b>2,0</b>	-
Oxidative Induction Time (OIT)	ASTM D3895	<b>&gt;120</b>	min
Oven Aging at 85°C OIT	ASTM D5721	<b>&gt;55</b>	%
UV Resistance (HPOIT)	ASTM D7238	<b>&gt;50</b>	%
Secant Modulus DM - 2%	UNE EN ISO 527	<b>0</b>	MPa

DM: Machine or longitudinal direction; DT: Transversal direction

180786

Terms and conditions specified on Guarantee Certificate

The complete documentation of the CE marking for this product is available on our website: [www.sotrafa.com](http://www.sotrafa.com)

Certificate issued by computer. Authorized & valid without signature.



0099/CPR/A86/0015



# QUALITY CERTIFICATE

PRODUCT: ALVATECH 5002 GM-13  
 BATCH Nr.: 346.507  
 ROLL Nr.: 10  
 NOMINAL THICKNESS: 1,50  
 NOMINAL WIDTH: 7,50  
 NOMINAL LENGTH: 130

PROPERTY	TEST METHOD	VALUE	UNIT
Thickness	ASTM D5199	<b>1,516</b>	mm
Density	ASTM D792	<b>0,947</b>	g/cm3
Yield Strength MD	ASTM D6693	<b>26,34</b>	kN/m
Yield Strength DT	ASTM D6693	<b>26,91</b>	kN/m
Yield Elongation MD	ASTM D6693	<b>12,5</b>	%
Yield Elongation DT	ASTM D6693	<b>12,43</b>	%
Break Strength MD	ASTM D6693	<b>47,5</b>	kN/m
Break Strength DT	ASTM D6693	<b>51,1</b>	kN/m
Break Elongation MD	ASTM D6693	<b>842</b>	%
Break Elongation DT	ASTM D6693	<b>913</b>	%
Tear Resistance MD	ASTM D1004	<b>226,3</b>	N
Tear Resistance DT	ASTM D1004	<b>235,3</b>	N
Puncture Resistance	ASTM D4833	<b>549</b>	N
Stress Crack Resistance	ASTM D5397	<b>&gt;500</b>	h
Carbon Black Content	ASTM D4218	<b>2,26</b>	%
Carbon Black Dispersion	ASTM D5596	<b>2,0</b>	-
Oxidative Induction Time (OIT)	ASTM D3895	<b>&gt;120</b>	min
Oven Aging at 85°C OIT	ASTM D5721	<b>&gt;55</b>	%
UV Resistance (HPOIT)	ASTM D7238	<b>&gt;50</b>	%
Secant Modulus DM - 2%	UNE EN ISO 527	<b>0</b>	MPa

DM: Machine or longitudinal direction; DT: Transversal direction

180786

Terms and conditions specified on Guarantee Certificate

The complete documentation of the CE marking for this product is available on our website: [www.sotrafa.com](http://www.sotrafa.com)

Certificate issued by computer. Authorized & valid without signature.





0099/CPR/A86/0015



# QUALITY CERTIFICATE

PRODUCT: ALVATECH 5002 GM-13  
 BATCH Nr.: 346.507  
 ROLL Nr.: 11  
 NOMINAL THICKNESS: 1,50  
 NOMINAL WIDTH: 7,50  
 NOMINAL LENGTH: 130

PROPERTY	TEST METHOD	VALUE	UNIT
Thickness	ASTM D5199	<b>1,509</b>	mm
Density	ASTM D792	<b>0,947</b>	g/cm3
Yield Strength MD	ASTM D6693	<b>26,04</b>	kN/m
Yield Strength DT	ASTM D6693	<b>26,77</b>	kN/m
Yield Elongation MD	ASTM D6693	<b>12,13</b>	%
Yield Elongation DT	ASTM D6693	<b>12,06</b>	%
Break Strength MD	ASTM D6693	<b>46,9</b>	kN/m
Break Strength DT	ASTM D6693	<b>50,9</b>	kN/m
Break Elongation MD	ASTM D6693	<b>839</b>	%
Break Elongation DT	ASTM D6693	<b>910</b>	%
Tear Resistance MD	ASTM D1004	<b>225,3</b>	N
Tear Resistance DT	ASTM D1004	<b>234,2</b>	N
Puncture Resistance	ASTM D4833	<b>549</b>	N
Stress Crack Resistance	ASTM D5397	<b>&gt;500</b>	h
Carbon Black Content	ASTM D4218	<b>2,26</b>	%
Carbon Black Dispersion	ASTM D5596	<b>2,0</b>	-
Oxidative Induction Time (OIT)	ASTM D3895	<b>&gt;120</b>	min
Oven Aging at 85°C OIT	ASTM D5721	<b>&gt;55</b>	%
UV Resistance (HPOIT)	ASTM D7238	<b>&gt;50</b>	%
Secant Modulus DM - 2%	UNE EN ISO 527	<b>0</b>	MPa

DM: Machine or longitudinal direction; DT: Transversal direction

180786

Terms and conditions specified on Guarantee Certificate

The complete documentation of the CE marking for this product is available on our website: [www.sotrafa.com](http://www.sotrafa.com)

Certificate issued by computer. Authorized & valid without signature.





0099/CPR/A86/0015



# QUALITY CERTIFICATE

PRODUCT: ALVATECH 5002 GM-13  
 BATCH Nr.: 346.507  
 ROLL Nr.: 12  
 NOMINAL THICKNESS: 1,50  
 NOMINAL WIDTH: 7,50  
 NOMINAL LENGTH: 130

PROPERTY	TEST METHOD	VALUE	UNIT
Thickness	ASTM D5199	<b>1,519</b>	mm
Density	ASTM D792	<b>0,947</b>	g/cm3
Yield Strength MD	ASTM D6693	<b>26,37</b>	kN/m
Yield Strength DT	ASTM D6693	<b>26,97</b>	kN/m
Yield Elongation MD	ASTM D6693	<b>12,33</b>	%
Yield Elongation DT	ASTM D6693	<b>12,58</b>	%
Break Strength MD	ASTM D6693	<b>47,6</b>	kN/m
Break Strength DT	ASTM D6693	<b>51,1</b>	kN/m
Break Elongation MD	ASTM D6693	<b>843</b>	%
Break Elongation DT	ASTM D6693	<b>911</b>	%
Tear Resistance MD	ASTM D1004	<b>226,7</b>	N
Tear Resistance DT	ASTM D1004	<b>235,4</b>	N
Puncture Resistance	ASTM D4833	<b>549</b>	N
Stress Crack Resistance	ASTM D5397	<b>&gt;500</b>	h
Carbon Black Content	ASTM D4218	<b>2,26</b>	%
Carbon Black Dispersion	ASTM D5596	<b>2,0</b>	-
Oxidative Induction Time (OIT)	ASTM D3895	<b>&gt;120</b>	min
Oven Aging at 85°C OIT	ASTM D5721	<b>&gt;55</b>	%
UV Resistance (HPOIT)	ASTM D7238	<b>&gt;50</b>	%
Secant Modulus DM - 2%	UNE EN ISO 527	<b>0</b>	MPa

DM: Machine or longitudinal direction; DT: Transversal direction

180786

Terms and conditions specified on Guarantee Certificate

The complete documentation of the CE marking for this product is available on our website: [www.sotrafa.com](http://www.sotrafa.com)

Certificate issued by computer. Authorized & valid without signature.



0099/CPR/A86/0015



# QUALITY CERTIFICATE

PRODUCT: ALVATECH 5002 GM-13  
 BATCH Nr.: 346.507  
 ROLL Nr.: 13  
 NOMINAL THICKNESS: 1,50  
 NOMINAL WIDTH: 7,50  
 NOMINAL LENGTH: 130

PROPERTY	TEST METHOD	VALUE	UNIT
Thickness	ASTM D5199	<b>1,507</b>	mm
Density	ASTM D792	<b>0,947</b>	g/cm3
Yield Strength MD	ASTM D6693	<b>26,11</b>	kN/m
Yield Strength DT	ASTM D6693	<b>26,67</b>	kN/m
Yield Elongation MD	ASTM D6693	<b>12,21</b>	%
Yield Elongation DT	ASTM D6693	<b>12,33</b>	%
Break Strength MD	ASTM D6693	<b>47</b>	kN/m
Break Strength DT	ASTM D6693	<b>50,7</b>	kN/m
Break Elongation MD	ASTM D6693	<b>841</b>	%
Break Elongation DT	ASTM D6693	<b>910</b>	%
Tear Resistance MD	ASTM D1004	<b>225,5</b>	N
Tear Resistance DT	ASTM D1004	<b>233,9</b>	N
Puncture Resistance	ASTM D4833	<b>549</b>	N
Stress Crack Resistance	ASTM D5397	<b>&gt;500</b>	h
Carbon Black Content	ASTM D4218	<b>2,26</b>	%
Carbon Black Dispersion	ASTM D5596	<b>2,0</b>	-
Oxidative Induction Time (OIT)	ASTM D3895	<b>&gt;120</b>	min
Oven Aging at 85°C OIT	ASTM D5721	<b>&gt;55</b>	%
UV Resistance (HPOIT)	ASTM D7238	<b>&gt;50</b>	%
Secant Modulus DM - 2%	UNE EN ISO 527	<b>0</b>	MPa

DM: Machine or longitudinal direction; DT: Transversal direction

180786

Terms and conditions specified on Guarantee Certificate

The complete documentation of the CE marking for this product is available on our website: [www.sotrafa.com](http://www.sotrafa.com)

Certificate issued by computer. Authorized & valid without signature.



0099/CPR/A86/0015



# QUALITY CERTIFICATE

PRODUCT: ALVATECH 5002 GM-13  
 BATCH Nr.: 346.507  
 ROLL Nr.: 14  
 NOMINAL THICKNESS: 1,50  
 NOMINAL WIDTH: 7,50  
 NOMINAL LENGTH: 130

PROPERTY	TEST METHOD	VALUE	UNIT
Thickness	ASTM D5199	<b>1,521</b>	mm
Density	ASTM D792	<b>0,947</b>	g/cm3
Yield Strength MD	ASTM D6693	<b>26,3</b>	kN/m
Yield Strength DT	ASTM D6693	<b>26,98</b>	kN/m
Yield Elongation MD	ASTM D6693	<b>12,3</b>	%
Yield Elongation DT	ASTM D6693	<b>12,43</b>	%
Break Strength MD	ASTM D6693	<b>47,4</b>	kN/m
Break Strength DT	ASTM D6693	<b>51,3</b>	kN/m
Break Elongation MD	ASTM D6693	<b>841</b>	%
Break Elongation DT	ASTM D6693	<b>912</b>	%
Tear Resistance MD	ASTM D1004	<b>226,9</b>	N
Tear Resistance DT	ASTM D1004	<b>235,2</b>	N
Puncture Resistance	ASTM D4833	<b>549</b>	N
Stress Crack Resistance	ASTM D5397	<b>&gt;500</b>	h
Carbon Black Content	ASTM D4218	<b>2,26</b>	%
Carbon Black Dispersion	ASTM D5596	<b>2,0</b>	-
Oxidative Induction Time (OIT)	ASTM D3895	<b>&gt;120</b>	min
Oven Aging at 85°C OIT	ASTM D5721	<b>&gt;55</b>	%
UV Resistance (HPOIT)	ASTM D7238	<b>&gt;50</b>	%
Secant Modulus DM - 2%	UNE EN ISO 527	<b>0</b>	MPa

DM: Machine or longitudinal direction; DT: Transversal direction

180786

Terms and conditions specified on Guarantee Certificate

The complete documentation of the CE marking for this product is available on our website: [www.sotrafa.com](http://www.sotrafa.com)

Certificate issued by computer. Authorized & valid without signature.



0099/CPR/A86/0015



# QUALITY CERTIFICATE

PRODUCT: ALVATECH 5002 GM-13  
 BATCH Nr.: 346.507  
 ROLL Nr.: 15  
 NOMINAL THICKNESS: 1,50  
 NOMINAL WIDTH: 7,50  
 NOMINAL LENGTH: 130

PROPERTY	TEST METHOD	VALUE	UNIT
Thickness	ASTM D5199	<b>1,508</b>	mm
Density	ASTM D792	<b>0,947</b>	g/cm3
Yield Strength MD	ASTM D6693	<b>26,17</b>	kN/m
Yield Strength DT	ASTM D6693	<b>26,74</b>	kN/m
Yield Elongation MD	ASTM D6693	<b>12,09</b>	%
Yield Elongation DT	ASTM D6693	<b>12,09</b>	%
Break Strength MD	ASTM D6693	<b>47</b>	kN/m
Break Strength DT	ASTM D6693	<b>50,9</b>	kN/m
Break Elongation MD	ASTM D6693	<b>840</b>	%
Break Elongation DT	ASTM D6693	<b>911</b>	%
Tear Resistance MD	ASTM D1004	<b>225,6</b>	N
Tear Resistance DT	ASTM D1004	<b>234,2</b>	N
Puncture Resistance	ASTM D4833	<b>549</b>	N
Stress Crack Resistance	ASTM D5397	<b>&gt;500</b>	h
Carbon Black Content	ASTM D4218	<b>2,26</b>	%
Carbon Black Dispersion	ASTM D5596	<b>2,0</b>	-
Oxidative Induction Time (OIT)	ASTM D3895	<b>&gt;120</b>	min
Oven Aging at 85°C OIT	ASTM D5721	<b>&gt;55</b>	%
UV Resistance (HPOIT)	ASTM D7238	<b>&gt;50</b>	%
Secant Modulus DM - 2%	UNE EN ISO 527	<b>0</b>	MPa

DM: Machine or longitudinal direction; DT: Transversal direction

180786

Terms and conditions specified on Guarantee Certificate

The complete documentation of the CE marking for this product is available on our website: [www.sotrafa.com](http://www.sotrafa.com)

Certificate issued by computer. Authorized & valid without signature.



0099/CPR/A86/0015



# QUALITY CERTIFICATE

PRODUCT:	ALVATECH 5002 GM-13
BATCH Nr.:	346.507
ROLL Nr.:	16
NOMINAL THICKNESS:	1,50
NOMINAL WIDTH:	7,50
NOMINAL LENGTH:	130

PROPERTY	TEST METHOD	VALUE	UNIT
Thickness	ASTM D5199	<b>1,518</b>	mm
Density	ASTM D792	<b>0,947</b>	g/cm3
Yield Strength MD	ASTM D6693	<b>26,37</b>	kN/m
Yield Strength DT	ASTM D6693	<b>26,85</b>	kN/m
Yield Elongation MD	ASTM D6693	<b>12,37</b>	%
Yield Elongation DT	ASTM D6693	<b>12,77</b>	%
Break Strength MD	ASTM D6693	<b>47,5</b>	kN/m
Break Strength DT	ASTM D6693	<b>51</b>	kN/m
Break Elongation MD	ASTM D6693	<b>841</b>	%
Break Elongation DT	ASTM D6693	<b>911</b>	%
Tear Resistance MD	ASTM D1004	<b>227</b>	N
Tear Resistance DT	ASTM D1004	<b>235,5</b>	N
Puncture Resistance	ASTM D4833	<b>549</b>	N
Stress Crack Resistance	ASTM D5397	<b>&gt;500</b>	h
Carbon Black Content	ASTM D4218	<b>2,26</b>	%
Carbon Black Dispersion	ASTM D5596	<b>2,0</b>	-
Oxidative Induction Time (OIT)	ASTM D3895	<b>&gt;120</b>	min
Oven Aging at 85°C OIT	ASTM D5721	<b>&gt;55</b>	%
UV Resistance (HPOIT)	ASTM D7238	<b>&gt;50</b>	%
Secant Modulus DM - 2%	UNE EN ISO 527	<b>0</b>	MPa

DM: Machine or longitudinal direction; DT: Transversal direction

180786

Terms and conditions specified on Guarantee Certificate

The complete documentation of the CE marking for this product is available on our website: [www.sotrafa.com](http://www.sotrafa.com)

Certificate issued by computer. Authorized & valid without signature.



0099/CPR/A86/0015



# QUALITY CERTIFICATE

PRODUCT: ALVATECH 5002 GM-13  
 BATCH Nr.: 346.507  
 ROLL Nr.: 17  
 NOMINAL THICKNESS: 1,50  
 NOMINAL WIDTH: 7,50  
 NOMINAL LENGTH: 130

PROPERTY	TEST METHOD	VALUE	UNIT
Thickness	ASTM D5199	<b>1,507</b>	mm
Density	ASTM D792	<b>0,947</b>	g/cm3
Yield Strength MD	ASTM D6693	<b>26,11</b>	kN/m
Yield Strength DT	ASTM D6693	<b>26,72</b>	kN/m
Yield Elongation MD	ASTM D6693	<b>12,01</b>	%
Yield Elongation DT	ASTM D6693	<b>12,21</b>	%
Break Strength MD	ASTM D6693	<b>46,8</b>	kN/m
Break Strength DT	ASTM D6693	<b>50,4</b>	kN/m
Break Elongation MD	ASTM D6693	<b>840</b>	%
Break Elongation DT	ASTM D6693	<b>909</b>	%
Tear Resistance MD	ASTM D1004	<b>225,5</b>	N
Tear Resistance DT	ASTM D1004	<b>233,9</b>	N
Puncture Resistance	ASTM D4833	<b>549</b>	N
Stress Crack Resistance	ASTM D5397	<b>&gt;500</b>	h
Carbon Black Content	ASTM D4218	<b>2,26</b>	%
Carbon Black Dispersion	ASTM D5596	<b>2,0</b>	-
Oxidative Induction Time (OIT)	ASTM D3895	<b>&gt;120</b>	min
Oven Aging at 85°C OIT	ASTM D5721	<b>&gt;55</b>	%
UV Resistance (HPOIT)	ASTM D7238	<b>&gt;50</b>	%
Secant Modulus DM - 2%	UNE EN ISO 527	<b>0</b>	MPa

DM: Machine or longitudinal direction; DT: Transversal direction

180786

Terms and conditions specified on Guarantee Certificate

The complete documentation of the CE marking for this product is available on our website: [www.sotrafa.com](http://www.sotrafa.com)

Certificate issued by computer. Authorized & valid without signature.



0099/CPR/A86/0015



# QUALITY CERTIFICATE

PRODUCT: ALVATECH 5002 GM-13  
 BATCH Nr.: 346.507  
 ROLL Nr.: 18  
 NOMINAL THICKNESS: 1,50  
 NOMINAL WIDTH: 7,50  
 NOMINAL LENGTH: 130

PROPERTY	TEST METHOD	VALUE	UNIT
Thickness	ASTM D5199	<b>1,524</b>	mm
Density	ASTM D792	<b>0,947</b>	g/cm3
Yield Strength MD	ASTM D6693	<b>26,27</b>	kN/m
Yield Strength DT	ASTM D6693	<b>26,97</b>	kN/m
Yield Elongation MD	ASTM D6693	<b>12,27</b>	%
Yield Elongation DT	ASTM D6693	<b>12,64</b>	%
Break Strength MD	ASTM D6693	<b>47,6</b>	kN/m
Break Strength DT	ASTM D6693	<b>51</b>	kN/m
Break Elongation MD	ASTM D6693	<b>842</b>	%
Break Elongation DT	ASTM D6693	<b>912</b>	%
Tear Resistance MD	ASTM D1004	<b>226,4</b>	N
Tear Resistance DT	ASTM D1004	<b>235,1</b>	N
Puncture Resistance	ASTM D4833	<b>549</b>	N
Stress Crack Resistance	ASTM D5397	<b>&gt;500</b>	h
Carbon Black Content	ASTM D4218	<b>2,26</b>	%
Carbon Black Dispersion	ASTM D5596	<b>2,0</b>	-
Oxidative Induction Time (OIT)	ASTM D3895	<b>&gt;120</b>	min
Oven Aging at 85°C OIT	ASTM D5721	<b>&gt;55</b>	%
UV Resistance (HPOIT)	ASTM D7238	<b>&gt;50</b>	%
Secant Modulus DM - 2%	UNE EN ISO 527	<b>0</b>	MPa

DM: Machine or longitudinal direction; DT: Transversal direction

180786

Terms and conditions specified on Guarantee Certificate

The complete documentation of the CE marking for this product is available on our website: [www.sotrafa.com](http://www.sotrafa.com)

Certificate issued by computer. Authorized & valid without signature.





0099/CPR/A86/0015



# QUALITY CERTIFICATE

PRODUCT: ALVATECH 5002 GM-13  
 BATCH Nr.: 346.507  
 ROLL Nr.: 19  
 NOMINAL THICKNESS: 1,50  
 NOMINAL WIDTH: 7,50  
 NOMINAL LENGTH: 130

PROPERTY	TEST METHOD	VALUE	UNIT
Thickness	ASTM D5199	<b>1,509</b>	mm
Density	ASTM D792	<b>0,947</b>	g/cm3
Yield Strength MD	ASTM D6693	<b>26,14</b>	kN/m
Yield Strength DT	ASTM D6693	<b>26,61</b>	kN/m
Yield Elongation MD	ASTM D6693	<b>12,18</b>	%
Yield Elongation DT	ASTM D6693	<b>12,27</b>	%
Break Strength MD	ASTM D6693	<b>47,1</b>	kN/m
Break Strength DT	ASTM D6693	<b>50,7</b>	kN/m
Break Elongation MD	ASTM D6693	<b>841</b>	%
Break Elongation DT	ASTM D6693	<b>909</b>	%
Tear Resistance MD	ASTM D1004	<b>225,1</b>	N
Tear Resistance DT	ASTM D1004	<b>234,2</b>	N
Puncture Resistance	ASTM D4833	<b>549</b>	N
Stress Crack Resistance	ASTM D5397	<b>&gt;500</b>	h
Carbon Black Content	ASTM D4218	<b>2,26</b>	%
Carbon Black Dispersion	ASTM D5596	<b>2,0</b>	-
Oxidative Induction Time (OIT)	ASTM D3895	<b>&gt;120</b>	min
Oven Aging at 85°C OIT	ASTM D5721	<b>&gt;55</b>	%
UV Resistance (HPOIT)	ASTM D7238	<b>&gt;50</b>	%
Secant Modulus DM - 2%	UNE EN ISO 527	<b>0</b>	MPa

DM: Machine or longitudinal direction; DT: Transversal direction

180786

Terms and conditions specified on Guarantee Certificate

The complete documentation of the CE marking for this product is available on our website: [www.sotrafa.com](http://www.sotrafa.com)

Certificate issued by computer. Authorized & valid without signature.





0099/CPR/A86/0015



# QUALITY CERTIFICATE

PRODUCT: ALVATECH 5002 GM-13  
 BATCH Nr.: 346.507  
 ROLL Nr.: 20  
 NOMINAL THICKNESS: 1,50  
 NOMINAL WIDTH: 7,50  
 NOMINAL LENGTH: 130

PROPERTY	TEST METHOD	VALUE	UNIT
Thickness	ASTM D5199	<b>1,523</b>	mm
Density	ASTM D792	<b>0,947</b>	g/cm3
Yield Strength MD	ASTM D6693	<b>26,33</b>	kN/m
Yield Strength DT	ASTM D6693	<b>26,88</b>	kN/m
Yield Elongation MD	ASTM D6693	<b>12,34</b>	%
Yield Elongation DT	ASTM D6693	<b>12,64</b>	%
Break Strength MD	ASTM D6693	<b>47,3</b>	kN/m
Break Strength DT	ASTM D6693	<b>51,1</b>	kN/m
Break Elongation MD	ASTM D6693	<b>842</b>	%
Break Elongation DT	ASTM D6693	<b>913</b>	%
Tear Resistance MD	ASTM D1004	<b>226,3</b>	N
Tear Resistance DT	ASTM D1004	<b>234,9</b>	N
Puncture Resistance	ASTM D4833	<b>549</b>	N
Stress Crack Resistance	ASTM D5397	<b>&gt;500</b>	h
Carbon Black Content	ASTM D4218	<b>2,26</b>	%
Carbon Black Dispersion	ASTM D5596	<b>2,0</b>	-
Oxidative Induction Time (OIT)	ASTM D3895	<b>&gt;120</b>	min
Oven Aging at 85°C OIT	ASTM D5721	<b>&gt;55</b>	%
UV Resistance (HPOIT)	ASTM D7238	<b>&gt;50</b>	%
Secant Modulus DM - 2%	UNE EN ISO 527	<b>0</b>	MPa

DM: Machine or longitudinal direction; DT: Transversal direction

180786

Terms and conditions specified on Guarantee Certificate

The complete documentation of the CE marking for this product is available on our website: [www.sotrafa.com](http://www.sotrafa.com)

Certificate issued by computer. Authorized & valid without signature.



0099/CPR/A86/0015



# QUALITY CERTIFICATE

PRODUCT: ALVATECH 5002 GM-13  
 BATCH Nr.: 346.507  
 ROLL Nr.: 21  
 NOMINAL THICKNESS: 1,50  
 NOMINAL WIDTH: 7,50  
 NOMINAL LENGTH: 130

PROPERTY	TEST METHOD	VALUE	UNIT
Thickness	ASTM D5199	<b>1,507</b>	mm
Density	ASTM D792	<b>0,947</b>	g/cm3
Yield Strength MD	ASTM D6693	<b>26,08</b>	kN/m
Yield Strength DT	ASTM D6693	<b>26,68</b>	kN/m
Yield Elongation MD	ASTM D6693	<b>12,09</b>	%
Yield Elongation DT	ASTM D6693	<b>12,3</b>	%
Break Strength MD	ASTM D6693	<b>47</b>	kN/m
Break Strength DT	ASTM D6693	<b>50,8</b>	kN/m
Break Elongation MD	ASTM D6693	<b>840</b>	%
Break Elongation DT	ASTM D6693	<b>910</b>	%
Tear Resistance MD	ASTM D1004	<b>225,9</b>	N
Tear Resistance DT	ASTM D1004	<b>234,3</b>	N
Puncture Resistance	ASTM D4833	<b>549</b>	N
Stress Crack Resistance	ASTM D5397	<b>&gt;500</b>	h
Carbon Black Content	ASTM D4218	<b>2,26</b>	%
Carbon Black Dispersion	ASTM D5596	<b>2,0</b>	-
Oxidative Induction Time (OIT)	ASTM D3895	<b>&gt;120</b>	min
Oven Aging at 85°C OIT	ASTM D5721	<b>&gt;55</b>	%
UV Resistance (HPOIT)	ASTM D7238	<b>&gt;50</b>	%
Secant Modulus DM - 2%	UNE EN ISO 527	<b>0</b>	MPa

DM: Machine or longitudinal direction; DT: Transversal direction

180786

Terms and conditions specified on Guarantee Certificate

The complete documentation of the CE marking for this product is available on our website: [www.sotrafa.com](http://www.sotrafa.com)

Certificate issued by computer. Authorized & valid without signature.



0099/CPR/A86/0015



# QUALITY CERTIFICATE

PRODUCT: ALVATECH 5002 GM-13  
 BATCH Nr.: 346.507  
 ROLL Nr.: 22  
 NOMINAL THICKNESS: 1,50  
 NOMINAL WIDTH: 7,50  
 NOMINAL LENGTH: 130

PROPERTY	TEST METHOD	VALUE	UNIT
Thickness	ASTM D5199	<b>1,516</b>	mm
Density	ASTM D792	<b>0,947</b>	g/cm3
Yield Strength MD	ASTM D6693	<b>26,23</b>	kN/m
Yield Strength DT	ASTM D6693	<b>26,94</b>	kN/m
Yield Elongation MD	ASTM D6693	<b>12,68</b>	%
Yield Elongation DT	ASTM D6693	<b>12,83</b>	%
Break Strength MD	ASTM D6693	<b>47,6</b>	kN/m
Break Strength DT	ASTM D6693	<b>51,1</b>	kN/m
Break Elongation MD	ASTM D6693	<b>842</b>	%
Break Elongation DT	ASTM D6693	<b>911</b>	%
Tear Resistance MD	ASTM D1004	<b>227</b>	N
Tear Resistance DT	ASTM D1004	<b>235,2</b>	N
Puncture Resistance	ASTM D4833	<b>549</b>	N
Stress Crack Resistance	ASTM D5397	<b>&gt;500</b>	h
Carbon Black Content	ASTM D4218	<b>2,26</b>	%
Carbon Black Dispersion	ASTM D5596	<b>2,0</b>	-
Oxidative Induction Time (OIT)	ASTM D3895	<b>&gt;120</b>	min
Oven Aging at 85°C OIT	ASTM D5721	<b>&gt;55</b>	%
UV Resistance (HPOIT)	ASTM D7238	<b>&gt;50</b>	%
Secant Modulus DM - 2%	UNE EN ISO 527	<b>0</b>	MPa

DM: Machine or longitudinal direction; DT: Transversal direction

180786

Terms and conditions specified on Guarantee Certificate

The complete documentation of the CE marking for this product is available on our website: [www.sotrafa.com](http://www.sotrafa.com)

Certificate issued by computer. Authorized & valid without signature.



0099/CPR/A86/0015



# QUALITY CERTIFICATE

PRODUCT: ALVATECH 5002 GM-13  
 BATCH Nr.: 346.507  
 ROLL Nr.: 23  
 NOMINAL THICKNESS: 1,50  
 NOMINAL WIDTH: 7,50  
 NOMINAL LENGTH: 130

PROPERTY	TEST METHOD	VALUE	UNIT
Thickness	ASTM D5199	<b>1,507</b>	mm
Density	ASTM D792	<b>0,947</b>	g/cm3
Yield Strength MD	ASTM D6693	<b>26,02</b>	kN/m
Yield Strength DT	ASTM D6693	<b>26,75</b>	kN/m
Yield Elongation MD	ASTM D6693	<b>12,2</b>	%
Yield Elongation DT	ASTM D6693	<b>12,12</b>	%
Break Strength MD	ASTM D6693	<b>47</b>	kN/m
Break Strength DT	ASTM D6693	<b>50,6</b>	kN/m
Break Elongation MD	ASTM D6693	<b>840</b>	%
Break Elongation DT	ASTM D6693	<b>911</b>	%
Tear Resistance MD	ASTM D1004	<b>225,9</b>	N
Tear Resistance DT	ASTM D1004	<b>234,3</b>	N
Puncture Resistance	ASTM D4833	<b>549</b>	N
Stress Crack Resistance	ASTM D5397	<b>&gt;500</b>	h
Carbon Black Content	ASTM D4218	<b>2,38</b>	%
Carbon Black Dispersion	ASTM D5596	<b>2,0</b>	-
Oxidative Induction Time (OIT)	ASTM D3895	<b>&gt;120</b>	min
Oven Aging at 85°C OIT	ASTM D5721	<b>&gt;55</b>	%
UV Resistance (HPOIT)	ASTM D7238	<b>&gt;50</b>	%
Secant Modulus DM - 2%	UNE EN ISO 527	<b>0</b>	MPa

DM: Machine or longitudinal direction; DT: Transversal direction

180788

Terms and conditions specified on Guarantee Certificate

The complete documentation of the CE marking for this product is available on our website: [www.sotrafa.com](http://www.sotrafa.com)

Certificate issued by computer. Authorized & valid without signature.



0099/CPR/A86/0015



# QUALITY CERTIFICATE

PRODUCT: ALVATECH 5002 GM-13  
 BATCH Nr.: 346.507  
 ROLL Nr.: 24  
 NOMINAL THICKNESS: 1,50  
 NOMINAL WIDTH: 7,50  
 NOMINAL LENGTH: 130

PROPERTY	TEST METHOD	VALUE	UNIT
Thickness	ASTM D5199	<b>1,52</b>	mm
Density	ASTM D792	<b>0,947</b>	g/cm3
Yield Strength MD	ASTM D6693	<b>26,27</b>	kN/m
Yield Strength DT	ASTM D6693	<b>26,93</b>	kN/m
Yield Elongation MD	ASTM D6693	<b>12,42</b>	%
Yield Elongation DT	ASTM D6693	<b>12,71</b>	%
Break Strength MD	ASTM D6693	<b>47,3</b>	kN/m
Break Strength DT	ASTM D6693	<b>51</b>	kN/m
Break Elongation MD	ASTM D6693	<b>843</b>	%
Break Elongation DT	ASTM D6693	<b>913</b>	%
Tear Resistance MD	ASTM D1004	<b>226,5</b>	N
Tear Resistance DT	ASTM D1004	<b>235,3</b>	N
Puncture Resistance	ASTM D4833	<b>549</b>	N
Stress Crack Resistance	ASTM D5397	<b>&gt;500</b>	h
Carbon Black Content	ASTM D4218	<b>2,38</b>	%
Carbon Black Dispersion	ASTM D5596	<b>2,0</b>	-
Oxidative Induction Time (OIT)	ASTM D3895	<b>&gt;120</b>	min
Oven Aging at 85°C OIT	ASTM D5721	<b>&gt;55</b>	%
UV Resistance (HPOIT)	ASTM D7238	<b>&gt;50</b>	%
Secant Modulus DM - 2%	UNE EN ISO 527	<b>0</b>	MPa

DM: Machine or longitudinal direction; DT: Transversal direction

180788

Terms and conditions specified on Guarantee Certificate

The complete documentation of the CE marking for this product is available on our website: [www.sotrafa.com](http://www.sotrafa.com)

Certificate issued by computer. Authorized & valid without signature.



0099/CPR/A86/0015



# QUALITY CERTIFICATE

PRODUCT: ALVATECH 5002 GM-13  
 BATCH Nr.: 346.507  
 ROLL Nr.: 25  
 NOMINAL THICKNESS: 1,50  
 NOMINAL WIDTH: 7,50  
 NOMINAL LENGTH: 130

PROPERTY	TEST METHOD	VALUE	UNIT
Thickness	ASTM D5199	<b>1,507</b>	mm
Density	ASTM D792	<b>0,947</b>	g/cm3
Yield Strength MD	ASTM D6693	<b>26,2</b>	kN/m
Yield Strength DT	ASTM D6693	<b>26,67</b>	kN/m
Yield Elongation MD	ASTM D6693	<b>12,1</b>	%
Yield Elongation DT	ASTM D6693	<b>12,32</b>	%
Break Strength MD	ASTM D6693	<b>47,1</b>	kN/m
Break Strength DT	ASTM D6693	<b>50,7</b>	kN/m
Break Elongation MD	ASTM D6693	<b>840</b>	%
Break Elongation DT	ASTM D6693	<b>910</b>	%
Tear Resistance MD	ASTM D1004	<b>225,2</b>	N
Tear Resistance DT	ASTM D1004	<b>233,7</b>	N
Puncture Resistance	ASTM D4833	<b>549</b>	N
Stress Crack Resistance	ASTM D5397	<b>&gt;500</b>	h
Carbon Black Content	ASTM D4218	<b>2,38</b>	%
Carbon Black Dispersion	ASTM D5596	<b>2,0</b>	-
Oxidative Induction Time (OIT)	ASTM D3895	<b>&gt;120</b>	min
Oven Aging at 85°C OIT	ASTM D5721	<b>&gt;55</b>	%
UV Resistance (HPOIT)	ASTM D7238	<b>&gt;50</b>	%
Secant Modulus DM - 2%	UNE EN ISO 527	<b>0</b>	MPa

DM: Machine or longitudinal direction; DT: Transversal direction

180788

Terms and conditions specified on Guarantee Certificate

The complete documentation of the CE marking for this product is available on our website: [www.sotrafa.com](http://www.sotrafa.com)

Certificate issued by computer. Authorized & valid without signature.



0099/CPR/A86/0015



# QUALITY CERTIFICATE

PRODUCT: ALVATECH 5002 GM-13  
 BATCH Nr.: 346.507  
 ROLL Nr.: 26  
 NOMINAL THICKNESS: 1,50  
 NOMINAL WIDTH: 7,50  
 NOMINAL LENGTH: 130

PROPERTY	TEST METHOD	VALUE	UNIT
Thickness	ASTM D5199	<b>1,526</b>	mm
Density	ASTM D792	<b>0,947</b>	g/cm3
Yield Strength MD	ASTM D6693	<b>26,33</b>	kN/m
Yield Strength DT	ASTM D6693	<b>26,83</b>	kN/m
Yield Elongation MD	ASTM D6693	<b>12,63</b>	%
Yield Elongation DT	ASTM D6693	<b>12,89</b>	%
Break Strength MD	ASTM D6693	<b>47,6</b>	kN/m
Break Strength DT	ASTM D6693	<b>51,2</b>	kN/m
Break Elongation MD	ASTM D6693	<b>842</b>	%
Break Elongation DT	ASTM D6693	<b>911</b>	%
Tear Resistance MD	ASTM D1004	<b>226,6</b>	N
Tear Resistance DT	ASTM D1004	<b>235,2</b>	N
Puncture Resistance	ASTM D4833	<b>549</b>	N
Stress Crack Resistance	ASTM D5397	<b>&gt;500</b>	h
Carbon Black Content	ASTM D4218	<b>2,38</b>	%
Carbon Black Dispersion	ASTM D5596	<b>2,0</b>	-
Oxidative Induction Time (OIT)	ASTM D3895	<b>&gt;120</b>	min
Oven Aging at 85°C OIT	ASTM D5721	<b>&gt;55</b>	%
UV Resistance (HPOIT)	ASTM D7238	<b>&gt;50</b>	%
Secant Modulus DM - 2%	UNE EN ISO 527	<b>0</b>	MPa

DM: Machine or longitudinal direction; DT: Transversal direction

180788

Terms and conditions specified on Guarantee Certificate

The complete documentation of the CE marking for this product is available on our website: [www.sotrafa.com](http://www.sotrafa.com)

Certificate issued by computer. Authorized & valid without signature.





0099/CPR/A86/0015



# QUALITY CERTIFICATE

PRODUCT: ALVATECH 5002 GM-13  
 BATCH Nr.: 346.507  
 ROLL Nr.: 27  
 NOMINAL THICKNESS: 1,50  
 NOMINAL WIDTH: 7,50  
 NOMINAL LENGTH: 130

PROPERTY	TEST METHOD	VALUE	UNIT
Thickness	ASTM D5199	<b>1,511</b>	mm
Density	ASTM D792	<b>0,947</b>	g/cm3
Yield Strength MD	ASTM D6693	<b>26,16</b>	kN/m
Yield Strength DT	ASTM D6693	<b>26,66</b>	kN/m
Yield Elongation MD	ASTM D6693	<b>12,02</b>	%
Yield Elongation DT	ASTM D6693	<b>12,27</b>	%
Break Strength MD	ASTM D6693	<b>46,9</b>	kN/m
Break Strength DT	ASTM D6693	<b>50,4</b>	kN/m
Break Elongation MD	ASTM D6693	<b>839</b>	%
Break Elongation DT	ASTM D6693	<b>911</b>	%
Tear Resistance MD	ASTM D1004	<b>225,6</b>	N
Tear Resistance DT	ASTM D1004	<b>233,9</b>	N
Puncture Resistance	ASTM D4833	<b>549</b>	N
Stress Crack Resistance	ASTM D5397	<b>&gt;500</b>	h
Carbon Black Content	ASTM D4218	<b>2,38</b>	%
Carbon Black Dispersion	ASTM D5596	<b>2,0</b>	-
Oxidative Induction Time (OIT)	ASTM D3895	<b>&gt;120</b>	min
Oven Aging at 85°C OIT	ASTM D5721	<b>&gt;55</b>	%
UV Resistance (HPOIT)	ASTM D7238	<b>&gt;50</b>	%
Secant Modulus DM - 2%	UNE EN ISO 527	<b>0</b>	MPa

DM: Machine or longitudinal direction; DT: Transversal direction

180788

Terms and conditions specified on Guarantee Certificate

The complete documentation of the CE marking for this product is available on our website: [www.sotrafa.com](http://www.sotrafa.com)

Certificate issued by computer. Authorized & valid without signature.





0099/CPR/A86/0015



# QUALITY CERTIFICATE

PRODUCT: ALVATECH 5002 GM-13  
 BATCH Nr.: 346.507  
 ROLL Nr.: 28  
 NOMINAL THICKNESS: 1,50  
 NOMINAL WIDTH: 7,50  
 NOMINAL LENGTH: 130

PROPERTY	TEST METHOD	VALUE	UNIT
Thickness	ASTM D5199	<b>1,517</b>	mm
Density	ASTM D792	<b>0,947</b>	g/cm3
Yield Strength MD	ASTM D6693	<b>26,33</b>	kN/m
Yield Strength DT	ASTM D6693	<b>26,82</b>	kN/m
Yield Elongation MD	ASTM D6693	<b>12,65</b>	%
Yield Elongation DT	ASTM D6693	<b>12,47</b>	%
Break Strength MD	ASTM D6693	<b>47,2</b>	kN/m
Break Strength DT	ASTM D6693	<b>51</b>	kN/m
Break Elongation MD	ASTM D6693	<b>841</b>	%
Break Elongation DT	ASTM D6693	<b>911</b>	%
Tear Resistance MD	ASTM D1004	<b>226,4</b>	N
Tear Resistance DT	ASTM D1004	<b>235,2</b>	N
Puncture Resistance	ASTM D4833	<b>549</b>	N
Stress Crack Resistance	ASTM D5397	<b>&gt;500</b>	h
Carbon Black Content	ASTM D4218	<b>2,38</b>	%
Carbon Black Dispersion	ASTM D5596	<b>2,0</b>	-
Oxidative Induction Time (OIT)	ASTM D3895	<b>&gt;120</b>	min
Oven Aging at 85°C OIT	ASTM D5721	<b>&gt;55</b>	%
UV Resistance (HPOIT)	ASTM D7238	<b>&gt;50</b>	%
Secant Modulus DM - 2%	UNE EN ISO 527	<b>0</b>	MPa

DM: Machine or longitudinal direction; DT: Transversal direction

180788

Terms and conditions specified on Guarantee Certificate

The complete documentation of the CE marking for this product is available on our website: [www.sotrafa.com](http://www.sotrafa.com)

Certificate issued by computer. Authorized & valid without signature.



0099/CPR/A86/0015



# QUALITY CERTIFICATE

PRODUCT: ALVATECH 5002 GM-13  
 BATCH Nr.: 346.507  
 ROLL Nr.: 29  
 NOMINAL THICKNESS: 1,50  
 NOMINAL WIDTH: 7,50  
 NOMINAL LENGTH: 130

PROPERTY	TEST METHOD	VALUE	UNIT
Thickness	ASTM D5199	<b>1,513</b>	mm
Density	ASTM D792	<b>0,947</b>	g/cm3
Yield Strength MD	ASTM D6693	<b>26,11</b>	kN/m
Yield Strength DT	ASTM D6693	<b>26,72</b>	kN/m
Yield Elongation MD	ASTM D6693	<b>12,38</b>	%
Yield Elongation DT	ASTM D6693	<b>12,28</b>	%
Break Strength MD	ASTM D6693	<b>46,8</b>	kN/m
Break Strength DT	ASTM D6693	<b>50,6</b>	kN/m
Break Elongation MD	ASTM D6693	<b>841</b>	%
Break Elongation DT	ASTM D6693	<b>910</b>	%
Tear Resistance MD	ASTM D1004	<b>225,4</b>	N
Tear Resistance DT	ASTM D1004	<b>233,9</b>	N
Puncture Resistance	ASTM D4833	<b>549</b>	N
Stress Crack Resistance	ASTM D5397	<b>&gt;500</b>	h
Carbon Black Content	ASTM D4218	<b>2,38</b>	%
Carbon Black Dispersion	ASTM D5596	<b>2,0</b>	-
Oxidative Induction Time (OIT)	ASTM D3895	<b>&gt;120</b>	min
Oven Aging at 85°C OIT	ASTM D5721	<b>&gt;55</b>	%
UV Resistance (HPOIT)	ASTM D7238	<b>&gt;50</b>	%
Secant Modulus DM - 2%	UNE EN ISO 527	<b>0</b>	MPa

DM: Machine or longitudinal direction; DT: Transversal direction

180788

Terms and conditions specified on Guarantee Certificate

The complete documentation of the CE marking for this product is available on our website: [www.sotrafa.com](http://www.sotrafa.com)

Certificate issued by computer. Authorized & valid without signature.



0099/CPR/A86/0015



# QUALITY CERTIFICATE

PRODUCT: ALVATECH 5002 GM-13  
 BATCH Nr.: 346.507  
 ROLL Nr.: 30  
 NOMINAL THICKNESS: 1,50  
 NOMINAL WIDTH: 7,50  
 NOMINAL LENGTH: 130

PROPERTY	TEST METHOD	VALUE	UNIT
Thickness	ASTM D5199	<b>1,517</b>	mm
Density	ASTM D792	<b>0,947</b>	g/cm3
Yield Strength MD	ASTM D6693	<b>26,24</b>	kN/m
Yield Strength DT	ASTM D6693	<b>26,82</b>	kN/m
Yield Elongation MD	ASTM D6693	<b>12,67</b>	%
Yield Elongation DT	ASTM D6693	<b>12,44</b>	%
Break Strength MD	ASTM D6693	<b>47,5</b>	kN/m
Break Strength DT	ASTM D6693	<b>51,1</b>	kN/m
Break Elongation MD	ASTM D6693	<b>843</b>	%
Break Elongation DT	ASTM D6693	<b>912</b>	%
Tear Resistance MD	ASTM D1004	<b>227,1</b>	N
Tear Resistance DT	ASTM D1004	<b>235,2</b>	N
Puncture Resistance	ASTM D4833	<b>549</b>	N
Stress Crack Resistance	ASTM D5397	<b>&gt;500</b>	h
Carbon Black Content	ASTM D4218	<b>2,38</b>	%
Carbon Black Dispersion	ASTM D5596	<b>2,0</b>	-
Oxidative Induction Time (OIT)	ASTM D3895	<b>&gt;120</b>	min
Oven Aging at 85°C OIT	ASTM D5721	<b>&gt;55</b>	%
UV Resistance (HPOIT)	ASTM D7238	<b>&gt;50</b>	%
Secant Modulus DM - 2%	UNE EN ISO 527	<b>0</b>	MPa

DM: Machine or longitudinal direction; DT: Transversal direction

180788

Terms and conditions specified on Guarantee Certificate

The complete documentation of the CE marking for this product is available on our website: [www.sotrafa.com](http://www.sotrafa.com)

Certificate issued by computer. Authorized & valid without signature.



0099/CPR/A86/0015



# QUALITY CERTIFICATE

PRODUCT: ALVATECH 5002 GM-13  
 BATCH Nr.: 346.507  
 ROLL Nr.: 31  
 NOMINAL THICKNESS: 1,50  
 NOMINAL WIDTH: 7,50  
 NOMINAL LENGTH: 130

PROPERTY	TEST METHOD	VALUE	UNIT
Thickness	ASTM D5199	<b>1,508</b>	mm
Density	ASTM D792	<b>0,947</b>	g/cm <sup>3</sup>
Yield Strength MD	ASTM D6693	<b>26,02</b>	kN/m
Yield Strength DT	ASTM D6693	<b>26,75</b>	kN/m
Yield Elongation MD	ASTM D6693	<b>12,17</b>	%
Yield Elongation DT	ASTM D6693	<b>12,35</b>	%
Break Strength MD	ASTM D6693	<b>47,2</b>	kN/m
Break Strength DT	ASTM D6693	<b>50,5</b>	kN/m
Break Elongation MD	ASTM D6693	<b>840</b>	%
Break Elongation DT	ASTM D6693	<b>910</b>	%
Tear Resistance MD	ASTM D1004	<b>225,2</b>	N
Tear Resistance DT	ASTM D1004	<b>233,8</b>	N
Puncture Resistance	ASTM D4833	<b>549</b>	N
Stress Crack Resistance	ASTM D5397	<b>&gt;500</b>	h
Carbon Black Content	ASTM D4218	<b>2,38</b>	%
Carbon Black Dispersion	ASTM D5596	<b>2,0</b>	-
Oxidative Induction Time (OIT)	ASTM D3895	<b>&gt;120</b>	min
Oven Aging at 85°C OIT	ASTM D5721	<b>&gt;55</b>	%
UV Resistance (HPOIT)	ASTM D7238	<b>&gt;50</b>	%
Secant Modulus DM - 2%	UNE EN ISO 527	<b>0</b>	MPa

DM: Machine or longitudinal direction; DT: Transversal direction

180788

Terms and conditions specified on Guarantee Certificate

The complete documentation of the CE marking for this product is available on our website: [www.sotrafa.com](http://www.sotrafa.com)

Certificate issued by computer. Authorized & valid without signature.



0099/CPR/A86/0015



# QUALITY CERTIFICATE

PRODUCT: ALVATECH 5002 GM-13  
 BATCH Nr.: 346.507  
 ROLL Nr.: 32  
 NOMINAL THICKNESS: 1,50  
 NOMINAL WIDTH: 7,50  
 NOMINAL LENGTH: 130

PROPERTY	TEST METHOD	VALUE	UNIT
Thickness	ASTM D5199	<b>1,524</b>	mm
Density	ASTM D792	<b>0,947</b>	g/cm3
Yield Strength MD	ASTM D6693	<b>26,24</b>	kN/m
Yield Strength DT	ASTM D6693	<b>26,94</b>	kN/m
Yield Elongation MD	ASTM D6693	<b>12,2</b>	%
Yield Elongation DT	ASTM D6693	<b>12,78</b>	%
Break Strength MD	ASTM D6693	<b>47,5</b>	kN/m
Break Strength DT	ASTM D6693	<b>51,3</b>	kN/m
Break Elongation MD	ASTM D6693	<b>843</b>	%
Break Elongation DT	ASTM D6693	<b>913</b>	%
Tear Resistance MD	ASTM D1004	<b>226,3</b>	N
Tear Resistance DT	ASTM D1004	<b>234,8</b>	N
Puncture Resistance	ASTM D4833	<b>549</b>	N
Stress Crack Resistance	ASTM D5397	<b>&gt;500</b>	h
Carbon Black Content	ASTM D4218	<b>2,38</b>	%
Carbon Black Dispersion	ASTM D5596	<b>2,0</b>	-
Oxidative Induction Time (OIT)	ASTM D3895	<b>&gt;120</b>	min
Oven Aging at 85°C OIT	ASTM D5721	<b>&gt;55</b>	%
UV Resistance (HPOIT)	ASTM D7238	<b>&gt;50</b>	%
Secant Modulus DM - 2%	UNE EN ISO 527	<b>0</b>	MPa

DM: Machine or longitudinal direction; DT: Transversal direction

180788

Terms and conditions specified on Guarantee Certificate

The complete documentation of the CE marking for this product is available on our website: [www.sotrafa.com](http://www.sotrafa.com)

Certificate issued by computer. Authorized & valid without signature.



0099/CPR/A86/0015



# QUALITY CERTIFICATE

PRODUCT: ALVATECH 5002 GM-13  
 BATCH Nr.: 346.507  
 ROLL Nr.: 33  
 NOMINAL THICKNESS: 1,50  
 NOMINAL WIDTH: 7,50  
 NOMINAL LENGTH: 130

PROPERTY	TEST METHOD	VALUE	UNIT
Thickness	ASTM D5199	<b>1,507</b>	mm
Density	ASTM D792	<b>0,947</b>	g/cm3
Yield Strength MD	ASTM D6693	<b>26,11</b>	kN/m
Yield Strength DT	ASTM D6693	<b>26,72</b>	kN/m
Yield Elongation MD	ASTM D6693	<b>12,22</b>	%
Yield Elongation DT	ASTM D6693	<b>12,39</b>	%
Break Strength MD	ASTM D6693	<b>46,8</b>	kN/m
Break Strength DT	ASTM D6693	<b>50,5</b>	kN/m
Break Elongation MD	ASTM D6693	<b>840</b>	%
Break Elongation DT	ASTM D6693	<b>910</b>	%
Tear Resistance MD	ASTM D1004	<b>225,2</b>	N
Tear Resistance DT	ASTM D1004	<b>233,6</b>	N
Puncture Resistance	ASTM D4833	<b>549</b>	N
Stress Crack Resistance	ASTM D5397	<b>&gt;500</b>	h
Carbon Black Content	ASTM D4218	<b>2,38</b>	%
Carbon Black Dispersion	ASTM D5596	<b>2,0</b>	-
Oxidative Induction Time (OIT)	ASTM D3895	<b>&gt;120</b>	min
Oven Aging at 85°C OIT	ASTM D5721	<b>&gt;55</b>	%
UV Resistance (HPOIT)	ASTM D7238	<b>&gt;50</b>	%
Secant Modulus DM - 2%	UNE EN ISO 527	<b>0</b>	MPa

DM: Machine or longitudinal direction; DT: Transversal direction

180788

Terms and conditions specified on Guarantee Certificate

The complete documentation of the CE marking for this product is available on our website: [www.sotrafa.com](http://www.sotrafa.com)

Certificate issued by computer. Authorized & valid without signature.



0099/CPR/A86/0015



# QUALITY CERTIFICATE

PRODUCT: ALVATECH 5002 GM-13  
 BATCH Nr.: 346.507  
 ROLL Nr.: 34  
 NOMINAL THICKNESS: 1,50  
 NOMINAL WIDTH: 7,50  
 NOMINAL LENGTH: 130

PROPERTY	TEST METHOD	VALUE	UNIT
Thickness	ASTM D5199	<b>1,518</b>	mm
Density	ASTM D792	<b>0,947</b>	g/cm3
Yield Strength MD	ASTM D6693	<b>26,28</b>	kN/m
Yield Strength DT	ASTM D6693	<b>26,91</b>	kN/m
Yield Elongation MD	ASTM D6693	<b>12,32</b>	%
Yield Elongation DT	ASTM D6693	<b>12,54</b>	%
Break Strength MD	ASTM D6693	<b>47,6</b>	kN/m
Break Strength DT	ASTM D6693	<b>51,4</b>	kN/m
Break Elongation MD	ASTM D6693	<b>842</b>	%
Break Elongation DT	ASTM D6693	<b>912</b>	%
Tear Resistance MD	ASTM D1004	<b>226,9</b>	N
Tear Resistance DT	ASTM D1004	<b>235</b>	N
Puncture Resistance	ASTM D4833	<b>549</b>	N
Stress Crack Resistance	ASTM D5397	<b>&gt;500</b>	h
Carbon Black Content	ASTM D4218	<b>2,38</b>	%
Carbon Black Dispersion	ASTM D5596	<b>2,0</b>	-
Oxidative Induction Time (OIT)	ASTM D3895	<b>&gt;120</b>	min
Oven Aging at 85°C OIT	ASTM D5721	<b>&gt;55</b>	%
UV Resistance (HPOIT)	ASTM D7238	<b>&gt;50</b>	%
Secant Modulus DM - 2%	UNE EN ISO 527	<b>0</b>	MPa

DM: Machine or longitudinal direction; DT: Transversal direction

180788

Terms and conditions specified on Guarantee Certificate

The complete documentation of the CE marking for this product is available on our website: [www.sotrafa.com](http://www.sotrafa.com)

Certificate issued by computer. Authorized & valid without signature.





0099/CPR/A86/0015



# QUALITY CERTIFICATE

PRODUCT: ALVATECH 5002 GM-13  
 BATCH Nr.: 346.507  
 ROLL Nr.: 35  
 NOMINAL THICKNESS: 1,50  
 NOMINAL WIDTH: 7,50  
 NOMINAL LENGTH: 130

PROPERTY	TEST METHOD	VALUE	UNIT
Thickness	ASTM D5199	<b>1,515</b>	mm
Density	ASTM D792	<b>0,947</b>	g/cm3
Yield Strength MD	ASTM D6693	<b>26,06</b>	kN/m
Yield Strength DT	ASTM D6693	<b>26,8</b>	kN/m
Yield Elongation MD	ASTM D6693	<b>12,09</b>	%
Yield Elongation DT	ASTM D6693	<b>12,29</b>	%
Break Strength MD	ASTM D6693	<b>46,7</b>	kN/m
Break Strength DT	ASTM D6693	<b>50,5</b>	kN/m
Break Elongation MD	ASTM D6693	<b>840</b>	%
Break Elongation DT	ASTM D6693	<b>910</b>	%
Tear Resistance MD	ASTM D1004	<b>225,9</b>	N
Tear Resistance DT	ASTM D1004	<b>234</b>	N
Puncture Resistance	ASTM D4833	<b>549</b>	N
Stress Crack Resistance	ASTM D5397	<b>&gt;500</b>	h
Carbon Black Content	ASTM D4218	<b>2,38</b>	%
Carbon Black Dispersion	ASTM D5596	<b>2,0</b>	-
Oxidative Induction Time (OIT)	ASTM D3895	<b>&gt;120</b>	min
Oven Aging at 85°C OIT	ASTM D5721	<b>&gt;55</b>	%
UV Resistance (HPOIT)	ASTM D7238	<b>&gt;50</b>	%
Secant Modulus DM - 2%	UNE EN ISO 527	<b>0</b>	MPa

DM: Machine or longitudinal direction; DT: Transversal direction

180788

Terms and conditions specified on Guarantee Certificate

The complete documentation of the CE marking for this product is available on our website: [www.sotrafa.com](http://www.sotrafa.com)

Certificate issued by computer. Authorized & valid without signature.





0099/CPR/A86/0015



# QUALITY CERTIFICATE

PRODUCT: ALVATECH 5002 GM-13  
 BATCH Nr.: 346.507  
 ROLL Nr.: 36  
 NOMINAL THICKNESS: 1,50  
 NOMINAL WIDTH: 7,50  
 NOMINAL LENGTH: 130

PROPERTY	TEST METHOD	VALUE	UNIT
Thickness	ASTM D5199	<b>1,521</b>	mm
Density	ASTM D792	<b>0,947</b>	g/cm3
Yield Strength MD	ASTM D6693	<b>26,4</b>	kN/m
Yield Strength DT	ASTM D6693	<b>26,83</b>	kN/m
Yield Elongation MD	ASTM D6693	<b>12,21</b>	%
Yield Elongation DT	ASTM D6693	<b>12,43</b>	%
Break Strength MD	ASTM D6693	<b>47,6</b>	kN/m
Break Strength DT	ASTM D6693	<b>51</b>	kN/m
Break Elongation MD	ASTM D6693	<b>843</b>	%
Break Elongation DT	ASTM D6693	<b>912</b>	%
Tear Resistance MD	ASTM D1004	<b>226,1</b>	N
Tear Resistance DT	ASTM D1004	<b>234,5</b>	N
Puncture Resistance	ASTM D4833	<b>549</b>	N
Stress Crack Resistance	ASTM D5397	<b>&gt;500</b>	h
Carbon Black Content	ASTM D4218	<b>2,38</b>	%
Carbon Black Dispersion	ASTM D5596	<b>2,0</b>	-
Oxidative Induction Time (OIT)	ASTM D3895	<b>&gt;120</b>	min
Oven Aging at 85°C OIT	ASTM D5721	<b>&gt;55</b>	%
UV Resistance (HPOIT)	ASTM D7238	<b>&gt;50</b>	%
Secant Modulus DM - 2%	UNE EN ISO 527	<b>0</b>	MPa

DM: Machine or longitudinal direction; DT: Transversal direction

180788

Terms and conditions specified on Guarantee Certificate

The complete documentation of the CE marking for this product is available on our website: [www.sotrafa.com](http://www.sotrafa.com)

Certificate issued by computer. Authorized & valid without signature.



0099/CPR/A86/0015



# QUALITY CERTIFICATE

PRODUCT: ALVATECH 5002 GM-13  
 BATCH Nr.: 346.507  
 ROLL Nr.: 37  
 NOMINAL THICKNESS: 1,50  
 NOMINAL WIDTH: 7,50  
 NOMINAL LENGTH: 130

PROPERTY	TEST METHOD	VALUE	UNIT
Thickness	ASTM D5199	<b>1,526</b>	mm
Density	ASTM D792	<b>0,947</b>	g/cm3
Yield Strength MD	ASTM D6693	<b>26,14</b>	kN/m
Yield Strength DT	ASTM D6693	<b>26,6</b>	kN/m
Yield Elongation MD	ASTM D6693	<b>12,43</b>	%
Yield Elongation DT	ASTM D6693	<b>12,18</b>	%
Break Strength MD	ASTM D6693	<b>47</b>	kN/m
Break Strength DT	ASTM D6693	<b>50,8</b>	kN/m
Break Elongation MD	ASTM D6693	<b>839</b>	%
Break Elongation DT	ASTM D6693	<b>910</b>	%
Tear Resistance MD	ASTM D1004	<b>225,3</b>	N
Tear Resistance DT	ASTM D1004	<b>234</b>	N
Puncture Resistance	ASTM D4833	<b>549</b>	N
Stress Crack Resistance	ASTM D5397	<b>&gt;500</b>	h
Carbon Black Content	ASTM D4218	<b>2,36</b>	%
Carbon Black Dispersion	ASTM D5596	<b>2,0</b>	-
Oxidative Induction Time (OIT)	ASTM D3895	<b>&gt;120</b>	min
Oven Aging at 85°C OIT	ASTM D5721	<b>&gt;55</b>	%
UV Resistance (HPOIT)	ASTM D7238	<b>&gt;50</b>	%
Secant Modulus DM - 2%	UNE EN ISO 527	<b>0</b>	MPa

DM: Machine or longitudinal direction; DT: Transversal direction

180791

Terms and conditions specified on Guarantee Certificate

The complete documentation of the CE marking for this product is available on our website: [www.sotrafa.com](http://www.sotrafa.com)

Certificate issued by computer. Authorized & valid without signature.



0099/CPR/A86/0015



# QUALITY CERTIFICATE

PRODUCT: ALVATECH 5002 GM-13  
 BATCH Nr.: 346.507  
 ROLL Nr.: 38  
 NOMINAL THICKNESS: 1,50  
 NOMINAL WIDTH: 7,50  
 NOMINAL LENGTH: 130

PROPERTY	TEST METHOD	VALUE	UNIT
Thickness	ASTM D5199	<b>1,53</b>	mm
Density	ASTM D792	<b>0,947</b>	g/cm3
Yield Strength MD	ASTM D6693	<b>26,24</b>	kN/m
Yield Strength DT	ASTM D6693	<b>26,87</b>	kN/m
Yield Elongation MD	ASTM D6693	<b>12,62</b>	%
Yield Elongation DT	ASTM D6693	<b>12,48</b>	%
Break Strength MD	ASTM D6693	<b>47,7</b>	kN/m
Break Strength DT	ASTM D6693	<b>51,1</b>	kN/m
Break Elongation MD	ASTM D6693	<b>841</b>	%
Break Elongation DT	ASTM D6693	<b>911</b>	%
Tear Resistance MD	ASTM D1004	<b>226,1</b>	N
Tear Resistance DT	ASTM D1004	<b>234,9</b>	N
Puncture Resistance	ASTM D4833	<b>549</b>	N
Stress Crack Resistance	ASTM D5397	<b>&gt;500</b>	h
Carbon Black Content	ASTM D4218	<b>2,36</b>	%
Carbon Black Dispersion	ASTM D5596	<b>2,0</b>	-
Oxidative Induction Time (OIT)	ASTM D3895	<b>&gt;120</b>	min
Oven Aging at 85°C OIT	ASTM D5721	<b>&gt;55</b>	%
UV Resistance (HPOIT)	ASTM D7238	<b>&gt;50</b>	%
Secant Modulus DM - 2%	UNE EN ISO 527	<b>0</b>	MPa

DM: Machine or longitudinal direction; DT: Transversal direction

180791

Terms and conditions specified on Guarantee Certificate

The complete documentation of the CE marking for this product is available on our website: [www.sotrafa.com](http://www.sotrafa.com)

Certificate issued by computer. Authorized & valid without signature.



0099/CPR/A86/0015



# QUALITY CERTIFICATE

PRODUCT: ALVATECH 5002 GM-13  
 BATCH Nr.: 346.507  
 ROLL Nr.: 39  
 NOMINAL THICKNESS: 1,50  
 NOMINAL WIDTH: 7,50  
 NOMINAL LENGTH: 130

PROPERTY	TEST METHOD	VALUE	UNIT
Thickness	ASTM D5199	<b>1,522</b>	mm
Density	ASTM D792	<b>0,947</b>	g/cm3
Yield Strength MD	ASTM D6693	<b>26,08</b>	kN/m
Yield Strength DT	ASTM D6693	<b>26,68</b>	kN/m
Yield Elongation MD	ASTM D6693	<b>12,33</b>	%
Yield Elongation DT	ASTM D6693	<b>12,34</b>	%
Break Strength MD	ASTM D6693	<b>46,8</b>	kN/m
Break Strength DT	ASTM D6693	<b>50,4</b>	kN/m
Break Elongation MD	ASTM D6693	<b>840</b>	%
Break Elongation DT	ASTM D6693	<b>911</b>	%
Tear Resistance MD	ASTM D1004	<b>226,1</b>	N
Tear Resistance DT	ASTM D1004	<b>233,9</b>	N
Puncture Resistance	ASTM D4833	<b>549</b>	N
Stress Crack Resistance	ASTM D5397	<b>&gt;500</b>	h
Carbon Black Content	ASTM D4218	<b>2,36</b>	%
Carbon Black Dispersion	ASTM D5596	<b>2,0</b>	-
Oxidative Induction Time (OIT)	ASTM D3895	<b>&gt;120</b>	min
Oven Aging at 85°C OIT	ASTM D5721	<b>&gt;55</b>	%
UV Resistance (HPOIT)	ASTM D7238	<b>&gt;50</b>	%
Secant Modulus DM - 2%	UNE EN ISO 527	<b>0</b>	MPa

DM: Machine or longitudinal direction; DT: Transversal direction

180791

Terms and conditions specified on Guarantee Certificate

The complete documentation of the CE marking for this product is available on our website: [www.sotrafa.com](http://www.sotrafa.com)

Certificate issued by computer. Authorized & valid without signature.



0099/CPR/A86/0015



# QUALITY CERTIFICATE

PRODUCT:	ALVATECH 5002 GM-13
BATCH Nr.:	346.507
ROLL Nr.:	40
NOMINAL THICKNESS:	1,50
NOMINAL WIDTH:	7,50
NOMINAL LENGTH:	130

PROPERTY	TEST METHOD	VALUE	UNIT
Thickness	ASTM D5199	<b>1,529</b>	mm
Density	ASTM D792	<b>0,947</b>	g/cm3
Yield Strength MD	ASTM D6693	<b>26,31</b>	kN/m
Yield Strength DT	ASTM D6693	<b>26,86</b>	kN/m
Yield Elongation MD	ASTM D6693	<b>12,35</b>	%
Yield Elongation DT	ASTM D6693	<b>12,55</b>	%
Break Strength MD	ASTM D6693	<b>47,4</b>	kN/m
Break Strength DT	ASTM D6693	<b>51,1</b>	kN/m
Break Elongation MD	ASTM D6693	<b>842</b>	%
Break Elongation DT	ASTM D6693	<b>912</b>	%
Tear Resistance MD	ASTM D1004	<b>227</b>	N
Tear Resistance DT	ASTM D1004	<b>235,2</b>	N
Puncture Resistance	ASTM D4833	<b>549</b>	N
Stress Crack Resistance	ASTM D5397	<b>&gt;500</b>	h
Carbon Black Content	ASTM D4218	<b>2,36</b>	%
Carbon Black Dispersion	ASTM D5596	<b>2,0</b>	-
Oxidative Induction Time (OIT)	ASTM D3895	<b>&gt;120</b>	min
Oven Aging at 85°C OIT	ASTM D5721	<b>&gt;55</b>	%
UV Resistance (HPOIT)	ASTM D7238	<b>&gt;50</b>	%
Secant Modulus DM - 2%	UNE EN ISO 527	<b>0</b>	MPa

DM: Machine or longitudinal direction; DT: Transversal direction

180791

Terms and conditions specified on Guarantee Certificate

The complete documentation of the CE marking for this product is available on our website: [www.sotrafa.com](http://www.sotrafa.com)

Certificate issued by computer. Authorized & valid without signature.



0099/CPR/A86/0015



# QUALITY CERTIFICATE

PRODUCT: ALVATECH 5002 GM-13  
 BATCH Nr.: 346.507  
 ROLL Nr.: 41  
 NOMINAL THICKNESS: 1,50  
 NOMINAL WIDTH: 7,50  
 NOMINAL LENGTH: 130

PROPERTY	TEST METHOD	VALUE	UNIT
Thickness	ASTM D5199	<b>1,526</b>	mm
Density	ASTM D792	<b>0,947</b>	g/cm3
Yield Strength MD	ASTM D6693	<b>26,16</b>	kN/m
Yield Strength DT	ASTM D6693	<b>26,73</b>	kN/m
Yield Elongation MD	ASTM D6693	<b>12,27</b>	%
Yield Elongation DT	ASTM D6693	<b>12,01</b>	%
Break Strength MD	ASTM D6693	<b>47</b>	kN/m
Break Strength DT	ASTM D6693	<b>50,7</b>	kN/m
Break Elongation MD	ASTM D6693	<b>839</b>	%
Break Elongation DT	ASTM D6693	<b>910</b>	%
Tear Resistance MD	ASTM D1004	<b>225,7</b>	N
Tear Resistance DT	ASTM D1004	<b>234,2</b>	N
Puncture Resistance	ASTM D4833	<b>549</b>	N
Stress Crack Resistance	ASTM D5397	<b>&gt;500</b>	h
Carbon Black Content	ASTM D4218	<b>2,36</b>	%
Carbon Black Dispersion	ASTM D5596	<b>2,0</b>	-
Oxidative Induction Time (OIT)	ASTM D3895	<b>&gt;120</b>	min
Oven Aging at 85°C OIT	ASTM D5721	<b>&gt;55</b>	%
UV Resistance (HPOIT)	ASTM D7238	<b>&gt;50</b>	%
Secant Modulus DM - 2%	UNE EN ISO 527	<b>0</b>	MPa

DM: Machine or longitudinal direction; DT: Transversal direction

180791

Terms and conditions specified on Guarantee Certificate

The complete documentation of the CE marking for this product is available on our website: [www.sotrafa.com](http://www.sotrafa.com)

Certificate issued by computer. Authorized & valid without signature.



0099/CPR/A86/0015



# QUALITY CERTIFICATE

PRODUCT: ALVATECH 5002 GM-13  
 BATCH Nr.: 346.507  
 ROLL Nr.: 42  
 NOMINAL THICKNESS: 1,50  
 NOMINAL WIDTH: 7,50  
 NOMINAL LENGTH: 130

PROPERTY	TEST METHOD	VALUE	UNIT
Thickness	ASTM D5199	<b>1,524</b>	mm
Density	ASTM D792	<b>0,947</b>	g/cm3
Yield Strength MD	ASTM D6693	<b>26,22</b>	kN/m
Yield Strength DT	ASTM D6693	<b>26,99</b>	kN/m
Yield Elongation MD	ASTM D6693	<b>12,25</b>	%
Yield Elongation DT	ASTM D6693	<b>12,9</b>	%
Break Strength MD	ASTM D6693	<b>47,3</b>	kN/m
Break Strength DT	ASTM D6693	<b>51,4</b>	kN/m
Break Elongation MD	ASTM D6693	<b>841</b>	%
Break Elongation DT	ASTM D6693	<b>913</b>	%
Tear Resistance MD	ASTM D1004	<b>227</b>	N
Tear Resistance DT	ASTM D1004	<b>235</b>	N
Puncture Resistance	ASTM D4833	<b>549</b>	N
Stress Crack Resistance	ASTM D5397	<b>&gt;500</b>	h
Carbon Black Content	ASTM D4218	<b>2,36</b>	%
Carbon Black Dispersion	ASTM D5596	<b>2,0</b>	-
Oxidative Induction Time (OIT)	ASTM D3895	<b>&gt;120</b>	min
Oven Aging at 85°C OIT	ASTM D5721	<b>&gt;55</b>	%
UV Resistance (HPOIT)	ASTM D7238	<b>&gt;50</b>	%
Secant Modulus DM - 2%	UNE EN ISO 527	<b>0</b>	MPa

DM: Machine or longitudinal direction; DT: Transversal direction

180791

Terms and conditions specified on Guarantee Certificate

The complete documentation of the CE marking for this product is available on our website: [www.sotrafa.com](http://www.sotrafa.com)

Certificate issued by computer. Authorized & valid without signature.





0099/CPR/A86/0015



# QUALITY CERTIFICATE

PRODUCT: ALVATECH 5002 GM-13  
 BATCH Nr.: 346.507  
 ROLL Nr.: 43  
 NOMINAL THICKNESS: 1,50  
 NOMINAL WIDTH: 7,50  
 NOMINAL LENGTH: 130

PROPERTY	TEST METHOD	VALUE	UNIT
Thickness	ASTM D5199	<b>1,523</b>	mm
Density	ASTM D792	<b>0,947</b>	g/cm3
Yield Strength MD	ASTM D6693	<b>26,11</b>	kN/m
Yield Strength DT	ASTM D6693	<b>26,61</b>	kN/m
Yield Elongation MD	ASTM D6693	<b>12,08</b>	%
Yield Elongation DT	ASTM D6693	<b>12,34</b>	%
Break Strength MD	ASTM D6693	<b>46,7</b>	kN/m
Break Strength DT	ASTM D6693	<b>50,8</b>	kN/m
Break Elongation MD	ASTM D6693	<b>839</b>	%
Break Elongation DT	ASTM D6693	<b>910</b>	%
Tear Resistance MD	ASTM D1004	<b>225,2</b>	N
Tear Resistance DT	ASTM D1004	<b>233,7</b>	N
Puncture Resistance	ASTM D4833	<b>549</b>	N
Stress Crack Resistance	ASTM D5397	<b>&gt;500</b>	h
Carbon Black Content	ASTM D4218	<b>2,36</b>	%
Carbon Black Dispersion	ASTM D5596	<b>2,0</b>	-
Oxidative Induction Time (OIT)	ASTM D3895	<b>&gt;120</b>	min
Oven Aging at 85°C OIT	ASTM D5721	<b>&gt;55</b>	%
UV Resistance (HPOIT)	ASTM D7238	<b>&gt;50</b>	%
Secant Modulus DM - 2%	UNE EN ISO 527	<b>0</b>	MPa

DM: Machine or longitudinal direction; DT: Transversal direction

180791

Terms and conditions specified on Guarantee Certificate

The complete documentation of the CE marking for this product is available on our website: [www.sotrafa.com](http://www.sotrafa.com)

Certificate issued by computer. Authorized & valid without signature.





0099/CPR/A86/0015



# QUALITY CERTIFICATE

PRODUCT: ALVATECH 5002 GM-13  
 BATCH Nr.: 346.507  
 ROLL Nr.: 44  
 NOMINAL THICKNESS: 1,50  
 NOMINAL WIDTH: 7,50  
 NOMINAL LENGTH: 130

PROPERTY	TEST METHOD	VALUE	UNIT
Thickness	ASTM D5199	<b>1,524</b>	mm
Density	ASTM D792	<b>0,947</b>	g/cm3
Yield Strength MD	ASTM D6693	<b>26,28</b>	kN/m
Yield Strength DT	ASTM D6693	<b>26,88</b>	kN/m
Yield Elongation MD	ASTM D6693	<b>12,68</b>	%
Yield Elongation DT	ASTM D6693	<b>12,65</b>	%
Break Strength MD	ASTM D6693	<b>47,6</b>	kN/m
Break Strength DT	ASTM D6693	<b>50,9</b>	kN/m
Break Elongation MD	ASTM D6693	<b>842</b>	%
Break Elongation DT	ASTM D6693	<b>912</b>	%
Tear Resistance MD	ASTM D1004	<b>226,3</b>	N
Tear Resistance DT	ASTM D1004	<b>234,8</b>	N
Puncture Resistance	ASTM D4833	<b>549</b>	N
Stress Crack Resistance	ASTM D5397	<b>&gt;500</b>	h
Carbon Black Content	ASTM D4218	<b>2,36</b>	%
Carbon Black Dispersion	ASTM D5596	<b>2,0</b>	-
Oxidative Induction Time (OIT)	ASTM D3895	<b>&gt;120</b>	min
Oven Aging at 85°C OIT	ASTM D5721	<b>&gt;55</b>	%
UV Resistance (HPOIT)	ASTM D7238	<b>&gt;50</b>	%
Secant Modulus DM - 2%	UNE EN ISO 527	<b>0</b>	MPa

DM: Machine or longitudinal direction; DT: Transversal direction

180791

Terms and conditions specified on Guarantee Certificate

The complete documentation of the CE marking for this product is available on our website: [www.sotrafa.com](http://www.sotrafa.com)

Certificate issued by computer. Authorized & valid without signature.



0099/CPR/A86/0015



# QUALITY CERTIFICATE

PRODUCT: ALVATECH 5002 GM-13  
 BATCH Nr.: 346.507  
 ROLL Nr.: 45  
 NOMINAL THICKNESS: 1,50  
 NOMINAL WIDTH: 7,50  
 NOMINAL LENGTH: 130

PROPERTY	TEST METHOD	VALUE	UNIT
Thickness	ASTM D5199	<b>1,525</b>	mm
Density	ASTM D792	<b>0,947</b>	g/cm <sup>3</sup>
Yield Strength MD	ASTM D6693	<b>26,11</b>	kN/m
Yield Strength DT	ASTM D6693	<b>26,69</b>	kN/m
Yield Elongation MD	ASTM D6693	<b>12,3</b>	%
Yield Elongation DT	ASTM D6693	<b>12,16</b>	%
Break Strength MD	ASTM D6693	<b>47,1</b>	kN/m
Break Strength DT	ASTM D6693	<b>50,5</b>	kN/m
Break Elongation MD	ASTM D6693	<b>840</b>	%
Break Elongation DT	ASTM D6693	<b>910</b>	%
Tear Resistance MD	ASTM D1004	<b>226</b>	N
Tear Resistance DT	ASTM D1004	<b>233,8</b>	N
Puncture Resistance	ASTM D4833	<b>549</b>	N
Stress Crack Resistance	ASTM D5397	<b>&gt;500</b>	h
Carbon Black Content	ASTM D4218	<b>2,36</b>	%
Carbon Black Dispersion	ASTM D5596	<b>2,0</b>	-
Oxidative Induction Time (OIT)	ASTM D3895	<b>&gt;120</b>	min
Oven Aging at 85°C OIT	ASTM D5721	<b>&gt;55</b>	%
UV Resistance (HPOIT)	ASTM D7238	<b>&gt;50</b>	%
Secant Modulus DM - 2%	UNE EN ISO 527	<b>0</b>	MPa

DM: Machine or longitudinal direction; DT: Transversal direction

180791

Terms and conditions specified on Guarantee Certificate

The complete documentation of the CE marking for this product is available on our website: [www.sotrafa.com](http://www.sotrafa.com)

Certificate issued by computer. Authorized & valid without signature.



0099/CPR/A86/0015



# QUALITY CERTIFICATE

PRODUCT: ALVATECH 5002 GM-13  
 BATCH Nr.: 346.507  
 ROLL Nr.: 46  
 NOMINAL THICKNESS: 1,50  
 NOMINAL WIDTH: 7,50  
 NOMINAL LENGTH: 130

PROPERTY	TEST METHOD	VALUE	UNIT
Thickness	ASTM D5199	<b>1,523</b>	mm
Density	ASTM D792	<b>0,947</b>	g/cm3
Yield Strength MD	ASTM D6693	<b>26,31</b>	kN/m
Yield Strength DT	ASTM D6693	<b>26,81</b>	kN/m
Yield Elongation MD	ASTM D6693	<b>12,36</b>	%
Yield Elongation DT	ASTM D6693	<b>12,74</b>	%
Break Strength MD	ASTM D6693	<b>47,2</b>	kN/m
Break Strength DT	ASTM D6693	<b>51,2</b>	kN/m
Break Elongation MD	ASTM D6693	<b>843</b>	%
Break Elongation DT	ASTM D6693	<b>912</b>	%
Tear Resistance MD	ASTM D1004	<b>226,6</b>	N
Tear Resistance DT	ASTM D1004	<b>235,4</b>	N
Puncture Resistance	ASTM D4833	<b>549</b>	N
Stress Crack Resistance	ASTM D5397	<b>&gt;500</b>	h
Carbon Black Content	ASTM D4218	<b>2,36</b>	%
Carbon Black Dispersion	ASTM D5596	<b>2,0</b>	-
Oxidative Induction Time (OIT)	ASTM D3895	<b>&gt;120</b>	min
Oven Aging at 85°C OIT	ASTM D5721	<b>&gt;55</b>	%
UV Resistance (HPOIT)	ASTM D7238	<b>&gt;50</b>	%
Secant Modulus DM - 2%	UNE EN ISO 527	<b>0</b>	MPa

DM: Machine or longitudinal direction; DT: Transversal direction

180791

Terms and conditions specified on Guarantee Certificate

The complete documentation of the CE marking for this product is available on our website: [www.sotrafa.com](http://www.sotrafa.com)

Certificate issued by computer. Authorized & valid without signature.



0099/CPR/A86/0015



# QUALITY CERTIFICATE

PRODUCT: ALVATECH 5002 GM-13  
 BATCH Nr.: 346.507  
 ROLL Nr.: 47  
 NOMINAL THICKNESS: 1,50  
 NOMINAL WIDTH: 7,50  
 NOMINAL LENGTH: 130

PROPERTY	TEST METHOD	VALUE	UNIT
Thickness	ASTM D5199	<b>1,525</b>	mm
Density	ASTM D792	<b>0,947</b>	g/cm3
Yield Strength MD	ASTM D6693	<b>26,18</b>	kN/m
Yield Strength DT	ASTM D6693	<b>26,75</b>	kN/m
Yield Elongation MD	ASTM D6693	<b>12,17</b>	%
Yield Elongation DT	ASTM D6693	<b>12,17</b>	%
Break Strength MD	ASTM D6693	<b>47</b>	kN/m
Break Strength DT	ASTM D6693	<b>50,4</b>	kN/m
Break Elongation MD	ASTM D6693	<b>839</b>	%
Break Elongation DT	ASTM D6693	<b>911</b>	%
Tear Resistance MD	ASTM D1004	<b>225,9</b>	N
Tear Resistance DT	ASTM D1004	<b>233,6</b>	N
Puncture Resistance	ASTM D4833	<b>549</b>	N
Stress Crack Resistance	ASTM D5397	<b>&gt;500</b>	h
Carbon Black Content	ASTM D4218	<b>2,36</b>	%
Carbon Black Dispersion	ASTM D5596	<b>2,0</b>	-
Oxidative Induction Time (OIT)	ASTM D3895	<b>&gt;120</b>	min
Oven Aging at 85°C OIT	ASTM D5721	<b>&gt;55</b>	%
UV Resistance (HPOIT)	ASTM D7238	<b>&gt;50</b>	%
Secant Modulus DM - 2%	UNE EN ISO 527	<b>0</b>	MPa

DM: Machine or longitudinal direction; DT: Transversal direction

180791

Terms and conditions specified on Guarantee Certificate

The complete documentation of the CE marking for this product is available on our website: [www.sotrafa.com](http://www.sotrafa.com)

Certificate issued by computer. Authorized & valid without signature.



0099/CPR/A86/0015



# QUALITY CERTIFICATE

PRODUCT: ALVATECH 5002 GM-13  
 BATCH Nr.: 346.507  
 ROLL Nr.: 48  
 NOMINAL THICKNESS: 1,50  
 NOMINAL WIDTH: 7,50  
 NOMINAL LENGTH: 130

PROPERTY	TEST METHOD	VALUE	UNIT
Thickness	ASTM D5199	<b>1,529</b>	mm
Density	ASTM D792	<b>0,947</b>	g/cm3
Yield Strength MD	ASTM D6693	<b>26,31</b>	kN/m
Yield Strength DT	ASTM D6693	<b>26,99</b>	kN/m
Yield Elongation MD	ASTM D6693	<b>12,22</b>	%
Yield Elongation DT	ASTM D6693	<b>12,49</b>	%
Break Strength MD	ASTM D6693	<b>47,2</b>	kN/m
Break Strength DT	ASTM D6693	<b>51,4</b>	kN/m
Break Elongation MD	ASTM D6693	<b>842</b>	%
Break Elongation DT	ASTM D6693	<b>913</b>	%
Tear Resistance MD	ASTM D1004	<b>226,7</b>	N
Tear Resistance DT	ASTM D1004	<b>234,9</b>	N
Puncture Resistance	ASTM D4833	<b>549</b>	N
Stress Crack Resistance	ASTM D5397	<b>&gt;500</b>	h
Carbon Black Content	ASTM D4218	<b>2,36</b>	%
Carbon Black Dispersion	ASTM D5596	<b>2,0</b>	-
Oxidative Induction Time (OIT)	ASTM D3895	<b>&gt;120</b>	min
Oven Aging at 85°C OIT	ASTM D5721	<b>&gt;55</b>	%
UV Resistance (HPOIT)	ASTM D7238	<b>&gt;50</b>	%
Secant Modulus DM - 2%	UNE EN ISO 527	<b>0</b>	MPa

DM: Machine or longitudinal direction; DT: Transversal direction

180791

Terms and conditions specified on Guarantee Certificate

The complete documentation of the CE marking for this product is available on our website: [www.sotrafa.com](http://www.sotrafa.com)

Certificate issued by computer. Authorized & valid without signature.



0099/CPR/A86/0015



# QUALITY CERTIFICATE

PRODUCT:	ALVATECH FIX 2F
BATCH Nr.:	346.455
ROLL Nr.:	22
NOMINAL THICKNESS:	1,50
NOMINAL WIDTH:	7,50
NOMINAL LENGTH:	165

PROPERTY	TEST METHOD	VALUE	UNIT
Thickness	UNE EN 1849-2	<b>1,5</b>	mm
Density	UNE EN ISO 1183	<b>0,946</b>	g/cm3
Tensile Strength at Yield DM	UNE EN ISO 527	<b>18,29</b>	MPa
Tensile Strength at Yield DT	UNE EN ISO 527	<b>18,3</b>	MPa
Tensile Strength at Break DM	UNE EN ISO 527	<b>29,73</b>	MPa
Tensile Strength at Break DT	UNE EN ISO 527	<b>30,06</b>	MPa
Elongation at Yield DM	UNE EN ISO 527	<b>12,97</b>	%
Elongation at Yield DT	UNE EN ISO 527	<b>12,37</b>	%
Elongation at Break DM	UNE EN ISO 527	<b>227</b>	%
Elongation at Break DT	UNE EN ISO 527	<b>412</b>	%
Tear Resistance DM	ISO 34 1/B(a)	<b>142,1</b>	N/mm
Tear Resistance DT	ISO 34 1/B(a)	<b>144,6</b>	N/mm
Static Puncture	EN ISO 12236	<b>3,2</b>	KN
Dimensional Stability DM	UNE EN 14632	<b>-0,97</b>	%
Dimensional Stability DT	UNE EN 14632	<b>0,68</b>	%
Carbon Black Content	ISO 6964	<b>2,55</b>	%
Carbon Black Dispersion	ISO 18553	<b>CONFORME</b>	-
Oxidation Induction Time	UNE EN 728	<b>&gt;120</b>	min
Asperity Heigh of Textured Geomembrane (1)	ASTM D7466	<b>1</b>	mm
Asperity Heigh of Textured Geomembrane (2)	ASTM D7466	<b>1,49</b>	mm

Structured sheet area evaluated properties

DM: Machine or longitudinal direction; DT: Transversal direction

180776

Terms and conditions spicified on Guarantee Certificate

The complete documentation of the CE marking for this product is available on our website: [www.sotrafa.com](http://www.sotrafa.com)

Certificate issued by computer. Authorized & valid without signature.



0099/CPR/A86/0015



# QUALITY CERTIFICATE

PRODUCT:	ALVATECH FIX 2F
BATCH Nr.:	346.455
ROLL Nr.:	23
NOMINAL THICKNESS:	1,50
NOMINAL WIDTH:	7,50
NOMINAL LENGTH:	165

PROPERTY	TEST METHOD	VALUE	UNIT
Thickness	UNE EN 1849-2	<b>1,486</b>	mm
Density	UNE EN ISO 1183	<b>0,946</b>	g/cm3
Tensile Strength at Yield DM	UNE EN ISO 527	<b>18,14</b>	MPa
Tensile Strength at Yield DT	UNE EN ISO 527	<b>18,2</b>	MPa
Tensile Strength at Break DM	UNE EN ISO 527	<b>29,71</b>	MPa
Tensile Strength at Break DT	UNE EN ISO 527	<b>29,8</b>	MPa
Elongation at Yield DM	UNE EN ISO 527	<b>12,98</b>	%
Elongation at Yield DT	UNE EN ISO 527	<b>12,27</b>	%
Elongation at Break DM	UNE EN ISO 527	<b>223</b>	%
Elongation at Break DT	UNE EN ISO 527	<b>408</b>	%
Tear Resistance DM	ISO 34 1/B(a)	<b>141,5</b>	N/mm
Tear Resistance DT	ISO 34 1/B(a)	<b>143,9</b>	N/mm
Static Puncture	EN ISO 12236	<b>3,2</b>	KN
Dimensional Stability DM	UNE EN 14632	<b>-1</b>	%
Dimensional Stability DT	UNE EN 14632	<b>0,61</b>	%
Carbon Black Content	ISO 6964	<b>2,55</b>	%
Carbon Black Dispersion	ISO 18553	<b>CONFORME</b>	-
Oxidation Induction Time	UNE EN 728	<b>&gt;120</b>	min
Asperity Heigh of Textured Geomembrane (1)	ASTM D7466	<b>0,98</b>	mm
Asperity Heigh of Textured Geomembrane (2)	ASTM D7466	<b>1,49</b>	mm

Structured sheet area evaluated properties

DM: Machine or longitudinal direction; DT: Transversal direction

180776

Terms and conditions spicified on Guarantee Certificate

The complete documentation of the CE marking for this product is available on our website: [www.sotrafa.com](http://www.sotrafa.com)

Certificate issued by computer. Authorized & valid without signature.





0099/CPR/A86/0015



## QUALITY CERTIFICATE

PRODUCT:	ALVATECH FIX 2F
BATCH Nr.:	346.455
ROLL Nr.:	24
NOMINAL THICKNESS:	1,50
NOMINAL WIDTH:	7,50
NOMINAL LENGTH:	165

PROPERTY	TEST METHOD	VALUE	UNIT
Thickness	UNE EN 1849-2	<b>1,492</b>	mm
Density	UNE EN ISO 1183	<b>0,946</b>	g/cm3
Tensile Strength at Yield DM	UNE EN ISO 527	<b>18,3</b>	MPa
Tensile Strength at Yield DT	UNE EN ISO 527	<b>18,39</b>	MPa
Tensile Strength at Break DM	UNE EN ISO 527	<b>29,72</b>	MPa
Tensile Strength at Break DT	UNE EN ISO 527	<b>29,7</b>	MPa
Elongation at Yield DM	UNE EN ISO 527	<b>12,94</b>	%
Elongation at Yield DT	UNE EN ISO 527	<b>12,38</b>	%
Elongation at Break DM	UNE EN ISO 527	<b>229</b>	%
Elongation at Break DT	UNE EN ISO 527	<b>414</b>	%
Tear Resistance DM	ISO 34 1/B(a)	<b>141,9</b>	N/mm
Tear Resistance DT	ISO 34 1/B(a)	<b>144,6</b>	N/mm
Static Puncture	EN ISO 12236	<b>3,2</b>	KN
Dimensional Stability DM	UNE EN 14632	<b>-0,99</b>	%
Dimensional Stability DT	UNE EN 14632	<b>0,64</b>	%
Carbon Black Content	ISO 6964	<b>2,55</b>	%
Carbon Black Dispersion	ISO 18553	<b>CONFORME</b>	-
Oxidation Induction Time	UNE EN 728	<b>&gt;120</b>	min
Asperity Heigh of Textured Geomembrane (1)	ASTM D7466	<b>0,99</b>	mm
Asperity Heigh of Textured Geomembrane (2)	ASTM D7466	<b>1,49</b>	mm

Structured sheet area evaluated properties

DM: Machine or longitudinal direction; DT: Transversal direction

180776

Terms and conditions spicified on Guarantee Certificate

The complete documentation of the CE marking for this product is available on our website: [www.sotrafa.com](http://www.sotrafa.com)

Certificate issued by computer. Authorized & valid without signature.





0099/CPR/A86/0015



# QUALITY CERTIFICATE

PRODUCT:	ALVATECH FIX 2F
BATCH Nr.:	346.455
ROLL Nr.:	25
NOMINAL THICKNESS:	1,50
NOMINAL WIDTH:	7,50
NOMINAL LENGTH:	165

PROPERTY	TEST METHOD	VALUE	UNIT
Thickness	UNE EN 1849-2	<b>1,483</b>	mm
Density	UNE EN ISO 1183	<b>0,946</b>	g/cm <sup>3</sup>
Tensile Strength at Yield DM	UNE EN ISO 527	<b>18,13</b>	MPa
Tensile Strength at Yield DT	UNE EN ISO 527	<b>18,29</b>	MPa
Tensile Strength at Break DM	UNE EN ISO 527	<b>29,88</b>	MPa
Tensile Strength at Break DT	UNE EN ISO 527	<b>29,96</b>	MPa
Elongation at Yield DM	UNE EN ISO 527	<b>12,97</b>	%
Elongation at Yield DT	UNE EN ISO 527	<b>12,26</b>	%
Elongation at Break DM	UNE EN ISO 527	<b>219</b>	%
Elongation at Break DT	UNE EN ISO 527	<b>409</b>	%
Tear Resistance DM	ISO 34 1/B(a)	<b>141,2</b>	N/mm
Tear Resistance DT	ISO 34 1/B(a)	<b>144,1</b>	N/mm
Static Puncture	EN ISO 12236	<b>3,2</b>	KN
Dimensional Stability DM	UNE EN 14632	<b>-0,99</b>	%
Dimensional Stability DT	UNE EN 14632	<b>0,62</b>	%
Carbon Black Content	ISO 6964	<b>2,55</b>	%
Carbon Black Dispersion	ISO 18553	<b>CONFORME</b>	-
Oxidation Induction Time	UNE EN 728	<b>&gt;120</b>	min
Asperity Heigh of Textured Geomembrane (1)	ASTM D7466	<b>0,97</b>	mm
Asperity Heigh of Textured Geomembrane (2)	ASTM D7466	<b>1,5</b>	mm

Structured sheet area evaluated properties

DM: Machine or longitudinal direction; DT: Transversal direction

180776

Terms and conditions spicified on Guarantee Certificate

The complete documentation of the CE marking for this product is available on our website: [www.sotrafa.com](http://www.sotrafa.com)

Certificate issued by computer. Authorized & valid without signature.



0099/CPR/A86/0015



# QUALITY CERTIFICATE

PRODUCT:	ALVATECH FIX 2F
BATCH Nr.:	346.455
ROLL Nr.:	26
NOMINAL THICKNESS:	1,50
NOMINAL WIDTH:	7,50
NOMINAL LENGTH:	165

PROPERTY	TEST METHOD	VALUE	UNIT
Thickness	UNE EN 1849-2	<b>1,498</b>	mm
Density	UNE EN ISO 1183	<b>0,946</b>	g/cm3
Tensile Strength at Yield DM	UNE EN ISO 527	<b>18,25</b>	MPa
Tensile Strength at Yield DT	UNE EN ISO 527	<b>18,38</b>	MPa
Tensile Strength at Break DM	UNE EN ISO 527	<b>29,71</b>	MPa
Tensile Strength at Break DT	UNE EN ISO 527	<b>29,98</b>	MPa
Elongation at Yield DM	UNE EN ISO 527	<b>12,95</b>	%
Elongation at Yield DT	UNE EN ISO 527	<b>12,33</b>	%
Elongation at Break DM	UNE EN ISO 527	<b>226</b>	%
Elongation at Break DT	UNE EN ISO 527	<b>413</b>	%
Tear Resistance DM	ISO 34 1/B(a)	<b>141,7</b>	N/mm
Tear Resistance DT	ISO 34 1/B(a)	<b>144,5</b>	N/mm
Static Puncture	EN ISO 12236	<b>3,2</b>	KN
Dimensional Stability DM	UNE EN 14632	<b>-0,99</b>	%
Dimensional Stability DT	UNE EN 14632	<b>0,64</b>	%
Carbon Black Content	ISO 6964	<b>2,55</b>	%
Carbon Black Dispersion	ISO 18553	<b>CONFORME</b>	-
Oxidation Induction Time	UNE EN 728	<b>&gt;120</b>	min
Asperity Heigh of Textured Geomembrane (1)	ASTM D7466	<b>1</b>	mm
Asperity Heigh of Textured Geomembrane (2)	ASTM D7466	<b>1,49</b>	mm

Structured sheet area evaluated properties

DM: Machine or longitudinal direction; DT: Transversal direction

180776

Terms and conditions spicified on Guarantee Certificate

The complete documentation of the CE marking for this product is available on our website: [www.sotrafa.com](http://www.sotrafa.com)

Certificate issued by computer. Authorized & valid without signature.



0099/CPR/A86/0015



## QUALITY CERTIFICATE

PRODUCT:	ALVATECH FIX 2F
BATCH Nr.:	346.455
ROLL Nr.:	27
NOMINAL THICKNESS:	1,50
NOMINAL WIDTH:	7,50
NOMINAL LENGTH:	165

PROPERTY	TEST METHOD	VALUE	UNIT
Thickness	UNE EN 1849-2	<b>1,487</b>	mm
Density	UNE EN ISO 1183	<b>0,946</b>	g/cm <sup>3</sup>
Tensile Strength at Yield DM	UNE EN ISO 527	<b>18,19</b>	MPa
Tensile Strength at Yield DT	UNE EN ISO 527	<b>18,28</b>	MPa
Tensile Strength at Break DM	UNE EN ISO 527	<b>29,87</b>	MPa
Tensile Strength at Break DT	UNE EN ISO 527	<b>29,77</b>	MPa
Elongation at Yield DM	UNE EN ISO 527	<b>12,97</b>	%
Elongation at Yield DT	UNE EN ISO 527	<b>12,29</b>	%
Elongation at Break DM	UNE EN ISO 527	<b>221</b>	%
Elongation at Break DT	UNE EN ISO 527	<b>410</b>	%
Tear Resistance DM	ISO 34 1/B(a)	<b>141,4</b>	N/mm
Tear Resistance DT	ISO 34 1/B(a)	<b>144</b>	N/mm
Static Puncture	EN ISO 12236	<b>3,2</b>	KN
Dimensional Stability DM	UNE EN 14632	<b>-0,99</b>	%
Dimensional Stability DT	UNE EN 14632	<b>0,58</b>	%
Carbon Black Content	ISO 6964	<b>2,55</b>	%
Carbon Black Dispersion	ISO 18553	<b>CONFORME</b>	-
Oxidation Induction Time	UNE EN 728	<b>&gt;120</b>	min
Asperity Heigh of Textured Geomembrane (1)	ASTM D7466	<b>0,98</b>	mm
Asperity Heigh of Textured Geomembrane (2)	ASTM D7466	<b>1,49</b>	mm

Structured sheet area evaluated properties

DM: Machine or longitudinal direction; DT: Transversal direction

180776

Terms and conditions spicified on Guarantee Certificate

The complete documentation of the CE marking for this product is available on our website: [www.sotrafa.com](http://www.sotrafa.com)

Certificate issued by computer. Authorized & valid without signature.



0099/CPR/A86/0015



# QUALITY CERTIFICATE

PRODUCT:	ALVATECH FIX 2F
BATCH Nr.:	346.455
ROLL Nr.:	43
NOMINAL THICKNESS:	1,50
NOMINAL WIDTH:	7,50
NOMINAL LENGTH:	165

PROPERTY	TEST METHOD	VALUE	UNIT
Thickness	UNE EN 1849-2	<b>1,478</b>	mm
Density	UNE EN ISO 1183	<b>0,946</b>	g/cm3
Tensile Strength at Yield DM	UNE EN ISO 527	<b>18,13</b>	MPa
Tensile Strength at Yield DT	UNE EN ISO 527	<b>18,29</b>	MPa
Tensile Strength at Break DM	UNE EN ISO 527	<b>30</b>	MPa
Tensile Strength at Break DT	UNE EN ISO 527	<b>29,92</b>	MPa
Elongation at Yield DM	UNE EN ISO 527	<b>12,98</b>	%
Elongation at Yield DT	UNE EN ISO 527	<b>12,23</b>	%
Elongation at Break DM	UNE EN ISO 527	<b>220</b>	%
Elongation at Break DT	UNE EN ISO 527	<b>407</b>	%
Tear Resistance DM	ISO 34 1/B(a)	<b>141,3</b>	N/mm
Tear Resistance DT	ISO 34 1/B(a)	<b>143,7</b>	N/mm
Static Puncture	EN ISO 12236	<b>3,2</b>	KN
Dimensional Stability DM	UNE EN 14632	<b>-0,98</b>	%
Dimensional Stability DT	UNE EN 14632	<b>0,6</b>	%
Carbon Black Content	ISO 6964	<b>2,55</b>	%
Carbon Black Dispersion	ISO 18553	<b>CONFORME</b>	-
Oxidation Induction Time	UNE EN 728	<b>&gt;120</b>	min
Asperity Heigh of Textured Geomembrane (1)	ASTM D7466	<b>0,97</b>	mm
Asperity Heigh of Textured Geomembrane (2)	ASTM D7466	<b>1,5</b>	mm

Structured sheet area evaluated properties

DM: Machine or longitudinal direction; DT: Transversal direction

180785

Terms and conditions spicified on Guarantee Certificate

The complete documentation of the CE marking for this product is available on our website: [www.sotrafa.com](http://www.sotrafa.com)

Certificate issued by computer. Authorized & valid without signature.



0099/CPR/A86/0015



# QUALITY CERTIFICATE

PRODUCT:	ALVATECH FIX 2F
BATCH Nr.:	346.455
ROLL Nr.:	44
NOMINAL THICKNESS:	1,50
NOMINAL WIDTH:	7,50
NOMINAL LENGTH:	165

PROPERTY	TEST METHOD	VALUE	UNIT
Thickness	UNE EN 1849-2	<b>1,498</b>	mm
Density	UNE EN ISO 1183	<b>0,946</b>	g/cm3
Tensile Strength at Yield DM	UNE EN ISO 527	<b>18,27</b>	MPa
Tensile Strength at Yield DT	UNE EN ISO 527	<b>18,32</b>	MPa
Tensile Strength at Break DM	UNE EN ISO 527	<b>29,78</b>	MPa
Tensile Strength at Break DT	UNE EN ISO 527	<b>29,76</b>	MPa
Elongation at Yield DM	UNE EN ISO 527	<b>12,97</b>	%
Elongation at Yield DT	UNE EN ISO 527	<b>12,39</b>	%
Elongation at Break DM	UNE EN ISO 527	<b>228</b>	%
Elongation at Break DT	UNE EN ISO 527	<b>412</b>	%
Tear Resistance DM	ISO 34 1/B(a)	<b>141,9</b>	N/mm
Tear Resistance DT	ISO 34 1/B(a)	<b>144,4</b>	N/mm
Static Puncture	EN ISO 12236	<b>3,2</b>	KN
Dimensional Stability DM	UNE EN 14632	<b>-0,97</b>	%
Dimensional Stability DT	UNE EN 14632	<b>0,64</b>	%
Carbon Black Content	ISO 6964	<b>2,55</b>	%
Carbon Black Dispersion	ISO 18553	<b>CONFORME</b>	-
Oxidation Induction Time	UNE EN 728	<b>&gt;120</b>	min
Asperity Heigh of Textured Geomembrane (1)	ASTM D7466	<b>0,99</b>	mm
Asperity Heigh of Textured Geomembrane (2)	ASTM D7466	<b>1,49</b>	mm

Structured sheet area evaluated properties

DM: Machine or longitudinal direction; DT: Transversal direction

180785

Terms and conditions spicified on Guarantee Certificate

The complete documentation of the CE marking for this product is available on our website: [www.sotrafa.com](http://www.sotrafa.com)

Certificate issued by computer. Authorized & valid without signature.



0099/CPR/A86/0015



# QUALITY CERTIFICATE

PRODUCT:	ALVATECH FIX 2F
BATCH Nr.:	346.455
ROLL Nr.:	45
NOMINAL THICKNESS:	1,50
NOMINAL WIDTH:	7,50
NOMINAL LENGTH:	165

PROPERTY	TEST METHOD	VALUE	UNIT
Thickness	UNE EN 1849-2	<b>1,485</b>	mm
Density	UNE EN ISO 1183	<b>0,946</b>	g/cm <sup>3</sup>
Tensile Strength at Yield DM	UNE EN ISO 527	<b>18,16</b>	MPa
Tensile Strength at Yield DT	UNE EN ISO 527	<b>18,29</b>	MPa
Tensile Strength at Break DM	UNE EN ISO 527	<b>30,13</b>	MPa
Tensile Strength at Break DT	UNE EN ISO 527	<b>29,73</b>	MPa
Elongation at Yield DM	UNE EN ISO 527	<b>12,97</b>	%
Elongation at Yield DT	UNE EN ISO 527	<b>12,22</b>	%
Elongation at Break DM	UNE EN ISO 527	<b>220</b>	%
Elongation at Break DT	UNE EN ISO 527	<b>408</b>	%
Tear Resistance DM	ISO 34 1/B(a)	<b>141,4</b>	N/mm
Tear Resistance DT	ISO 34 1/B(a)	<b>143,7</b>	N/mm
Static Puncture	EN ISO 12236	<b>3,2</b>	KN
Dimensional Stability DM	UNE EN 14632	<b>-0,97</b>	%
Dimensional Stability DT	UNE EN 14632	<b>0,61</b>	%
Carbon Black Content	ISO 6964	<b>2,55</b>	%
Carbon Black Dispersion	ISO 18553	<b>CONFORME</b>	-
Oxidation Induction Time	UNE EN 728	<b>&gt;120</b>	min
Asperity Heigh of Textured Geomembrane (1)	ASTM D7466	<b>0,98</b>	mm
Asperity Heigh of Textured Geomembrane (2)	ASTM D7466	<b>1,49</b>	mm

Structured sheet area evaluated properties

DM: Machine or longitudinal direction; DT: Transversal direction

180785

Terms and conditions spicified on Guarantee Certificate

The complete documentation of the CE marking for this product is available on our website: [www.sotrafa.com](http://www.sotrafa.com)

Certificate issued by computer. Authorized & valid without signature.



Certificado de Control de Calidad  
*Manufacturer Quality Control*

NETS FOR LIFE



**INFORME DE ENSAYO:**  
**TEST REPORT:**

**0155-Titan-inf-Sil**

**2 / 5**

**TITAN ENVIRONMENTAL**  
130 TRANSPORT ROAD  
WINNIPEG MB R2C 2Z2  
CANADÁ

Your reference : Order Titans 3617– OV: 108000169  
Subject : Quality Certificate (EN 10204 Document 3.1.B)  
Date : 19.04.18

INTERMAS NETS, S.A. Certifies and guarantees that the values obtained during the production of:

Delivery date	Delivery Note	Product	Fabrication Batch	Roll n°																																				
10/04/2018 (Cont: CAIU7614738/6217HXW/R9646BCB)	801251923	GMG 27.8/380	1806475	<table border="1"> <tr><td>102</td><td>103</td><td>104</td><td>105</td><td>114</td><td>115</td></tr> <tr><td>116</td><td>123</td><td>124</td><td>125</td><td>131</td><td>132</td></tr> <tr><td>133</td><td>134</td><td>135</td><td>136</td><td>137</td><td>138</td></tr> <tr><td>139</td><td>140</td><td>141</td><td>142</td><td>143</td><td>144</td></tr> <tr><td>145</td><td>146</td><td>147</td><td></td><td></td><td></td></tr> <tr><td colspan="6" style="text-align: right;">27</td></tr> </table>	102	103	104	105	114	115	116	123	124	125	131	132	133	134	135	136	137	138	139	140	141	142	143	144	145	146	147				27					
102	103	104	105	114	115																																			
116	123	124	125	131	132																																			
133	134	135	136	137	138																																			
139	140	141	142	143	144																																			
145	146	147																																						
27																																								
10/04/2018 (Cont: SEGU4709450/5413HWC/R4977BBF)	801251924	GMG 27.8/380	1806475	<table border="1"> <tr><td>94</td><td>95</td><td>96</td><td>97</td><td>98</td><td>99</td></tr> <tr><td>100</td><td>101</td><td>106</td><td>107</td><td>108</td><td>109</td></tr> <tr><td>110</td><td>111</td><td>112</td><td>113</td><td>117</td><td>118</td></tr> <tr><td>119</td><td>120</td><td>121</td><td>122</td><td>126</td><td>127</td></tr> <tr><td>128</td><td>129</td><td>130</td><td></td><td></td><td></td></tr> <tr><td colspan="6" style="text-align: right;">27</td></tr> </table>	94	95	96	97	98	99	100	101	106	107	108	109	110	111	112	113	117	118	119	120	121	122	126	127	128	129	130				27					
94	95	96	97	98	99																																			
100	101	106	107	108	109																																			
110	111	112	113	117	118																																			
119	120	121	122	126	127																																			
128	129	130																																						
27																																								
10/04/2018 (Cont: TCNU1313005/7184HKK/R7595BCY)	801251925	GMG 27.8/380	1806475	<table border="1"> <tr><td>67</td><td>68</td><td>69</td><td>70</td><td>71</td><td>72</td></tr> <tr><td>73</td><td>74</td><td>75</td><td>76</td><td>77</td><td>78</td></tr> <tr><td>79</td><td>80</td><td>81</td><td>82</td><td>83</td><td>84</td></tr> <tr><td>85</td><td>86</td><td>87</td><td>88</td><td>89</td><td>90</td></tr> <tr><td>91</td><td>92</td><td>93</td><td></td><td></td><td></td></tr> <tr><td colspan="6" style="text-align: right;">27</td></tr> </table>	67	68	69	70	71	72	73	74	75	76	77	78	79	80	81	82	83	84	85	86	87	88	89	90	91	92	93				27					
67	68	69	70	71	72																																			
73	74	75	76	77	78																																			
79	80	81	82	83	84																																			
85	86	87	88	89	90																																			
91	92	93																																						
27																																								
10/04/2018 (Cont: MSCU7703681/6193HNP/R5107BCR)	801251926	GMG 27.8/380	1806475	<table border="1"> <tr><td>40</td><td>41</td><td>42</td><td>43</td><td>44</td><td>45</td></tr> <tr><td>46</td><td>47</td><td>48</td><td>49</td><td>50</td><td>51</td></tr> <tr><td>52</td><td>53</td><td>54</td><td>55</td><td>56</td><td>57</td></tr> <tr><td>58</td><td>59</td><td>60</td><td>61</td><td>62</td><td>63</td></tr> <tr><td>64</td><td>65</td><td>66</td><td></td><td></td><td></td></tr> <tr><td colspan="6" style="text-align: right;">27</td></tr> </table>	40	41	42	43	44	45	46	47	48	49	50	51	52	53	54	55	56	57	58	59	60	61	62	63	64	65	66				27					
40	41	42	43	44	45																																			
46	47	48	49	50	51																																			
52	53	54	55	56	57																																			
58	59	60	61	62	63																																			
64	65	66																																						
27																																								
10/04/2018 (Cont: CARU9763260/0264HRC/2325BCN)	801251927	GMG 27.8/380	1806475	<table border="1"> <tr><td>1</td><td>2</td><td>7</td><td>16</td><td>17</td><td>18</td></tr> <tr><td>19</td><td>20</td><td>21</td><td>22</td><td>23</td><td>24</td></tr> <tr><td>25</td><td>26</td><td>27</td><td>28</td><td>29</td><td>30</td></tr> <tr><td>31</td><td>32</td><td>33</td><td>34</td><td>35</td><td>36</td></tr> <tr><td>37</td><td>38</td><td>39</td><td></td><td></td><td></td></tr> <tr><td colspan="6" style="text-align: right;">27</td></tr> </table>	1	2	7	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	32	33	34	35	36	37	38	39				27					
1	2	7	16	17	18																																			
19	20	21	22	23	24																																			
25	26	27	28	29	30																																			
31	32	33	34	35	36																																			
37	38	39																																						
27																																								
10/04/2018 (Cont: CRSU9312665/4733HMM/R8852BCP)	801252154	GMG 27.8/380	1806475	<table border="1"> <tr><td>3</td><td>4</td><td>5</td><td>6</td><td>8</td><td>9</td></tr> <tr><td>10</td><td>11</td><td>12</td><td>13</td><td>14</td><td>15</td></tr> <tr><td colspan="6" style="text-align: right;">12</td></tr> </table>	3	4	5	6	8	9	10	11	12	13	14	15	12																							
3	4	5	6	8	9																																			
10	11	12	13	14	15																																			
12																																								

- Meet the product specifications:

Fabrication Batch: 1806475 Resin Lot Number: 143 – 146 – 147 – 148 – 149 – 150				
Characteristics Geonet (1)	Standard	Unit	Specif.	Value
- Net raw material	--	--	--	HDPE
- Carbon Black	ASTM D 4218	%	2.0 – 3.0	2.5
- Thickness	ASTM D 5199	mm	MAV	
- 2 kPa			7.0	7.0
- 200 kPa			--	6.6
- Transmissivity MD (2)	ASTM D 4716	m <sup>2</sup> /sec	MARV	
- 480 kPa			4 x 10 <sup>-3</sup>	6.22 x 10 <sup>-3</sup>
- Tensile Strength MD	ASTM D 5035	kN/m	Mm	
			11.4	19.14

La información contenida en este informe es confidencial y no puede ser reproducido en parte o en su totalidad, sin el consentimiento previo por escrito de INTERMAS NETS, SA. Cualquier modificación, adición o supresión de este informe lo hará nulo. INTERMAS NETS, SA no acepta responsabilidad por cualquier pérdida o daño cual fuera su causa (ya sea directa, indirecta, consecuente o económica), como consecuencia del uso de la información contenida en este informe.

The information contained in this report is confidential and must not be reproduced in part or in full without prior written consent of INTERMAS NETS, S.A. Any modification, addition or deletion to this report shall render it null and void. INTERMAS NETS, S.A. shall not accept liability for any loss or damage however caused (weather direct, indirect, consequential or economic), arising from use of the information contained within this report.



**INFORME DE ENSAYO:**  
**TEST REPORT:**


**0155-Titan-inf-Sil**

**3 / 5**

Fabrication Batch: 1806475 Geotextil: 3 ATC/5501 AST3UV – Batch: 26573 – 26574					
Characteristics Geotextil (1)	Standard	Unit	Specif.	Value	Test Frq.
– Geotextil raw material	--	--	--	PP	--
– Basis weight	ASTM D 5261	g/m <sup>2</sup>	MARV 280	Average 300	3000 m <sup>2</sup>
– Peak tensile strength (GRAB)	ASTM D 4632	N	MARV 950	1315	9290 m <sup>2</sup>
– Elongation at peak (GRAB)	ASTM D 4632	%	MARV 50	75	9290 m <sup>2</sup>
– Trapezoidal Tear	ASTM D 4533	N	MARV 350	398	9290 m <sup>2</sup>
– CBR Puncture	ASTM D 6241	kN	MARV 2.5	3.1	46500 m <sup>2</sup>
– Apparent Opening Size	ASTM D 4751	mm (µm)	MaxARV 80 (180)	87	46500 m <sup>2</sup>
– Permittivity	ASTM D 4491	sec <sup>-1</sup>	MARV 1.3	1.3	46500 m <sup>2</sup>
– Water flow rate	ASTM D 4491	l/ m <sup>2</sup> *min	MARV 95 (3869)	3869	46500 m <sup>2</sup>
– UV Resistance (% retained at 500h)	ASTM D 4355	%	MARV 70	80	/

Fabrication Batch: 1806475								
Total Rolls of Fabrication Batch : 147								
Characteristics Geocomposite	Standard	Unit	Specif.	Value	Ave.	Maxi.	Mini.	Nº Tests
– Net foaming agent	--	--	--	none	--	--	--	--
– Roll Length	--	m	(±10%)	60	--	--	--	--
– Basis weight	ASTM D 5261	g/m <sup>2</sup>	(-10%) 1560	--	1882	1955	1727	26
– Roll weight	ASTM D 5261	kg	--	356	--	--	--	--
– Net wide	ISO 2286-1	cm	(-2.5%) 380	--	381	389	378	26
– Geocomposite wide	ISO 2286-1	cm	(-2.5%) 400	--	411	423	405	26
– Overlap	ISO 2286-1	cm	(-20%) 10	--	18	24	14	26
– Strand angle	--	°	--	--	Ok	--	--	26
– Geocomposite thickness:	ASTM D 5199	mm	MAV					
– 2 kPa			8.4	8.7	8.9	9.4	8.7	40
– 200 kPa			--	7.0	8.0	8.3	7.0	40
– * MD Hydraulic transmissivity i=0.1 (2) (Hard-Hard)	ASTM D 4716	m <sup>2</sup> *s	MARV					
– 480 kPa			1*10 <sup>-3</sup>	2.80*10 <sup>-3</sup>	3.06*10 <sup>-3</sup>	3.38*10 <sup>-3</sup>	2.63*10 <sup>-3</sup>	12
– * MD Hydraulic transmissivity i=0.02 (3) (Hard-Soft)	ASTM D 4716	m <sup>2</sup> *s	MARV					
– 300 kPa			1*10 <sup>-3</sup>	2.08*10 <sup>-3</sup>	2.57*10 <sup>-3</sup>	3.12*10 <sup>-3</sup>	1.74*10 <sup>-3</sup>	12
– Ply Adhesion	ASTM D 7005	g/cm	Min					
– Top Side			180	243	402	619	243	20
– Bottom Side			180	217	411	645	217	20

\* Transmissivity machine calibrated by Metaltest, Certificate C-08460

- Has been made according to standard UNE-EN-ISO 9001: 2000, certificate number ER-0061/1994 from AENOR, 

- (1) Geonet and geotextile properties listed are prior to lamination.
- (2) Transmissivity measured using water at 21°-22° with a gradient of 0'1 and a confining pressure of 10,000psf between stainless steel plates after 15 minutes. Values may vary between individual labs.
- (3) Transmissivity measured using water at 21°-22° with a gradient of 0'02 and a confining pressure of 6,300psf between foam and stainless steel plates after 100 hours. Values may vary between individual labs.

Qualifier:

- MARV = Minimum Average Roll Value
- MAV = Minimum Average Value
- MAX = Maximum Value
- Min = Minimum Value
- MaxARV = Maximum Average Roll Value

La información contenida en este informe es confidencial y no puede ser reproducido en parte o en su totalidad, sin el consentimiento previo por escrito de INTERMAS NETS, SA Cualquier modificación, adición o supresión de este informe lo hará nulo. INTERMAS NETS, SA no acepta responsabilidad por cualquier pérdida o daño cual fuera su causa (ya sea directa, indirecta, consecuente o económica), como consecuencia del uso de la información contenida en este informe.

The information contained in this report is confidential and must not be reproduced in part or in full without prior written consent of INTERMAS NETS,S.A. Any modification, addition or deletion to this report shall render it null and void. INTERMAS NETS, S.A. shall not accept liability for any loss or damage however caused (weather direct, indirect, consequential or economic), arising from use of the information contained within this report.

**INFORME DE ENSAYO:**  
**TEST REPORT:**

**0155-Titan-inf-Sil**

**4 / 5**

Customer: **Titan Environmental**  
Material: **GMG 27.8/380**  
Fabrication Batch: **1806475**

													MEAN	MARV			
Net Wide	ISO 2286-1 (cm)	Test Roll Nº	1	2	7	15	20	24	29	33	39	45					
			389	382	384	385	382	384	379	378	378	381					
			52	59	65	71	75	83	88	93	99	104					
			382	382	380	380	381	380	380	380	380	380					
Geocomposite Wide	ISO 2286-1 (cm)	Test Roll Nº	1	2	7	15	20	24	29	33	39	45					
			415	423	419	410	416	409	410	410	409	408					
			52	59	65	71	75	83	88	93	99	104					
			412	413	414	411	408	408	407	407	406	405					
Overlap	ISO 2286-1 (cm)	Test Roll Nº	1	2	7	15	20	24	29	33	39	45					
			17	24	20	15	17	16	19	21	20	18					
			52	59	65	71	75	83	88	93	99	104					
			19	19	21	19	17	17	16	15	15	15					
Basis Weight	ISO 2286-1 (g/m²)	Test Roll Nº	1	2	7	15	20	24	29	33	39	45					
			1769	1875	1912	1887	1795	1747	1727	1873	1879	1944					
			52	59	65	71	75	83	88	93	99	104					
			1901	1906	1854	1818	1896	1955	1931	1887	1938	1938					
Geonet Thickness:	2 kPa	ASTM D5199 (mm)	Test Roll Nº	7	7,1	7,1	7,3	7,1	7,1	7,1	7,0	7,1	7,1	7,2			
				53	7,1	7,3	7,1	7,1	7,1	7,0	7,0	7,0	7,0	7,2			
				93	7,0	7,0	7,0	7,1	7,1	7,2	7,2	7,2	7,1	7,2			
				130	7,1	7,1	7,2	7,0	7,2	7,0	7,0	7,0	7,0	7,2			
				7	6,9	6,8	6,9	6,8	6,8	6,8	6,7	6,8	6,8	6,9			
				53	6,9	6,9	6,8	6,8	6,8	6,6	6,7	6,7	6,7	6,8			
				93	6,7	6,7	6,8	6,7	6,8	6,8	6,7	6,9	6,9	6,9			
				130	6,8	6,8	6,6	6,6	6,9	6,6	6,7	6,6	6,6	6,8			
				Geonet Tensile strength:	MD	ASTM D5035 (kN/m)	Test Roll Nº	7	19,74	19,14	19,57	20,41	19,25				
								53	21,40	22,54	22,71	21,73	20,22				
								93	20,84	20,52	20,92	21,67	20,53				
								130	19,76	21,12	22,24	21,97	19,37				
Geonet MD Hydraulic transmissivity i= 0,1	480 kPa	ASTM D4716 (Hard-Hard) (m²s)	Test Roll Nº	7	6,33E-03	6,45E-03	6,57E-03										
				53	6,32E-03	6,21E-03	6,55E-03										
				93	6,14E-03	6,25E-03	6,25E-03										
				130	6,34E-03	6,45E-03	6,57E-03										
Geocomposite Thickness:	2 kPa	ASTM D5199 (mm)	Test Roll Nº	7	9,1	9,0	8,9	8,7	8,9	8,8	8,8	8,9	9,1	9,0			
				53	9,0	8,8	8,8	8,9	9,0	8,7	8,9	8,8	8,9	9,1			
				93	8,9	8,8	8,8	8,9	8,8	8,9	8,7	8,8	8,8	8,9			
				130	9,1	8,9	8,9	8,8	9,0	8,8	8,8	8,8	9,4	8,9			
				7	8,1	8,1	8,0	8,0	8,0	8,0	8,0	8,1	8,3	8,1			
				53	8,1	8,0	8,0	7,9	8,1	7,9	7,9	8,0	8,0	8,1			
				93	8,0	7,9	7,9	8,0	8,0	8,0	7,9	8,0	7,9	7,9			
				130	8,1	7,9	7,9	7,9	7,0	7,9	7,9	7,9	7,9	7,9			
				Geocomposite MD Hydraulic transmissivity i= 0,1	480 kPa	ASTM D4716 (Hard-Hard) (m²s)	Test Roll Nº	7	3,38E-03	3,38E-03	3,35E-03						
								53	3,24E-03	3,10E-03	3,13E-03						
								93	3,09E-03	2,96E-03	2,96E-03						
								130	2,83E-03	2,65E-03	2,63E-03						
Geocomposite MD Hydraulic transmissivity i= 0,02	300 kPa	ASTM D4716 (Hard-Soft) (m²s)	Test Roll Nº	7	3,00E-03	3,09E-03	3,02E-03										
				53	3,12E-03	2,92E-03	2,81E-03										
				93	2,49E-03	2,45E-03	2,27E-03										
				130	2,10E-03	1,87E-03	1,74E-03										
Ply Adhesion	Top Side	ASTM D 7005 (g/cm)	Test Roll Nº	7	381	406	329	386	346								
				53	512	520	433	504	429								
				93	452	353	285	243	313								
				130	267	319	430	517	619								
				7	548	624	645	592	510								
				53	358	484	248	253	357								
				93	294	217	264	476	324								
				130	608	286	628	275	230								
Ply Adhesion	Bottom Side	ASTM D 7005 (g/cm)	Test Roll Nº	7	548	624	645	592	510								
				53	358	484	248	253	357								
				93	294	217	264	476	324								
				130	608	286	628	275	230								

La información contenida en este informe es confidencial y no puede ser reproducido en parte o en su totalidad, sin el consentimiento previo por escrito de INTERMAS NETS, SA. Cualquier modificación, adición o supresión de este informe lo hará nulo. INTERMAS NETS, SA no acepta responsabilidad por cualquier pérdida o daño que fuera su causa (ya sea directa, indirecta, consecuente o económica), como consecuencia del uso de la información contenida en este informe.

The information contained in this report is confidential and must not be reproduced in part or in full without prior written consent of INTERMAS NETS, S.A. Any modification, addition or deletion to this report shall render it null and void. INTERMAS NETS, S.A. shall not accept liability for any loss or damage however caused (weather direct, indirect, consequential or economic), arising from use of the information contained within this report.



**INFORME DE ENSAYO:**  
**TEST REPORT:**

**0155-Titan-inf-Sil**

**5 / 5**

Titan Environmental  
1806475  
Intermas Nets, S.A.  
GMG 27.8/380

**Customer Name:**  
**Fabrication Batch:**  
**Geocomposite Production Plant:**  
**Geocomposite Brand name:**

**POLYETHYLENE RESIN CERTIFICATION**

INTERMAS NETS, S.A. the Ceonet Manufacturer, hereby certify the following for the material delivered to the above referenced project:

Resin Supplier	Resin Production Plant	Resin Brand Name	Resin Lot Number	Property	Test Method	Units	Resin Supplier Value
Vieipa	Repsol	HDPE	143	Density	ASTM D 1505	gr/cm <sup>3</sup>	0.940
Vieipa	Repsol	HDPE	146	Melt flow Index	ASTM D 1238 (190/2.16kg)	gr/10min	0.277
Vieipa	Repsol	HDPE	147	Density	ASTM D 1505	gr/cm <sup>3</sup>	0.950
Vieipa	Repsol	HDPE	148	Melt flow Index	ASTM D 1238 (190/2.16kg)	gr/10min	0.306
Vieipa	Repsol	HDPE	149	Density	ASTM D 1505	gr/cm <sup>3</sup>	0.957
Vieipa	Repsol	HDPE	150	Melt flow Index	ASTM D 1238 (190/2.16kg)	gr/10min	0.304
Vieipa	Repsol	HDPE	148	Density	ASTM D 1505	gr/cm <sup>3</sup>	0.958
Vieipa	Repsol	HDPE	149	Melt flow Index	ASTM D 1238 (190/2.16kg)	gr/10min	0.272
Vieipa	Repsol	HDPE	147	Density	ASTM D 1505	gr/cm <sup>3</sup>	0.957
Vieipa	Repsol	HDPE	148	Melt flow Index	ASTM D 1238 (190/2.16kg)	gr/10min	0.304
Vieipa	Repsol	HDPE	149	Density	ASTM D 1505	gr/cm <sup>3</sup>	0.957
Vieipa	Repsol	HDPE	150	Melt flow Index	ASTM D 1238 (190/2.16kg)	gr/10min	0.250



Ronda de Collsabadell, 11 (Poligono Industrial) Tel 34 - 938 425 700  
08450 LLINARS DEL VALLÈS (Barcelona) SPAIN Fax 34 - 938 425 701

Silvia García  
Quality Dept.

La información contenida en este informe es confidencial y no puede ser reproducido en parte o en su totalidad, sin el consentimiento previo por escrito de INTERMAS NETS, SA Cualquier modificación, adición o supresión de este informe lo hará nulo. INTERMAS NETS, SA no acepta responsabilidad por cualquier pérdida o daño cual fuera su causa (ya sea directa, indirecta, consecuente o económica), como consecuencia del uso de la información contenida en este informe.

The information contained in this report is confidential and must not be reproduced in part or in full without prior written consent of INTERMAS NETS,S.A. Any modification, addition or deletion to this report shall render it null and void. INTERMAS NETS, S.A. shall not accept liability for any loss or damage however caused (weather direct, indirect, consequential or economic), arising from use of the information contained within this report.



**Appendix B-3**  
**Certificate of Acceptance – Clay Subgrade**

---



## SUB-GRADE ACCEPTANCE

PROJECT: BFI LOCATION: Prairie Green Landfill  
PROJECT #: L7101 CONTRACTOR: Edie  
OWNER: Prairie Green Landfill QA/QC: Christine Puff  
ENGINEER: \_\_\_\_\_ DATE: July 11/2018

This document certifies that on July 11, 2018, the project superintendant, Derek Graham for TITAN ENVIRONMENTAL CONTAINMENT has inspected the surface of the sub-grade and has found that it meets the installation of the geomembrane and geosynthetics as per engineer specifications.

TITAN ENVIRONMENTAL CONTAINMENT accepts only the surface of the sub-grade and holds no responsibility of the structural strength of the containment system used on this project. Any and all failure causing damage to the geomembranes and geosynthetics being installed on this project will be repaired or replaced at the General contractors or Owners expense.

TITAN ENVIRONMENTAL CONTAINMENT will only accept Sub-grade on a daily installation and will not be held accountable for any damages to Sub-grade out side our control.

Area Being Accepted: Cell 15 Prairie Green Landfill, Manitoba.

Daniel Puff  
TITAN REPRESENTATIVE

July 11, 2018  
DATE

[Signature]  
GENERAL CONTRACTOR, OWNER REPRESENTATIVE

July 30/18  
DATE



## CERTIFICATE OF COMPLETION

PROJECT: BFI LOCATION: \_\_\_\_\_  
PROJECT #: L7101 CONTRACTOR: Edie  
OWNER: Prairie Green Landfill QA/QC: Christine Putt  
ENGINEER: \_\_\_\_\_ DATE: \_\_\_\_\_

This document certifies that on July 26, 2018, the project superintendent, Derek Graham for TITAN ENVIRONMENTAL CONTAINMENT has inspected the surface of the Liner and has found that it meets the installation of the geomembrane and geosynthetics as per engineer specifications.

Area Being Accepted: Cell 15, Prairie Green Landfill, Manitoba

Daniel Putt  
TITAN REPRESENTATIVE

July 26, 2018  
DATE

[Signature]  
GENERAL CONTRACTOR, OWNER REPRESENTATIVE

July 30/18  
DATE

**Appendix B-4**

**Geomembrane Deployment Inspection Summary**

---



# GEOMEMBRANE PANEL DEPLOYMENT LOG

PROJECT NUMBER: 0366-001-00-400  
 OWNER: Waste Connections  
 LOCATION: Prairie Green IWWMF

PROJECT TITLE: Cell 15 Construction  
 CONTRACTOR: Titan Environmental

GEOMEMBRANE:            SECONDARY                    **PRIMARY**  
 SUBGRADE CONDITIONS: Good  
 REMARKS: \_\_\_\_\_

DATE: 7/12/18  
 SHEET NUMBER: 1

TRANSPORT EQUIPMENT Backhoe and Spreader Bar

DESCRIPTION	PANEL NUMBER	<b>P1</b>		
ROLL NUMBER	15			
DEPLOYED LENGTH	130 m			
AMBIENT AIR TEMP.	23 C			
OBSERVED OVERLAP	150 mm			
REMARKS	_____			
MONITOR	DS			
SHEET THICKNESS	LEAD	L SIDE	R SIDE	TRAIL
	60	60	60	62
	60	60	59	60
	60	60	60	60
	61	60	60	62
<b>AVERAGE</b>	60	60	60	61

DESCRIPTION	PANEL NUMBER			
ROLL NUMBER				
DEPLOYED LENGTH				
AMBIENT AIR TEMP.				
OBSERVED OVERLAP				
REMARKS	_____			
MONITOR				
SHEET THICKNESS	LEAD	L SIDE	R SIDE	TRAIL
	#DIV/O! #####			

DESCRIPTION	PANEL NUMBER			
ROLL NUMBER				
DEPLOYED LENGTH				
AMBIENT AIR TEMP.				
OBSERVED OVERLAP				
REMARKS	_____			
MONITOR				
SHEET THICKNESS	LEAD	L SIDE	R SIDE	TRAIL
	#DIV/O! #####			

DESCRIPTION	PANEL NUMBER			
ROLL NUMBER				
DEPLOYED LENGTH				
AMBIENT AIR TEMP.				
OBSERVED OVERLAP				
REMARKS	_____			
MONITOR				
SHEET THICKNESS	LEAD	L SIDE	R SIDE	TRAIL
	#DIV/O! #####			

DESCRIPTION	PANEL NUMBER			
ROLL NUMBER				
DEPLOYED LENGTH				
AMBIENT AIR TEMP.				
OBSERVED OVERLAP				
REMARKS	_____			
MONITOR				
SHEET THICKNESS	LEAD	L SIDE	R SIDE	TRAIL
	#DIV/O! #####			

DESCRIPTION	PANEL NUMBER			
ROLL NUMBER				
DEPLOYED LENGTH				
AMBIENT AIR TEMP.				
OBSERVED OVERLAP				
REMARKS	_____			
MONITOR				
SHEET THICKNESS	LEAD	L SIDE	R SIDE	TRAIL
	#DIV/O! #####			



# GEOMEMBRANE PANEL DEPLOYMENT LOG

PROJECT NUMBER: 0366-001-00-400  
 OWNER: Waste Connections  
 LOCATION: Prairie Green IWMF

PROJECT TITLE: Cell 15 Construction  
 CONTRACTOR: Titan Environmental

GEOMEMBRANE: SECONDARY      **PRIMARY**  
 SUBGRADE CONDITIONS: Good  
 REMARKS: \_\_\_\_\_

DATE: 7/13/18  
 SHEET NUMBER: 2

TRANSPORT EQUIPMENT Backhoe and Spreader Bar

DESCRIPTION	PANEL NUMBER <b>P2</b>			
ROLL NUMBER	<u>32</u>			
DEPLOYED LENGTH	<u>130 m</u>			
AMBIENT AIR TEMP.	<u>30 C</u>			
OBSERVED OVERLAP	<u>150 mm</u>			
REMARKS	_____			
MONITOR	<u>DS</u>			
SHEET THICKNESS	LEAD	L SIDE	R SIDE	TRAIL
	61	60	61	60
	60	62	62	61
	60	61	61	60
	61	61	61	60
<b>AVERAGE</b>	61	61	61	60

DESCRIPTION	PANEL NUMBER <b>P3</b>			
ROLL NUMBER	<u>26</u>			
DEPLOYED LENGTH	<u>130 m</u>			
AMBIENT AIR TEMP.	<u>30 C</u>			
OBSERVED OVERLAP	<u>150 mm</u>			
REMARKS	_____			
MONITOR	<u>DS</u>			
SHEET THICKNESS	LEAD	L SIDE	R SIDE	TRAIL
	61	60	60	60
	60	59	59	60
	60	59	60	59
	60	60	60	60
<b>AVERAGE</b>	60	60	60	60

DESCRIPTION	PANEL NUMBER <b>P4</b>			
ROLL NUMBER	<u>27</u>			
DEPLOYED LENGTH	<u>130 m</u>			
AMBIENT AIR TEMP.	<u>30 C</u>			
OBSERVED OVERLAP	<u>150 mm</u>			
REMARKS	_____			
MONITOR	<u>DS</u>			
SHEET THICKNESS	LEAD	L SIDE	R SIDE	TRAIL
	60	60	59	60
	60	60	61	60
	61	60	60	61
	60	60	59	61
<b>AVERAGE</b>	60	60	60	61

DESCRIPTION	PANEL NUMBER <b>P5</b>			
ROLL NUMBER	<u>23</u>			
DEPLOYED LENGTH	<u>130 m</u>			
AMBIENT AIR TEMP.	<u>30 C</u>			
OBSERVED OVERLAP	<u>150 mm</u>			
REMARKS	_____			
MONITOR	<u>DS</u>			
SHEET THICKNESS	LEAD	L SIDE	R SIDE	TRAIL
	60	60	60	60
	59	60	60	60
	59	60	59	61
	60	60	60	61
<b>AVERAGE</b>	60	60	60	61

DESCRIPTION	PANEL NUMBER <b>P6</b>			
ROLL NUMBER	<u>28</u>			
DEPLOYED LENGTH	<u>65.8 m</u>			
AMBIENT AIR TEMP.	<u>30 C</u>			
OBSERVED OVERLAP	<u>150 mm</u>			
REMARKS	_____			
MONITOR	<u>DS</u>			
SHEET THICKNESS	LEAD	L SIDE	R SIDE	TRAIL
	60	61	61	61
	60	61	62	60
	61	60	60	60
	61	60	60	60
<b>AVERAGE</b>	61	61	61	60

DESCRIPTION	PANEL NUMBER <b>P7</b>			
ROLL NUMBER	<u>28</u>			
DEPLOYED LENGTH	<u>64.7</u>			
AMBIENT AIR TEMP.	<u>30 C</u>			
OBSERVED OVERLAP	<u>150 mm</u>			
REMARKS	_____			
MONITOR	<u>DS</u>			
SHEET THICKNESS	LEAD	L SIDE	R SIDE	TRAIL
	61	62	61	61
	60	61	60	59
	60	59	61	60
	60	60	60	60
<b>AVERAGE</b>	60	61	61	60

# GEOMEMBRANE PANEL DEPLOYMENT LOG

PROJECT NUMBER: 0366-001-00-400  
 OWNER: Waste Connections  
 LOCATION: Prairie Green IWMF

PROJECT TITLE: Cell 15 Construction  
 CONTRACTOR: Titan Environmental

GEOMEMBRANE: SECONDARY                      **PRIMARY**  
 SUBGRADE CONDITIONS: Good  
 REMARKS: \_\_\_\_\_

DATE: July 13/18  
 SHEET NUMBER: 3

TRANSPORT EQUIPMENT Backhoe and Spreader Bar

DESCRIPTION	PANEL NUMBER <b>P8</b>			
ROLL NUMBER	<u>R16</u>			
DEPLOYED LENGTH	<u>66.4 m</u>			
AMBIENT AIR TEMP.	<u>31 C</u>			
OBSERVED OVERLAP	<u>150 mm</u>			
REMARKS	_____			
MONITOR	<u>DS</u>			
SHEET THICKNESS	LEAD	L SIDE	R SIDE	TRAIL
	61	61	61	60
	60	60	60	61
	61	61	60	60
	60	60	60	60
<b>AVERAGE</b>	61	61	60	60

DESCRIPTION	PANEL NUMBER <b>P9</b>			
ROLL NUMBER	<u>R16</u>			
DEPLOYED LENGTH	<u>62.7 m</u>			
AMBIENT AIR TEMP.	<u>31 C</u>			
OBSERVED OVERLAP	<u>150 mm</u>			
REMARKS	_____			
MONITOR	<u>DS</u>			
SHEET THICKNESS	LEAD	L SIDE	R SIDE	TRAIL
	60	61	61	61
	61	60	60	60
	60	61	61	60
	60	60	60	61
<b>AVERAGE</b>	60	61	61	61

DESCRIPTION	PANEL NUMBER <b>P10</b>			
ROLL NUMBER	<u>R13</u>			
DEPLOYED LENGTH	<u>62.8 m</u>			
AMBIENT AIR TEMP.	<u>31 C</u>			
OBSERVED OVERLAP	<u>150 mm</u>			
REMARKS	_____			
MONITOR	<u>DS</u>			
SHEET THICKNESS	LEAD	L SIDE	R SIDE	TRAIL
	61	60	60	61
	60	61	60	60
	60	60	60	61
	61	60	60	60
<b>AVERAGE</b>	61	60	60	61

DESCRIPTION	PANEL NUMBER <b>P11</b>			
ROLL NUMBER	<u>R13</u>			
DEPLOYED LENGTH	<u>62.4</u>			
AMBIENT AIR TEMP.	<u>31 C</u>			
OBSERVED OVERLAP	<u>150 mm</u>			
REMARKS	_____			
MONITOR	<u>DS</u>			
SHEET THICKNESS	LEAD	L SIDE	R SIDE	TRAIL
	60	60	60	61
	60	59	59	60
	60	60	59	60
	60	60	60	60
<b>AVERAGE</b>	60	60	60	60

DESCRIPTION	PANEL NUMBER <b>P12</b>			
ROLL NUMBER	<u>R13</u>			
DEPLOYED LENGTH	<u>63.2 m</u>			
AMBIENT AIR TEMP.	<u>31 C</u>			
OBSERVED OVERLAP	<u>150 mm</u>			
REMARKS	_____			
MONITOR	<u>DS</u>			
SHEET THICKNESS	LEAD	L SIDE	R SIDE	TRAIL
	61	60	60	61
	60	60	59	60
	60	60	60	60
	60	60	59	60
<b>AVERAGE</b>	60	60	60	60

DESCRIPTION	PANEL NUMBER <b>P13</b>			
ROLL NUMBER	<u>25</u>			
DEPLOYED LENGTH	<u>62.0 m</u>			
AMBIENT AIR TEMP.	<u>31 C</u>			
OBSERVED OVERLAP	<u>150 mm</u>			
REMARKS	_____			
MONITOR	<u>DS</u>			
SHEET THICKNESS	LEAD	L SIDE	R SIDE	TRAIL
	61	60	60	61
	60	61	60	60
	60	60	60	61
	60	60	60	61
<b>AVERAGE</b>	60	60	60	61



# GEOMEMBRANE PANEL DEPLOYMENT LOG

PROJECT NUMBER: 0366-001-00-400  
 OWNER: Waste Connections  
 LOCATION: Prairie Green IWMF

PROJECT TITLE: Cell 15 Construction  
 CONTRACTOR: Titan Environmental

GEOMEMBRANE: SECONDARY                      **PRIMARY**  
 SUBGRADE CONDITIONS: Good  
 REMARKS: \_\_\_\_\_

DATE: 14-Jul-18  
 SHEET NUMBER: 5

TRANSPORT EQUIPMENT Backhoe and Spreader Bar

DESCRIPTION	PANEL NUMBER	<b>P17</b>		
ROLL NUMBER	30			
DEPLOYED LENGTH	64.6 m			
AMBIENT AIR TEMP.	29 C			
OBSERVED OVERLAP	150 mm			
REMARKS				
MONITOR	DS			
SHEET THICKNESS	LEAD	L SIDE	R SIDE	TRAIL
	61	60	58	60
	60	60	59	60
	60	59	60	60
	61	60	60	60
<b>AVERAGE</b>	61	60	59	60

DESCRIPTION	PANEL NUMBER	<b>P18</b>		
ROLL NUMBER	30			
DEPLOYED LENGTH	64.4 m			
AMBIENT AIR TEMP.	29 C			
OBSERVED OVERLAP	150 mm			
REMARKS				
MONITOR	DS			
SHEET THICKNESS	LEAD	L SIDE	R SIDE	TRAIL
	60	60	59	60
	60	59	60	60
	60	60	60	61
	60	60	60	61
<b>AVERAGE</b>	60	60	60	61

DESCRIPTION	PANEL NUMBER	<b>P19</b>		
ROLL NUMBER	24			
DEPLOYED LENGTH	65.3			
AMBIENT AIR TEMP.	29 C			
OBSERVED OVERLAP	150 mm			
REMARKS				
MONITOR	DS			
SHEET THICKNESS	LEAD	L SIDE	R SIDE	TRAIL
	60	60	60	61
	60	59	60	60
	61	60	60	61
	61	60	60	61
<b>AVERAGE</b>	61	60	60	61

DESCRIPTION	PANEL NUMBER	<b>P20</b>		
ROLL NUMBER	24			
DEPLOYED LENGTH	64.6 m			
AMBIENT AIR TEMP.	29 C			
OBSERVED OVERLAP	150 mm			
REMARKS				
MONITOR	DS			
SHEET THICKNESS	LEAD	L SIDE	R SIDE	TRAIL
	61	60	59	60
	60	60	60	61
	61	60	59	60
	61	60	59	60
<b>AVERAGE</b>	61	60	59	60

DESCRIPTION	PANEL NUMBER	<b>P21</b>		
ROLL NUMBER	22			
DEPLOYED LENGTH	63.9 m			
AMBIENT AIR TEMP.	29 C			
OBSERVED OVERLAP	150 mm			
REMARKS				
MONITOR	DS			
SHEET THICKNESS	LEAD	L SIDE	R SIDE	TRAIL
	60	59	60	62
	61	61	60	61
	60	60	60	61
	60	60	60	60
<b>AVERAGE</b>	60	60	60	61

DESCRIPTION	PANEL NUMBER	<b>P22</b>		
ROLL NUMBER	22			
DEPLOYED LENGTH	65.4 m			
AMBIENT AIR TEMP.	30 C			
OBSERVED OVERLAP	150 mm			
REMARKS				
MONITOR	DS			
SHEET THICKNESS	LEAD	L SIDE	R SIDE	TRAIL
	62	60	60	61
	61	60	60	60
	61	60	59	60
	60	60	59	61
<b>AVERAGE</b>	61	60	60	61



# GEOMEMBRANE PANEL DEPLOYMENT LOG

PROJECT NUMBER: 0366-001-00-400  
 OWNER: Waste Connections  
 LOCATION: Prairie Green IWMP

PROJECT TITLE: Cell 15 Construction  
 CONTRACTOR: Titan Environmental

GEOMEMBRANE: SECONDARY      **PRIMARY**  
 SUBGRADE CONDITIONS: Good  
 REMARKS: \_\_\_\_\_

DATE: 18-Jul-18  
 SHEET NUMBER: 7

TRANSPORT EQUIPMENT Backhoe and Spreader Bar

DESCRIPTION	PANEL NUMBER <b>P25</b>			
ROLL NUMBER	<u>12</u>			
DEPLOYED LENGTH	<u>132.0 m</u>			
AMBIENT AIR TEMP.	<u>25 C</u>			
OBSERVED OVERLAP	<u>150 mm</u>			
REMARKS	_____			
MONITOR	<u>DS</u>			
SHEET THICKNESS	LEAD	L SIDE	R SIDE	TRAIL
	61	60	59	60
	60	60	61	61
	60	60	60	60
	61	61	60	60
<b>AVERAGE</b>	61	60	60	60

DESCRIPTION	PANEL NUMBER <b>P26</b>			
ROLL NUMBER	<u>37</u>			
DEPLOYED LENGTH	<u>132 m</u>			
AMBIENT AIR TEMP.	<u>25 C</u>			
OBSERVED OVERLAP	<u>150 mm</u>			
REMARKS	_____			
MONITOR	<u>DS</u>			
SHEET THICKNESS	LEAD	L SIDE	R SIDE	TRAIL
	60	60	59	60
	61	60	60	60
	60	58	59	60
	60	60	59	60
<b>AVERAGE</b>	60	60	59	60

DESCRIPTION	PANEL NUMBER <b>P27</b>			
ROLL NUMBER	<u>43</u>			
DEPLOYED LENGTH	<u>129.4 m</u>			
AMBIENT AIR TEMP.	<u>25 C</u>			
OBSERVED OVERLAP	<u>150 mm</u>			
REMARKS	_____			
MONITOR	<u>DS</u>			
SHEET THICKNESS	LEAD	L SIDE	R SIDE	TRAIL
	60	58	60	60
	60	60	58	60
	60	58	59	61
	60	59	60	60
<b>AVERAGE</b>	60	59	59	60

DESCRIPTION	PANEL NUMBER <b>P28</b>			
ROLL NUMBER	<u>42</u>			
DEPLOYED LENGTH	<u>105 m</u>			
AMBIENT AIR TEMP.	<u>25 C</u>			
OBSERVED OVERLAP	<u>150 mm</u>			
REMARKS	_____			
MONITOR	<u>DS</u>			
SHEET THICKNESS	LEAD	L SIDE	R SIDE	TRAIL
	60	58	59	60
	60	59	59	60
	61	60	60	60
	60	59	60	60
<b>AVERAGE</b>	60	59	60	60

DESCRIPTION	PANEL NUMBER <b>P29</b>			
ROLL NUMBER	<u>38</u>			
DEPLOYED LENGTH	<u>105.1 m</u>			
AMBIENT AIR TEMP.	<u>25 C</u>			
OBSERVED OVERLAP	<u>150 mm</u>			
REMARKS	_____			
MONITOR	<u>DS</u>			
SHEET THICKNESS	LEAD	L SIDE	R SIDE	TRAIL
	60	60	60	62
	60	59	60	61
	60	60	61	61
	60	60	60	61
<b>AVERAGE</b>	60	60	60	61

DESCRIPTION	PANEL NUMBER <b>P30</b>			
ROLL NUMBER	<u>39</u>			
DEPLOYED LENGTH	<u>62.2 m</u>			
AMBIENT AIR TEMP.	<u>25 C</u>			
OBSERVED OVERLAP	<u>150 mm</u>			
REMARKS	_____			
MONITOR	<u>DS</u>			
SHEET THICKNESS	LEAD	L SIDE	R SIDE	TRAIL
	62	60	60	60
	61	60	60	60
	61	60	61	60
	61	60	61	60
<b>AVERAGE</b>	61	60	61	60

# GEOMEMBRANE PANEL DEPLOYMENT LOG

PROJECT NUMBER: 0366-001-00-400  
 OWNER: Waste Connections  
 LOCATION: Prairie Green IWMF

PROJECT TITLE: Cell 15 Construction  
 CONTRACTOR: Titan Environmental

GEOMEMBRANE: SECONDARY                      **PRIMARY**  
 SUBGRADE CONDITIONS: Good  
 REMARKS: \_\_\_\_\_

DATE: 18-Jul-18  
 SHEET NUMBER: 8

TRANSPORT EQUIPMENT Backhoe and Spreader Bar

DESCRIPTION	PANEL NUMBER	<b>P31</b>		
ROLL NUMBER	39			
DEPLOYED LENGTH	63.9			
AMBIENT AIR TEMP.	25 C			
OBSERVED OVERLAP	150 mm			
REMARKS				
MONITOR	DS			
SHEET THICKNESS	LEAD	L SIDE	R SIDE	TRAIL
	60	59	60	60
	61	59	60	60
	60	60	60	61
	60	60	60	61
<b>AVERAGE</b>	60	60	60	61

DESCRIPTION	PANEL NUMBER	<b>P32</b>		
ROLL NUMBER	17			
DEPLOYED LENGTH	63.7 m			
AMBIENT AIR TEMP.	26 C			
OBSERVED OVERLAP	150 mm			
REMARKS				
MONITOR	DS			
SHEET THICKNESS	LEAD	L SIDE	R SIDE	TRAIL
	60	60	59	60
	60	60	59	60
	61	60	60	60
	61	60	60	60
<b>AVERAGE</b>	61	60	60	60

DESCRIPTION	PANEL NUMBER	<b>P33</b>		
ROLL NUMBER	17			
DEPLOYED LENGTH	62.7 m			
AMBIENT AIR TEMP.	26 C			
OBSERVED OVERLAP	150 mm			
REMARKS				
MONITOR	DS			
SHEET THICKNESS	LEAD	L SIDE	R SIDE	TRAIL
	60	58	60	60
	60	59	59	60
	60	59	60	60
	60	59	60	60
<b>AVERAGE</b>	60	59	60	60

DESCRIPTION	PANEL NUMBER	<b>P34</b>		
ROLL NUMBER	48			
DEPLOYED LENGTH	63.1 m			
AMBIENT AIR TEMP.	26 C			
OBSERVED OVERLAP	150 mm			
REMARKS				
MONITOR	DS			
SHEET THICKNESS	LEAD	L SIDE	R SIDE	TRAIL
	60	59	60	60
	60	59	60	60
	60	59	59	60
	60	60	59	60
<b>AVERAGE</b>	60	59	60	60

DESCRIPTION	PANEL NUMBER	<b>P35</b>		
ROLL NUMBER	48			
DEPLOYED LENGTH	63.7			
AMBIENT AIR TEMP.	30 C			
OBSERVED OVERLAP	150 mm			
REMARKS				
MONITOR	DS			
SHEET THICKNESS	LEAD	L SIDE	R SIDE	TRAIL
	60	57	58	61
	60	58	59	60
	60	59	59	60
	60	59	59	60
<b>AVERAGE</b>	60	58	59	60

DESCRIPTION	PANEL NUMBER	<b>P36</b>		
ROLL NUMBER	48			
DEPLOYED LENGTH	63.7 m			
AMBIENT AIR TEMP.	30 C			
OBSERVED OVERLAP	150 mm			
REMARKS				
MONITOR	DS			
SHEET THICKNESS	LEAD	L SIDE	R SIDE	TRAIL
	61	59	58	60
	60	60	59	59
	60	60	59	60
	60	60	59	60
<b>AVERAGE</b>	60	60	59	60

# GEOMEMBRANE PANEL DEPLOYMENT LOG

PROJECT NUMBER: 0366-001-00-400  
 OWNER: Waste Connections  
 LOCATION: Prairie Green IWMF

PROJECT TITLE: Cell 15 Construction  
 CONTRACTOR: Titan Environmental

GEOMEMBRANE: SECONDARY **PRIMARY**  
 SUBGRADE CONDITIONS: Good  
 REMARKS: \_\_\_\_\_

DATE: 18-Jul-18  
 SHEET NUMBER: 9

TRANSPORT EQUIPMENT Backhoe and Spreader Bar

DESCRIPTION	PANEL NUMBER	<b>P37</b>		
ROLL NUMBER	31			
DEPLOYED LENGTH	63.4 m			
AMBIENT AIR TEMP.	30 C			
OBSERVED OVERLAP	150 mm			
REMARKS	_____			
MONITOR	DS			
SHEET THICKNESS	LEAD	L SIDE	R SIDE	TRAIL
	60	59	59	61
	61	60	60	60
	62	61	60	60
	61	60	60	61
<b>AVERAGE</b>	61	60	60	61

DESCRIPTION	PANEL NUMBER	<b>P38</b>		
ROLL NUMBER	8			
DEPLOYED LENGTH	63.8 m			
AMBIENT AIR TEMP.	30 C			
OBSERVED OVERLAP	150 mm			
REMARKS	_____			
MONITOR	DS			
SHEET THICKNESS	LEAD	L SIDE	R SIDE	TRAIL
	61	58	59	60
	60	58	60	61
	60	59	60	60
	61	60	59	60
<b>AVERAGE</b>	61	59	60	60

DESCRIPTION	PANEL NUMBER	<b>P39</b>		
ROLL NUMBER	8			
DEPLOYED LENGTH	63.8 m			
AMBIENT AIR TEMP.	30 C			
OBSERVED OVERLAP	150 mm			
REMARKS	_____			
MONITOR	DS			
SHEET THICKNESS	LEAD	L SIDE	R SIDE	TRAIL
	60	58	59	60
	61	59	58	60
	60	58	59	60
	60	59	60	60
<b>AVERAGE</b>	60	59	59	60

DESCRIPTION	PANEL NUMBER	<b>P40</b>		
ROLL NUMBER	10			
DEPLOYED LENGTH	63.4 m			
AMBIENT AIR TEMP.	30 C			
OBSERVED OVERLAP	150 mm			
REMARKS	_____			
MONITOR	DS			
SHEET THICKNESS	LEAD	L SIDE	R SIDE	TRAIL
	60	59	59	60
	60	60	59	60
	60	59	60	61
	60	60	60	61
<b>AVERAGE</b>	60	60	60	61

DESCRIPTION	PANEL NUMBER	<b>P41</b>		
ROLL NUMBER	10			
DEPLOYED LENGTH	63.4 m			
AMBIENT AIR TEMP.	30 C			
OBSERVED OVERLAP	150 mm			
REMARKS	_____			
MONITOR	DS			
SHEET THICKNESS	LEAD	L SIDE	R SIDE	TRAIL
	60	59	59	60
	60	59	60	60
	61	59	60	61
	61	59	60	61
<b>AVERAGE</b>	61	59	60	61

DESCRIPTION	PANEL NUMBER	<b>P42</b>		
ROLL NUMBER				
DEPLOYED LENGTH				
AMBIENT AIR TEMP.				
OBSERVED OVERLAP				
REMARKS	_____			
MONITOR				
SHEET THICKNESS	LEAD	L SIDE	R SIDE	TRAIL
<b>AVERAGE</b>	#DIV/0!	#DIV/0!	#####	#####



# GEOMEMBRANE PANEL DEPLOYMENT LOG

PROJECT NUMBER: 0366-001-00-400  
 OWNER: Waste Connections  
 LOCATION: Prairie Green IWMF

PROJECT TITLE: Cell 15 Construction  
 CONTRACTOR: Titan Environmental

GEOMEMBRANE: SECONDARY PRIMARY  
 SUBGRADE CONDITIONS: Good  
 REMARKS: \_\_\_\_\_

DATE: 19-Jul-18  
 SHEET NUMBER: 10

TRANSPORT EQUIPMENT Backhoe and Spreader Bar

DESCRIPTION	PANEL NUMBER	<b>P42</b>			
ROLL NUMBER	20				
DEPLOYED LENGTH	62.0 m				
AMBIENT AIR TEMP.	24 C				
OBSERVED OVERLAP	150 mm				
REMARKS	_____				
MONITOR	DS				
SHEET THICKNESS	LEAD	L SIDE	R SIDE	TRAIL	
	60	59	60	60	
	61	60	60	61	
	61	60	60	61	
	61	61	60	60	
<b>AVERAGE</b>	61	60	60	61	

DESCRIPTION	PANEL NUMBER	<b>P43</b>			
ROLL NUMBER	20				
DEPLOYED LENGTH	62.9 m				
AMBIENT AIR TEMP.	24 C				
OBSERVED OVERLAP	150 mm				
REMARKS	_____				
MONITOR	DS				
SHEET THICKNESS	LEAD	L SIDE	R SIDE	TRAIL	
	60	59	59	60	
	61	60	60	60	
	61	60	59	60	
	60	60	60	61	
<b>AVERAGE</b>	61	60	60	60	

DESCRIPTION	PANEL NUMBER	<b>P44</b>			
ROLL NUMBER	36				
DEPLOYED LENGTH	22.0 m				
AMBIENT AIR TEMP.	24 C				
OBSERVED OVERLAP	150 mm				
REMARKS	_____				
MONITOR	DS				
SHEET THICKNESS	LEAD	L SIDE	R SIDE	TRAIL	
	60	60	59	60	
	60	59	59	60	
	60	60	60	60	
	61	60	60	60	
<b>AVERAGE</b>	60	60	60	60	

DESCRIPTION	PANEL NUMBER				
ROLL NUMBER	_____				
DEPLOYED LENGTH	_____				
AMBIENT AIR TEMP.	_____				
OBSERVED OVERLAP	_____				
REMARKS	_____				
MONITOR	_____				
SHEET THICKNESS	LEAD	L SIDE	R SIDE	TRAIL	
<b>AVERAGE</b>	#DIV/O!	#####	#####	#####	

DESCRIPTION	PANEL NUMBER				
ROLL NUMBER	_____				
DEPLOYED LENGTH	_____				
AMBIENT AIR TEMP.	_____				
OBSERVED OVERLAP	_____				
REMARKS	_____				
MONITOR	_____				
SHEET THICKNESS	LEAD	L SIDE	R SIDE	TRAIL	
<b>AVERAGE</b>	#DIV/O!	#####	#####	#####	

DESCRIPTION	PANEL NUMBER				
ROLL NUMBER	_____				
DEPLOYED LENGTH	_____				
AMBIENT AIR TEMP.	_____				
OBSERVED OVERLAP	_____				
REMARKS	_____				
MONITOR	_____				
SHEET THICKNESS	LEAD	L SIDE	R SIDE	TRAIL	
<b>AVERAGE</b>	#DIV/O!	#DIV/O!	#####	#####	

# GEOMEMBRANE PANEL DEPLOYMENT LOG

PROJECT NUMBER: 0366-001-00-400  
 OWNER: Waste Connections  
 LOCATION: Prairie Green IWMF

PROJECT TITLE: Cell 15 Construction  
 CONTRACTOR: Titan Environmental

GEOMEMBRANE: SECONDARY PRIMARY  
 SUBGRADE CONDITIONS: Good  
 REMARKS: \_\_\_\_\_

DATE: 21-Jul-18  
 SHEET NUMBER: 11

TRANSPORT EQUIPMENT Backhoe and Spreader Bar

DESCRIPTION	PANEL NUMBER	<b>P45</b>			
ROLL NUMBER		36			
DEPLOYED LENGTH		68.7 m			
AMBIENT AIR TEMP.		21 C			
OBSERVED OVERLAP		150 mm			
REMARKS					
MONITOR		DS			
SHEET THICKNESS	LEAD	L SIDE	R SIDE	TRAIL	
	60	60	60	61	
	61	60	60	61	
	60	59	60	60	
	60	59	60	60	
<b>AVERAGE</b>	60	60	60	61	

DESCRIPTION	PANEL NUMBER	<b>P46</b>			
ROLL NUMBER		38			
DEPLOYED LENGTH		11.0 m			
AMBIENT AIR TEMP.		21 C			
OBSERVED OVERLAP		150 mm			
REMARKS					
MONITOR		DS			
SHEET THICKNESS	LEAD	L SIDE	R SIDE	TRAIL	
	61	60	59	60	
	61	60	59	60	
	60	60	59	60	
	60	60	60	61	
<b>AVERAGE</b>	61	60	59	60	

DESCRIPTION	PANEL NUMBER	<b>P47</b>			
ROLL NUMBER		3			
DEPLOYED LENGTH		78.0 m			
AMBIENT AIR TEMP.		21 C			
OBSERVED OVERLAP		150 mm			
REMARKS					
MONITOR		DS			
SHEET THICKNESS	LEAD	L SIDE	R SIDE	TRAIL	
	60	60	60	60	
	60	59	60	61	
	60	59	61	60	
	61	60	61	61	
<b>AVERAGE</b>	60	60	61	61	

DESCRIPTION	PANEL NUMBER	<b>P48</b>			
ROLL NUMBER					
DEPLOYED LENGTH		76.0 m			
AMBIENT AIR TEMP.		21 C			
OBSERVED OVERLAP		150 mm			
REMARKS					
MONITOR		DS			
SHEET THICKNESS	LEAD	L SIDE	R SIDE	TRAIL	
	60	59	60	60	
	61	60	60	60	
	60	60	59	60	
	61	60	59	60	
<b>AVERAGE</b>	61	60	60	60	

DESCRIPTION	PANEL NUMBER	<b>P49</b>			
ROLL NUMBER		-			
DEPLOYED LENGTH		51.6 m			
AMBIENT AIR TEMP.		21 C			
OBSERVED OVERLAP		150 mm			
REMARKS					
MONITOR		DS			
SHEET THICKNESS	LEAD	L SIDE	R SIDE	TRAIL	
	60	58	59	60	
	60	59	60	60	
	60	59	60	60	
	60	59	60	60	
<b>AVERAGE</b>	60	59	60	60	

DESCRIPTION	PANEL NUMBER	<b>P50</b>			
ROLL NUMBER		3			
DEPLOYED LENGTH		27.0 m			
AMBIENT AIR TEMP.		21 C			
OBSERVED OVERLAP		150 mm			
REMARKS					
MONITOR		DS			
SHEET THICKNESS	LEAD	L SIDE	R SIDE	TRAIL	
	60	60	61	61	
	60	59	60	60	
	60	59	60	60	
	60	59	60	60	
<b>AVERAGE</b>	60	59	60	60	

# GEOMEMBRANE PANEL DEPLOYMENT LOG

PROJECT NUMBER: 0366-001-00-400  
 OWNER: Waste Connections  
 LOCATION: Prairie Green IWMP

PROJECT TITLE: Cell 15 Construction  
 CONTRACTOR: Titan Environmental

GEOMEMBRANE: SECONDARY      **PRIMARY**  
 SUBGRADE CONDITIONS: Good  
 REMARKS: \_\_\_\_\_

DATE: 21-Jul-18  
 SHEET NUMBER: 12

TRANSPORT EQUIPMENT Backhoe and Spreader Bar

DESCRIPTION	PANEL NUMBER <b>P51</b>			
ROLL NUMBER	<u>21390</u>			
DEPLOYED LENGTH	<u>30.6 m</u>			
AMBIENT AIR TEMP.	<u>26 C</u>			
OBSERVED OVERLAP	<u>150 mm</u>			
REMARKS	_____			
MONITOR	<u>DS</u>			
SHEET THICKNESS	LEAD	L SIDE	R SIDE	TRAIL
	61	60	60	61
	60	59	59	60
	61	60	61	61
	61	60	61	61
<b>AVERAGE</b>	61	60	60	61

DESCRIPTION	PANEL NUMBER <b>P52</b>			
ROLL NUMBER	<u>21390</u>			
DEPLOYED LENGTH	<u>31.0 m</u>			
AMBIENT AIR TEMP.	<u>26 C</u>			
OBSERVED OVERLAP	<u>150 mm</u>			
REMARKS	_____			
MONITOR	<u>DS</u>			
SHEET THICKNESS	LEAD	L SIDE	R SIDE	TRAIL
	60	60	60	61
	61	60	60	60
	61	61	61	61
	61	61	61	61
<b>AVERAGE</b>	61	61	61	61

DESCRIPTION	PANEL NUMBER <b>P53</b>			
ROLL NUMBER	<u>21390</u>			
DEPLOYED LENGTH	<u>34.3 m</u>			
AMBIENT AIR TEMP.	<u>26 C</u>			
OBSERVED OVERLAP	<u>150 mm</u>			
REMARKS	_____			
MONITOR	<u>DS</u>			
SHEET THICKNESS	LEAD	L SIDE	R SIDE	TRAIL
	61	60	60	60
	60	60	59	61
	61	60	60	61
	61	60	60	61
<b>AVERAGE</b>	61	60	60	61

DESCRIPTION	PANEL NUMBER <b>P54</b>			
ROLL NUMBER	<u>21390</u>			
DEPLOYED LENGTH	<u>35.5 m</u>			
AMBIENT AIR TEMP.	<u>26 C</u>			
OBSERVED OVERLAP	<u>150 mm</u>			
REMARKS	_____			
MONITOR	<u>DS</u>			
SHEET THICKNESS	LEAD	L SIDE	R SIDE	TRAIL
	60	60	59	60
	61	60	60	61
	61	60	60	61
	61	60	60	61
<b>AVERAGE</b>	61	60	60	61

DESCRIPTION	PANEL NUMBER <b>P55</b>			
ROLL NUMBER	<u>21390</u>			
DEPLOYED LENGTH	<u>32.3 m</u>			
AMBIENT AIR TEMP.	<u>26 C</u>			
OBSERVED OVERLAP	<u>150 mm</u>			
REMARKS	_____			
MONITOR	<u>DS</u>			
SHEET THICKNESS	LEAD	L SIDE	R SIDE	TRAIL
	60	59	59	60
	61	60	61	61
	60	60	60	60
	60	60	60	60
<b>AVERAGE</b>	60	60	60	60

DESCRIPTION	PANEL NUMBER <b>P56</b>			
ROLL NUMBER	<u>21388</u>			
DEPLOYED LENGTH	<u>2.2 m</u>			
AMBIENT AIR TEMP.	<u>26 C</u>			
OBSERVED OVERLAP	<u>150 mm</u>			
REMARKS	_____			
MONITOR	<u>DS</u>			
SHEET THICKNESS	LEAD	L SIDE	R SIDE	TRAIL
	60	59	59	60
	61	59	59	60
	60	60	61	61
	60	60	61	61
<b>AVERAGE</b>	60	60	60	61

# GEOMEMBRANE PANEL DEPLOYMENT LOG

PROJECT NUMBER: 0366-001-00-400  
 OWNER: Waste Connections  
 LOCATION: Prairie Green IWMF

PROJECT TITLE: Cell 15 Construction  
 CONTRACTOR: Titan Environmental

GEOMEMBRANE:            SECONDARY                    **PRIMARY**  
 SUBGRADE CONDITIONS: Good  
 REMARKS: \_\_\_\_\_

DATE: 21-Jul-18

TRANSPORT EQUIPMENT Backhoe and Spreader Bar

SHEET NUMBER: 13

DESCRIPTION	PANEL NUMBER	<b>P57</b>			
ROLL NUMBER	21388				
DEPLOYED LENGTH	35.1 m				
AMBIENT AIR TEMP.	26 C				
OBSERVED OVERLAP	150 mm				
REMARKS	_____				
MONITOR	DS				
SHEET THICKNESS					
	LEAD	L SIDE	R SIDE	TRAIL	
	60	60	60	60	
	60	60	60	60	
	61	61	60	61	
	61	61	61	61	
<b>AVERAGE</b>	61	61	60	61	

DESCRIPTION	PANEL NUMBER	<b>P58</b>			
ROLL NUMBER	21388				
DEPLOYED LENGTH	37.8 m				
AMBIENT AIR TEMP.	26 C				
OBSERVED OVERLAP	150 mm				
REMARKS	_____				
MONITOR	DS				
SHEET THICKNESS					
	LEAD	L SIDE	R SIDE	TRAIL	
	60	60	59	60	
	61	60	59	61	
	61	60	59	61	
	61	60	59	61	
<b>AVERAGE</b>	61	60	59	61	

DESCRIPTION	PANEL NUMBER	<b>P59</b>			
ROLL NUMBER	21388				
DEPLOYED LENGTH	38.8 m				
AMBIENT AIR TEMP.	26 C				
OBSERVED OVERLAP	150 mm				
REMARKS	_____				
MONITOR	DS				
SHEET THICKNESS					
	LEAD	L SIDE	R SIDE	TRAIL	
	60	58	58	61	
	61	60	59	60	
	61	61	60	60	
	61	61	60	60	
<b>AVERAGE</b>	61	60	59	60	

DESCRIPTION	PANEL NUMBER	<b>P60</b>			
ROLL NUMBER	21392				
DEPLOYED LENGTH	34.8 m				
AMBIENT AIR TEMP.	26 C				
OBSERVED OVERLAP	150 mm				
REMARKS	_____				
MONITOR	DS				
SHEET THICKNESS					
	LEAD	L SIDE	R SIDE	TRAIL	
	61	60	60	60	
	60	58	59	61	
	60	59	59	61	
	60	59	60	61	
<b>AVERAGE</b>	60	59	60	61	

DESCRIPTION	PANEL NUMBER	<b>P61</b>			
ROLL NUMBER	21392				
DEPLOYED LENGTH	34.8 m				
AMBIENT AIR TEMP.	26 C				
OBSERVED OVERLAP	150 mm				
REMARKS	_____				
MONITOR	DS				
SHEET THICKNESS					
	LEAD	L SIDE	R SIDE	TRAIL	
	61	60	60	60	
	60	58	59	61	
	60	59	59	61	
	60	59	60	61	
<b>AVERAGE</b>	60	59	60	61	

DESCRIPTION	PANEL NUMBER	<b>P62</b>			
ROLL NUMBER	21392				
DEPLOYED LENGTH	34.8 m				
AMBIENT AIR TEMP.	26 C				
OBSERVED OVERLAP	150 mm				
REMARKS	_____				
MONITOR	DS				
SHEET THICKNESS					
	LEAD	L SIDE	R SIDE	TRAIL	
	61	60	60	60	
	60	58	59	61	
	60	59	59	61	
	60	59	60	61	
<b>AVERAGE</b>	60	59	60	61	

# GEOMEMBRANE PANEL DEPLOYMENT LOG

PROJECT NUMBER: 0366-001-00-400  
 OWNER: Waste Connections  
 LOCATION: Prairie Green IWMF

PROJECT TITLE: Cell 15 Construction  
 CONTRACTOR: Titan Environmental

GEOMEMBRANE: SECONDARY      **PRIMARY**  
 SUBGRADE CONDITIONS: Good  
 REMARKS: \_\_\_\_\_

DATE: 22-Jul-18  
 SHEET NUMBER: 14

TRANSPORT EQUIPMENT Backhoe and Spreader Bar

DESCRIPTION	PANEL NUMBER <b>P61</b>			
ROLL NUMBER	<u>21392</u>			
DEPLOYED LENGTH	<u>34.4 m</u>			
AMBIENT AIR TEMP.	<u>25 C</u>			
OBSERVED OVERLAP	<u>150 mm</u>			
REMARKS	_____			
MONITOR	<u>DS</u>			
SHEET THICKNESS	LEAD	L SIDE	R SIDE	TRAIL
	61	60	59	61
	60	60	60	60
	60	60	61	60
	61	60	61	61
<b>AVERAGE</b>	61	60	60	61

DESCRIPTION	PANEL NUMBER <b>P62</b>			
ROLL NUMBER	<u>21392</u>			
DEPLOYED LENGTH	<u>34.4 m</u>			
AMBIENT AIR TEMP.	<u>25 C</u>			
OBSERVED OVERLAP	<u>150 mm</u>			
REMARKS	_____			
MONITOR	<u>DS</u>			
SHEET THICKNESS	LEAD	L SIDE	R SIDE	TRAIL
	61	60	59	60
	60	60	59	60
	60	60	60	61
	61	60	60	61
<b>AVERAGE</b>	61	60	60	61

DESCRIPTION	PANEL NUMBER <b>P63</b>			
ROLL NUMBER	<u>21394</u>			
DEPLOYED LENGTH	<u>35.1 m</u>			
AMBIENT AIR TEMP.	<u>25 C</u>			
OBSERVED OVERLAP	<u>150 mm</u>			
REMARKS	_____			
MONITOR	<u>DS</u>			
SHEET THICKNESS	LEAD	L SIDE	R SIDE	TRAIL
	60	59	59	60
	60	59	58	60
	61	60	59	60
	61	60	60	62
<b>AVERAGE</b>	61	60	59	61

DESCRIPTION	PANEL NUMBER <b>P64</b>			
ROLL NUMBER	<u>21394</u>			
DEPLOYED LENGTH	<u>35.5 m</u>			
AMBIENT AIR TEMP.	<u>25 C</u>			
OBSERVED OVERLAP	<u>150 mm</u>			
REMARKS	_____			
MONITOR	<u>DS</u>			
SHEET THICKNESS	LEAD	L SIDE	R SIDE	TRAIL
	60	60	60	61
	60	59	59	60
	60	60	60	60
	62	61	61	61
<b>AVERAGE</b>	61	60	60	61

DESCRIPTION	PANEL NUMBER <b>P65</b>			
ROLL NUMBER	<u>21394</u>			
DEPLOYED LENGTH	<u>16.8 m</u>			
AMBIENT AIR TEMP.	<u>25 C</u>			
OBSERVED OVERLAP	<u>150 mm</u>			
REMARKS	_____			
MONITOR	<u>DS</u>			
SHEET THICKNESS	LEAD	L SIDE	R SIDE	TRAIL
	61	60	60	61
	60	59	59	60
	60	60	59	60
	61	60	60	61
<b>AVERAGE</b>	61	60	60	61

DESCRIPTION	PANEL NUMBER <b>P66</b>			
ROLL NUMBER	<u>21394</u>			
DEPLOYED LENGTH	<u>34.4 m</u>			
AMBIENT AIR TEMP.	<u>25 C</u>			
OBSERVED OVERLAP	<u>150 mm</u>			
REMARKS	_____			
MONITOR	<u>DS</u>			
SHEET THICKNESS	LEAD	L SIDE	R SIDE	TRAIL
	61	60	61	60
	60	60	60	60
	60	60	60	60
	61	60	60	60
<b>AVERAGE</b>	61	60	60	60

# GEOMEMBRANE PANEL DEPLOYMENT LOG

PROJECT NUMBER: 0366-001-00-400  
 OWNER: Waste Connections  
 LOCATION: Prairie Green IWMF

PROJECT TITLE: Cell 15 Construction  
 CONTRACTOR: Titan Environmental

GEOMEMBRANE: SECONDARY PRIMARY  
 SUBGRADE CONDITIONS: Good  
 REMARKS: \_\_\_\_\_

DATE: 22-Jul-18  
 SHEET NUMBER: 15

TRANSPORT EQUIPMENT Backhoe and Spreader Bar

DESCRIPTION	PANEL NUMBER	<b>P67</b>		
ROLL NUMBER	42			
DEPLOYED LENGTH	10.7 m			
AMBIENT AIR TEMP.	25 C			
OBSERVED OVERLAP	150 mm			
REMARKS	_____			
MONITOR	DS			
SHEET THICKNESS	LEAD	L SIDE	R SIDE	TRAIL
	60	59	60	60
	60	61	60	60
	60	60	60	60
	60	60	60	60
<b>AVERAGE</b>	60	60	60	60

DESCRIPTION	PANEL NUMBER	<b>P68</b>		
ROLL NUMBER	42			
DEPLOYED LENGTH	10.7 m			
AMBIENT AIR TEMP.	25 C			
OBSERVED OVERLAP	150 mm			
REMARKS	_____			
MONITOR	DS			
SHEET THICKNESS	LEAD	L SIDE	R SIDE	TRAIL
	60	61	61	60
	60	60	59	60
	60	60	60	60
	60	60	60	60
<b>AVERAGE</b>	60	60	60	60

DESCRIPTION	PANEL NUMBER	<b>P69</b>		
ROLL NUMBER	42			
DEPLOYED LENGTH	3.8 m			
AMBIENT AIR TEMP.	25 C			
OBSERVED OVERLAP	150 mm			
REMARKS	_____			
MONITOR	DS			
SHEET THICKNESS	LEAD	L SIDE	R SIDE	TRAIL
	60	59	60	60
	60	60	60	60
	60	60	59	60
	60	60	59	60
<b>AVERAGE</b>	60	60	60	60

DESCRIPTION	PANEL NUMBER			
ROLL NUMBER	_____			
DEPLOYED LENGTH	_____			
AMBIENT AIR TEMP.	_____			
OBSERVED OVERLAP	_____			
REMARKS	_____			
MONITOR	_____			
SHEET THICKNESS	LEAD	L SIDE	R SIDE	TRAIL
<b>AVERAGE</b>	#DIV/O!	#####	#####	#####

DESCRIPTION	PANEL NUMBER			
ROLL NUMBER	_____			
DEPLOYED LENGTH	_____			
AMBIENT AIR TEMP.	_____			
OBSERVED OVERLAP	_____			
REMARKS	_____			
MONITOR	_____			
SHEET THICKNESS	LEAD	L SIDE	R SIDE	TRAIL
<b>AVERAGE</b>	#DIV/O!	#####	#####	#####

DESCRIPTION	PANEL NUMBER			
ROLL NUMBER	_____			
DEPLOYED LENGTH	_____			
AMBIENT AIR TEMP.	_____			
OBSERVED OVERLAP	_____			
REMARKS	_____			
MONITOR	_____			
SHEET THICKNESS	LEAD	L SIDE	R SIDE	TRAIL
<b>AVERAGE</b>	#DIV/O!	#DIV/O!	#####	#####

**Appendix B-5**

**Geomembrane Trial Seam Summary**

---















































## **Appendix B-6**

### **Geomembrane Seam Welding Inspection**

---

# GEOMEMBRANE SEAM LOG

PROJECT NUMBER: 0366-001-00-400  
 OWNER: Waste Connections  
 LOCATION: Prairie Green IWMF

PROJECT TITLE: Cell 15 Construction  
 CONTRACTOR: Titan Environmental

### PASSING TRIAL SEAMS

DATE 13-Jul-18

FUSION  
 EXTRUSION

NO.	TIME	TECH ID
TF-7	18:41	DM

SHEET NUMBER 1

MACHINE # WW-11

SEAM NUMBER	SEAM SECTION *		APPROX. START TIME	AMB. AIR TEMP. C	WELD TECH.	PREHEAT OR MACH. SPEED	MACHINE TEMPERATURES		APPROX. LENGTH WELDED (m)	LENGTH FROM PREVIOUS DESTR. (m)	DESTR. NUMBER	MON.	REMARKS	** NON - DESTRUCTIVE			
	START POINT	FINISH POINT					DIGITAL SET	INDICATOR						WEDGE OR BARREL NOZZLE	WEDGE OR BARREL NOZZLE	TEST DATE	MON.
1	P11/P12	EEOS	18:50	31C	DM	600	440		63.2	63.0		DS		07/13/18	DS		
2	P14/P15	EEOS	19:10	31C	DM	600	440		62.0	125.2		DS		07/13/18	DS		
3																	
4																	
5																	
6																	
7																	
8																	
9																	
10																	
11																	
12																	
13																	
14																	
15																	
16																	
17																	

\* REFERENCE SEAM ENDPOINTS FROM AN END OF SEAM ( EOS ).  
 A REPAIR NUMBER, OR A POINT LOCATION ON THE SEAM

DAILY TOTAL  
 DESTRUCTIVE LENGTH CARRY - OVER

125.2

125.2

\*\* COLUMNS TO BE USED  
 BY THE DATA REVIEWED ONLY

# GEOMEMBRANE SEAM LOG

PROJECT NUMBER: 0366-001-00-400  
 OWNER: Waste Connections  
 LOCATION: Prairie Green IWMF

PROJECT TITLE: Cell 15 Construction  
 CONTRACTOR: Titan Environmental

### PASSING TRIAL SEAMS

FUSION  
 EXTRUSION  
 MACHINE # WW11

NO.	TIME	TECH ID
TF-9	8:42	DM

DATE 14-Jul-18

SHEET NUMBER 2

SEAM NUMBER	SEAM SECTION *		APPROX. START TIME	AMB. AIR TEMP. C	WELD TECH.	PREHEAT OR MACH. SPEED	MACHINE TEMPERATURES			APPROX. LENGTH WELDED (m)	LENGTH FROM PREVIOUS DESTR. (m)	DESTR. NUMBER	MON.	REMARKS	** NON - DESTRUCTIVE	
	START POINT	FINISH POINT					DIGITAL SET	INDICATOR							TEST DATE	MON.
								WEDGE OR BARREL NOZZLE	WEDGE OR BARREL NOZZLE							
1	P17/P18	EEOS	WEOS	11:01	29C	DM	600	440		64.0	146.0/43.2	DSF-6	DS		07/14/18	DS
2	P20/P21	EEOS	WEOS	11:30	31C	DM	600	440		63.0	106.2		AFK		07/14/18	DS
3	P23/P24	EEOS	WEOS	12:34	31C	DM	600	440		65.0	146.3/25	DSF-7	AFK		07/14/18	DS
4																
5																
6																
7																
8																
9																
10																
11																
12																
13																
14																
15																
16																
17																

\* REFERENCE SEAM ENDPOINTS FROM AN END OF SEAM ( EOS ).  
 A REPAIR NUMBER, OR A POINT LOCATION ON THE SEAM

DAILY TOTAL  
 DESTRUCTIVE LENGTH CARRY - OVER

192.0

25.0

\*\* COLUMNS TO BE USED  
 BY THE DATA REVIEWED ONLY

# GEOMEMBRANE SEAM LOG

PROJECT NUMBER: 0366-001-00-400  
 OWNER: Waste Connections  
 LOCATION: Prairie Green IWMF

PROJECT TITLE: Cell 15 Construction  
 CONTRACTOR: Titan Environmental

### PASSING TRIAL SEAMS

FUSION  
 EXTRUSION

MACHINE # WW-11

NO.	TIME	TECH ID
TF-12A	15:16	AM

DATE 14-Jul-18

SHEET NUMBER 3

SEAM NUMBER	SEAM SECTION *		APPROX. START TIME	AMB. AIR TEMP. C	WELD TECH.	PREHEAT OR MACH. SPEED	MACHINE TEMPERATURES		APPROX. LENGTH WELDED (m)	LENGTH FROM PREVIOUS DESTR. (m)	DESTR. NUMBER	MON.	REMARKS	** NON - DESTRUCTIVE	
							DIGITAL SET							INDICATOR	
	START POINT	FINISH POINT					WEDGE OR BARREL NOZZLE	WEDGE OR BARREL NOZZLE							
1	P5/P6	SEOS	NEOS	15:21	32C	AM	500	440	7.4	32.4		DS		07/14/18	DS
2	P5/P7	SEOS	NEOS	15:25	32C	AM	500	440	7.4	39.8		DS		07/14/18	DS
3	P5/P8	SEOS	NEOS	15:29	32C	AM	500	440	7.4	47.8		DS		07/14/18	DS
4	P5/P9	SEOS	NEOS	15:33	32C	AM	500	440	7.4	54.6		DS		07/14/18	DS
5	P5/P11	SEOS	NEOS	15:37	32C	AM	500	440	7.4	62.0		DS		07/14/18	DS
6	P5/P12	SEOS	NEOS	15:41	32C	AM	500	440	7.4	69.4		DS		07/14/18	DS
7	P5/P13	SEOS	NEOS	15:45	32C	AM	500	440	7.4	76.8		DS		07/14/18	DS
8	P5/P14	SEOS	NEOS	15:49	32C	AM	500	440	7.4	84.2		DS		07/14/18	DS
9	P5/P15	SEOS	NEOS	15:53	32C	AM	500	440	7.4	91.6		DS		07/14/18	DS
10	P5/P16	SEOS	NEOS	15:57	32C	AM	500	440	7.4	99.0		DS		07/14/18	DS
11	P5/P17	SEOS	NEOS	16:01	32C	AM	500	440	7.4	106.4		DS		07/14/18	DS
12	P5/P18	SEOS	NEOS	16:05	32C	AM	500	440	7.4	113.8		DS		07/14/18	DS
13	P5/P19	SEOS	NEOS	16:09	32C	AM	500	440	7.4	121.8		DS		07/14/18	DS
14	P5/P20	SEOS	NEOS	16:13	32C	AM	500	440	7.4	128.6		DS		07/14/18	DS
15	P5/P21	SEOS	NEOS	16:17	32C	AM	500	440	7.4	136.0		DS		07/14/18	DS
16	P5/P22	SEOS	NEOS	16:21	32C	AM	500	440	7.4	143.4		DS		07/14/18	DS
17	P5/P23	SEOS	NEOS	16:25	32C	AM	500	440	7.4	150.8		DS		07/14/18	DS

\* REFERENCE SEAM ENDPOINTS FROM AN END OF SEAM (EOS).

A REPAIR NUMBER, OR A POINT LOCATION ON THE SEAM

DAILY TOTAL

DESTRUCTIVE LENGTH CARRY - OVER

125.8

150.8

\*\* COLUMNS TO BE USED

BY THE DATA REVIEWED ONLY

# GEOMEMBRANE SEAM LOG

PROJECT NUMBER: 0366-001-00-400  
 OWNER: Waste Connections  
 LOCATION: Prairie Green IWMF

PROJECT TITLE: Cell 15 Construction  
 CONTRACTOR: Titan Environmental

### PASSING TRIAL SEAMS

FUSION  
 EXTRUSION

MACHINE # WW-11

NO.	TIME	TECH ID
TF-12A	15:16	AM

DATE 14-Jul-18

SHEET NUMBER 4

SEAM NUMBER	SEAM SECTION *		APPROX. START TIME	AMB. AIR TEMP. C	WELD TECH.	PREHEAT OR MACH. SPEED	MACHINE TEMPERATURES		APPROX. LENGTH WELDED (m)	LENGTH FROM PREVIOUS DESTR. (m)	DESTR. NUMBER	MON.	REMARKS	** NON - DESTRUCTIVE			
	START POINT	FINISH POINT					DIGITAL SET	INDICATOR						WEDGE OR BARREL NOZZLE	WEDGE OR BARREL NOZZLE	TEST DATE	MON.
1	P5/P24	SEOS	NEOS	16:30	32C	AM	500	440		3.3	154.1		DS		07/14/18	DS	
2																	
3																	
4																	
5																	
6																	
7																	
8																	
9																	
10																	
11																	
12																	
13																	
14																	
15																	
16																	
17																	

\* REFERENCE SEAM ENDPOINTS FROM AN END OF SEAM (EOS).  
 A REPAIR NUMBER, OR A POINT LOCATION ON THE SEAM

DAILY TOTAL  
 DESTRUCTIVE LENGTH CARRY - OVER

3.3

154.1

\*\* COLUMNS TO BE USED  
 BY THE DATA REVIEWED ONLY



# GEOMEMBRANE SEAM LOG

PROJECT NUMBER: 0366-001-00-400  
 OWNER: Waste Connections  
 LOCATION: Prairie Green IWMF

PROJECT TITLE: Cell 15 Construction  
 CONTRACTOR: Titan Environmental

### PASSING TRIAL SEAMS

FUSION  
 EXTRUSION

MACHINE # WW-11

NO.	TIME	TECH ID
TF-32	11:56	AS

DATE 22-Jul-18

SHEET NUMBER 5

	SEAM NUMBER	SEAM SECTION *		APPROX. START TIME	AMB. AIR TEMP. C	WELD TECH.	PREHEAT OR MACH. SPEED	MACHINE TEMPERATURES		APPROX. LENGTH WELDED (m)	LENGTH FROM PREVIOUS DESTR. (m)	DESTR. NUMBER	MON.	REMARKS	** NON - DESTRUCTIVE	
		START POINT	FINISH POINT					DIGITAL SET WEDGE OR BARREL NOZZLE	INDICATOR WEDGE OR BARREL NOZZLE						TEST DATE	MON.
1	P63/P64	NEOS	SEOS	12:08	25C	AS	450	430		35.0	189.1		AFK		07/23/18	DS
2	P65/P66	NEOS	SEOS	12:30	25C	AS	450	430		17.0	206.0		AFK		07/23/18	DS
3	P50/P67	WEOS	EEOS	13:50	25C	AS	450	430		10.0	216.0		AFK		07/23/18	DS
4	P67/P68	WEOS	EEOS	13:57	25C	AS	450	430		10.0	226.0		AFK		07/23/18	DS
5	P68/P69	WEOS	EEOS	14:00	25C	AS	450	430		3.0	229.0		AFK		07/23/18	DS
6																
7																
8																
9																
10																
11																
12																
13																
14																
15																
16																
17																

\* REFERENCE SEAM ENDPOINTS FROM AN END OF SEAM ( EOS ).  
 A REPAIR NUMBER, OR A POINT LOCATION ON THE SEAM

DAILY TOTAL  
 DESTRUCTIVE LENGTH CARRY - OVER

75.0  
229.0

\*\* COLUMNS TO BE USED  
 BY THE DATA REVIEWED ONLY

# GEOMEMBRANE SEAM LOG

PROJECT NUMBER: 0366-001-00-400  
 OWNER: Waste Connections  
 LOCATION: Prairie Green IWMF

PROJECT TITLE: Cell 15 Construction  
 CONTRACTOR: Titan Environmental

### PASSING TRIAL SEAMS

DATE 18-Jul-18

FUSION

EXTRUSION

SHEET NUMBER 6

MACHINE # WW-1

NO.	TIME	TECH ID
TF-16A	11:37	AM
TF-19	16:06	AM

SEAM NUMBER	SEAM SECTION *		APPROX. START TIME	AMB. AIR TEMP. C	WELD TECH.	PREHEAT OR MACH. SPEED	MACHINE TEMPERATURES		APPROX. LENGTH WELDED (m)	LENGTH FROM PREVIOUS DESTR. (m)	DESTR. NUMBER	MON.	REMARKS	** NON - DESTRUCTIVE	
							DIGITAL SET	INDICATOR						TEST DATE	MON.
	WEDGE OR BARREL NOZZLE	WEDGE OR BARREL NOZZLE													
1	P27/P28	SEOS	NEOS	12:23	28C	AM	460	500	105.0	105.0		AFK		07/18/18	DS
2	P30/P31	EEOS	WEOS	16:30	31C	AM	460	500	64.0	145/24	DSF12	AFK		07/18/18	DS
3	P31/P32	EEOS	WEOS	16:48	31C	AM	460	500	63.0	87.0		AFK		07/18/18	DS
4	P33/P34	EEOS	WEOS	17:09	31C	AM	460	500	62.0	149.0		AFK		07/18/18	DS
5	P38/P39	EEOS	WEOS	17:47	31C	AM	460	500	63.0	208/4	DSF14	AFK		07/18/18	DS
6	P40/P41	EEOS	WEOS	18:22	31C	AM	460	500	63.0	67.0		AFK		07/19/18	DS
7															
8															
9															
10															
11															
12															
13															
14															
15															
16															
17															

\* REFERENCE SEAM ENDPOINTS FROM AN END OF SEAM ( EOS ).  
 A REPAIR NUMBER, OR A POINT LOCATION ON THE SEAM

DAILY TOTAL  
 DESTRUCTIVE LENGTH CARRY - OVER

420.0

67.0

\*\* COLUMNS TO BE USED  
 BY THE DATA REVIEWED ONLY

# GEOMEMBRANE SEAM LOG

PROJECT NUMBER: 0366-001-00-400  
 OWNER: Waste Connections  
 LOCATION: Prairie Green IWMF

PROJECT TITLE: Cell 15 Construction  
 CONTRACTOR: Titan Environmental

### PASSING TRIAL SEAMS

FUSION  
 EXTRUSION

MACHINE # WW-1

NO.	TIME	TECH ID
TF-22	15:50	GC

DATE 19-Jul-18

SHEET NUMBER 7

	SEAM NUMBER	SEAM SECTION *		APPROX. START TIME	AMB. AIR TEMP. C	WELD TECH.	PREHEAT OR MACH. SPEED	MACHINE TEMPERATURES		APPROX. LENGTH WELDED (m)	LENGTH FROM PREVIOUS DESTR. (m)	DESTR. NUMBER	MON.	REMARKS	** NON - DESTRUCTIVE			
		START POINT	FINISH POINT					DIGITAL SET	INDICATOR						WEDGE OR BARREL NOZZLE	WEDGE OR BARREL NOZZLE	TEST DATE	MON.
1	P29/P43	NEOS	SEOS	16:00	28	AM	500	460		7.0	74.0		AFK		07/20/18	DS		
2	P29/P42	NEOS	SEOS	16:05	28	AM	500	460		7.0	81.0		AFK		07/20/18	DS		
3																		
4																		
5																		
6																		
7																		
8																		
9																		
10																		
11																		
12																		
13																		
14																		
15																		
16																		
17																		

\* REFERENCE SEAM ENDPOINTS FROM AN END OF SEAM ( EOS ).  
 A REPAIR NUMBER, OR A POINT LOCATION ON THE SEAM

DAILY TOTAL  
 DESTRUCTIVE LENGTH CARRY - OVER

14.0  
81.0

\*\* COLUMNS TO BE USED  
 BY THE DATA REVIEWED ONLY

# GEOMEMBRANE SEAM LOG

PROJECT NUMBER: 0366-001-00-400  
 OWNER: Waste Connections  
 LOCATION: Prairie Green IWMF

PROJECT TITLE: Cell 15 Construction  
 CONTRACTOR: Titan Environmental

### PASSING TRIAL SEAMS

FUSION  
 EXTRUSION

MACHINE # WW-1

NO.	TIME	TECH ID
TF-25	15:15	KH

DATE 24-Jul-18

SHEET NUMBER 8

SEAM NUMBER	SEAM SECTION *		APPROX. START TIME	AMB. AIR TEMP. C	WELD TECH.	PREHEAT OR MACH. SPEED	MACHINE TEMPERATURES			APPROX. LENGTH WELDED (m)	LENGTH FROM PREVIOUS DESTR. (m)	DESTR. NUMBER	MON.	REMARKS	** NON - DESTRUCTIVE	
	START POINT	FINISH POINT					DIGITAL SET	INDICATOR							TEST DATE	MON.
								WEDGE OR BARREL NOZZLE	WEDGE OR BARREL NOZZLE							
1	P47/P48	EEOS	WEOS	15:38	26C	KH	600	460		76.0	270/2	DSF-17	AFK		07/22/18	DS
2	P52/P53	NEOS	SEOS	18:21	26C	KH	600	460		30.0	32.0		AFK		07/22/18	DS
3	P57/P58	NEOS	SEOS	18:47	26C	KH	600	460		35.0	67.0		AFK		07/22/18	DS
4	P59/P60	NEOS	SEOS	19:04	26C	KH	600	460		34.0	101.0		AFK		07/22/18	DS
5																
6																
7																
8																
9																
10																
11																
12																
13																
14																
15																
16																
17																

\* REFERENCE SEAM ENDPOINTS FROM AN END OF SEAM (EOS).  
 A REPAIR NUMBER, OR A POINT LOCATION ON THE SEAM

DAILY TOTAL  
 DESTRUCTIVE LENGTH CARRY - OVER

175.0

101.0

\*\* COLUMNS TO BE USED  
 BY THE DATA REVIEWED ONLY

# GEOMEMBRANE SEAM LOG

PROJECT NUMBER: 0366-001-00-400  
 OWNER: Waste Connections  
 LOCATION: Prairie Green IWMF

PROJECT TITLE: Cell 15 Construction  
 CONTRACTOR: Titan Environmental

### PASSING TRIAL SEAMS

FUSION  
 EXTRUSION

MACHINE # WW-1

NO.	TIME	TECH ID
TF-33	14:01	KH

DATE 22-Jul-18

SHEET NUMBER 9

SEAM NUMBER	SEAM SECTION *		APPROX. START TIME	AMB. AIR TEMP. C	WELD TECH.	PREHEAT OR MACH. SPEED	MACHINE TEMPERATURES		APPROX. LENGTH WELDED (m)	LENGTH FROM PREVIOUS DESTR. (m)	DESTR. NUMBER	MON.	REMARKS	** NON - DESTRUCTIVE	
							DIGITAL SET							INDICATOR	
	START POINT	FINISH POINT					WEDGE OR BARREL NOZZLE	WEDGE OR BARREL NOZZLE							
1	P64/P67	NEOS SEOS	14:19	25C	KH	400	450		7.0	107.0		AFK		07/23/18	DS
2	P64/P68	NEOS SEOS	14:23	25C	KH	400	450		2.0	109.0		AFK		EXTRUDED	DS
3	P65/P68	NEOS SEOS	14:24	25C	KH	400	450		6.0	115.0		AFK		07/23/18	DS
4	P65/P69	NEOS SEOS	14:30	25C	KH	400	450		7.0	122.0		AFK		07/23/18	DS
5	P66/P69	SEOS NEOS	14:30	25C	KH	400	450		1.0	123.0		AFK		EXTRUDED	DS
6	P66/P68	SEOS NEOS	14:40	25C	KH	400	450		7.0	130.0		AFK		07/23/18	DS
7	P66/P67	SEOS NEOS	14:44	25C	KH	400	450		7.0	137.0		AFK		07/23/18	DS
8	P50/P66	WEOS EEOS	14:46	25C	KH	400	450		3.0	140.0		AFK		07/23/18	DS
9	P50/P64	WEOS EEOS	14:51	25C	KH	400	450		7.0	147.0		AFK		07/23/18	DS
10	P50/P63	WEOS EEOS	14:55	25C	KH	400	450		7.0	154.0		AFK		07/23/18	DS
11	P50/P62	WEOS EEOS	14:59	25C	KH	400	450		2.0	156.0		AFK		EXTRUDED	DS
12	P49/P62	WEOS EEOS	15:00	25C	KH	400	450		5.0	161.0		AFK		07/23/18	DS
13	P49/P61	WEOS EEOS	15:04	25C	KH	400	450		7.0	168.0		AFK		07/23/18	DS
14															
15															
16															
17															

\* REFERENCE SEAM ENDPOINTS FROM AN END OF SEAM (EOS).  
 A REPAIR NUMBER, OR A POINT LOCATION ON THE SEAM

DAILY TOTAL  
 DESTRUCTIVE LENGTH CARRY - OVER

68.0

168.0

\*\* COLUMNS TO BE USED  
 BY THE DATA REVIEWED ONLY

# GEOMEMBRANE SEAM LOG

PROJECT NUMBER: 0366-001-00-400  
 OWNER: Waste Connections  
 LOCATION: Prairie Green IWMF

PROJECT TITLE: Cell 15 Construction  
 CONTRACTOR: Titan Environmental

### PASSING TRIAL SEAMS

DATE 13-Jul-18

FUSION

EXTRUSION

SHEET NUMBER 10

MACHINE # WW-27

NO.	TIME	TECH ID
TF-1	13:10	AS
TF-6A	18:16	GC

SEAM NUMBER	SEAM SECTION *		APPROX. START TIME	AMB. AIR TEMP. C	WELD TECH.	PREHEAT OR MACH. SPEED	MACHINE TEMPERATURES			APPROX. LENGTH WELDED (m)	LENGTH FROM PREVIOUS DESTR. (m)	DESTR. NUMBER	MON.	REMARKS	** NON - DESTRUCTIVE	
							DIGITAL SET		INDICATOR						TEST DATE	MON.
	START POINT	FINISH POINT	MACH. SPEED	WEDGE OR BARREL NOZZLE	WEDGE OR BARREL NOZZLE	DATE	MON.									
1	P1/P2	SEOS	NEOS	13:43	31C	AS	650	850		130.0	130.0		DS		07/13/18	DS
2	P4/P5	SEOS	NEOS	14:45	31C	AS	650	850		130.0	140/120	DSF-11	DS		07/13/18	DS
3	P8/P9	EEOS	WEOS	18:45	31C	GC	600	860		62.7	140/42	DSF-8	DS		07/15/18	DS
4	P8/P10	EEOS	WEOS	19:01	31C	GC	600	860		3.1	45.1		DS		07/15/18	DS
5	P12/P13	EEOS	WEOS	19:08	31C	GC	600	860		62.0	107.0		DS		07/13/18	DS
6	P15/P16	EEOS	WEOS	19:28	31C	GC	600	860		62.9	120.3/49.7	DSF-5	DS		07/13/18	DS
7																
8																
9																
10																
11																
12																
13																
14																
15																
16																
17																

\* REFERENCE SEAM ENDPOINTS FROM AN END OF SEAM ( EOS ).  
 A REPAIR NUMBER, OR A POINT LOCATION ON THE SEAM

DAILY TOTAL  
 DESTRUCTIVE LENGTH CARRY - OVER

128.0  
49.7

\*\* COLUMNS TO BE USED  
 BY THE DATA REVIEWED ONLY

# GEOMEMBRANE SEAM LOG

PROJECT NUMBER: 0366-001-00-400  
 OWNER: Waste Connections  
 LOCATION: Prairie Green IWMF

PROJECT TITLE: Cell 15 Construction  
 CONTRACTOR: Titan Environmental

### PASSING TRIAL SEAMS

FUSION  
 EXTRUSION

MACHINE # WW-27

NO.	TIME	TECH ID
TF-8	8:38	GC

DATE 14-Jul-18

SHEET NUMBER 11

SEAM NUMBER	SEAM SECTION *		APPROX. START TIME	AMB. AIR TEMP. C	WELD TECH.	PREHEAT OR MACH. SPEED	MACHINE TEMPERATURES			APPROX. LENGTH WELDED (m)	LENGTH FROM PREVIOUS DESTR. (m)	DESTR. NUMBER	MON.	REMARKS	** NON - DESTRUCTIVE	
	START POINT	FINISH POINT					DIGITAL SET	INDICATOR							TEST DATE	MON.
								WEDGE OR BARREL NOZZLE	WEDGE OR BARREL NOZZLE							
1	P16/P17	EEOS	WEOS	10:47	29C	GC	600	860		64.6	114.3		DS		07/14/18	DS
2	P19/P20	EEOS	WEOS	11:19	31C	GC	600	860		64.0	178.3		DS		07/14/18	DS
3	P22/P23	EEOS	WEOS	11:45	31C	GC	600	860		65.0	243.3		DS		07/14/18	DS
4																
5																
6																
7																
8																
9																
10																
11																
12																
13																
14																
15																
16																
17																

\* REFERENCE SEAM ENDPOINTS FROM AN END OF SEAM ( EOS ).  
 A REPAIR NUMBER, OR A POINT LOCATION ON THE SEAM

DAILY TOTAL  
 DESTRUCTIVE LENGTH CARRY - OVER

193.6

243.3

\*\* COLUMNS TO BE USED  
 BY THE DATA REVIEWED ONLY

# GEOMEMBRANE SEAM LOG

PROJECT NUMBER: 0366-001-00-400  
 OWNER: Waste Connections  
 LOCATION: Prairie Green IWMF

PROJECT TITLE: Cell 15 Construction  
 CONTRACTOR: Titan Environmental

### PASSING TRIAL SEAMS

FUSION  
 EXTRUSION

MACHINE # WW-27

NO.	TIME	TECH ID
TF-15	10:57	GC
TF-18	15:56	GC

DATE 18-Jul-18

SHEET NUMBER 12

	SEAM NUMBER	SEAM SECTION *		APPROX. START TIME	AMB. AIR TEMP. C	WELD TECH.	PREHEAT OR MACH. SPEED	MACHINE TEMPERATURES		APPROX. LENGTH WELDED (m)	LENGTH FROM PREVIOUS DESTR. (m)	DESTR. NUMBER	MON.	REMARKS	** NON - DESTRUCTIVE			
		START POINT	FINISH POINT					DIGITAL SET	INDICATOR						WEDGE OR BARREL NOZZLE	WEDGE OR BARREL NOZZLE	TEST DATE	MON.
1	P25/P26	SEOS	NEOS	11:50	28C	500	800			132.0	241.0		AFK		07/18/18	DS		
2	P28/P29	SEOS	NEOS	12:50	28C	500	800			105.0	287/59	DSF-11	AFK		07/18/18	DS		
3	P6/P30	EEOS	WEOS	16:15	31C	600	860			63.0	122.0		AFK		07/19/18	DS		
4	P35/P36	EEOS	WEOS	17:12	31C	600	860			63.0	185.0		AFK		07/18/18	DS		
5	P37/P38	EEOS	WEOS	17:47	31C	600	860			63.0	248.0		AFK		07/18/18	DS		
6	P31/P32	EEOS	WEOS	16:46	31C	600	860			63.0	311.0		AFK		07/18/18	DS		
7																		
8																		
9																		
10																		
11																		
12																		
13																		
14																		
15																		
16																		
17																		

\* REFERENCE SEAM ENDPOINTS FROM AN END OF SEAM (EOS).  
 A REPAIR NUMBER, OR A POINT LOCATION ON THE SEAM

DAILY TOTAL  
 DESTRUCTIVE LENGTH CARRY - OVER

489.0

311.0

\*\* COLUMNS TO BE USED  
 BY THE DATA REVIEWED ONLY



# GEOMEMBRANE SEAM LOG

PROJECT NUMBER: 0366-001-00-400  
 OWNER: Waste Connections  
 LOCATION: Prairie Green IWMF

PROJECT TITLE: Cell 15 Construction  
 CONTRACTOR: Titan Environmental

### PASSING TRIAL SEAMS

FUSION  
 EXTRUSION

MACHINE # WW-27

NO.	TIME	TECH ID
TF-21	8:51	GC

DATE 19-Jul-18

SHEET NUMBER 13

SEAM NUMBER	SEAM SECTION *		APPROX. START TIME	AMB. AIR TEMP. C	WELD TECH.	PREHEAT OR MACH. SPEED	MACHINE TEMPERATURES		APPROX. LENGTH WELDED (m)	LENGTH FROM PREVIOUS DESTR. (m)	DESTR. NUMBER	MON.	REMARKS	** NON - DESTRUCTIVE		
							DIGITAL SET WEDGE OR BARREL NOZZLE	INDICATOR WEDGE OR BARREL NOZZLE						TEST DATE	MON.	
	START POINT	FINISH POINT	TIME	TEMP. C	TECH.	MACH. SPEED	WEDGE OR BARREL NOZZLE	WEDGE OR BARREL NOZZLE	WELDED (m)	DESTR. (m)	NUMBER	MON.	REMARKS	TEST DATE	MON.	
1	P29/P41	SEOS	NEOS	9:10	28C	GC	600	860		7.0	318.0		AFK		07/19/18	DS
2	P29/P40	SEOS	NEOS	9:12	28C	GC	600	860		7.0	325.0		AFK		07/19/18	DS
3	P29/P39	SEOS	NEOS	9:15	28C	GC	600	860		7.0	332.0		AFK		07/19/18	DS
4	P29/P38	SEOS	NEOS	9:16	28C	GC	600	860		7.0	336/3		AFK		07/19/18	DS
5	P29/P37	SEOS	NEOS	9:20	28C	GC	600	860		7.0	10.0		AFK		07/19/18	DS
6	P29/P36	SEOS	NEOS	9:23	28C	GC	600	860		7.0	17.0		AFK		07/19/18	DS
7	P29/P35	SEOS	NEOS	9:26	28C	GC	600	860		7.0	24.0		AFK		07/19/18	DS
8	P29/P34	SEOS	NEOS	9:29	28C	GC	600	860		7.0	31.0		AFK		07/19/18	DS
9	P29/P33	SEOS	NEOS	9:37	28C	GC	600	860		7.0	38.0		AFK		07/19/18	DS
10	P29/P32	SEOS	NEOS	9:35	28C	GC	600	860		7.0	45.0		AFK		07/19/18	DS
11	P29/P31	SEOS	NEOS	9:38	28C	GC	600	860		7.0	52.0		AFK		07/19/18	DS
12	P29/P30	SEOS	NEOS	9:41	28C	GC	600	860		7.0	59.0		AFK		07/19/18	DS
13	P41/P42	EEOS	WEOS	12:10	28C	GC	600	860		62.0	121.0		AFK		07/19/18	DS
14	P42/P43	EEOS	WEOS	12:33	28C	GC	600	860		62.0	183.0		AFK		07/19/18	DS
15																
16																
17																

\* REFERENCE SEAM ENDPOINTS FROM AN END OF SEAM (EOS).  
 A REPAIR NUMBER, OR A POINT LOCATION ON THE SEAM

DAILY TOTAL  
 DESTRUCTIVE LENGTH CARRY - OVER

208.0  
183.0

\*\* COLUMNS TO BE USED  
 BY THE DATA REVIEWED ONLY

# GEOMEMBRANE SEAM LOG

PROJECT NUMBER: 0366-001-00-400  
 OWNER: Waste Connections  
 LOCATION: Prairie Green IWMF

PROJECT TITLE: Cell 15 Construction  
 CONTRACTOR: Titan Environmental

### PASSING TRIAL SEAMS

FUSION  
 EXTRUSION

MACHINE # WW-27

NO.	TIME	TECH ID
TF-26	15:07	CS
TF-28A	19:40	CS

DATE 21-Jul-18

SHEET NUMBER 14

SEAM NUMBER	SEAM SECTION *		APPROX. START TIME	AMB. AIR TEMP. C	WELD TECH.	PREHEAT OR MACH. SPEED	MACHINE TEMPERATURES		APPROX. LENGTH WELDED (m)	LENGTH FROM PREVIOUS DESTR. (m)	DESTR. NUMBER	MON.	REMARKS	** NON - DESTRUCTIVE		
							DIGITAL SET WEDGE OR BARREL NOZZLE	INDICATOR WEDGE OR BARREL NOZZLE						TEST DATE	MON.	
	START POINT	FINISH POINT														
1	P49/P50	NEOS	SEOS	15:15	26C	CS	600	859		7.0	81.0		AFK		EXTRUDED	DS
2	P48/P50	WEOS	EEOS	16:00	26C	CS	600	859		27.0	108.0		AFK		07/22/18	DS
3	P48/P49	WEOS	EEOS	16:15	26C	CS	600	859		51.0	159.0		AFK		07/22/18	DS
4	P44/P49	SEOS	NEOS	16:50	26C	CS	600	859		3.0	162.0		AFK		07/22/18	DS
5	P27/P49	SEOS	NEOS	16:55	26C	CS	600	859		4.0	166.0		AFK		07/22/18	DS
6	P27/P48	SEOS	NEOS	17:00	26C	CS	600	859		7.0	173.0		AFK		07/22/18	DS
7	P27/P47	SEOS	NEOS	17:05	26C	CS	600	859		7.0	180.0		AFK		07/22/18	DS
8	P27/P45	SEOS	NEOS	17:10	26C	CS	600	859		7.0	187.0		AFK		07/22/18	DS
9	P28/P45	EEOS	WEOS	17:12	26C	CS	600	859		7.0	194.0		AFK		07/22/18	DS
10	P43/P45	EEOS	WEOS	17:15	26C	CS	600	859		51.0	245.0		AFK		07/22/18	DS
11	P43/P46	EEOS	WEOS	17:30	26C	CS	600	859		11.0	247/9	DSF-16	AFK		07/22/18	DS
12	P51/P52	NEOS	SEOS	18:21	26C	CS	600	859		30.0	39.0		AFK	EXTR.9H-NEOS	07/22/18	DS
13	P55/P56	WEOS	EEOS	18:37	26C	CS	600	859		7.0	46.0		AFK		07/22/18	DS
14	P54/P56	EEOS	WEOS	18:42	26C	CS	600	859		2.0	48.0		AFK		07/22/18	DS
15	P54/P55	WEOS	EEOS	18:44	26C	CS	600	859		32.0	80.0		AFK		07/22/18	DS
16	P58/P59	NEOS	SEOS	18:58	26C	CS	600	859		37.0	117.0		AFK		07/22/18	DS
17	P49/P60	WEOS	EEOS	19:51	26C	CS	350	835		7.0	124.0		AFK		07/23/18	DS

\* REFERENCE SEAM ENDPOINTS FROM AN END OF SEAM (EOS).

A REPAIR NUMBER, OR A POINT LOCATION ON THE SEAM

DAILY TOTAL

DESTRUCTIVE LENGTH CARRY - OVER

297.0  
124.0

\*\* COLUMNS TO BE USED

BY THE DATA REVIEWED ONLY

# GEOMEMBRANE SEAM LOG

PROJECT NUMBER: 0366-001-00-400  
 OWNER: Waste Connections  
 LOCATION: Prairie Green IWMF

PROJECT TITLE: Cell 15 Construction  
 CONTRACTOR: Titan Environmental

### PASSING TRIAL SEAMS

FUSION  
 EXTRUSION

MACHINE # WW-27

NO.	TIME	TECH ID
TF28A	19:40	CS

DATE: 21-Jul-18

SHEET NUMBER 15

	SEAM NUMBER	SEAM SECTION *		APPROX. START TIME	AMB. AIR TEMP. C	WELD TECH.	PREHEAT OR MACH. SPEED	MACHINE TEMPERATURES		APPROX. LENGTH WELDED (m)	LENGTH FROM PREVIOUS DESTR. (m)	DESTR. NUMBER	MON.	REMARKS	** NON - DESTRUCTIVE	
		START POINT	FINISH POINT					DIGITAL SET WEDGE OR BARREL NOZZLE	INDICATOR WEDGE OR BARREL NOZZLE						TEST DATE	MON.
1	P49/P59	WEOS	EEOS	20:00	22C	CS	350	835		7.0	131.0		AFK		07/22/18	DS
2	P49/P58	WEOS	EEOS	20:03	22C	CS	350	835		7.0	138.0		AFK		07/22/18	DS
3	P49/P57	WEOS	EEOS	20:10	22C	CS	350	835		7.0	145.0		AFK		07/22/18	DS
4	P49/P56	WEOS	EEOS	20:15	22C	CS	350	835		7.0	152.0		AFK		07/22/18	DS
5	P49/P54	WEOS	EEOS	20:20	22C	CS	350	835		5.0	157.0		AFK		07/23/18	DS
6	P44/P54	WEOS	EEOS	20:23	22C	CS	350	835		2.0	159.0		AFK		07/22/18	DS
7	P44/P53	WEOS	EEOS	20:25	22C	CS	350	835		7.0	166.0		AFK		07/22/18	DS
8	P44/P52	WEOS	EEOS	20:30	22C	CS	350	835		7.0	173.0		AFK		07/22/18	DS
9	P44/P51	WEOS	EEOS	20:34	22C	CS	350	835		7.0	200.0		AFK		07/22/18	DS
10																
11																
12																
13																
14																
15																
16																
17																

\* REFERENCE SEAM ENDPOINTS FROM AN END OF SEAM ( EOS ).  
 A REPAIR NUMBER, OR A POINT LOCATION ON THE SEAM

DAILY TOTAL  
 DESTRUCTIVE LENGTH CARRY - OVER

56.0

200.0

\*\* COLUMNS TO BE USED  
 BY THE DATA REVIEWED ONLY

# GEOMEMBRANE SEAM LOG

PROJECT NUMBER: 0366-001-00-400  
 OWNER: Waste Connections  
 LOCATION: Prairie Green IWMF

PROJECT TITLE: Cell 15 Construction  
 CONTRACTOR: Titan Environmental

### PASSING TRIAL SEAMS

X FUSION  
 EXTRUSION

MACHINE # WW-27

NO.	TIME	TECH ID
TF-30	10:53	CS

DATE 22-Jul-18

SHEET NUMBER 16

SEAM NUMBER	SEAM SECTION *		APPROX. START TIME	AMB. AIR TEMP. C	WELD TECH.	PREHEAT OR MACH. SPEED	MACHINE TEMPERATURES			APPROX. LENGTH WELDED (m)	LENGTH FROM PREVIOUS DESTR. (m)	DESTR. NUMBER	MON.	REMARKS	** NON - DESTRUCTIVE	
	START POINT	FINISH POINT					DIGITAL SET	INDICATOR							TEST DATE	MON.
								WEDGE OR BARREL NOZZLE	WEDGE OR BARREL NOZZLE							
1	P60/P61	NEOS SEOS	11:09	26C	CS	500	835		34.0	234.0		AFK		07/23/18	DS	
2	P61/P62	NEOS SEOS	11:31	26C	CS	500	835		34.0	268.0		AFK		07/23/18	DS	
3	P62/P63	NEOS SEOS	11:52	26C	CS	500	835		34.0	282/20	DSF-18	AFK		07/23/18	DS	
4	P64/P65	NEOS SEOS	12:12	26C	CS	500	835		25.0	45.0		AFK		07/23/18	DS	
5																
6																
7																
8																
9																
10																
11																
12																
13																
14																
15																
16																
17																

\* REFERENCE SEAM ENDPOINTS FROM AN END OF SEAM (EOS).  
 A REPAIR NUMBER, OR A POINT LOCATION ON THE SEAM

DAILY TOTAL  
 DESTRUCTIVE LENGTH CARRY - OVER

127.0  
45.0

\*\* COLUMNS TO BE USED  
 BY THE DATA REVIEWED ONLY

# GEOMEMBRANE SEAM LOG

PROJECT NUMBER: 0366-001-00-400  
 OWNER: Waste Connections  
 LOCATION: Prairie Green IWMF

PROJECT TITLE: Cell 15 Construction  
 CONTRACTOR: Titan Environmental

### PASSING TRIAL SEAMS

DATE July 13, 2018

X FUSION

EXTRUSION

SHEET NUMBER 17

MACHINE # WW-15

NO.	TIME	TECH ID
TF-2	13:32	AM
TF-4	17:25	AM

SEAM NUMBER	SEAM SECTION *		APPROX. START TIME	AMB. AIR TEMP. C	WELD TECH.	PREHEAT OR MACH. SPEED	MACHINE TEMPERATURES		APPROX. LENGTH WELDED (m)	LENGTH FROM PREVIOUS DESTR. (m)	DESTR. NUMBER	MON.	REMARKS	** NON - DESTRUCTIVE	
	START POINT	FINISH POINT					DIGITAL SET	INDICATOR						TEST DATE	MON.
1	P2/P3	SEOS	NEOS	14:11	31C	AM	650	860	130.0	128/2	DSF-3	DS		07/13/18	DS
2	P6/P7	EEOS	WEOS	18:02	31C	AM	600	860	65.8	67.8		DS		07/13/18	DS
3	P7/P8	EEOS	WEOS	18:00	31C	AM	600	860	64.7	132.5		DS		07/13/18	DS
4	P9/P10	SEOS	NEOS	18:40	31C	AM	600	860	7.5	140.0		DS		07/13/18	DS
5	P9/P11	EEOS	WEOS	18:50	31C	AM	600	860	62.8	145/57.8	DSF-4	DS		07/13/18	DS
6	P13/P14	EEOS	WEOS	19:05	31C	AM	600	860	62.8	120.0		DS		07/13/18	DS
7	P10/P11	EEOS	WEOS	19:03	31C	AM	600	860	7.5	128.1		DS		EXTRUDED	DS
8															
9															
10															
11															
12															
13															
14															
15															
16															
17															
DAILY TOTAL									401.1						
DESTRUCTIVE LENGTH CARRY - OVER										128.1					

\* REFERENCE SEAM ENDPOINTS FROM AN END OF SEAM ( EOS ).  
 A REPAIR NUMBER, OR A POINT LOCATION ON THE SEAM

DAILY TOTAL  
 DESTRUCTIVE LENGTH CARRY - OVER

\*\* COLUMNS TO BE USED  
 BY THE DATA REVIEWED ONLY

# GEOMEMBRANE SEAM LOG

PROJECT NUMBER: 0366-001-00-400  
 OWNER: Waste Connections  
 LOCATION: Prairie Green IWMF

PROJECT TITLE: Cell 15 Construction  
 CONTRACTOR: Titan Environmental

### PASSING TRIAL SEAMS

FUSION  
 EXTRUSION

MACHINE # WW-15

NO.	TIME	TECH ID
TF-10A	9:21	AM

DATE 14-Jul-18

SHEET NUMBER 18

SEAM NUMBER	SEAM SECTION *		APPROX. START TIME	AMB. AIR TEMP. C	WELD TECH.	PREHEAT OR MACH. SPEED	MACHINE TEMPERATURES		APPROX. LENGTH WELDED (m)	LENGTH FROM PREVIOUS DESTR. (m)	DESTR. NUMBER	MON.	REMARKS	** NON - DESTRUCTIVE	
	START POINT	FINISH POINT					WEDGE OR BARREL NOZZLE	WEDGE OR BARREL NOZZLE						TEST DATE	MON.
1	P18/P19	EEOS	WEOS	11:08	31C	AM	550	860	64.4	192.5		DS		07/14/18	DS
2	P21/P22	EEOS	WEOS	11:43	31C	AM	550	860	63.0	255.5		DS		07/14/18	DS
3															
4															
5															
6															
7															
8															
9															
10															
11															
12															
13															
14															
15															
16															
17															

\* REFERENCE SEAM ENDPOINTS FROM AN END OF SEAM ( EOS ).  
 A REPAIR NUMBER, OR A POINT LOCATION ON THE SEAM

DAILY TOTAL  
 DESTRUCTIVE LENGTH CARRY - OVER

127.4  
255.5

\*\* COLUMNS TO BE USED  
 BY THE DATA REVIEWED ONLY

# GEOMEMBRANE SEAM LOG

PROJECT NUMBER: 0366-001-00-400  
 OWNER: Waste Connections  
 LOCATION: Prairie Green IWFM

PROJECT TITLE: Cell 15 Construction  
 CONTRACTOR: Titan Environmental

### PASSING TRIAL SEAMS

DATE 18-Jul-18

FUSION

EXTRUSION

SHEET NUMBER 19

MACHINE # WW-15

NO.	TIME	TECH ID
TF-15	10:57	AS
TF-20	16:27	AS

SEAM NUMBER	SEAM SECTION *		APPROX. START TIME	AMB. AIR TEMP. C	WELD TECH.	PREHEAT OR MACH. SPEED	MACHINE TEMPERATURES		APPROX. LENGTH WELDED (m)	LENGTH FROM PREVIOUS DESTR. (m)	DESTR. NUMBER	MON.	REMARKS	** NON - DESTRUCTIVE	
	START POINT	FINISH POINT					DIGITAL SET WEDGE OR BARREL NOZZLE	INDICATOR WEDGE OR BARREL NOZZLE						TEST DATE	MON.
1	P26/P27	SEOS	NEOS	12:11	28C	AS	600	860	132.0	300/54.4	DSF-10	DS		07/18/18	DS
2	P1/P25	EEOS	WEOS	14:40	30C	AS	600	860	6.0	60.4		AFK		07/18/18	DS
3	P1/P26	EEOS	WEOS	14:43	30C	AS	600	860	0.5	60.9		AFK		COVERED BY 6M	
4	P2/P26	EEOS	WEOS	14:43	30C	AS	600	860	6.0	66.9		AFK		07/18/18	DS
5	P2/P27	EEOS	WEOS	14:45	30C	AS	600	860	0.5	67.4		AFK		COVERED BY 6N	
6	P3/P27	EEOS	WEOS	14:45	30C	AS	600	860	6.0	73.4		AFK		07/18/18	DS
7	P3/P28	EEOS	WEOS	14:47	30C	AS	600	860	0.5	73.9		AFK		COVERED BY 6P	
8	P4/P28	EEOS	WEOS	14:47	30C	AS	600	860	6.0	79.9		AFK		07/19/18	DS
9	P4/P29	EEOS	WEOS	14:49	30C	AS	600	860	0.5	80.4		AFK		07/18/18	DS
10	P5/P29	EEOS	WEOS	14:49	30C	AS	600	860	6.0	86.4		AFK		07/18/18	DS
11	P32/P33	EEOS	WEOS	16:50	30C	AS	600	860	62.6	149.0		AFK		07/18/18	DS
12	P34/P35	EEOS	WEOS	15:21	31C	AS	600	860	63.0	212.0		AFK		07/18/18	DS
13	P36/P37	EEOS	WEOS	15:38	31C	AS	600	860	63.0	275.0		AFK		07/18/18	DS
14	P39/P40	EEOS	WEOS	18:12	31C	AS	600	860	63.0	277/61	DSF-13	AFK		07/18/18	DS
15															
16															
17															
DAILY TOTAL									415.6						
A REPAIR NUMBER, OR A POINT LOCATION ON THE SEAM										61.0m					

\* REFERENCE SEAM ENDPOINTS FROM AN END OF SEAM ( EOS ).  
 A REPAIR NUMBER, OR A POINT LOCATION ON THE SEAM

DAILY TOTAL  
 DESTRUCTIVE LENGTH CARRY - OVER

\*\* COLUMNS TO BE USED  
 BY THE DATA REVIEWED ONLY

# GEOMEMBRANE SEAM LOG

PROJECT NUMBER: 0366-001-00-400  
 OWNER: Waste Connections  
 LOCATION: Prairie Green IWMF

PROJECT TITLE: Cell 15 Construction  
 CONTRACTOR: Titan Environmental

### PASSING TRIAL SEAMS

FUSION  
 EXTRUSION

MACHINE # WW-15

NO.	TIME	TECH ID
TF-23	16:58	AM

DATE 19-Jul-18

SHEET NUMBER 20

SEAM NUMBER	SEAM SECTION *		APPROX. START TIME	AMB. AIR TEMP. C	WELD TECH.	PREHEAT OR MACH. SPEED	MACHINE TEMPERATURES		APPROX. LENGTH WELDED (m)	LENGTH FROM PREVIOUS DESTR. (m)	DESTR. NUMBER	MON.	REMARKS	** NON - DESTRUCTIVE	
	START POINT	FINISH POINT					WEDGE OR BARREL NOZZLE	WEDGE OR BARREL NOZZLE						TEST DATE	MON.
1	P27/P44	WEOS	EEOS	17:58	28C	AM	500	860	7.0	68.0		AFK		07/20/18	DS
2	P26/P44	WEOS	EEOS	18:00	28C	AM	500	860	7.0	75.0		AFK		EXTRUDED	DS
3	P25/P44	WEOS	EEOS	18:03	28C	AM	500	860	7.0	82.0		AFK		07/20/18	DS
4															
5															
6															
7															
8															
9															
10															
11															
12															
13															
14															
15															
16															
17															

\* REFERENCE SEAM ENDPOINTS FROM AN END OF SEAM ( EOS ).  
 A REPAIR NUMBER, OR A POINT LOCATION ON THE SEAM

DAILY TOTAL  
 DESTRUCTIVE LENGTH CARRY - OVER

21.0  
82.0

\*\* COLUMNS TO BE USED  
 BY THE DATA REVIEWED ONLY



# GEOMEMBRANE SEAM LOG

PROJECT NUMBER: 0366-001-00-400  
 OWNER: Waste Connections  
 LOCATION: Prairie Green IWMF

PROJECT TITLE: Cell 15 Construction  
 CONTRACTOR: Titan Environmental

### PASSING TRIAL SEAMS

FUSION  
 EXTRUSION

MACHINE # WW-15

NO.	TIME	TECH ID
TF-24	15:09	AS
TF-27	19:00	AS

DATE 21-Jul-18

SHEET NUMBER 21

	SEAM NUMBER	SEAM SECTION *		APPROX. START TIME	AMB. AIR TEMP. C	WELD TECH.	PREHEAT OR MACH. SPEED	MACHINE TEMPERATURES		APPROX. LENGTH WELDED (m)	LENGTH FROM PREVIOUS DESTR. (m)	DESTR. NUMBER	MON.	REMARKS	** NON - DESTRUCTIVE	
		START POINT	FINISH POINT					DIGITAL SET WEDGE OR BARREL NOZZLE	INDICATOR WEDGE OR BARREL NOZZLE						TEST DATE	MON.
1	P45/P46	NEOS	SEOS	15:32	26C	AS	600	830		7.0	89.0		AFK		07/22/18	DS
2	P45/P47	EEOS	WEOS	15:36	26C	AS	600	830		68.0	157.0		AFK		07/22/18	DS
3	P46/P47	EEOS	WEOS	15:40	26C	AS	600	830		11.0	168.0		AFK		07/22/18	DS
4	P53/P54	NEOS	SEOS	18:25	26C	AS	600	830		34.0	208.0		AFK		07/22/18	DS
5	P56/P57	NEOS	SEOS	18:41	26C	AS	600	830		2.0	204.0		AFK		07/22/18	DS
6	P55/P57	NEOS	SEOS	18:43	26C	AS	600	830		35.0	234.0		AFK	EXTRUDED	07/22/18	DS
7																
8																
9																
10																
11																
12																
13																
14																
15																
16																
17																

\* REFERENCE SEAM ENDPOINTS FROM AN END OF SEAM ( EOS ).  
 A REPAIR NUMBER, OR A POINT LOCATION ON THE SEAM

DAILY TOTAL  
 DESTRUCTIVE LENGTH CARRY - OVER

157.0

234.0

\*\* COLUMNS TO BE USED  
 BY THE DATA REVIEWED ONLY

# GEOMEMBRANE SEAM LOG

PROJECT NUMBER: 0366-001-00-400  
 OWNER: Waste Connections  
 LOCATION: Prairie Green IWMF

PROJECT TITLE: Cell 15 Construction  
 CONTRACTOR: Titan Environmental

### PASSING TRIAL SEAMS

DATE 13-Jul-18

FUSION  
 EXTRUSION

NO.	TIME	TECH ID
TF-3	13:57	DM

SHEET NUMBER 22

MACHINE # WW-9

SEAM NUMBER	SEAM SECTION *		APPROX. START TIME	AMB. AIR TEMP. C	WELD TECH.	PREHEAT OR MACH. SPEED	MACHINE TEMPERATURES		APPROX. LENGTH WELDED (m)	LENGTH FROM PREVIOUS DESTR. (m)	DESTR. NUMBER	MON.	REMARKS	** NON - DESTRUCTIVE			
	START POINT	FINISH POINT					DIGITAL SET	INDICATOR						WEDGE OR BARREL NOZZLE	WEDGE OR BARREL NOZZLE	TEST DATE	MON.
1	P3/P4	SEOS	NEOS	14:30	31C	DM	600	865		130.0	126/4	DSF-2	DS		07/13/18	DS	
2																	
3																	
4																	
5																	
6																	
7																	
8																	
9																	
10																	
11																	
12																	
13																	
14																	
15																	
16																	
17																	

\* REFERENCE SEAM ENDPOINTS FROM AN END OF SEAM ( EOS ).  
 A REPAIR NUMBER, OR A POINT LOCATION ON THE SEAM

DAILY TOTAL  
 DESTRUCTIVE LENGTH CARRY - OVER

130.0

4.0

\*\* COLUMNS TO BE USED  
 BY THE DATA REVIEWED ONLY

# GEOMEMBRANE SEAM LOG

PROJECT NUMBER: 0366-001-00-400  
 OWNER: Waste Connections  
 LOCATION: Prairie Green IWWMF

PROJECT TITLE: Cell 15 Construction  
 CONTRACTOR: Titan Environmental

### PASSING TRIAL SEAMS

DATE 15-Jul-18

FUSION  
 EXTRUSION

SHEET NUMBER 1

MACHINE # EXT-5

NO.	TIME	TECH ID
TX-8	15:15	DP

SEAM NUMBER	SEAM SECTION *		APPROX. START TIME	AMB. AIR TEMP. C	WELD TECH.	PREHEAT OR MACH. SPEED	MACHINE TEMPERATURES		APPROX. LENGTH WELDED (m)	LENGTH FROM PREVIOUS DESTR. (m)	DESTR. NUMBER	MON.	REMARKS	** NON - DESTRUCTIVE	
							DIGITAL SET WEDGE OR BARREL NOZZLE	INDICATOR WEDGE OR BARREL NOZZLE						TEST DATE	MON.
	START POINT	FINISH POINT													
1	P1/ETI	36.2m	IT	15:25	25 C	DP	480	480	27.8	27.8		DS		07/25/18	CB
2															
3															
4															
5															
6															
7															
8															
9															
10															
11															
12															
13															
14															
15															
16															
17															

\* REFERENCE SEAM ENDPOINTS FROM AN END OF SEAM ( EOS ).  
 A REPAIR NUMBER, OR A POINT LOCATION ON THE SEAM

DAILY TOTAL  
 DESTRUCTIVE LENGTH CARRY - OVER

27.8  
27.8 m

\*\* COLUMNS TO BE USED  
 BY THE DATA REVIEWED ONLY

# GEOMEMBRANE SEAM LOG

PROJECT NUMBER: 0366-001-00-400  
 OWNER: Waste Connections  
 LOCATION: Prairie Green IWMP

PROJECT TITLE: Cell 15 Construction  
 CONTRACTOR: Titan Environmental

### PASSING TRIAL SEAMS

FUSION  
 EXTRUSION  
 MACHINE # EXT-6

NO.	TIME	TECH ID
TX-5	9:03	DP

DATE 15-Jul-18

SHEET NUMBER 2

SEAM NUMBER	SEAM SECTION *		APPROX. START TIME	AMB. AIR TEMP. C	WELD TECH.	PREHEAT OR MACH. SPEED	MACHINE TEMPERATURES		APPROX. LENGTH WELDED (m)	LENGTH FROM PREVIOUS DESTR. (m)	DESTR. NUMBER	MON.	REMARKS	** NON - DESTRUCTIVE	
	START POINT	FINISH POINT					WEDGE OR BARREL NOZZLE	INDICATOR WEDGE OR BARREL NOZZLE						TEST DATE	MON.
1	P10/P11	WEOS EEOS	10:45	20 C	DP	485	485		3.0	3.0		AFK		07/16/18	DS
2	P1/ETI	2F 26.2m	12:00	20 C	DP	485	485		36.2	39.2		DS		07/15/18	DS
3															
4															
5															
6															
7															
8															
9															
10															
11															
12															
13															
14															
15															
16															
17															

\* REFERENCE SEAM ENDPOINTS FROM AN END OF SEAM ( EOS ).  
 A REPAIR NUMBER, OR A POINT LOCATION ON THE SEAM

DAILY TOTAL  
 DESTRUCTIVE LENGTH CARRY - OVER

39.2  
39.2

\*\* COLUMNS TO BE USED  
 BY THE DATA REVIEWED ONLY

# GEOMEMBRANE SEAM LOG

PROJECT NUMBER: 0366-001-00-400  
 OWNER: Waste Connections  
 LOCATION: Prairie Green IWMF

PROJECT TITLE: Cell 15 Construction  
 CONTRACTOR: Titan Environmental

### PASSING TRIAL SEAMS

DATE 15-Jul-18

FUSION  
 EXTRUSION

NO.	TIME	TECH ID
TX-6	9:14	GS
TX-7	14:40	GS

SHEET NUMBER 3

MACHINE # EXT-21

SEAM NUMBER	SEAM SECTION *		APPROX. START TIME	AMB. AIR TEMP. C	WELD TECH.	PREHEAT OR MACH. SPEED	MACHINE TEMPERATURES		APPROX. LENGTH WELDED (m)	LENGTH FROM PREVIOUS DESTR. (m)	DESTR. NUMBER	MON.	REMARKS	** NON - DESTRUCTIVE	
							DIGITAL SET WEDGE OR BARREL NOZZLE	INDICATOR WEDGE OR BARREL NOZZLE						TEST DATE	MON.
	START POINT	FINISH POINT	TIME	TEMP. C	TECH.	MACH. SPEED	WEDGE OR BARREL NOZZLE	WEDGE OR BARREL NOZZLE	WELDED (m)	DESTR. (m)	NUMBER	MON.	REMARKS	TEST DATE	MON.
1	NTI/P5	WEOS	EEOS	10:00	18 C	GS	475	475	6.0	6.0		DS		07/15/18	DS
2	NTI/P4	WEOS	EEOS	10:10	18 C	GS	475	475	7.6	13.6		DS		07/15/18	DS
3	NTI/P3	WEOS	EEOS	10:22	19 C	GS	475	475	7.6	21.2		DS		07/15/18	DS
4	NTI/P2	WEOS	4M	11:06	19 C	GS	475	475	4.4	25.6		DS		07/15/18	DS
5	NTI/P2	4H	EEOS	11:18	19 C	GS	475	475	2.4	28.0		DS		07/15/18	DS
6	NTI/P1	WEOS	4J	11:22	19 C	GS	475	475	2.2	30.2		DS		07/15/18	DS
7	NTI/P1	WEOS	EEOS	12:00	19 C	GS	475	475	2.3	32.2		DS		07/15/18	DS
8	ETI/P1	NEOS	4N	12:55	19 C	GS	475	475	17.8	50/0	DSX-1	DS		07/15/18	DS
9	ETI/P1	4N	IT	17:12	19 C	GS	475	475	43.1	43.1		DS		07/15/18	DS
10															
11															
12															
13															
14															
15															
16															
17															

\* REFERENCE SEAM ENDPOINTS FROM AN END OF SEAM ( EOS ).  
 A REPAIR NUMBER, OR A POINT LOCATION ON THE SEAM

DAILY TOTAL  
 DESTRUCTIVE LENGTH CARRY - OVER

93.4

43.1

\*\* COLUMNS TO BE USED  
 BY THE DATA REVIEWED ONLY

# GEOMEMBRANE SEAM LOG

PROJECT NUMBER: 0366-001-00-400  
 OWNER: Waste Connections  
 LOCATION: Prairie Green IWMF

PROJECT TITLE: Cell 15 Construction  
 CONTRACTOR: Titan Environmental

### PASSING TRIAL SEAMS

DATE 16-Jul-18

FUSION  
 EXTRUSION

SHEET NUMBER 4

MACHINE # EXT-21

NO.	TIME	TECH ID
TX-9	8:40	GS

SEAM NUMBER	SEAM SECTION *		APPROX. START TIME	AMB. AIR TEMP. C	WELD TECH.	PREHEAT OR MACH. SPEED	MACHINE TEMPERATURES		APPROX. LENGTH WELDED (m)	LENGTH FROM PREVIOUS DESTR. (m)	DESTR. NUMBER	MON.	REMARKS	** NON - DESTRUCTIVE	
	START POINT	FINISH POINT					WEDGE OR BARREL NOZZLE	INDICATOR WEDGE OR BARREL NOZZLE						TEST DATE	MON.
1	NTL/P24	EEOS 4T	9:30	16C	GS	475	475	6.9	50.0/0	DSX-2	DS		07/16/18	DS	
2	NTL/P24	4T 4S	9:39	18C	GS	475	475	37.3	37.3		DS		07/16/18	DS	
3															
4															
5															
6															
7															
8															
9															
10															
11															
12															
13															
14															
15															
16															
17															
DAILY TOTAL									44.2						
DESTRUCTIVE LENGTH CARRY - OVER										37.3					

\* REFERENCE SEAM ENDPOINTS FROM AN END OF SEAM ( EOS ).  
 A REPAIR NUMBER, OR A POINT LOCATION ON THE SEAM

DAILY TOTAL  
 DESTRUCTIVE LENGTH CARRY - OVER

44.2

37.3

\*\* COLUMNS TO BE USED  
 BY THE DATA REVIEWED ONLY

# GEOMEMBRANE SEAM LOG

PROJECT NUMBER: 0366-001-00-400  
 OWNER: Waste Connections  
 LOCATION: Prairie Green IWMF

PROJECT TITLE: Cell 15 Construction  
 CONTRACTOR: Titan Environmental

### PASSING TRIAL SEAMS

FUSION  
 EXTRUSION

MACHINE # EXT-21

NO.	TIME	TECH ID
TX-13	8:48	JP
TX-15	15:18	DG

DATE 20-Jul-18

SHEET NUMBER 5

SEAM NUMBER	SEAM SECTION *		APPROX. START TIME	AMB. AIR TEMP. C	WELD TECH.	PREHEAT OR MACH. SPEED	MACHINE TEMPERATURES		APPROX. LENGTH WELDED (m)	LENGTH FROM PREVIOUS DESTR. (m)	DESTR. NUMBER	MON.	REMARKS	** NON - DESTRUCTIVE	
							DIGITAL SET WEDGE OR BARREL NOZZLE	INDICATOR WEDGE OR BARREL NOZZLE						TEST DATE	MON.
	START POINT	FINISH POINT													
1	P26/P44	WEOS	EEOS	10:10	22C	JP	475	485	7.0	44.3		DS		07/20/18	CB
2	S30/S31	WEOS	7L	12:15	22C	JP	475	485	15.0	49.3/0	DX-3	DS		07/20/18	CB
3	S29/S30	WEOS	7J	12:30	22C	JP	475	485	17.0	27.0		DS		07/20/18	CB
4	ETI/P25	NEOS	6B	13:45	22C	DG	480	490	8.5	35.5		DS		07/25/18	CB
5	ETI/P25	6B	6C	14:00	22C	DG	480	490	12.0	47.0/0	DSX-4	DS		07/25/18	CB
6	ETI/P25	6C	6D	14:15	22C	DG	480	490	12.0	12.0		DS		07/25/18	CB
7	ETI/P25	6D	6E	14:30	22C	DG	480	490	12.0	24.0		DS		07/25/18	CB
8	ETI/P25	6E	6F	14:40	22C	DG	480	490	12.0	36.0		DS		07/25/18	CB
9	ETI/P25	6F	6G	15:10	22C	DG	480	490	12.0	43.0/5	DX-5	DS		07/25/18	CB
10	ETI/P25	6G	6H	15:45	22C	DG	480	490	12.0	17.0		DS		07/25/18	CB
11	ETI/P25	6H	6J	16:05	22C	DG	480	490	12.0	29.0		DS		07/25/18	CB
12	ETI/P25	6J	6K	16:20	22C	DG	480	490	12.0	31.0		DS		07/25/18	CB
13	ETI/P25	6K	SEOS	16:45	22C	DG	480	490	11.0	35.0/6	DX-6	DS		07/25/18	CB
14	ETI/P1	2F	SEOS	13:40	22C	DG	480	490	2.0	8.0		DS		07/25/18	CB
15															
16															
17															
DAILY TOTAL									156.5						
DESTRUCTIVE LENGTH CARRY - OVER										8.0					

\* REFERENCE SEAM ENDPOINTS FROM AN END OF SEAM ( EOS ).  
 A REPAIR NUMBER, OR A POINT LOCATION ON THE SEAM

DAILY TOTAL  
 DESTRUCTIVE LENGTH CARRY - OVER

\*\* COLUMNS TO BE USED  
 BY THE DATA REVIEWED ONLY

# GEOMEMBRANE SEAM LOG

PROJECT NUMBER: 0366-001-00-400  
 OWNER: Waste Connections  
 LOCATION: Prairie Green IWMF

PROJECT TITLE: Cell 15 Construction  
 CONTRACTOR: Titan Environmental

### PASSING TRIAL SEAMS

DATE 22-Jul-18

FUSION  
 EXTRUSION

NO.	TIME	TECH ID
TX17	8:50	JP
TX18	8:55	JP
TX19	13:53	JP

SHEET NUMBER 6

MACHINE # EXT-21

SEAM NUMBER	SEAM SECTION *		APPROX. START TIME	AMB. AIR TEMP. C	WELD TECH.	PREHEAT OR MACH. SPEED	MACHINE TEMPERATURES		APPROX. LENGTH WELDED (m)	LENGTH FROM PREVIOUS DESTR. (m)	DESTR. NUMBER	MON.	REMARKS	** NON - DESTRUCTIVE	
							DIGITAL SET WEDGE OR BARREL NOZZLE	INDICATOR WEDGE OR BARREL NOZZLE						TEST DATE	MON.
	START POINT	FINISH POINT													
1	P56/P57	SEOS NEOS	10:35	26C	JP		480	490	2.0	9.0		DS		07/23/18	CB
2	P52/P53	9E 9F	11:45	26C	JP		480	490	10.0	19.0		DS		07/23/18	CB
3	P51/P52	9M 8N	12:30	26C	JP		480	490	8.0	27.0		DS		07/23/18	CB
4	P52/P53	9F 8M	14:15	26C	JP		480	490	5.0	32.0		DS		07/23/18	CB
5															
6															
7															
8															
9															
10															
11															
12															
13															
14															
15															
16															
17															

\* REFERENCE SEAM ENDPOINTS FROM AN END OF SEAM ( EOS ).  
 A REPAIR NUMBER, OR A POINT LOCATION ON THE SEAM

DAILY TOTAL  
 DESTRUCTIVE LENGTH CARRY - OVER

25.0

32.0

\*\* COLUMNS TO BE USED  
 BY THE DATA REVIEWED ONLY



# GEOMEMBRANE SEAM LOG

PROJECT NUMBER: 0366-001-00-400  
 OWNER: Waste Connections  
 LOCATION: Prairie Green IWMF

PROJECT TITLE: Cell 15 Construction  
 CONTRACTOR: Titan Environmental

### PASSING TRIAL SEAMS

DATE 23-Jul-18

FUSION  
 EXTRUSION

NO.	TIME	TECH ID
TX20	8:44	JP
TX21	8:48	JP
TX22	8:50	JP

SHEET NUMBER 7

MACHINE # EXT-21

SEAM NUMBER	SEAM SECTION *		APPROX. START TIME	AMB. AIR TEMP. C	WELD TECH.	PREHEAT OR MACH. SPEED	MACHINE TEMPERATURES		APPROX. LENGTH WELDED (m)	LENGTH FROM PREVIOUS DESTR. (m)	DESTR. NUMBER	MON.	REMARKS	** NON - DESTRUCTIVE			
	START POINT	FINISH POINT					DIGITAL SET	INDICATOR						WEDGE OR BARREL NOZZLE	WEDGE OR BARREL NOZZLE	TEST DATE	MON.
1	P50/P62	9P 9K	9:32	17C	JP				2.0	34.0		DS		07/23/18	CB		
2	P49/P50	SEOS NEOS	11:00	17C	JP				7.0	41.0		DS		07/23/18	CB		
3	P49/P62	EEOS WEOS	11:12	17C	JP				2.0	43.0		DS		07/23/18	CB		
4	P64/P68	NEOS SEOS	11:15	17C	JP				2.0	45.0		DS		07/23/18	CB		
5	P66/P69	SEOS NEOS	11:20	17C	JP				1.0	46.0		DS		07/23/18	CB		
6																	
7																	
8																	
9																	
10																	
11																	
12																	
13																	
14																	
15																	
16																	
17																	

\* REFERENCE SEAM ENDPOINTS FROM AN END OF SEAM ( EOS ).  
 A REPAIR NUMBER, OR A POINT LOCATION ON THE SEAM

DAILY TOTAL  
 DESTRUCTIVE LENGTH CARRY - OVER

14.0  
150.8

\*\* COLUMNS TO BE USED  
 BY THE DATA REVIEWED ONLY

# GEOMEMBRANE SEAM LOG

PROJECT NUMBER: 0366-001-00-400  
 OWNER: Waste Connections  
 LOCATION: Prairie Green IWMF

PROJECT TITLE: Cell 15 Construction  
 CONTRACTOR: Titan Environmental

### PASSING TRIAL SEAMS

DATE 24-Jul-18

FUSION  
 EXTRUSION

NO.	TIME	TECH ID
TX25	8:45	JP
TX26	8:45	JP
TX27	10:45	JP

SHEET NUMBER 8

MACHINE # EX21

SEAM NUMBER	SEAM SECTION *		APPROX. START TIME	AMB. AIR TEMP. C	WELD TECH.	PREHEAT OR MACH. SPEED	MACHINE TEMPERATURES		APPROX. LENGTH WELDED (m)	LENGTH FROM PREVIOUS DESTR. (m)	DESTR. NUMBER	MON.	REMARKS	** NON - DESTRUCTIVE	
	START POINT	FINISH POINT					WEDGE OR BARREL NOZZLE	INDICATOR WEDGE OR BARREL NOZZLE						TEST DATE	MON.
1	ETI/P44	9R	NEOS	10:37	19C	JP	480	490	7.0	49.0/4.0	DSX7	DS	DSX7	07/25/18	CB
2	ETI/SPB	9V	9U	10:40	19C	JP	480	490	3.0	7.0		DS		07/25/18	CB
3	SPB/P51	9U	SEOS	11:00	19C	JP	480	490	23.0	30.0		DS		07/25/18	CB
4															
5															
6															
7															
8															
9															
10															
11															
12															
13															
14															
15															
16															
17															
DAILY TOTAL									33.0						
DESTRUCTIVE LENGTH CARRY - OVER										30.0					

\* REFERENCE SEAM ENDPOINTS FROM AN END OF SEAM ( EOS ).  
 A REPAIR NUMBER, OR A POINT LOCATION ON THE SEAM

DAILY TOTAL  
 DESTRUCTIVE LENGTH CARRY - OVER

\*\* COLUMNS TO BE USED  
 BY THE DATA REVIEWED ONLY

# GEOMEMBRANE SEAM LOG

PROJECT NUMBER: 0366-001-00-400  
 OWNER: Waste Connections  
 LOCATION: Prairie Green IWMF

PROJECT TITLE: Cell 15 Construction  
 CONTRACTOR: Titan Environmental

### PASSING TRIAL SEAMS

FUSION  
 EXTRUSION

MACHINE # EXT21

NO.	TIME	TECH ID
TX29	10:45	CM

DATE 26-Jul-18

SHEET NUMBER 9

SEAM NUMBER	SEAM SECTION *		APPROX. START TIME	AMB. AIR TEMP. C	WELD TECH.	PREHEAT OR MACH. SPEED	MACHINE TEMPERATURES		APPROX. LENGTH WELDED (m)	LENGTH FROM PREVIOUS DESTR. (m)	DESTR. NUMBER	MON.	REMARKS	** NON - DESTRUCTIVE		
							DIGITAL SET WEDGE OR BARREL NOZZLE	INDICATOR WEDGE OR BARREL NOZZLE						TEST DATE	MON.	
	START POINT	FINISH POINT														
1	NTL/P24	4S	10P	11:35	17C	CM	490		495	1.8	31.8		DS		07/26/18	CB
2	NTL/P24	10P	10Q	11:43	17C	CM	490		495	4.0	35.8		DS		07/26/18	CB
3	NTL/P24	10Q	10R	12:30	17C	CM	490		495	3.1	36.9		DS		07/26/18	CB
4	NTL/P24	10R	10S	14:00	17C	CM	490		495	3.7	40.6		DS		07/26/18	CB
5	NTL/P24	10S	WEOS	14:20	17C	CM	490		495	2.3	42.9		DS		07/26/18	CB
6																
7																
8																
9																
10																
11																
12																
13																
14																
15																
16																
17																

\* REFERENCE SEAM ENDPOINTS FROM AN END OF SEAM ( EOS ).  
 A REPAIR NUMBER, OR A POINT LOCATION ON THE SEAM

DAILY TOTAL 14.9  
 DESTRUCTIVE LENGTH CARRY - OVER 42.9

\*\* COLUMNS TO BE USED  
 BY THE DATA REVIEWED ONLY

## **Appendix B-7**

### **Geomembrane Seam Destructive Test Summary**

- **Tensiometer Certificate of Calibration**
  - **Seam Destructive Test Summary**

D.B.L - T.T  
#15



### CALIBRATION CERTIFICATE

Tensiometer Model: Pro-Tester T-0100  
Device Calibrated: S-Type load cell  
Range: 0 - 750 lbs. Tension  
Model No: M2405-750#  
Serial No: 080480  
A/D Module Model No: T-029  
A/D Module Serial No: 3117080480  
Channel No: N/A

Calibration Apparatus:  
Pro-Cal unit, model TC-0100/A

Dead Weight:      Reference Cell:

W1	2	R1	2
W2	152	R2	152
W3	302	R3	302

Indicator reading with no load: 0  
Offset: -3.953846      Scale: 3.324429

Applied Force lbs.	Cell Response:	Deviation Error:
2	2	0.00
52	52	0.00
102	102	0.00
152	152	0.00
202	202	0.00
252	252	0.00
302	302	0.00

Total Deviation Error (%): 0.00%

Temperature at time of calibration: 73 degrees F  
Excitation Voltage: 5 V DC

This calibration conforms to the standards set by ASTM E4 and is traceable to NIST standards

Note: A/D Module and load cell above have been systems calibrated and are considered a matched pair. In general, calibrated A/D Modules and load cells are not interchangeable.

BD      Date: 2/7/2018  
*[Signature]*



























## **Appendix B-8**

### **Geomembrane Seam Pressure Test Summary**

---

# GEOMEMBRANE SEAM PRESSURE TEST LOG

PROJECT NUMBER: 0366-001-00-400  
 OWNER: Waste Connections  
 LOCATION: Prairie Green IWMF

PROJECT TITLE: Cell 15 Construction  
 CONTRACTOR: Titan Environmental

Date : 13-Jul-18

Sheet Number 1

	SEAM, NUMBER	SEAM SECTION *		PRESS GAUGE NUMBER	TECH ID	TIME		PRESSURE		OBS. TEST	RESULTS PASS/P	SEAM COMPLETE		MON	REMARKS
		FROM	TO			START	FINISH	INITIAL	FINAL			NO	YES		
1	P1/P2	SEOS	2G	1	DP	14:09	14:14	40	39	Y	P	N		CB	
2	P1/P2	2G	2H	2	DP	14:24	14:29	42	42	Y	P	N		CB	
3	P1/P2	2H	2J	1	DP	14:41	14:46	42	40	Y	P	N		CB	
4	P1/P2	2J	NEOS	2	DP	14:51	14:58	43	41	Y	P		Y	CB	
5	P2/P3	NEOS	SEOS	1	DP	15:00	15:05	38	37	Y	P		Y	CB	
6	P3/P4	NEOS	SEOS	2	DP	15:14	15:19	46	45	Y	P		Y	CB	
7	P4/P5	NEOS	SEOS	1	DP	15:40	15:45	54	53	Y	P		Y	CB	
8	P6/P7	4C	EEOS	1	DP	18:30	18:35	38	37	Y	P	N		CB	
9	P6/P7	4C	WEOS	1	DP	18:42	18:47	48	46	Y	P		Y	CB	
10	P9/P10	NEOS	SEOS	1	DP	18:52	18:57	35	33	Y	P		Y	AFK	
11	P7/P8	WEOS	EEOS	1	DP	19:00	19:05	44	42	Y	P		Y	AFK	
12	P11/P12	WEOS	EEOS	1	DP	19:20	19:25	46	46	Y	P		Y	AFK	
13	P12/P13	WEOS	EEOS	1	DP	19:30	19:35	54	53	Y	P		Y	AFK	
14	P13/P14	WEOS	EEOS	1	DP	19:32	19:37	50	49	Y	P		Y	AFK	
15	P14/P15	WEOS	EEOS	1	DP	19:40	19:45	40	38	Y	P		Y	AFK	
16	P15/P16	WEOS	EEOS	1	DP	19:53	19:58	40	39	Y	P		Y	AFK	
17															
18															
19															
20															

\* REFERENCE SEAM ENDPOINTS FROM AN END OF SEAM (EOS), A REPAIR NUMBER, OR A POINT LOCATION ON THE SEAM (I.E. REFERENCE POINT, DISTANCE, DIRECTION FROM REF.PT.)

# GEOMEMBRANE SEAM PRESSURE TEST LOG

PROJECT NUMBER: 0366-001-00-400  
 OWNER: Waste Connections  
 LOCATION: Prairie Green IWMF

PROJECT TITLE: Cell 15 Construction  
 CONTRACTOR: Titan Environmental

Date : 14-Jul-18

Sheet Number 2

	SEAM, NUMBER	SEAM SECTION *		PRESS GAUGE NUMBER	TECH ID	TIME		PRESSURE		OBS. TEST	RESULTS PASS/P	SEAM COMPLETE		MON	REMARKS
		FROM	TO			START	FINISH	INITIAL	FINAL			NO	YES		
1	P5/P15	NEOS	SEOS	1	DP	18:23	18:28	48	46	Y	P		Y	CB	
2	P5/P16	SEOS	NEOS	2	DP	18:23	18:28	46	45	Y	P		Y	CB	
3	P5/P17	WEOS	EEOS	1	DP	18:32	18:37	52	50	Y	P		Y	CB	
4	P5/P18	SEOS	NEOS	2	DP	18:32	18:37	48	46	Y	P		Y	CB	
5	P5/P19	NEOS	SEOS	1	DP	18:41	18:46	48	47	Y	P		Y	CB	
6	P5/P20	SEOS	NEOS	2	DP	18:40	18:46	48	46	Y	P		Y	CB	
7	P5/P21	NEOS	SEOS	1	DP	18:49	18:54	52	50	Y	P		Y	CB	
8	P5/P22	SEOS	NEOS	2	DP	18:49	18:54	46	45	Y	P		Y	CB	
9	P5/P28	NEOS	SEOS	1	DP	18:56	19:01	45	45	Y	P		Y	CB	
10	P5/P24	SEOS	NEOS	2	DP	18:56	19:01	46	45	Y	P		Y	CB	
11															
12															
13															
14															
15															
16															
17															
18															
19															
20															

\* REFERENCE SEAM ENDPOINTS FROM AN END OF SEAM (EOS), A REPAIR NUMBER, OR A POINT LOCATION ON THE SEAM (I.E. REFERENCE POINT, DISTANCE, DIRECTION FROM REF.PT.)

# GEOMEMBRANE SEAM PRESSURE TEST LOG

PROJECT NUMBER: 0366-001-00-400  
 OWNER: Waste Connections  
 LOCATION: Prairie Green IWMF

PROJECT TITLE: Cell 15 Construction  
 CONTRACTOR: Titan Environmental

Date : 14-Jul-18

Sheet Number 3

	SEAM, NUMBER	SEAM SECTION *		PRESS GAUGE NUMBER	TECH ID	TIME		PRESSURE		OBS. TEST	RESULTS PASS/P	SEAM COMPLETE		MON	REMARKS
		FROM	TO			START	FINISH	INITIAL	FINAL			NO	YES		
1	P16/P17	WEOS	EEOS	1	DP	11:23	11:27	45	43	Y	P		Y	CB	
2	P17/P19	WEOS	EEOS	2	DP	11:25	11:30	49	45	Y	F	N		CB	
3	P17/P18	WEOS	EEOS	3	DP	11:39	11:44	42	41	Y	P		Y	CB	
4	P18/P19	WEOS	EEOS	1	DP	11:24	11:47	45	44	Y	P		Y	CB	
5	P19/P20	WEOS	EEOS	2	DP	11:50	11:55	49	47	Y	P		Y	CB	
6	P20/P21	WEOS	4G	3	DP	12:10	12:15	43	41	Y	P	N		CB	
7	P21/P22	WEOS	EEOS	1	DP	12:15	12:20	48	47	Y	P		Y	CB	
8	P22/P23	WEOS	EEOS	2	DP	12:20	12:25	38	37	Y	P		Y	CB	
9	P20/P21	4G	EEOS	3	DP	12:33	12:38	39	37	Y	P		Y	CB	
10	P23/P24	WEOS	EEOS	1	DP	14:19	14:24	42	40	Y	P		Y	CB	
11	P5/P8	SEOS	NEOS	2	DP	17:20	17:25	45	44	Y	P		Y	CB	
12	P5/P9	SEOS	NEOS	3	DP	17:24	17:29	39	38	Y	P		Y	CB	
13	P5/P7	NEOS	SEOS	1	DP	17:58	18:03	45	43	Y	P		Y	CB	
14	P5/P11	NEOS	SEOS	2	DP	18:06	18:11	53	51	Y	P		Y	CB	
15	P5/P12	NEOS	SEOS	1	DP	18:06	18:11	49	48	Y	P		Y	CB	
16	P5/P13	NEOS	SEOS	1	DP	18:15	18:20	48	47	Y	P		Y	CB	
17	P5/P14	SEOS	NEOS	2	DP	18:15	18:20	47	46	Y	P		Y	CB	
18															
19															
20															

\* REFERENCE SEAM ENDPOINTS FROM AN END OF SEAM (EOS), A REPAIR NUMBER, OR A POINT LOCATION ON THE SEAM (I.E. REFERENCE POINT, DISTANCE, DIRECTION FROM REF.PT.)

# GEOMEMBRANE SEAM PRESSURE TEST LOG

PROJECT NUMBER: 0366-001-00-400  
 OWNER: Waste Connections  
 LOCATION: Prairie Green IWMF

PROJECT TITLE: Cell 15 Construction  
 CONTRACTOR: Titan Environmental

Date : 15-Jul-18

Sheet Number 4

	SEAM, NUMBER	SEAM SECTION *		PRESS GAUGE NUMBER	TECH ID	TIME		PRESSURE		OBS. TEST	RESULTS PASS/P	SEAM COMPLETE		MON	REMARKS
		FROM	TO			START	FINISH	INITIAL	FINAL			NO	YES		
1	P8/P10	NEOS	EEOS	1	DP	10:00	10:05	56	56	Y	P		Y	CB	
2	P8/P9	WEOS	EEOS	1	DP	10:20	10:25	41	41	Y	P		Y	CB	
3	P9/P11	WEOS	3B	1	DP	11:08	11:13	38	38	Y	P		Y	CB	
4	P9/P11	3B	EEOS	1	DP	14:58	15:03	44	43	Y	P		Y	CB	
5	P5/P6	WEOS	SEOS	1	DP	17:58	18:03	45	43	Y	P		Y	CB	
6															
7															
8															
9															
10															
11															
12															
13															
14															
15															
16															
17															
18															
19															
20															

\* REFERENCE SEAM ENDPOINTS FROM AN END OF SEAM (EOS), A REPAIR NUMBER, OR A POINT LOCATION ON THE SEAM (I.E. REFERENCE POINT, DISTANCE, DIRECTION FROM REF.PT.)

# GEOMEMBRANE SEAM PRESSURE TEST LOG

PROJECT NUMBER: 0366-001-00-400  
 OWNER: Waste Connections  
 LOCATION: Prairie Green IWMF

PROJECT TITLE: Cell 15 Construction  
 CONTRACTOR: Titan Environmental

Date : 18-Jul-18

Sheet Number 5

	SEAM, NUMBER	SEAM SECTION *		PRESS GAUGE NUMBER	TECH ID	TIME		PRESSURE		OBS. TEST	RESULTS PASS/P	SEAM COMPLETE		MON	REMARKS
		FROM	TO			START	FINISH	INITIAL	FINAL			NO	YES		
1	P26/P27	NEOS	SEOS	1	DP	13:17	13:22	43	41	Y	P		Y	AFK	
2	P27/P28	NEOS	SEOS	2	DP	13:20	13:25	44	44	Y	P		Y	AFK	
3	P28/P29	NEOS	SEOS	3	DP	13:22	13:27	52	50	Y	P		Y	AFK	
4	P25/P26	NEOS	SEOS	1	DP	17:40	17:45	45	45	Y	P		Y	CB	
5	P1/P25	WEOS	EEOS	2	DP	17:40	17:45	35	35	Y	P		Y	CB	
6	P2/P26	EEOS	WEOS	3	DP	17:40	17:45	40	38	Y	P		Y	CB	
7	P5/P29	EEOS	WEOS	1	DP	17:58	18:03	44	41	Y	P		Y	CB	
8	P30/P31	EEOS	6B	1	DP	18:21	18:26	43	40	Y	P	N		CB	
9	P30/P31	6B	6S	1	DP	18:28	18:33	45	45	Y	P	N		CB	
10	P30/P31	6S	WEOS	1	DP	18:40	18:45	44	44	Y	P		Y	CB	
11	P31/P32	EEOS	6T	1	DP	18:47	18:52	43	43	Y	P	N		CB	
12	P32/P33	EEOS	WEOS	1	DP	18:54	18:59	49	47	Y	P		Y	CB	
13	P34/P35	EEOS	WEOS	1	DP	18:58	19:54	54	53	Y	P		Y	CB	
14	P35/P36	EEOS	WEOS	1	DP	19:05	19:10	50	49	Y	P		Y	CB	
15	P36/P37	6W	WEOS	2	DP	18:09	18:14	50	49	Y	P		Y	CB	
16	P37/P38	EEOS	WEOS	1	DP	18:12	18:17	45	44	Y	P		Y	CB	
17	P38/P39	EEOS	WEOS	2	DP	18:16	18:21	49	48	Y	P		Y	CB	
18	P39/P40	EEOS	WEOS	1	DP	18:20	18:25	50	49	Y	P		Y	CB	
19	P1/P26	EEOS	WEOS	1	DP	17:40	17:45	40	38	Y	P		Y	CB	
20	P3/P27	EEOS	WEOS	1	DP	9:45	9:50	41	38	Y	P		Y	CB	2W-5M

\* REFERENCE SEAM ENDPOINTS FROM AN END OF SEAM (EOS), A REPAIR NUMBER, OR A POINT LOCATION ON THE SEAM (I.E. REFERENCE POINT, DISTANCE, DIRECTION FROM REF.PT.)

# GEOMEMBRANE SEAM PRESSURE TEST LOG

PROJECT NUMBER: 0366-001-00-400  
 OWNER: Waste Connections  
 LOCATION: Prairie Green IWMF

PROJECT TITLE: Cell 15 Construction  
 CONTRACTOR: Titan Environmental

Date : 18-Jul-18

Sheet Number 6

	SEAM, NUMBER	SEAM SECTION *		PRESS GAUGE NUMBER	TECH ID	TIME		PRESSURE		OBS. TEST	RESULTS PASS/ P	SEAM COMPLETE		MON	REMARKS
		FROM	TO			START	FINISH	INITIAL	FINAL			NO	YES		
1	P4/P28	EEOS	WEOS	1	DP	9:42	9:47	47	46	Y	P		Y	CB	
2															
3															
4															
5															
6															
7															
8															
9															
10															
11															
12															
13															
14															
15															
16															
17															
18															
19															
20															

\* REFERENCE SEAM ENDPOINTS FROM AN END OF SEAM (EOS), A REPAIR NUMBER,  
 OR A POINT LOCATION ON THE SEAM (I.E. REFERENCE POINT, DISTANCE, DIRECTION FROM REF.PT.)

# GEOMEMBRANE SEAM PRESSURE TEST LOG

PROJECT NUMBER: 0366-001-00-400  
 OWNER: Waste Connections  
 LOCATION: Prairie Green IWMF

PROJECT TITLE: Cell 15 Construction  
 CONTRACTOR: Titan Environmental

Date : 19-Jul-18

Sheet Number 7

	SEAM, NUMBER	SEAM SECTION *		PRESS GAUGE NUMBER	TECH ID	TIME		PRESSURE		OBS. TEST	RESULTS PASS/P	SEAM COMPLETE		MON	REMARKS
		FROM	TO			START	FINISH	INITIAL	FINAL			NO	YES		
1	P40/P41	EEOS	2S	1	DP	9:04	9:09	45	42	Y	P		Y	DS	
2	P40/P41	2S	WEOS	2	DP	9:05	9:10	44	44	Y	P		Y	DS	
3	P6/P30	EEOS	WEOS	1	DP	9:30	9:35	48	47	Y	P		Y	DS	
4	P4/P28	2U	WEOS	1	DP	9:42	9:47	47	46	Y	P		Y	DS	
5	P3/P27	2W	EEOS	1	DP	9:49	9:54	41	38	Y	P		Y	DS	
6	P29/P30	SEOS	NEOS	1	DP	10:25	10:30	45	44	Y	P		Y	DS	
7	P29/P31	NEOS	SEOS	2	DP	10:25	10:30	45	45	Y	P		Y	DS	
8	P29/P32	SEOS	NEOS	1	DP	10:31	10:36	44	42	Y	P		Y	DS	
9	P29/P33	NEOS	SEOS	2	DP	10:31	10:36	42	42	Y	P		Y	DS	
10	P33/P34	EEOS	WEOS	1	DP	10:38	10:43	48	47	Y	P		Y	DS	
11	P29/P34	NEOS	SEOS	2	DP	10:38	10:43	50	48	Y	P		Y	DS	
12	P29/P35	SEOS	NEOS	1	DP	10:54	10:59	44	42	Y	P		Y	DS	
13	P29/P36	NEOS	SEOS	2	DP	10:54	10:59	44	42	Y	P		Y	DS	
14	P29/37	SEOS	NEOS	1	DP	11:01	11:06	43	40	Y	P		Y	DS	
15	P29/P38	NEOS	SEOS	2	DP	11:01	11:06	45	43	Y	P		Y	DS	
16	P29/P39	SEOS	NEOS	1	DP	11:09	11:14	44	44	Y	P		Y	DS	
17															
18															
19															
20															

\* REFERENCE SEAM ENDPOINTS FROM AN END OF SEAM (EOS), A REPAIR NUMBER, OR A POINT LOCATION ON THE SEAM (I.E. REFERENCE POINT, DISTANCE, DIRECTION FROM REF.PT.)



# GEOMEMBRANE SEAM PRESSURE TEST LOG

PROJECT NUMBER: 0366-001-00-400  
 OWNER: Waste Connections  
 LOCATION: Prairie Green IWMF

PROJECT TITLE: Cell 15 Construction  
 CONTRACTOR: Titan Environmental

Date : 19-Jul-18

Sheet Number 8

	SEAM, NUMBER	SEAM SECTION *		PRESS GAUGE NUMBER	TECH ID	TIME		PRESSURE		OBS. TEST	RESULTS PASS/P	SEAM COMPLETE		MON	REMARKS
		FROM	TO			START	FINISH	INITIAL	FINAL			NO	YES		
1	P29/S40	NEOS	SEOS	2	DP	11:09	11:14	44	44	Y	P		Y	CB	
2	P29/S41	SEOS	NEOS	1	DP	11:15	11:20	45	43	Y	P		Y	CB	
3	P41/P42	WEOS	EEOS	1	DP	12:46	12:51	45	44	Y	P		Y	CB	
4	P42/P43	WEOS	EEOS	1	DP	12:59	13:04	45	43	Y	P		Y	CB	
5	P36/P37	6W	WEOS	1	DP	7:09	7:14	50	48	Y	P		Y	CB	
6															
7															
8															
9															
10															
11															
12															
13															
14															
15															
16															
17															
18															
19															
20															

\* REFERENCE SEAM ENDPOINTS FROM AN END OF SEAM (EOS), A REPAIR NUMBER, OR A POINT LOCATION ON THE SEAM (I.E. REFERENCE POINT, DISTANCE, DIRECTION FROM REF.PT.)

# GEOMEMBRANE SEAM PRESSURE TEST LOG

PROJECT NUMBER: 0366-001-00-400  
 OWNER: Waste Connections  
 LOCATION: Prairie Green IWMF

PROJECT TITLE: Cell 15 Construction  
 CONTRACTOR: Titan Environmental

Date : 20-Jul-18

Sheet Number 9

	SEAM, NUMBER	SEAM SECTION *		PRESS GAUGE NUMBER	TECH ID	TIME		PRESSURE		OBS. TEST	RESULTS PASS/P	SEAM COMPLETE		MON	REMARKS
		FROM	TO			START	FINISH	INITIAL	FINAL			NO	YES		
1	P25/P44	WEOS	EEOS	1	DP	10:05	10:10	38	38	Y	P		Y	DS	
2	P27/P44	WEOS	EEOS	2	DP	10:54	10:59	42	40	Y	P		Y	DS	
3	P29/P42	SEOS	NEOS	1	DP	11:01	11:06	35	34	Y	P		Y	CB	
4	P29/P43	SEOS	NEOS	2	DP	12:11	12:16	37	35	Y	P		Y	CB	
5															
6															
7															
8															
9															
10															
11															
12															
13															
14															
15															
16															
17															
18															
19															
20															

\* REFERENCE SEAM ENDPOINTS FROM AN END OF SEAM (EOS), A REPAIR NUMBER, OR A POINT LOCATION ON THE SEAM (I.E. REFERENCE POINT, DISTANCE, DIRECTION FROM REF.PT.)

# GEOMEMBRANE SEAM PRESSURE TEST LOG

PROJECT NUMBER: 0366-001-00-400  
 OWNER: Waste Connections  
 LOCATION: Prairie Green IWMF

PROJECT TITLE: Cell 15 Construction  
 CONTRACTOR: Titan Environmental

Date : 22-Jul-18

Sheet Number 10

	SEAM, NUMBER	SEAM SECTION *		PRESS GAUGE NUMBER	TECH ID	TIME		PRESSURE		OBS. TEST	RESULTS PASS/P	SEAM COMPLETE		MON	REMARKS
		FROM	TO			START	FINISH	INITIAL	FINAL			NO	YES		
1	P44/P51	WEOS	EEOS	1	DP	9:20	9:25	45	45	Y	P		Y	DS	
2	P44/P53	WEOS	EEOS	1	DP	9:34	9:39	44	43	Y	P		Y	DS	
3	P53/P54	NEOS	SEOS	1	DP	9:44	9:49	43	41	Y	P		Y	DS	
4	P44/P49	WEOS	EEOS	2	DP	9:44	9:49	43	42	Y	P		Y	DS	
5	P44/P54	WEOS	EEOS	1	DP	9:57	10:03	45	45	Y	P		Y	DS	
6	P54/P56	NEOS	SEOS	2	DP	10:03	10:08	34	32	Y	P		Y	DS	
7	P55/P56	EEOS	WEOS	1	DP	10:05	10:10	45	43	Y	P		Y	DS	
8	P54/P55	WEOS	EEOS	2	DP	10:09	10:14	45	44	Y	P		Y	DS	
9	P49/P56	EEOS	WEOS	1	DP	10:11	10:16	45	44	Y	P		Y	DS	
10	P56/P57	SEOS	NEOS	1	DP	10:19	10:24	41	39	Y	P		Y	DS	
11	P55/P57	NEOS	SEOS	2	DP	10:19	10:24	40	-	Y	F	N		CB	EXTRUDED
12	P49/P57	EEOS	WEOS	1	DP	10:26	10:31	44	44	Y	P		Y	CB	
13	P57/P58	NEOS	SEOS	1	DP	10:34	10:39	40	39	Y	P		Y	DS	
14	P49/P58	EEOS	WEOS	1	DP	10:34	10:39	46	45	Y	P		Y	CB	
15	P58/P59	NEOS	SEOS	1	DP	10:53	10:58	44	43	Y	P		Y	DS	
16	P49/P59	EEOS	WEOS	2	DP	10:53	10:58	48	47	Y	P		Y	DS	
17	P59/P60	NEOS	SEOS	1	DP	11:04	11:09	42	40	Y	P		Y	DS	
18	P49/P60	EEOS	WEOS	2	DP	11:10	11:15	57	55	Y	P		Y	DS	
19	P44/P52	EEOS	WEOS	1	DP	11:21	11:26	49	48	Y	P		Y	DS	
20	P44/P52	9D	8M	1	DP	11:28	11:33	50	47	Y	P		Y	DS	

\* REFERENCE SEAM ENDPOINTS FROM AN END OF SEAM (EOS), A REPAIR NUMBER, OR A POINT LOCATION ON THE SEAM (I.E. REFERENCE POINT, DISTANCE, DIRECTION FROM REF.PT.)

# GEOMEMBRANE SEAM PRESSURE TEST LOG

PROJECT NUMBER: 0366-001-00-400  
 OWNER: Waste Connections  
 LOCATION: Prairie Green IWMF

PROJECT TITLE: Cell 15 Construction  
 CONTRACTOR: Titan Environmental

Date : 22-Jul-18

Sheet Number 11

	SEAM, NUMBER	SEAM SECTION *		PRESS GAUGE NUMBER	TECH ID	TIME		PRESSURE		OBS. TEST	RESULTS PASS/P	SEAM COMPLETE		MON	REMARKS
		FROM	TO			START	FINISH	INITIAL	FINAL			NO	YES		
1	P52/P53	9F	SEOS	1	DP	11:58	12:03	39	37	Y	P		Y	DS	9F-NEOS EXTR.
2	P51/P52	9G	SEOS	1	DP	12:05	12:10	43	42	Y	P	N		DS	
3	P51/P52	9G	9H	1	DP	12:22	12:17	44	41	Y	P		Y	DS	9H-NEOS EXTR.
4	P45/P46	NEOS	SEOS	1	DP	14:32	14:37	36	36	Y	P		Y	CB	
5	P43/P45	WEOS	EEOS	2	DP	14:32	14:37	40	38	Y	P		Y	CB	
6	P43/P46	EEOS	WEOS	3	DP	14:32	14:37	35	34	Y	P		Y	CB	
7	P46/P47	WEOS	EEOS	1	DP	14:43	14:47	44	43	Y	P		Y	CB	
8	P45/P47	WEOS	EEOS	2	DP	14:43	14:47	44	43	Y	P		Y	CB	
9	P47/P48	WEOS	EEOS	1	DP	14:51	14:56	32	31	Y	P		Y	CB	
10	P48/P50	NEOS	SEOS	1	DP	15:02	15:07	44	44	Y	P		Y	CB	
11	P48/P49	WEOS	EEOS	2	DP	15:02	15:07	44	44	Y	P		Y	CB	
12	P38/P45	WEOS	EEOS	1	DP	15:12	15:17	42	42	Y	P		Y	CB	
13	P29/P45	EEOS	WEOS	2	DP	15:12	15:17	47	45	Y	P		Y	CB	
14	P27/P45	SEOS	NEOS	1	DP	15:20	15:25	39	38	Y	P		Y	CB	
15	P27/P47	NEOS	SEOS	2	DP	15:20	15:25	66	65	Y	P		Y	CB	
16	P27/P48	SEOS	NEOS	1	DP	15:27	15:32	44	41	Y	P		Y	CB	
17	P27/P49	NEOS	SEOS	2	DP	15:33	15:38	53	52	Y	P		Y	CB	
18	P44/P49	NEOS	SEOS	1	DP	15:41	15:46	42	39	Y	P		Y	CB	
19															
20															

\* REFERENCE SEAM ENDPOINTS FROM AN END OF SEAM (EOS), A REPAIR NUMBER, OR A POINT LOCATION ON THE SEAM (I.E. REFERENCE POINT, DISTANCE, DIRECTION FROM REF.PT.)

# GEOMEMBRANE SEAM PRESSURE TEST LOG

PROJECT NUMBER: 0366-001-00-400  
 OWNER: Waste Connections  
 LOCATION: Prairie Green IWMF

PROJECT TITLE: Cell 15 Construction  
 CONTRACTOR: Titan Environmental

Date : 23-Jul-18

Sheet Number 12

	SEAM, NUMBER	SEAM SECTION *		PRESS GAUGE NUMBER	TECH ID	TIME		PRESSURE		OBS. TEST	RESULTS PASS/P	SEAM COMPLETE		MON	REMARKS
		FROM	TO			START	FINISH	INITIAL	FINAL			NO	YES		
1	P62/P63	NEOS	SEOS	1	DP	8:56	9:01	45	45	Y	P		Y	CB	
2	P62/P63	8D	NEOS	1	DP	9:22	9:27	42	40	Y	P		Y	CB	
3	P60/P61	NEOS	SEOS	1	DP	9:30	9:35	48	46	Y	P		Y	CB	
4	P49/P61	EEOS	WEOS	2	DP	9:30	9:35	46	45	Y	P		Y	CB	
5	P49/P62	EEOS	WEOS	1	DP	9:39	9:44	48	48	Y	P		Y	CB	
6	P61/P62	NEOS	SEOS	2	DP	9:39	9:44	47	47	Y	P		Y	CB	
7	P50/P63	EEOS	WEOS	1	DP	9:49	9:54	44	44	Y	P		Y	CB	
8	P63/P64	NEOS	SEOS	1	DP	9:56	10:01	50	47	Y	P		Y	CB	
9	P64/P50	EEOS	WEOS	2	DP	9:56	10:01	50	48	Y	P		Y	CB	
10	P67/P68	EEOS	WEOS	1	DP	10:09	10:14	45	45	Y	P		Y	CB	
11	P64/P65	NEOS	SEOS	1	DP	10:23	10:28	45	43	Y	P		Y	CB	
12	P64/P69	NEOS	SEOS	1	DP	10:33	10:38	49	49	Y	P		Y	CB	
13	P65/P69	EEOS	WEOS	2	DP	10:33	10:38	45	44	Y	P		Y	CB	
14	P65/P66	NEOS	SEOS	1	DP	10:46	10:51	47	46	Y	P		Y	CB	
15	P66/P68	8W	NEOS	1	DP	10:52	10:57	54	54	Y	P		Y	CB	
16	P50/P56	EEOS	WEOS	2	DP	11:03	11:08	54	53	Y	P		Y	CB	
17	P65/P68	NEOS	SEOS	1	DP	11:10	11:15	52	52	Y	P		Y	CB	
18	P50/P67	EEOS	WEOS	1	DP	11:19	11:24	48	48	Y	P		Y	CB	
19	P68/P69	EEOS	WEOS	2	DP	10:33	10:30	45	44	Y	P		Y	CB	
20															

\* REFERENCE SEAM ENDPOINTS FROM AN END OF SEAM (EOS), A REPAIR NUMBER, OR A POINT LOCATION ON THE SEAM (I.E. REFERENCE POINT, DISTANCE, DIRECTION FROM REF.PT.)

# GEOMEMBRANE SEAM PRESSURE TEST LOG

PROJECT NUMBER: 0366-001-00-400  
 OWNER: Waste Connections  
 LOCATION: Prairie Green IWMF

PROJECT TITLE: Cell 15 Construction  
 CONTRACTOR: Titan Environmental

Date : July 23, 2018

Sheet Number 13

	SEAM, NUMBER	SEAM SECTION *		PRESS GAUGE NUMBER	TECH ID	TIME		PRESSURE		OBS. TEST	RESULTS PASS/P	SEAM COMPLETE		MON	REMARKS
		FROM	TO			START	FINISH	INITIAL	FINAL			NO	YES		
1	P64/P67	NEOS	SEOS	1	DP	11:23	11:28	45	44	Y	P		Y	CB	
2	P50/P67	EEOS	WEOS	1	DP	11:35	11:40	48	48	Y	P		Y	CB	1/2 WAY UP TO TOP
3	P50/P67	EEOS	WEOS	1	DP	11:19	11:54	45	45	Y	P		Y	CB	
4															
5															
6															
7															
8															
9															
10															
11															
12															
13															
14															
15															
16															
17															
18															
19															
20															

\* REFERENCE SEAM ENDPOINTS FROM AN END OF SEAM (EOS), A REPAIR NUMBER, OR A POINT LOCATION ON THE SEAM (I.E. REFERENCE POINT, DISTANCE, DIRECTION FROM REF.PT.)

# GEOMEMBRANE SEAM PRESSURE TEST LOG

PROJECT NUMBER: 0366-001-00-400  
 OWNER: Waste Connections  
 LOCATION: Prairie Green IWMF

PROJECT TITLE: Cell 15 Construction  
 CONTRACTOR: Titan Environmental

Date : July 23, 2018

Sheet Number 14

	SEAM, NUMBER	SEAM SECTION *		PRESS GAUGE NUMBER	TECH ID	TIME		PRESSURE		OBS. TEST	RESULTS PASS/P	SEAM COMPLETE		MON	REMARKS
		FROM	TO			START	FINISH	INITIAL	FINAL			NO	YES		
1	P49/P56	EEOS	WEOS	1	DP	10:11	10:16	45	44	Y	P		Y	DS	
2	P49/P54	WEOS	EEOS	1	DP	9:57	10:02	45	45	Y	P		Y	DS	
3	P44/P51	EEOS	WEOS	1	DP	9:20	9:25	45	45	Y	P		Y	DS	
4	P64/P68	NEOS	SEOS	1	DP	10:11	10:16	52	52	Y	P		Y	DS	
5	P64/P69	NEOS	SEOS	1	DP	10:33	10:38	49	49	Y	P		Y	DS	
6	P49/P60	EEOS	WEOS	1	DP	11:11	11:16	57	55	Y	P		Y	DS	
7	P65/P69	NEOS	SEOS	1	DP	10:33	10:38	49	49	Y	P		Y	DS	
8	P64/P50	EEOS	WEOS	1	DP	9:56	10:01	50	48	Y	P		Y	DS	
9	P50/P63	EEOS	WEOS	1	DP	9:49	10:54	44	44	Y	P		Y	DS	
10	P49/P62	EEOS	WEOS	1	DP	9:39	10:44	48	48	Y	P		Y	DS	
11															
12															
13															
14															
15															
16															
17															
18															
19															
20															

\* REFERENCE SEAM ENDPOINTS FROM AN END OF SEAM (EOS), A REPAIR NUMBER, OR A POINT LOCATION ON THE SEAM (I.E. REFERENCE POINT, DISTANCE, DIRECTION FROM REF.PT.)

## **Appendix B-9**

### **Geomembrane Defect Summary**

---



# GEOMEMBRANE DEFECT LOG

PROJECT NUMBER: 0366-001-00-400  
 OWNER: Waste Connections  
 LOCATION: Prairie Green IWMF

PROJECT TITLE: Cell 15 Construction  
 CONTRACTOR: Titan Environmental

SHEET NUMBER 1

DEFECT CODE	SEAM,PANEL OR REPAIR NO.	DEFECT LOCATION		DEFECT TYPE	MON.	REMARKS	**	**
		DEFECT LOCATION DESCRIPTION					REPAIR DATE	TEST DATE
A	P1/ETI	4.7 m S of NEOS		INT	AFK		7/15/18	7/15/18
B	-	-		-	-		-	-
C	P1/ETI	8.2 m S of NEOS		D	AFK		7/15/18	7/16/18
D	P1/ETI	11.3 m S of NEOS		INT	AFK		7/15/18	7/15/18
E	P1/ETI	15 m S of NEOS		D	AFK		7/15/18	7/16/18
F	P1/ETI	18.1 m S of NEOS		INT	AFK	4 N COVERS 1F	4 N COVERS 1F	4 N COVERS 1F
G	P1/ETI	21.4 m S of NEOS		D	AFK		7/15/18	7/16/18
H	P1/ETI	24.8 m S of NEOS		INT	AFK		7/15/18	7/15/18
J	P1/ETI	27.4 m S of NEOS		D	AFK		7/15/18	7/16/18
K	P1/ETI	31.7 m S of NEOS		INT	AFK		7/15/18	7/15/18
L	P1/ETI	33.9 m S of NEOS		D	AFK		7/15/18	7/16/18
M	P1/ETI	38.4 m S of NEOS		INT	AFK		7/15/18	7/15/18
N	P1/ETI	40.3 m S of NEOS		D	AFK		7/15/18	7/16/18
P	P1/ETI	45.1 m S of NEOS		D	AFK		7/15/18	7/16/18
Q	P1/ETI	51.8 m S of NEOS		INT	AFK		7/15/18	7/15/18
R	P1/ETI	53.3 m S of NEOS		D	AFK		7/15/18	7/16/18
S	P1/ETI	58.6 m S of NEOS		INT	AFK		7/15/18	7/15/18
T	P1/ETI	62.1 m S of NEOS		D	AFK		7/15/18	7/16/18
U	P1/ETI	65.3 m S of NEOS		INT	AFK		7/15/18	7/20/18
V	P1/ETI	72 m S of NEOS		D	AFK		7/15/18	7/20/18
W	P1/ETI	78 m S of NEOS		INT	AFK		7/15/18	7/20/18
X	P1/ETI	85.6 m S of NEOS		D	AFK		7/15/18	7/20/18

AD- ANIMAL RELATED DAMAGE  
 B - UNDISPERSED RESIN BEAD  
 BO - FUSION WELDER BURN  
 CO - CHANGE OF OVERLAP  
 CR - CREASE  
 D - INSTALLATION DAMAGE  
 DS - # - DESTRUCTIVE TEST NUMBER  
 PT - PRESSURE TEST CUT  
 SI - SOIL SURFACE IRREGULARITY  
 WS - WELDER RESTART

EE - EARTHWORK EQUIPMENT DAMAGE  
 EXT - EXTENSION  
 FM - FISHMOUTH  
 FS - FAILED SEAM LENGTH  
 FTS - FIELD TEST STRIP  
 HT - HEAT TACK BURN  
 IO - INSUFFICIENT OVERLAP (UNDER SPEC)  
 MD - MAUFACTURER/ DELIVERY DAMAGE  
 T - THREE PANEL INTERSECTION  
 WR - WRINKLE

\*\* COLUMNS TO BE USED BY  
 THE DATA REVIEWER ONLY

# GEOMEMBRANE DEFECT LOG

PROJECT NUMBER: 0366-001-00-400  
 OWNER: Waste Connections  
 LOCATION: Prairie Green IWMF

PROJECT TITLE: Cell 15 Construction  
 CONTRACTOR: Titan Environmental

SHEET NUMBER 2

DEFECT CODE	DEFECT LOCATION		DEFECT TYPE	MON.	REMARKS	**	**
	SEAM,PANEL OR REPAIR NO.	DEFECT LOCATION DESCRIPTION				REPAIR DATE	TEST DATE
A	P1/ETI	92.2 m S of NEOS	INT	AFK		07/15/18	07/15/18
B	P1/ETI	98.8 m S of NEOS	D	AFK		07/15/18	07/16/18
C	P1/ETI	105.7 m S of NEOS	INT	AFK		07/15/18	07/15/18
D	P1/ETI	112.4 m S of NEOS	D	AFK		07/15/18	07/15/18
E	P1/ETI	119.4 m S of NEOS	INT	AFK		07/15/18	07/25/18
F	P1/ETI	125.0 m S of NEOS	D	AFK		07/15/18	07/15/18
G	P1/P2	29.5 m N of SEOS	BO	CB		07/13/18	07/14/18
H	P1/P2	76.0 m N of SEOS	BO	CB		07/13/18	07/14/18
J	P1/P2	122.7 m N of SEOS	BO	CB		07/13/18	07/14/18
K	P2/P3/NTI	INT	T	CB		07/15/18	07/20/18
L	P3/P4/NTI	INT	T	CB		07/15/18	07/15/18
M	P4/P5/NTI	INT	T	CB		COVERED BY 3G	
N	S25/S26	3.4 m W of EEOS	BO	DS		07/18/18	07/18/18
P	P28/P29	46.0 m N of SEOS	DSF-11	DS		07/18/18	07/18/18
Q	ETI/P1/P25	INT	T	DS		07/23/18	07/25/18
R	P5/P6/P29/P30	INT	T	DS		07/19/18	07/20/18
S	P40/P41	3.1 m W of EEOS	BO	DS		07/18/18	07/20/18
T	P36/P37	49.6 m W of EEOS	BO	DS		07/18/18	07/20/18
U	P4/P28	4.0 m W of EEOS	IO	DS		07/19/18	07/20/18
V	P4/P3/P28	INT	T	DS		07/19/18	07/20/18
W	P3/P27	3.7 m E of WEOS	IO	DS		07/19/18	07/20/18
X	P4/P28	INT	T	DS		07/19/18	07/20/18

AD- ANIMAL RELATED DAMAGE  
 B - UNDISPERSED RESIN BEAD  
 BO - FUSION WELDER BURN  
 CO - CHANGE OF OVERLAP  
 CR - CREASE  
 D - INSTALLATION DAMAGE  
 DS - # - DESTRUCTIVE TEST NUMBER  
 PT - PRESSURE TEST CUT  
 SI - SOIL SURFACE IRREGULARITY  
 WS - WELDER RESTART

EE - EARTHWORK EQUIPMENT DAMAGE  
 EXT - EXTENSION  
 FM - FISHMOUTH  
 FS - FAILED SEAM LENGTH  
 FTS - FIELD TEST STRIP  
 HT - HEAT TACK BURN  
 IO - INSUFFICIENT OVERLAP (UNDER SPEC)  
 MD - MAUFACTURER/ DELIVERY DAMAGE  
 T - THREE PANEL INTERSECTION  
 WR - WRINKLE

\*\* COLUMNS TO BE USED BY  
 THE DATA REVIEWER ONLY

# GEOMEMBRANE DEFECT LOG

PROJECT NUMBER: 0366-001-00-400  
 OWNER: Waste Connections  
 LOCATION: Prairie Green IWMF

PROJECT TITLE: Cell 15 Construction  
 CONTRACTOR: Titan Environmental

SHEET NUMBER 3

DEFECT CODE	DEFECT LOCATION		DEFECT TYPE	MON.	REMARKS	**	**
	SEAM,PANEL OR REPAIR NO.	DEFECT LOCATION DESCRIPTION				REPAIR DATE	TEST DATE
A	P4/P5	10 m N of SEOS	DSF-1	DS		07/13/18	07/14/18
B	P9/P11	5 m W of EEOS	DSF-4	DS		07/15/18	07/15/18
C	P15/P16	13.2 m W of EEOS	DSF-5	DS		07/15/18	07/16/18
D	EIT/P1	81.1 m N of SEOS	T	DS		07/15/18	07/15/18
E	P4	4.5m Wof EEOS 2.0m S of NEOS	D	DS		07/15/18	07/15/18
F	NTI/P1/P2	7.5 m W of EEOS	T	DS		07/15/18	07/15/18
G	NTI/P4/P5	29.9 m E of ETI	T	DS		07/15/18	07/15/18
H	P5/P7/P8	INT	T	DS		07/14/18	07/15/18
J	P5/P6/P8	INT	T	DS		07/14/18	07/15/18
K	P8	3.7 m N,1 m W of NEOS	D	DS		07/14/18	07/15/18
L	P5/P8/P9	INT	T	DS		07/14/18	07/15/18
M	P5/P9/P11	INT	T	DS		07/14/18	07/15/18
N	P8/P9/P10	INT	T	DS		07/14/18	07/16/18
P	P9/P10/P11	INT	T	DS		07/14/18	07/16/18
Q	P5/P11/P12	INT	T	DS		07/15/18	07/15/18
R	P5/P12/P13	INT	T	DS		07/14/18	07/15/18
S	P5/P13/P14	INT	T	DS		07/14/18	07/15/18
T	P5/P14/P15	INT	T	DS		07/14/18	07/15/18
U	P5/P15/P16	INT	T	DS		07/14/18	07/15/18
V	P5/P16/P17	INT	T	DS		07/14/18	07/15/18
W	P17	1.5 m W X0.5m SofEEOS	P	DS		07/14/18	07/15/18
X	P5/P17/P18	INT	T	DS		07/14/18	07/15/18

AD- ANIMAL RELATED DAMAGE  
 B - UNDISPERSED RESIN BEAD  
 BO - FUSION WELDER BURN  
 CO - CHANGE OF OVERLAP  
 CR - CREASE  
 D - INSTALLATION DAMAGE  
 DS - # - DESTRUCTIVE TEST NUMBER  
 PT - PRESSURE TEST CUT  
 SI - SOIL SURFACE IRREGULARITY  
 WS - WELDER RESTART

EE - EARTHWORK EQUIPMENT DAMAGE  
 EXT - EXTENSION  
 FM - FISHMOUTH  
 FS - FAILED SEAM LENGTH  
 FTS - FIELD TEST STRIP  
 HT - HEAT TACK BURN  
 IO - INSUFFICIENT OVERLAP (UNDER SPEC)  
 MD - MAUFACTURER/ DELIVERY DAMAGE  
 T - THREE PANEL INTERSECTION  
 WR - WRINKLE

\*\* COLUMNS TO BE USED BY  
 THE DATA REVIEWER ONLY

# GEOMEMBRANE DEFECT LOG

PROJECT NUMBER: 0366-001-00-400  
 OWNER: Waste Connections  
 LOCATION: Prairie Green IWMP

PROJECT TITLE: Cell 15 Construction  
 CONTRACTOR: Titan Environmental

SHEET NUMBER 4

DEFECT CODE	SEAM,PANEL OR REPAIR NO.	DEFECT LOCATION		DEFECT TYPE	MON.	REMARKS	**	**
		DEFECT LOCATION DESCRIPTION					REPAIR DATE	TEST DATE
A	P2	2.0 m S & 3.0 m W of EEOS	D	AFK			07/13/18	07/15/18
B	P3,P4	5.0 m S of NEOS	DS-F2	AFK			07/13/18	07/14/18
C	P6/P7	5.0 m E of WEOS	BO	AFK			07/14/18	07/15/18
D	P10	1.5 m & 3.5 m S of NEOS	D	AFK			07/14/18	07/16/18
E	P2/P3	2.0 m S of NEOS	DSF-3	AFK			07/15/18	07/15/18
F	P17/P18	20.8 m W of EEOS	DSF-6	AFK			07/15/18	07/16/18
G	P20/P21	27 m W of EEOS	BO	AFK			07/14/18	07/16/18
H	P2/NTI	3.0 m W of EEOS	D	AFK			07/15/18	07/15/18
J	P1/NTI	4 m E of WEOS	IO	AFK			07/15/18	07/15/18
K	P1/ETI	2 m S of EEOS	IO	AFK			07/15/18	07/15/18
L	P23/P24	40 m W of EEOS	DSF-7	AFK			07/15/18	07/16/18
M	P21	15 m S & 1 m W of EEOS	D	AFK			07/14/18	07/15/18
N	ETI/P1	17.5 m S of NEOS	DSX-1	DS			07/15/18	07/16/18
P	-	-	-	-			-	-
Q	P1	37 m N & 1.2 m W of EEOS	D	DS			07/15/18	07/15/18
R	NTI/P24	7.7 m W of EEOS	D	DS			07/16/18	07/16/18
S	NTI/P24	45.3 m W of EEOS	D	DS			07/16/18	07/16/18
T	NTI/P24	6.9 m W of EEOS	DSX-2	DS			07/16/18	07/16/18
U	P29/P30/P31	INT	T	DS			07/19/18	07/16/18
V	P29/P31/P32	INT	T	DS			07/19/18	07/20/18
W	P29/P32/P38	INT	T	DS			07/19/18	07/20/18
X	P29/P33/P34	INT	T	DS			07/19/18	07/25/18

AD- ANIMAL RELATED DAMAGE  
 B - UNDISPERSED RESIN BEAD  
 BO - FUSION WELDER BURN  
 CO - CHANGE OF OVERLAP  
 CR - CREASE  
 D - INSTALLATION DAMAGE  
 DS - # - DESTRUCTIVE TEST NUMBER  
 PT - PRESSURE TEST CUT  
 SI - SOIL SURFACE IRREGULARITY  
 WS - WELDER RESTART

EE - EARTHWORK EQUIPMENT DAMAGE  
 EXT - EXTENSION  
 FM - FISHMOUTH  
 FS - FAILED SEAM LENGTH  
 FTS - FIELD TEST STRIP  
 HT - HEAT TACK BURN  
 IO - INSUFFICIENT OVERLAP (UNDER SPEC)  
 MD - MAUFACTURER/ DELIVERY DAMAGE  
 T - THREE PANEL INTERSECTION  
 WR - WRINKLE

\*\* COLUMNS TO BE USED BY  
 THE DATA REVIEWER ONLY

# GEOMEMBRANE DEFECT LOG

PROJECT NUMBER: 0366-001-00-400  
 OWNER: Waste Connections  
 LOCATION: Prairie Green IWMF

PROJECT TITLE: Cell 15 Construction  
 CONTRACTOR: Titan Environmental

SHEET NUMBER 5

DEFECT CODE	DEFECT LOCATION		DEFECT TYPE	MON.	REMARKS	**	**
	SEAM,PANEL OR REPAIR NO.	DEFECT LOCATION DESCRIPTION				REPAIR DATE	TEST DATE
A	P5/P18/P19	INT	T	DS		07/14/18	07/15/18
B	P5/P19/P20	INT	T	DS		07/14/18	07/15/18
C	P5/P20/P21	INT	T	DS		07/14/18	07/15/18
D	P5/P21/P22	INT	T	DS		07/14/18	07/15/18
E	P5/P22/P23	INT	T	DS		07/14/18	07/14/18
F	P5/P23/P24	INT	T	DS		07/14/18	07/15/18
G	ETI/P5/P24	INT	T	DS		07/14/18	07/15/18
H	P21/P34/P35	INT	T	DS		07/19/18	07/20/18
J	P21/P35/P36	INT	T	DS		07/19/18	07/20/18
K	ETI/P1/P25	INT	T	DS		07/23/18	07/20/18
L	P1/P2/P26	INT	T	DS		07/19/18	07/20/18
M	P36	2.7 m N & 3 m W of EOS	D	DS		07/19/18	07/20/18
N	P29/P36/P37	INT	T	DS		07/19/18	07/20/18
P	P29/P37/P38	INT	T	DS		07/19/18	07/20/18
Q	P29/P38/P39	INT	T	DS		07/19/18	07/20/18
R	P29/P41/P42	INT	T	DS		07/20/18	07/20/18
S	P41	1.4 S & 2.5 m W of NEOS	D	DS		07/19/18	07/20/18
T	P42	1 m S & 4 m W of NEOS	D	DS		07/20/18	07/20/18
U	P26/P27/P44	INT	T	DS		07/20/18	07/20/18
V	P25/P26/P44	INT	T	DS		07/20/18	07/20/18
W	ETI/P25	22 m S of NEOS	DSX-4	DS		07/20/18	07/25/18
X	ETI/P25	71 m S of NEOS	DSX-5	DS		07/20/18	07/25/18

AD- ANIMAL RELATED DAMAGE  
 B - UNDISPERSED RESIN BEAD  
 BO - FUSION WELDER BURN  
 CO - CHANGE OF OVERLAP  
 CR - CREASE  
 D - INSTALLATION DAMAGE  
 DS - # - DESTRUCTIVE TEST NUMBER  
 PT - PRESSURE TEST CUT  
 SI - SOIL SURFACE IRREGULARITY  
 WS - WELDER RESTART

EE - EARTHWORK EQUIPMENT DAMAGE  
 EXT - EXTENSION  
 FM - FISHMOUTH  
 FS - FAILED SEAM LENGTH  
 FTS - FIELD TEST STRIP  
 HT - HEAT TACK BURN  
 IO - INSUFFICIENT OVERLAP (UNDER SPEC)  
 MD - MAUFACTURER/ DELIVERY DAMAGE  
 T - THREE PANEL INTERSECTION  
 WR - WRINKLE

\*\* COLUMNS TO BE USED BY  
 THE DATA REVIEWER ONLY

# GEOMEMBRANE DEFECT LOG

PROJECT NUMBER: 0366-001-00-400  
 OWNER: Waste Connections  
 LOCATION: Prairie Green IWMF

PROJECT TITLE: Cell 15 Construction  
 CONTRACTOR: Titan Environmental

SHEET NUMBER 6

DEFECT CODE	DEFECT LOCATION		DEFECT TYPE	MON.	REMARKS	**	**
	SEAM,PANEL OR REPAIR NO.	DEFECT LOCATION DESCRIPTION				REPAIR DATE	TEST DATE
A	P8/P9	20 m W of EEOS	DSF-8	AFK		07/15/18	07/16/18
B	P25/ETI	11 m S of NEOS	D	AFK		07/23/18	07/25/18
C	P25/ETI	25 m S of NEOS	D	AFK		07/23/18	07/25/18
D	P25/ETI	38.5 m S of NEOS	D	AFK		07/23/18	07/25/18
E	P25/ETI	52 m S of NEOS	D	AFK		07/23/18	07/25/18
F	P25/ETI	65 m S of NEOS	D	AFK		07/23/18	07/25/18
G	P25/ETI	79 m S of NEOS	D	AFK		07/23/18	07/25/18
H	P25/ETI	92 m S of NEOS	D	AFK		07/24/18	07/25/18
J	P25/ETI	106 m S of NEOS	D	AFK		07/24/18	07/25/18
K	P25/ETI	119 m S of NEOS	D	AFK		07/24/18	07/25/18
L	P26/P27	77.6 m N of SEOS	DSF-10	AFK		07/18/18	07/20/18
M	P1/P2/P25/P26	INT	PT	AFK		07/18/18	07/20/18
N	P2/P3/P26/P27	INT	PT	AFK		07/18/18	07/20/18
P	P3/P4/P27/P28	INT	PT	AFK		07/18/18	07/20/18
Q	P4/P5/P28/P29	INT	PT	AFK		07/18/18	07/20/18
R	P30/P31	8 m W of EEOS	BO	AFK		07/18/18	07/20/18
S	P30/P31	15 m W of EEOS	BO	AFK		07/18/18	07/20/18
T	P31/P32	14 m W of EEOS	BO	AFK		07/18/18	07/20/18
U	P35/P33	34 m W of EEOS	BO	AFK		07/18/18	07/20/18
V	P36	2 m W & 3 m N of SEOS	D	AFK		07/18/18	07/20/18
W	P36/P37	5 m W of EEOS	BO	AFK		07/18/18	07/20/18
X	P39/P40	2 m W of EEOS	DSF-13	AFK		07/19/18	07/20/18

AD- ANIMAL RELATED DAMAGE  
 B - UNDISPERSED RESIN BEAD  
 BO - FUSION WELDER BURN  
 CO - CHANGE OF OVERLAP  
 CR - CREASE  
 D - INSTALLATION DAMAGE  
 DS - # - DESTRUCTIVE TEST NUMBER  
 PT - PRESSURE TEST CUT  
 SI - SOIL SURFACE IRREGULARITY  
 WS - WELDER RESTART

EE - EARTHWORK EQUIPMENT DAMAGE  
 EXT - EXTENSION  
 FM - FISHMOUTH  
 FS - FAILED SEAM LENGTH  
 FTS - FIELD TEST STRIP  
 HT - HEAT TACK BURN  
 IO - INSUFFICIENT OVERLAP (UNDER SPEC)  
 MD - MAUFACTURER/ DELIVERY DAMAGE  
 T - THREE PANEL INTERSECTION  
 WR - WRINKLE

\*\* COLUMNS TO BE USED BY  
 THE DATA REVIEWER ONLY

# GEOMEMBRANE DEFECT LOG

PROJECT NUMBER: 0366-001-00-400  
 OWNER: Waste Connections  
 LOCATION: Prairie Green IWMF

PROJECT TITLE: Cell 15 Construction  
 CONTRACTOR: Titan Environmental

SHEET NUMBER 7

DEFECT CODE	DEFECT LOCATION		DEFECT TYPE	MON.	REMARKS	**	**
	SEAM,PANEL OR REPAIR NO.	DEFECT LOCATION DESCRIPTION				REPAIR DATE	TEST DATE
A	P38/P39	4 m E of WEOS	DSF-14	AFK		07/19/18	07/20/18
B	P29/P38	4 m N of SEOS	DSF-15	AFK		07/19/18	07/20/18
C	P29/P39/P40	INT	PT	AFK		07/19/18	07/20/18
D	P29/P40/P41	INT	PT	AFK		07/19/18	07/20/18
E	P37	3 m S & 20 m E of WEOS	D	AFK		07/19/18	07/20/18
F	S28/S29	15 m E of WEOS	BO	AFK		07/19/18	07/20/18
G	S28/S29	10 m W of EEOS	BO	AFK		07/19/18	07/20/18
H	S30/S31	15 m E of WEOS	BO	AFK		07/19/18	07/20/18
J	S29/S30	5.7 m E of WEOS	BO	AFK		07/19/18	07/20/18
K	-	-	-	-		-	-
L	S30/S31	12 m S of NEOS	DSX-3	DS		07/20/18	07/20/18
M	ETI/P25	INT	DSX-6	DS		07/20/18	07/20/18
N	P29/P42/P43	INT	T	DS		07/20/18	07/20/18
P	P45/P46/P47	INT	T	DS		07/22/18	07/23/18
Q	P43/P45/P46	INT	T	DS		07/22/18	07/23/18
R	P27/P44/P49	INT	T	DS		07/22/18	07/23/18
S	P27/P44/P49	INT	T	DS		07/22/18	07/23/18
T	P27/P47/P48	INT	T	DS		07/22/18	07/23/18
U	P27/P45/P47	INT	T	DS		07/22/18	07/23/18
V	P27/P28/P45	INT	T	DS		07/22/18	07/23/18
W	P27	0.6 m E of WEOS	WR	DS	Covered by 7 V	Covered by 7 V	Covered by 7 V
X	P28/P29/P45	INT	T	DS		07/22/18	07/23/18

AD- ANIMAL RELATED DAMAGE  
 B - UNDISPERSED RESIN BEAD  
 BO - FUSION WELDER BURN  
 CO - CHANGE OF OVERLAP  
 CR - CREASE  
 D - INSTALLATION DAMAGE  
 DS - # - DESTRUCTIVE TEST NUMBER  
 PT - PRESSURE TEST CUT  
 SI - SOIL SURFACE IRREGULARITY  
 WS - WELDER RESTART

EE - EARTHWORK EQUIPMENT DAMAGE  
 EXT - EXTENSION  
 FM - FISHMOUTH  
 FS - FAILED SEAM LENGTH  
 FTS - FIELD TEST STRIP  
 HT - HEAT TACK BURN  
 IO - INSUFFICIENT OVERLAP (UNDER SPEC)  
 MD - MAUFACTURER/ DELIVERY DAMAGE  
 T - THREE PANEL INTERSECTION  
 WR - WRINKLE

\*\* COLUMNS TO BE USED BY  
 THE DATA REVIEWER ONLY

# GEOMEMBRANE DEFECT LOG

PROJECT NUMBER: 0366-001-00-400  
 OWNER: Waste Connections  
 LOCATION: Prairie Green IWMF

PROJECT TITLE: Cell 15 Construction  
 CONTRACTOR: Titan Environmental

SHEET NUMBER 8

DEFECT CODE	DEFECT LOCATION		DEFECT TYPE	MON.	REMARKS	**	**
	SEAM,PANEL OR REPAIR NO.	DEFECT LOCATION DESCRIPTION				REPAIR DATE	TEST DATE
A	P48/P49/P50	INT	PT	AFK		07/22/18	07/23/18
B	P43/P46	2 m E of WEOS	DSF-16	AFK		07/23/18	07/23/18
C	P47/P48	2 m E of WEOS	DSF-17	AFK		07/23/18	07/23/18
D	P62/P63	20 m N of SEOS	DSF-18	AFK		07/23/18	07/23/18
E	P49/P59/P60	INT	PT	AFK		07/22/18	07/23/18
F	P49/P58/P59	INT	PT	AFK		07/22/18	07/23/18
G	P49/P57/P58	INT	PT	AFK		07/22/18	07/23/18
H	P49/P56/P57	INT	PT	AFK		07/22/18	07/23/18
J	P49/P54/P56	INT	PT	AFK		07/22/18	07/23/18
K	P44/P49/P54	INT	PT	AFK		07/22/18	07/23/18
L	P44/P53/P54	INT	PT	AFK		07/22/18	07/23/18
M	P44/P532/P53	INT	PT	AFK		07/22/18	07/23/18
N	P44/P51/P52	INT	PT	AFK		07/22/18	07/23/18
P	P29/P43/P45	INT	PT	AFK	DSF11	07/22/18	07/23/18
Q	P64/P67/P68	INT	PT	AFK		07/23/18	07/23/18
R	P64/P65/68	INT	PT	AFK		07/23/18	07/23/18
S	P65/P68/P69	INT	PT	AFK		07/23/18	07/23/18
T	P65/P66/P69	INT	PT	AFK		07/23/18	07/23/18
U	P66/P68/P69	INT	PT	AFK		07/23/18	07/23/18
V	P66/P67/P68	INT	PT	AFK		07/23/18	07/23/18
W	P50/P66/P67	INT	PT	AFK		07/23/18	07/23/18
X	P49/P60/P61	INT	PT	DS		07/23/18	07/23/18

AD- ANIMAL RELATED DAMAGE  
 B - UNDISPERSED RESIN BEAD  
 BO - FUSION WELDER BURN  
 CO - CHANGE OF OVERLAP  
 CR - CREASE  
 D - INSTALLATION DAMAGE  
 DS - # - DESTRUCTIVE TEST NUMBER  
 PT - PRESSURE TEST CUT  
 SI - SOIL SURFACE IRREGULARITY  
 WS - WELDER RESTART

EE - EARTHWORK EQUIPMENT DAMAGE  
 EXT - EXTENSION  
 FM - FISHMOUTH  
 FS - FAILED SEAM LENGTH  
 FTS - FIELD TEST STRIP  
 HT - HEAT TACK BURN  
 IO - INSUFFICIENT OVERLAP (UNDER SPEC)  
 MD - MAUFACTURER/ DELIVERY DAMAGE  
 T - THREE PANEL INTERSECTION  
 WR - WRINKLE

\*\* COLUMNS TO BE USED BY  
 THE DATA REVIEWER ONLY



# GEOMEMBRANE DEFECT LOG

PROJECT NUMBER: 0366-001-00-400  
 OWNER: Waste Connections  
 LOCATION: Prairie Green IWMF

PROJECT TITLE: Cell 15 Construction  
 CONTRACTOR: Titan Environmental

SHEET NUMBER 9

DEFECT CODE	DEFECT LOCATION		DEFECT TYPE	MON.	REMARKS	**	**
	SEAM,PANEL OR REPAIR NO.	DEFECT LOCATION DESCRIPTION				REPAIR DATE	TEST DATE
A	P54/P55/P56	INT	T	DS		07/22/18	07/23/18
B	P55/P56/P57	INT	T	DS		07/22/18	07/23/18
C	P49/P60	1 m E of WEOS	BO	DS		07/23/18	07/23/18
D	P44/P52	4 m W of EEOS	IO	DS		07/22/18	07/23/18
E	P52/P53	5 m N of SEOS	IO	DS		07/23/18	07/23/18
F	P52/P53	10 m N of SEOS	IO	DS		07/23/18	07/23/18
G	P51/P52	20.5 m S of NEOS	IO	DS		07/22/18	07/23/18
H	P51/52	8.2 m S of NEOS	IO	DS		07/22/18	07/23/18
J	P49/P61/P62	INT	T	DS		07/23/18	07/23/18
K	P50/P62/P63	INT	T	DS		07/23/18	07/23/18
L	P50/P63/P64	INT	T	DS		07/23/18	07/23/18
M	P50/P64/P67	INT	T	DS		07/23/18	07/23/18
N	P48	1.2 m S of NEOS	D	DS		07/22/18	07/23/18
P	P49/P50/P62	INT	T	DS		07/23/18	07/23/18
Q	P50/P67	5.6 m W of EEOS	G&W	DS		07/23/18	07/23/18
R	P25/P44/ETI	INT	T	DS		07/24/18	07/25/18
S	P44/ETI	2.2 m S of NEOS	P	DS		07/24/18	07/25/18
T	P44/ETI	3 m S of NEOS	DSX-7	DS		07/24/18	07/25/18
U	P51/ETI	NEOS - ETI	P	DS		07/24/18	07/25/18
V	SPB/ETI	3 m E of WEOS	P	DS		07/24/18	07/25/18
W	P49/D2/D3	INT	T	DS		07/24/18	07/25/18
X	P48/D1/D2	INT	T	DS		07/24/18	07/25/18

AD- ANIMAL RELATED DAMAGE  
 B - UNDISPERSED RESIN BEAD  
 BO - FUSION WELDER BURN  
 CO - CHANGE OF OVERLAP  
 CR - CREASE  
 D - INSTALLATION DAMAGE  
 DS - # - DESTRUCTIVE TEST NUMBER  
 PT - PRESSURE TEST CUT  
 SI - SOIL SURFACE IRREGULARITY  
 WS - WELDER RESTART

EE - EARTHWORK EQUIPMENT DAMAGE  
 EXT - EXTENSION  
 FM - FISHMOUTH  
 FS - FAILED SEAM LENGTH  
 FTS - FIELD TEST STRIP  
 HT - HEAT TACK BURN  
 IO - INSUFFICIENT OVERLAP (UNDER SPEC)  
 MD - MAUFACTURER/ DELIVERY DAMAGE  
 T - THREE PANEL INTERSECTION  
 WR - WRINKLE

\*\* COLUMNS TO BE USED BY  
 THE DATA REVIEWER ONLY

# GEOMEMBRANE DEFECT LOG

PROJECT NUMBER: 0366-001-00-400  
 OWNER: Waste Connections  
 LOCATION: Prairie Green IWMF

PROJECT TITLE: Cell 15 Construction  
 CONTRACTOR: Titan Environmental

SHEET NUMBER 10

DEFECT CODE	DEFECT LOCATION		DEFECT TYPE	MON.	REMARKS	**	**
	SEAM,PANEL OR REPAIR NO.	DEFECT LOCATION DESCRIPTION				REPAIR DATE	TEST DATE
A	P48/D1/D2	INT	T	DS		07/24/18	07/24/18
B	P49/D2/D4	INT	T	DS		07/24/18	07/24/18
C	D2/D3/D4	INT	T	DS		07/24/18	07/24/18
D	P59/D3/D4	INT	T	DS		07/24/18	07/24/18
E	-	-	-	-		-	-
F	-	-	-	-		-	-
G	-	-	-	-		-	-
H	-	-	-	-		-	-
J	-	-	-	-		-	-
K	-	-	-	-		-	-
L	-	-	-	-		-	-
M	-	-	-	-		-	-
N	-	-	-	-		-	-
P	NTI/P24	16.8m E of WEOS	P	DS		07/24/18	07/24/18
Q	NTI/P24	12m E of WEOS	P	DS		07/24/18	07/24/18
R	NTI/P24	7.5m E of WEOS	P	DS		07/24/18	07/24/18
S	NTI/P24	2.3m E of WEOS	P	DS		07/24/18	07/24/18
T							
U							
V							
W							
X							

AD- ANIMAL RELATED DAMAGE  
 B - UNDISPERSED RESIN BEAD  
 BO - FUSION WELDER BURN  
 CO - CHANGE OF OVERLAP  
 CR - CREASE  
 D - INSTALLATION DAMAGE  
 DS - # - DESTRUCTIVE TEST NUMBER  
 PT - PRESSURE TEST CUT  
 SI - SOIL SURFACE IRREGULARITY  
 WS - WELDER RESTART

EE - EARTHWORK EQUIPMENT DAMAGE  
 EXT - EXTENSION  
 FM - FISHMOUTH  
 FS - FAILED SEAM LENGTH  
 FTS - FIELD TEST STRIP  
 HT - HEAT TACK BURN  
 IO - INSUFFICIENT OVERLAP (UNDER SPEC)  
 MD - MAUFACTURER/ DELIVERY DAMAGE  
 T - THREE PANEL INTERSECTION  
 WR - WRINKLE

\*\* COLUMNS TO BE USED BY  
 THE DATA REVIEWER ONLY

## **Appendix B-10**

### **Geomembrane Repair Summary**

---

# GEOMEMBRANE REPAIR LOG

PROJECT NUMBER: 0366-001-00-400  
 OWNER: Waste Connections  
 LOCATION: Prairie Green IWMF

PROJECT TITLE: Cell 15 Construction  
 CONTRACTOR: Titan Environmental

MACHINE NUMBER EXT-6

DATE July 13, 2018

SHEET NUMBER 1

NO.	TIME	TECH. ID
TX-1	14:22	GS

	DEFECT CODE	REPAIR DATE	APPROX. TIME	REPAIR TYPE	APPROX. DIMENSION	WELD TECH.	MON.	REMARKS
1	2G	7/13/2018	14:55	P	0.3m X 0.3m	GS	AFK	
2	2H	7/13/2018	15:08	P	0.3m X 0.3m	GS	AFK	
3	2S	7/13/2018	15:30	P	0.3m X 0.3m	GS	AFK	
4	4A	7/13/2018	15:45	P	0.4m X 0.4	GS	AFK	
5	3A	7/13/2018	16:27	P	1.5m X 0.5m	GS	AFK	DSF-1
6	4B	7/13/2018	17:25	P	1.5m X 0.5m	GS	AFK	DSF-2
7								
8								
9								
10								
11								
12								
13								
14								
15								
16								
17								
18								
19								
20								
21								
22								
23								
24								
25								

REPAIR TYPE :           RS - RECONSTRUCTED SEAM  
                               P - PATCH

                              G & W - GRIND WELD  
                               C - CAP

# GEOMEMBRANE REPAIR LOG

PROJECT NUMBER: 0366-001-00-400  
 OWNER: Waste Connections  
 LOCATION: Prairie Green IWMF

PROJECT TITLE: Cell 15 Construction  
 CONTRACTOR: Titan Environmental

MACHINE NUMBER EXT-6

NO.	TIME	TECH. ID
TX-2	15:25	DP
TX-2A	16:15	DP
TX-3	16:38	RN

DATE July 14, 2018

SHEET NUMBER 2

	DEFECT CODE	REPAIR DATE	APPROX. TIME	REPAIR TYPE	APPROX. DIMENSION	WELD TECH.	MON.	REMARKS
1	3J	7/14/2018	17:00	G&W	0.6m	RN	DS	
2	3H	7/14/2018	17:05	P	2.0m X 1.0m	RN	DS	
3	3K	7/14/2018	17:12	P	0.5m X 0.5m	RN	DS	
4	3L	7/14/2018	17:14	G&W	0.4m	RN	DS	
5	3M	7/14/2018	17:15	G&W	0.3m	RN	DS	
6	4C	7/14/2018	17:25	P	1.5m X 1.0m	RN	DS	
7	3N	7/14/2018	17:27	G&W	0.3m	RN	DS	
8	3P	7/14/2018	17:32	G&W	0.3m	RN	DS	
9	4D	7/14/2018	17:37	P	1.0m X 1.0m	RN	DS	
10	3Q	7/14/2018	17:55	G&W	0.3m	RN	DS	
11	3R	7/14/2018	17:57	G&W	0.2m	RN	DS	
12	3S	7/14/2018	18:05	PATCH	0.5m X 0.5m	RN	DS	
13	3T	7/14/2018	18:07	G&W	0.3m	RN	DS	
14	3U	7/14/2018	18:10	G&W	0.3m	RN	DS	
15	3V	7/14/2018	18:15	G&W	0.3m	RN	DS	
16	3W	7/14/2018	18:16	P	0.5m X 0.4m	RN	DS	
17	3X	7/14/2018	18:18	G&W	0.3m	RN	DS	
18	5A	7/14/2018	18:18	G&W	0.3m	RN	DS	
19	5B	7/14/2018	18:19	G&W	0.3m	RN	DS	
20	5C	7/14/2018	18:19	G&W	0.3m	RN	DS	
21	5D	7/14/2018	18:26	G&W	0.3m	RN	DS	
22	4M	7/14/2018	18:28	P	0.4m X 0.4m	RN	DS	
23	5E	7/14/2018	18:30	G&W	0.3m	RN	DS	
24	5F	7/14/2018	18:30	G&W	0.3m	RN	DS	
25	5G	7/14/2018	18:36	PATCH	1.5m X 0.5m	RN	DS	

REPAIR TYPE :           RS - RECONSTRUCTED SEAM  
                                   P - PATCH

G & W - GRIND WELD  
 C - CAP





# GEOMEMBRANE REPAIR LOG

PROJECT NUMBER: 0366-001-00-400  
 OWNER: Waste Connections  
 LOCATION: Prairie Green IWMF

PROJECT TITLE: Cell 15 Construction  
 CONTRACTOR: Titan Environmental

MACHINE NUMBER EXT-21

NO.	TIME	TECH. ID
TX-6	9:14	GS
TX-7	14:40	GS

DATE July 15, 2018

SHEET NUMBER 5

	DEFECT CODE	REPAIR DATE	APPROX. TIME	REPAIR TYPE	APPROX. DIMENSION	WELD TECH.	MON.	REMARKS
1	3F	7/15/2018	10:18	P	0.6m X 0.6m	GS	DS	
2	2L	7/15/2018	10:22	G&W	0.3m	GS	DS	
3	2K	7/15/2018	10:32	G&W	0.3m	GS	DS	
4	4E	7/15/2018	10:51	P	1.5m X 1.0m	GS	DS	
5	4H	7/15/2018	11:15	P	0.6m X 1.0m	GS	DS	
6	3F	7/15/2018	11:22	G&W	0.3m	GS	DS	
7	4J	7/15/2018	11:33	P	3.0m X 0.6m	GS	DS	
8	3G	7/15/2018	10:15	G&W	0.3m	GS	DS	
9	4K	7/15/2018	12:09	P	4.5m X 2.5m	GS	DS	
10	1A	7/15/2018	12:34	G&W	0.3m	GS	DS	
11	1D	7/15/2018	12:41	G&W	0.3m	GS	DS	
12	4D	7/15/2018	15:30	P	1.0m X 0.6m	DSX-1	DS	COVERS 1F
13	1H	7/15/2018	14:39	G&W	0.3m	GS	DS	
14	1K	7/15/2018	14:59	G&W	0.3m	GS	DS	
15	1M	7/15/2018	15:10	G&W	0.3m	GS	DS	
16	3D	7/15/2018	15:20	G&W	0.3m	GS	DS	
17	1Q	7/15/2018	15:30	G&W	0.3m	GS	DS	
18	1S	7/15/2018	15:35	G&W	0.3m	GS	DS	
19								
20								
21								
22								
23								
24								
25								

REPAIR TYPE :           RS - RECONSTRUCTED SEAM  
                               P - PATCH

                              G & W - GRIND WELD  
                               C - CAP



# GEOMEMBRANE REPAIR LOG

PROJECT NUMBER: 0366-001-00-400  
 OWNER: Waste Connections  
 LOCATION: Prairie Green IWMF

PROJECT TITLE: Cell 15 Construction  
 CONTRACTOR: Titan Environmental

MACHINE NUMBER EXT-5      DATE July 15, 2018  
 SHEET NUMBER 6

NO.	TIME	TECH. ID
TX-8	15:15	DP

	DEFECT CODE	REPAIR DATE	APPROX. TIME	REPAIR TYPE	APPROX. DIMENSION	WELD TECH.	MON.	REMARKS
1	4Q	7/15/2018	15:20	P	0.6m X 0.6m	DP	DS	
2	1W	7/15/2018	15:30	G&W	0.3m	DP	DS	
3	1U	7/15/2018	15:35	G&W	0.3m	DP	DS	
4	1C	7/15/2018	16:00	P	4.0m X 0.5m	DP	DS	
5	1E	7/15/2018	16:05	P	4.5m X 0.5m	DP	DS	
6	1G	7/15/2018	16:25	P	4.2m X 0.5m	DP	DS	
7	1J	7/15/2018	16:45	P	4.2m X 0.5m	DP	DS	
8	1L	7/15/2018	17:15	P	4.2m X 0.5m	DP	DS	
9	1N	7/15/2018	17:35	P	4.2m X 0.5m	DP	DS	
10	1P	7/15/2018	17:50	P	4.2m X 0.5m	DP	DS	
11	1R	7/15/2018	18:05	P	4.2m X 0.5m	DP	DS	
12	1T	7/15/2018	18:25	P	4.2m X 1.0m	DP	DS	
13	1V	7/15/2018	18:45	P	4.2m X 1.0m	DP	DS	
14	1X	7/15/2018	18:55	P	4.2m X 1.0m	DP	DS	
15	2B	7/15/2018	19:15	P	4.2m X 1.0m	DP	DS	
16								
17								
18								
19								
20								
21								
22								
23								
24								
25								

REPAIR TYPE :      RS - RECONSTRUCTED SEAM      G & W - GRIND WELD  
                             P - PATCH    C - CAP

# GEOMEMBRANE REPAIR LOG

PROJECT NUMBER: 0366-001-00-400  
 OWNER: Waste Connections  
 LOCATION: Prairie Green IWMF

PROJECT TITLE: Cell 15 Construction  
 CONTRACTOR: Titan Environmental

MACHINE NUMBER EXT-21      DATE July 16, 2018  
 SHEET NUMBER 7

NO.	TIME	TECH. ID
TX-9	8:40	GS

	DEFECT CODE	REPAIR DATE	APPROX. TIME	REPAIR TYPE	APPROX. DIMENSION	WELD TECH.	MON.	REMARKS
1	4R	7/16/2018	9:41	P	0.4m X 0.4m	GS	DS	
2	4T	7/16/2018	11:03	P	1.0m X 0.6m	GS	DS	
3								
4								
5								
6								
7								
8								
9								
10								
11								
12								
13								
14								
15								
16								
17								
18								
19								
20								
21								
22								
23								
24								
25								

REPAIR TYPE :      RS - RECONSTRUCTED SEAM      G & W - GRIND WELD  
                           P - PATCH    C - CAP

# GEOMEMBRANE REPAIR LOG

PROJECT NUMBER: 0366-001-00-400  
 OWNER: Waste Connections  
 LOCATION: Prairie Green IWMF

PROJECT TITLE: Cell 15 Construction  
 CONTRACTOR: Titan Environmental

	<b>NO.</b>	<b>TIME</b>	<b>TECH. ID</b>	
MACHINE NUMBER <u>EXT-21</u>	TX-10	15:15	GS	DATE <u>July 18, 2018</u>
				SHEET NUMBER <u>8</u>

	DEFECT CODE	REPAIR DATE	APPROX. TIME	REPAIR TYPE	APPROX. DIMENSION	WELD TECH.	MON.	REMARKS
1	6Q	7/18/2018	16:18	G&W	0.5m	GS	AFK	
2	6P	7/18/2018	16:20	G&W	0.5m	GS	AFK	
3	6N	7/18/2018	16:22	G&W	0.5m	GS	AFK	
4	6M	7/18/2018	16:23	G&W	1.0m	GS	AFK	
5	2N	7/18/2018	15:40	P	0.6m X 0.6m	GS	AFK	
6	6T	7/18/2018	17:25	P	0.4m X 0.6m	GS	AFK	
7	6S	7/18/2018	17:30	P	0.5m X 1.5m	GS	AFK	
8	6R	7/18/2018	17:35	P	0.6m X 0.5m	GS	AFK	
9	6L	7/18/2018	17:57	P	0.6m X 1.5m	GS	AFK	
10	2P	7/18/2018	18:15	P	0.6m X 1.5m	GS	AFK	
11	6W	7/18/2018	18:20	P	0.3m X 0.3m	GS	AFK	
12	6V	7/18/2018	18:21	G&W	0.6m	GS	AFK	
13	6U	7/18/2018	18:32	G&W	0.3m	GS	DS	
14	2T	7/18/2018	18:35	G&W	0.3m	GS	DS	
15	2S	7/18/2018	18:52	P	0.6m X 0.6m	GS	DS	
16	5L	7/18/2018	16:24	G&W	0.5m	GS	DS	
17								
18								
19								
20								
21								
22								
23								
24								
25								

REPAIR TYPE :            RS - RECONSTRUCTED SEAM  
                                   P - PATCH

                                  G & W - GRIND WELD  
                                   C - CAP

# GEOMEMBRANE REPAIR LOG

PROJECT NUMBER: 0366-001-00-400  
 OWNER: Waste Connections  
 LOCATION: Prairie Green IWMF

PROJECT TITLE: Cell 15 Construction  
 CONTRACTOR: Titan Environmental

MACHINE NUMBER EXT-21

DATE July 19, 2019

SHEET NUMBER 9

NO.	TIME	TECH. ID
TX-11	9:02	JP
TX-12	14:44	JP

	DEFECT CODE	REPAIR DATE	APPROX. TIME	REPAIR TYPE	APPROX. DIMENSION	WELD TECH.	MON.	REMARKS
1	2X	7/19/2018	9:19	G&W	3.0m	JP	DS	
2	2U	7/19/2018	9:20	G&W	3.5m	JP	DS	
3	2V	7/19/2018	9:29	G&W	0.3m	JP	DS	
4	6P	7/19/2018	9:30	G&W	0.3m	JP	DS	
5	2W	7/19/2018	9:32	G&W	3.4m	JP	DS	
6	2R	7/19/2018	10:08	P	1.0m X 0.6m	JP	DS	
7	4U	7/19/2018	10:13	G&W	0.4m	JP	DS	
8	4V	7/19/2018	10:15	G&W	0.3m	JP	DS	
9	4W	7/19/2018	10:19	G&W	0.3m	JP	DS	
10	4X	7/19/2018	10:23	G&W	0.4m	JP	DS	
11	5H	7/19/2018	10:25	G&W	0.3m	JP	DS	
12	5J	7/19/2018	10:33	G&W	0.4m	JP	DS	
13	5M	7/19/2018	10:45	P	0.6m X 0.6m	JP	DS	
14	5N	7/19/2018	10:47	G&W	0.3m	JP	DS	
15	5P	7/19/2018	10:49	G&W	0.3m	JP	DS	
16	5Q	7/19/2018	10:52	G&W	0.3m	JP	DS	
17	6X	7/19/2018	11:22	P	0.6m X 1.5m	JP	AFK	
18	7B	7/19/2018	11:46	P	0.6m X 1.5m	JP	AFK	
19	7C	7/19/2018	11:30	G&W	0.4m	JP	AFK	
20	7D	7/19/2018	11:20	G&W	0.4m	JP	AFK	
21	5S	7/19/2018	12:23	P	0.4m X 0.5m	JP	AFK	
22	7E	7/19/2018	12:54	P	0.4m X 0.4m	JP	AFK	
23	7A	7/19/2018	15:00	P	0.5m X 1.3m	JP	AFK	
24								
25								

REPAIR TYPE :           RS - RECONSTRUCTED SEAM  
                               P - PATCH

G & W - GRIND WELD  
 C - CAP

# GEOMEMBRANE REPAIR LOG

PROJECT NUMBER: 0366-001-00-400  
 OWNER: Waste Connections  
 LOCATION: Prairie Green IWMF

PROJECT TITLE: Cell 15 Construction  
 CONTRACTOR: Titan Environmental

MACHINE NUMBER EX-21

DATE July 19, 2018

SHEET NUMBER 10

NO.	TIME	TECH. ID
TX-12	14:44	JP

	DEFECT CODE	REPAIR DATE	APPROX. TIME	REPAIR TYPE	APPROX. DIMENSION	WELD TECH.	MON.	REMARKS
1	7H	7/19/2019	18:47	P	1.0m X 0.5m	JP	AFK	
2	7F	7/19/2019	19:03	P	1.0m X 0.5m	JP	AFK	
3	7J	7/19/2019	19:09	P	0.5m X 0.5m	JP	AFK	
4	7G	7/19/2019	19:10	P	0.5m X 0.5m	JP	AFK	
5								
6								
7								
8								
9								
10								
11								
12								
13								
14								
15								
16								
17								
18								
19								
20								
21								
22								
23								
24								
25								

REPAIR TYPE : RS - RECONSTRUCTED SEAM  
 P - PATCH

G & W - GRIND WELD  
 C - CAP

# GEOMEMBRANE REPAIR LOG

PROJECT NUMBER: 0366-001-00-400  
 OWNER: Waste Connections  
 LOCATION: Prairie Green IWMF

PROJECT TITLE: Cell 15 Construction  
 CONTRACTOR: Titan Environmental

MACHINE NUMBER ETX-21

NO.	TIME	TECH. ID
TX-13	8:48	JP
TX-15	15:18	DG

DATE July 20, 2018

SHEET NUMBER 11

	DEFECT CODE	REPAIR DATE	APPROX. TIME	REPAIR TYPE	APPROX. DIMENSION	WELD TECH.	MON.	REMARKS
1	5B	7/20/2018	9:20	P	1.0m X 1.2m	JP	DS	
2	5T	7/20/2018	9:15	P	0.4m X 0.4m	JP	DS	
3	5U	7/20/2018	10:00	G&W	0.3m	JP	DS	
4	5V	7/20/2018	10:02	G&W	0.3m	JP	DS	
5	7L	7/20/2018	11:00	P	0.6m X 1.5m	JP	DS	
6	7M	7/20/2018	18:11	P	0.6m X 1.5m	JP	DS	
7	5X	7/20/2018	17:10	P	0.6m X 1.5m	JP	DS	
8	5W	7/20/2018	18:35	P	0.6m X 1.5m	JP	DS	
9	7N	7/20/2018	9:10	G&W	0.3m	JP	DS	
10								
11								
12								
13								
14								
15								
16								
17								
18								
19								
20								
21								
22								
23								
24								
25								

REPAIR TYPE :          RS - RECONSTRUCTED SEAM  
                                  P - PATCH

                                 G & W - GRIND WELD  
                                  C - CAP



# GEOMEMBRANE REPAIR LOG

PROJECT NUMBER: 0366-001-00-400  
 OWNER: Waste Connections  
 LOCATION: Prairie Green IWMF

PROJECT TITLE: Cell 15 Construction  
 CONTRACTOR: Titan Environmental

MACHINE NUMBER EXT-21

NO.	TIME	TECH. ID
TX-20	8:44	JP
TX-21	8:48	JP
TX-22	8:50	JP
TX-23	16:12	JP

DATE July 23, 2018

SHEET NUMBER 13

	DEFECT CODE	REPAIR DATE	APPROX. TIME	REPAIR TYPE	APPROX. DIMENSION	WELD TECH.	MON.	REMARKS
1	9C	7/23/2018	9:25	P	1.0m X 1.0m	JP	DS	
2	8X	7/23/2018	9:29	G&W	0.3m	JP	DS	
3	9J	7/23/2018	9:30	G&W	0.3m	JP	DS	
4	8D	7/23/2018	10:53	P	1.0m X 1.5m	JP	DS	
5	9L	7/23/2018	9:34	G&W	0.3m	JP	DS	
6	7V	7/23/2018	12:03	P	2.0m X 2.0m	JP	DS	
7	7W	7/23/2018	12:20	P	1.0m X 6.0m	JP	DS	
8	9M	7/23/2018	9:18	P	1.0m X 0.6m	JP	DS	
9	8Q	7/23/2018	10:00	G&W	0.3m	JP	DS	
10	8R	7/23/2018	9:58	G&W	0.3m	JP	DS	
11	8S	7/23/2018	10:20	G&W	0.4m	JP	DS	
12	8T	7/23/2018	10:22	G&W	0.3m	JP	DS	
13	8U	7/23/2018	10:25	G&W	0.3m	JP	DS	
14	8V	7/23/2018	10:30	G&W	0.3m	JP	DS	
15	8W	7/23/2018	10:10	P	1.0m X 0.6m	JP	DS	
16	8C	7/23/2018	10:15	P	1.0m X 0.6m	JP	DS	DSF-17
17	8B	7/23/2018	10:22	P	1.0m X 0.6m	JP	DS	
18	9Q	7/23/2018	10:23	G&W	0.3m	JP	DS	
19	9D	7/23/2018	11:19	G&W	0.3m	JP	DS	
20	9E	7/23/2018	11:20	G&W	5m	JP	DS	
21	9F	7/23/2018	11:26	G&W	5m	JP	DS	
22	9P	7/23/2018	9:33	G&W	5m	JP	DS	
23	9K	7/23/2018	9:32	G&W	5m	JP	DS	
24								
25								

REPAIR TYPE :

RS - RECONSTRUCTED SEAM  
 P - PATCH

G & W - GRIND WELD  
 C - CAP



# GEOMEMBRANE REPAIR LOG

PROJECT NUMBER: 0366-001-00-400  
 OWNER: Waste Connections  
 LOCATION: Prairie Green IWMF

PROJECT TITLE: Cell 15 Construction  
 CONTRACTOR: Titan Environmental

MACHINE NUMBER EXT-21

DATE July 23, 2018

SHEET NUMBER 14

NO.	TIME	TECH. ID
TX-24	16:15	DP

	DEFECT CODE	REPAIR DATE	APPROX. TIME	REPAIR TYPE	APPROX. DIMENSION	WELD TECH.	MON.	REMARKS
1	2E	7/23/2018	16:45	P	4.3m X 0.5m	DP	DS	
2	5K	7/23/2018	16:54	G&W	0.3m	DP	DS	
3	2Q	7/23/2018	16:54	P	0.6m X 0.4m	DP	DS	
4	6B	7/23/2018	17:05	P	4.0m X 0.5m	DP	DS	
5	6C	7/23/2018	17:27	P	4.0m X 0.5m	DP	DS	
6	6D	7/23/2018	18:00	P	4.0m X 0.5m	DP	DS	
7	6E	7/23/2018	18:24	P	4.0m X 0.5m	DP	DS	
8	6F	7/23/2018	18:36	P	0.4m X 0.5m	DP	DS	
9	6G	7/23/2018	19:01	P	0.4m X 0.5m	DP	DS	
10								
11								
12								
13								
14								
15								
16								
17								
18								
19								
20								
21								
22								
23								
24								
25								

REPAIR TYPE :           RS - RECONSTRUCTED SEAM  
                           P - PATCH

                          G & W - GRIND WELD  
                           C - CAP

# GEOMEMBRANE REPAIR LOG

PROJECT NUMBER: 0366-001-00-400  
 OWNER: Waste Connections  
 LOCATION: Prairie Green IWMF

PROJECT TITLE: Cell 15 Construction  
 CONTRACTOR: Titan Environmental

NO.	TIME	TECH. ID	
TX-25	8:45	JP	
TX-26	8:50	DP	
TX-27	10:45	JP	

MACHINE NUMBER EXT-21      DATE July 24, 2018  
 SHEET NUMBER 15

	DEFECT CODE	REPAIR DATE	APPROX. TIME	REPAIR TYPE	APPROX. DIMENSION	WELD TECH.	MON.	REMARKS
1	6H	7/24/2018	9:01	P	4.0m X 0.6m	JP/DP	DS	
2	6J	7/24/2018	9:21	P	4.0m X 0.6m	JP/DP	DS	
3	6K	7/24/2018	9:40	P	4.0m X 0.6m	JP/DP	DS	
4	9B	7/24/2018	9:59	P	2.0m X 1.0n	JP/DP	DS	DSX-7
5	9T	7/24/2018	10:20	P	4.0m X 0.6m	JP/DP	DS	
6	9U	7/24/2018	10:50	P	9.0m X 1.5m	JP/DP	DS	
7	9V	7/24/2018	10:58	P	0.6m X 0.3m	JP/DP	DS	
8	9S	7/24/2018	10:05	P	4.0m X 0.6m	JP/DP	DS	
9								
10								
11								
12								
13								
14								
15								
16								
17								
18								
19								
20								
21								
22								
23								
24								
25								

REPAIR TYPE :      RS - RECONSTRUCTED SEAM      G & W - GRIND WELD  
                                 P - PATCH    C - CAP





## **Appendix B-11**

### **Geomembrane Seam and Repair Vacuum Test Summary**

---

# GEOMEMBRANE SEAM VACUUM TEST LOG

PROJECT NUMBER: 0366-001-00-400  
 OWNER: Waste Connections  
 LOCATION: Prairie Green IWMF

PROJECT TITLE: Cell 15 Construction  
 CONTRACTOR: Titan Environmental

VACUUM BOX NUMBER 01 SHEET NUMBER 1

SEAMS										
SEAM NUMBER	SEAM SECTION *		TEST DATE	TECH ID	DEFECTS **	SEAM COMPLETE		OBS. TEST	MON.	REMARKS
	FROM	TO				NO	YES			
1										
2										
3										
4										
5										
6										
7										
8										
9										
10										
11										
12										
13										
14										
15										
16										
17										
18										
19										
20										

REPAIRS						
DEFECT CODE	TEST DATE	TECH ID	DEFECTS **	OBS. TEST	MON.	REMARKS
21	2G	07/14/18	DP	N	Y	CB
22	2H	07/14/18	DP	N	Y	CB
23	2J	07/14/18	DP	N	Y	CB
24	4B	07/14/18	DP	N	Y	CB
25	3A	07/14/18	DP	N	Y	CB
26						
27						
28						
29						
30						
31						
32						
33						
34						
35						
36						
37						
38						
39						
40						

\* REFERENCE SEAM ENDPOINTS FROM AN END OF SEAM (EOS), A REPAIR NUMBER, OR A POINT LOCATION ON THE SEAM (I.E. REFERENCE POINT, DISTANCE, DIRECTION FROM REF. FT.)  
 \*\* RECORD QUANTITY OF LEAKS DETECTED AND REFERENCE NEW DEFECT CODE IN REMARKS.

# GEOMEMBRANE SEAM VACUUM TEST LOG

PROJECT NUMBER: 0366-001-00-400  
 OWNER: Waste Connections  
 LOCATION: Prairie Green IWMF

PROJECT TITLE: Cell 15 Construction  
 CONTRACTOR: Titan Environmental

VACUUM BOX NUMBER 01 SHEET NUMBER 2

SEAMS										
SEAM NUMBER	SEAM SECTION *		TEST DATE	TECH ID	DEFECTS **	SEAM COMPLETE		OBS. TEST	MON.	REMARKS
	FROM	TO				NO	YES			
1	NTI/P5	WEOS-EEPS	07/15/18	DP	N		Y	Y	CB	
2	NTI/P4	WEOS-EEOS	07/15/18	DP	N		Y	Y	CB	
3	NTI/P2	WEOS-4H	07/15/18	DP	N		Y	Y	CB	
4	NTI/P3	EEOS-WEOS	07/15/18	DP	N		Y	Y	CB	
5	NTI/P2	4H-EEOS	07/15/18	DP	N		Y	Y	CB	
6	NTI/P1	WEOS-4J	07/15/18	DP	N		Y	Y	CB	
7	NTI/P1	4J-EEOS	07/15/18	DP	N		Y	Y	CB	
8	ETI/P1	NEOS-4N	07/15/18	DP	N		Y	Y	CB	
9	ETI/P1	4N-1T	07/15/18	DP	N		Y	Y	CB	
10	ETI/P1	36.2m-1T	07/15/18	DP	N		Y	Y	CB	
11	ETI/P1	2F-36.2m	07/15/18	DP	N		Y	Y	CB	
12										
13										
14										
15										
16										
17										
18										
19										
20										

REPAIRS						
DEFECT CODE	TEST DATE	TECH ID	DEFECTS **	OBS. TEST	MON.	REMARKS
21	3J	07/15/18	DP	N	Y	CB
22	3H	07/15/18	DP	N	Y	CB
23	3K	07/15/18	DP	N	Y	CB
24	3L	07/15/18	DP	N	Y	CB
25	3Q	07/15/18	DP	N	Y	CB
26	3R	07/15/18	DP	N	Y	CB
27	3S	07/15/18	DP	N	Y	CB
28	3T	07/15/18	DP	N	Y	CB
29	3U	07/15/18	DP	N	Y	CB
30	3V	07/15/18	DP	N	Y	CB
31	3W	07/15/18	DP	N	Y	CB
32	3X	07/15/18	DP	N	Y	CB
33	5A	07/15/18	DP	N	Y	CB
34	5B	07/15/18	DP	N	Y	CB
35	5C	07/15/18	DP	N	Y	CB
36	5D	07/15/18	DP	N	Y	CB
37	4M	07/15/18	DP	N	Y	CB
38	5E	07/15/18	DP	N	Y	CB
39	5F	07/15/18	DP	N	Y	CB
40	3G	07/15/18	DP	N	Y	CB

\* REFERENCE SEAM ENDPOINTS FROM AN END OF SEAM (EOS), A REPAIR NUMBER, OR A POINT LOCATION ON THE SEAM (I.E. REFERENCE POINT, DISTANCE, DIRECTION FROM REF. PT.)  
 \*\* RECORD QUANTITY OF LEAKS DETECTED AND REFERENCE NEW DEFECT CODE IN REMARKS.

# GEOMEMBRANE SEAM VACUUM TEST LOG

PROJECT NUMBER: 0366-001-00-400  
 OWNER: Waste Connections  
 LOCATION: Prairie Green IWMF

PROJECT TITLE: Cell 15 Construction  
 CONTRACTOR: Titan Environmental

VACUUM BOX NUMBER 01 SHEET NUMBER 3

SEAMS										
SEAM NUMBER	SEAM SECTION *		TEST DATE	TECH ID	DEFECTS **	SEAM COMPLETE		OBS. TEST	MON.	REMARKS
	FROM	TO				NO	YES			
1										
2										
3										
4										
5										
6										
7										
8										
9										
10										
11										
12										
13										
14										
15										
16										
17										
18										
19										
20										

REPAIRS						
DEFECT CODE	TEST DATE	TECH ID	DEFECTS **	OBS. TEST	MON.	REMARKS
21	2L	07/15/18	DP	N	Y	CB
22	1H	07/15/18	DP	N	Y	CB
23	1M	07/15/18	DP	N	Y	CB
24	3F	07/15/18	DP	N	Y	CB
25						
26						
27						
28						
29						
30						
31						
32						
33						
34						
35						
36						
37						
38						
39						
40						

\* REFERENCE SEAM ENDPOINTS FROM AN END OF SEAM (EOS), A REPAIR NUMBER, OR A POINT LOCATION ON THE SEAM (I.E. REFERENCE POINT, DISTANCE, DIRECTION FROM REF. FT.)  
 \*\* RECORD QUANTITY OF LEAKS DETECTED AND REFERENCE NEW DEFECT CODE IN REMARKS.



# GEOMEMBRANE SEAM VACUUM TEST LOG

PROJECT NUMBER: 0366-001-00-400  
 OWNER: Waste Connections  
 LOCATION: Prairie Green IWMF

PROJECT TITLE: Cell 15 Construction  
 CONTRACTOR: Titan Environmental

VACUUM BOX NUMBER 01 SHEET NUMBER 4

SEAMS										
SEAM NUMBER	SEAM SECTION *		TEST DATE	TECH ID	DEFECTS **	SEAM COMPLETE		OBS. TEST	MON.	REMARKS
	FROM	TO				NO	YES			
1										
2										
3										
4										
5										
6										
7										
8										
9										
10										
11										
12										
13										
14										
15										
16										
17										
18										
19										
20										

REPAIRS						
DEFECT CODE	TEST DATE	TECH ID	DEFECTS **	OBS. TEST	MON.	REMARKS
21	4A	07/15/18	DP	N	Y	CB
22	4H	07/15/18	DP	N	Y	CB
23	4F	07/15/18	DP	N	Y	CB
24	3E	07/15/18	DP	N	Y	CB
25	5A	07/15/18	DP	N	Y	CB
26	5B	07/15/18	DP	N	Y	CB
27	5C	07/15/18	DP	N	Y	CB
28	5G	07/15/18	DP	N	Y	CB
29	3B	07/15/18	DP	N	Y	CB
30	3M	07/15/18	DP	N	Y	CB
31	4J	07/15/18	DP	N	Y	CB
32	4K	07/15/18	DP	N	Y	CB
33	1A	07/15/18	DP	N	Y	CB
34	1D	07/15/18	DP	N	Y	CB
35	4N	07/15/18	DP	N	Y	CB
36	3D	07/15/18	DP	N	Y	CB
37	1P	07/15/18	DP	N	Y	CB
38	1S	07/15/18	DP	N	Y	CB
39	1T	07/15/18	DP	N	Y	CB
40	1U	07/15/18	DP	N	Y	CB

\* REFERENCE SEAM ENDPOINTS FROM AN END OF SEAM (EOS), A REPAIR NUMBER, OR A POINT LOCATION ON THE SEAM (I.E. REFERENCE POINT, DISTANCE, DIRECTION FROM REF. FT.)  
 \*\* RECORD QUANTITY OF LEAKS DETECTED AND REFERENCE NEW DEFECT CODE IN REMARKS.

# GEOMEMBRANE SEAM VACUUM TEST LOG

PROJECT NUMBER: 0366-001-00-400  
 OWNER: Waste Connections  
 LOCATION: Prairie Green IWMF

PROJECT TITLE: Cell 15 Construction  
 CONTRACTOR: Titan Environmental

VACUUM BOX NUMBER 01 SHEET NUMBER 5

SEAMS										
SEAM NUMBER	SEAM SECTION *		TEST DATE	TECH ID	DEFECTS **	SEAM COMPLETE		OBS. TEST	MON.	REMARKS
	FROM	TO				NO	YES			
1										
2										
3										
4										
5										
6										
7										
8										
9										
10										
11										
12										
13										
14										
15										
16										
17										
18										
19										
20										

REPAIRS						
DEFECT CODE	TEST DATE	TECH ID	DEFECTS **	OBS. TEST	MON.	REMARKS
21	4Q	07/15/18	DP	N	Y	CB
22	2D	07/15/18	DP	N	Y	CB
23	3A	07/15/18	DP	N	Y	CB
24	2F	07/15/18	DP	N	Y	CB
25	2A	07/15/18	DP	N	Y	CB
26	2C	07/15/18	DP	N	Y	CB
27						
28						
29						
30						
31						
32						
33						
34						
35						
36						
37						
38						
39						
40						

\* REFERENCE SEAM ENDPOINTS FROM AN END OF SEAM (EOS), A REPAIR NUMBER, OR A POINT LOCATION ON THE SEAM (I.E. REFERENCE POINT, DISTANCE, DIRECTION FROM REF. FT.)  
 \*\* RECORD QUANTITY OF LEAKS DETECTED AND REFERENCE NEW DEFECT CODE IN REMARKS.

# GEOMEMBRANE SEAM VACUUM TEST LOG

PROJECT NUMBER: 0366-001-00-400  
 OWNER: Waste Connections  
 LOCATION: Prairie Green IWMF

PROJECT TITLE: Cell 15 Construction  
 CONTRACTOR: Titan Environmental

VACUUM BOX NUMBER 01 SHEET NUMBER 6

SEAMS										
SEAM NUMBER	SEAM SECTION *		TEST DATE	TECH ID	DEFECTS **	SEAM COMPLETE		OBS. TEST	MON.	REMARKS
	FROM	TO				NO	YES			
1	NTI/P24	EEOS-4S	07/16/18	DP	N		Y	Y	CB	
2	P10/P11	WEOS-EEOS	07/16/18	DP	N		Y	Y	CB	
3										
4										
5										
6										
7										
8										
9										
10										
11										
12										
13										
14										
15										
16										
17										
18										
19										
20										

REPAIRS						
DEFECT CODE	TEST DATE	TECH ID	DEFECTS **	OBS. TEST	MON.	REMARKS
21	6A	07/16/18	DP	N	Y	CB
22	4D	07/16/18	DP	N	Y	CB
23	3N	07/16/18	DP	N	Y	CB
24	3P	07/16/18	DP	N	Y	CB
25	3C	07/16/18	DP	N	Y	CB
26	4F	07/16/18	DP	N	Y	CB
27	4L	07/16/18	DP	N	Y	CB
28	1C	07/16/18	DP	N	Y	CB
29	1F	07/16/18	DP	N	Y	CB
30	1E	07/16/18	DP	N	Y	CB
31	1J	07/16/18	DP	N	Y	CB
32	1N	07/16/18	DP	N	Y	CB
33	1L	07/16/18	DP	N	Y	CB
34	1P	07/16/18	DP	N	Y	CB
35	1R	07/16/18	DP	N	Y	CB
36	1T	07/16/18	DP	N	Y	CB
37	2B	07/16/18	DP	N	Y	CB
38	1X	07/16/18	DP	N	Y	CB
39	1V	07/16/18	DP	N	Y	CB
40	4R	07/16/18	DP	N	Y	CB

\* REFERENCE SEAM ENDPOINTS FROM AN END OF SEAM (EOS), A REPAIR NUMBER, OR A POINT LOCATION ON THE SEAM (I.E. REFERENCE POINT, DISTANCE, DIRECTION FROM REF. PT.)  
 \*\* RECORD QUANTITY OF LEAKS DETECTED AND REFERENCE NEW DEFECT CODE IN REMARKS.

# GEOMEMBRANE SEAM VACUUM TEST LOG

PROJECT NUMBER: 0366-001-00-400  
 OWNER: Waste Connections  
 LOCATION: Prairie Green IWMF

PROJECT TITLE: Cell 15 Construction  
 CONTRACTOR: Titan Environmental

VACUUM BOX NUMBER 01 SHEET NUMBER 7

SEAMS										
SEAM NUMBER	SEAM SECTION *		TEST DATE	TECH ID	DEFECTS **	SEAM COMPLETE		OBS. TEST	MON.	REMARKS
	FROM	TO				NO	YES			
1										
2										
3										
4										
5										
6										
7										
8										
9										
10										
11										
12										
13										
14										
15										
16										
17										
18										
19										
20										

REPAIRS						
DEFECT CODE	TEST DATE	TECH ID	DEFECTS **	OBS. TEST	MON.	REMARKS
21	4G	07/16/18	DP	N	Y	CB
22	4T	07/16/18	DP	N	Y	CB
23	1Q	07/16/18	DP	N	Y	CB
24	1K	07/16/18	DP	N	Y	CB
25	1W	07/16/18	DP	N	Y	CB
26						
27						
28						
29						
30						
31						
32						
33						
34						
35						
36						
37						
38						
39						
40						

\* REFERENCE SEAM ENDPOINTS FROM AN END OF SEAM (EOS), A REPAIR NUMBER, OR A POINT LOCATION ON THE SEAM (I.E. REFERENCE POINT, DISTANCE, DIRECTION FROM REF. FT.)  
 \*\* RECORD QUANTITY OF LEAKS DETECTED AND REFERENCE NEW DEFECT CODE IN REMARKS.

# GEOMEMBRANE SEAM VACUUM TEST LOG

PROJECT NUMBER: 0366-001-00-400  
 OWNER: Waste Connections  
 LOCATION: Prairie Green IWMF

PROJECT TITLE: Cell 15 Construction  
 CONTRACTOR: Titan Environmental

VACUUM BOX NUMBER 01 SHEET NUMBER 8

SEAMS										
SEAM NUMBER	SEAM SECTION *		TEST DATE	TECH ID	DEFECTS **	SEAM COMPLETE		OBS. TEST	MON.	REMARKS
	FROM	TO				NO	YES			
1										
2										
3										
4										
5										
6										
7										
8										
9										
10										
11										
12										
13										
14										
15										
16										
17										
18										
19										
20										

REPAIRS						
DEFECT CODE	TEST DATE	TECH ID	DEFECTS **	OBS. TEST	MON.	REMARKS
21	2N	07/18/18	DP	N	Y	CB
22	2P	07/18/18	DP	N	Y	CB
23						
24						
25						
26						
27						
28						
29						
30						
31						
32						
33						
34						
35						
36						
37						
38						
39						
40						

\* REFERENCE SEAM ENDPOINTS FROM AN END OF SEAM (EOS), A REPAIR NUMBER, OR A POINT LOCATION ON THE SEAM (I.E. REFERENCE POINT, DISTANCE, DIRECTION FROM REF. FT.)  
 \*\* RECORD QUANTITY OF LEAKS DETECTED AND REFERENCE NEW DEFECT CODE IN REMARKS.

# GEOMEMBRANE SEAM VACUUM TEST LOG

PROJECT NUMBER: 0366-001-00-400  
 OWNER: Waste Connections  
 LOCATION: Prairie Green IWMF

PROJECT TITLE: Cell 15 Construction  
 CONTRACTOR: Titan Environmental

VACUUM BOX NUMBER 01 SHEET NUMBER 9

SEAMS										
SEAM NUMBER	SEAM SECTION *		TEST DATE	TECH ID	DEFECTS **	SEAM COMPLETE		OBS. TEST	MON.	REMARKS
	FROM	TO				NO	YES			
1										
2										
3										
4										
5										
6										
7										
8										
9										
10										
11										
12										
13										
14										
15										
16										
17										
18										
19										
20										

REPAIRS						
DEFECT CODE	TEST DATE	TECH ID	DEFECTS **	OBS. TEST	MON.	REMARKS
21	5K	07/20/18	KH	N	Y	CB
22	2U	07/20/18	KH	N	Y	CB
23	2V	07/20/18	KH	N	Y	CB
24	2X	07/20/18	KH	N	Y	CB
25	6Q	07/20/18	KH	N	Y	CB
26	2K	07/20/18	KH	N	Y	CB
27	2R	07/20/18	KH	N	Y	CB
28	4U	07/20/18	KH	N	Y	CB
29	4V	07/20/18	KH	N	Y	CB
30	4W	07/20/18	KH	N	Y	CB
31	4X	07/20/18	KH	N	Y	CB
32	5H	07/20/18	KH	N	Y	CB
33	5J	07/20/18	KH	N	Y	CB
34	5M	07/20/18	KH	N	Y	CB
35	6V	07/20/18	KH	N	Y	CB
36	5N	07/20/18	KH	N	Y	CB
37	6W	07/20/18	KH	N	Y	CB
38	5P	07/20/18	KH	N	Y	CB
39	7B	07/20/18	KH	N	Y	CB
40	5Q	07/20/18	KH	N	Y	CB

\* REFERENCE SEAM ENDPOINTS FROM AN END OF SEAM (EOS), A REPAIR NUMBER, OR A POINT LOCATION ON THE SEAM (I.E. REFERENCE POINT, DISTANCE, DIRECTION FROM REF. FT.)  
 \*\* RECORD QUANTITY OF LEAKS DETECTED AND REFERENCE NEW DEFECT CODE IN REMARKS.

# GEOMEMBRANE SEAM VACUUM TEST LOG

PROJECT NUMBER: 0366-001-00-400  
 OWNER: Waste Connections  
 LOCATION: Prairie Green IWMF

PROJECT TITLE: Cell 15 Construction  
 CONTRACTOR: Titan Environmental

VACUUM BOX NUMBER 01 SHEET NUMBER 10

SEAMS										
SEAM NUMBER	SEAM SECTION *		TEST DATE	TECH ID	DEFECTS **	SEAM COMPLETE		OBS. TEST	MON.	REMARKS
	FROM	TO				NO	YES			
1										
2										
3										
4										
5										
6										
7										
8										
9										
10										
11										
12										
13										
14										
15										
16										
17										
18										
19										
20										

REPAIRS						
DEFECT CODE	TEST DATE	TECH ID	DEFECTS **	OBS. TEST	MON.	REMARKS
21	5L	07/20/18	KH	N	Y	CB
22	6M	07/20/18	KH	N	Y	CB
23	6N	07/20/18	KH	N	Y	CB
24	6P	07/20/18	KH	N	Y	CB
25	2T	07/20/18	KH	N	Y	CB
26	2W	07/20/18	KH	N	Y	CB
27	6L	07/20/18	KH	N	Y	CB
28						
29						
30						
31						
32						
33						
34						
35						
36						
37						
38						
39						
40						

\* REFERENCE SEAM ENDPOINTS FROM AN END OF SEAM (EOS), A REPAIR NUMBER, OR A POINT LOCATION ON THE SEAM (I.E. REFERENCE POINT, DISTANCE, DIRECTION FROM REF. FT.)  
 \*\* RECORD QUANTITY OF LEAKS DETECTED AND REFERENCE NEW DEFECT CODE IN REMARKS.

# GEOMEMBRANE SEAM VACUUM TEST LOG

PROJECT NUMBER: 0366-001-00-400  
 OWNER: Waste Connections  
 LOCATION: Prairie Green IWMF

PROJECT TITLE: Cell 15 Construction  
 CONTRACTOR: Titan Environmental

VACUUM BOX NUMBER 01 SHEET NUMBER 11

SEAMS											
	SEAM NUMBER	SEAM SECTION *		TEST DATE	TECH ID	DEFECTS **	SEAM COMPLETE		OBS. TEST	MON.	REMARKS
		FROM	TO				NO	YES			
1	P26/P44	WEOS-EEOS		07/20/18	KH	N		Y	Y	CB	
2											
3											
4											
5											
6											
7											
8											
9											
10											
11											
12											
13											
14											
15											
16											
17											
18											
19											
20											

REPAIRS						
DEFECT CODE	TEST DATE	TECH ID	DEFECTS **	OBS. TEST	MON.	REMARKS
21	7C	07/20/18	KH	N	Y	CB
22	6X	07/20/18	KH	N	Y	CB
23	2S	07/20/18	KH	N	Y	CB
24	7D	07/20/18	KH	N	Y	CB
25	5S	07/20/18	KH	N	Y	CB
26	5R	07/20/18	KH	N	Y	CB
27	5T	07/20/18	KH	N	Y	CB
28	6T	07/20/18	KH	N	Y	CB
29	6S	07/20/18	KH	N	Y	CB
30	6B	07/20/18	KH	N	Y	CB
31	6U	07/20/18	KH	N	Y	CB
32	6V	07/20/18	KH	N	Y	CB
33	7E	07/20/18	KH	N	Y	CB
34	7A	07/20/18	KH	N	Y	CB
35	5V	07/20/18	KH	N	Y	CB
36	5U	07/20/18	KH	N	Y	CB
37	7H	07/20/18	KH	N	Y	CB
38	7G	07/20/18	KH	N	Y	CB
39	7E	07/20/18	KH	N	Y	CB
40	P31e	07/20/18	KH	N	Y	CB

\* REFERENCE SEAM ENDPOINTS FROM AN END OF SEAM (EOS), A REPAIR NUMBER, OR A POINT LOCATION ON THE SEAM (I.E. REFERENCE POINT, DISTANCE, DIRECTION FROM REF. FT.)  
 \*\* RECORD QUANTITY OF LEAKS DETECTED AND REFERENCE NEW DEFECT CODE IN REMARKS.



# GEOMEMBRANE SEAM VACUUM TEST LOG

PROJECT NUMBER: 0366-001-00-400  
 OWNER: Waste Connections  
 LOCATION: Prairie Green IWMF

PROJECT TITLE: Cell 15 Construction  
 CONTRACTOR: Titan Environmental

VACUUM BOX NUMBER 01 SHEET NUMBER 12

SEAMS											
	SEAM NUMBER	SEAM SECTION *		TEST DATE	TECH ID	DEFECTS **	SEAM COMPLETE		OBS. TEST	MON.	REMARKS
		FROM	TO				NO	YES			
1	S29/S30	7J-WEOS		07/20/18	KH	N		Y	Y	DS	
2	S30/S31	7M-WEOS		07/20/18	KH	N		Y	Y	DS	
3											
4											
5											
6											
7											
8											
9											
10											
11											
12											
13											
14											
15											
16											
17											
18											
19											
20											

REPAIRS						
DEFECT CODE	TEST DATE	TECH ID	DEFECTS **	OBS. TEST	MON.	REMARKS
21	7L	07/20/18	KH	N	Y	DS
22	7J	07/20/18	KH	N	Y	DS
23	4V	07/20/18	KH	N	Y	DS
24	4W	07/20/18	KH	N	Y	DS
25	7N	07/20/18	KH	N	Y	DS
26	7M	07/20/18	KH	N	Y	DS
27						
28						
29						
30						
31						
32						
33						
34						
35						
36						
37						
38						
39						
40						

\* REFERENCE SEAM ENDPOINTS FROM AN END OF SEAM (EOS), A REPAIR NUMBER, OR A POINT LOCATION ON THE SEAM (I.E. REFERENCE POINT, DISTANCE, DIRECTION FROM REF. FT.)  
 \*\* RECORD QUANTITY OF LEAKS DETECTED AND REFERENCE NEW DEFECT CODE IN REMARKS.

# GEOMEMBRANE SEAM VACUUM TEST LOG

PROJECT NUMBER: 0366-001-00-400  
 OWNER: Waste Connections  
 LOCATION: Prairie Green IWMF

PROJECT TITLE: Cell 15 Construction  
 CONTRACTOR: Titan Environmental

VACUUM BOX NUMBER 01 SHEET NUMBER 13

SEAMS										
SEAM NUMBER	SEAM SECTION *		TEST DATE	TECH ID	DEFECTS **	SEAM COMPLETE		OBS. TEST	MON.	REMARKS
	FROM	TO				NO	YES			
1	P56/P57	SEOS-NEOS	7/22/18	DP	N		Y	Y	CB	
2	P52/P53	9E-9F	7/22/18	DP	N		Y	Y	CB	
3	P51/P52	9M-8N	7/22/18	DP	N		Y	Y	CB	
4	P52/P53	9F-8M	7/22/18	DP	N		Y	Y	CB	
5										
6										
7										
8										
9										
10										
11										
12										
13										
14										
15										
16										
17										
18										
19										
20										

REPAIRS						
DEFECT CODE	TEST DATE	TECH ID	DEFECTS **	OBS. TEST	MON.	REMARKS
21	7Q	07/23/18	DP	N	Y	CB
22	7P	07/23/18	DP	N	Y	CB
23	8P	07/23/18	DP	N	Y	CB
24	7X	07/23/18	DP	N	Y	CB
25	7V	07/23/18	DP	N	Y	CB
26	7U	07/23/18	DP	N	Y	CB
27	7T	07/23/18	DP	N	Y	CB
28	9N	07/23/18	DP	N	Y	CB
29	7R	07/23/18	DP	N	Y	CB
30	7S	07/23/18	DP	N	Y	CB
31	8K	07/23/18	DP	N	Y	CB
32	8L	07/23/18	DP	N	Y	CB
33	8M	07/23/18	DP	N	Y	CB
34	9D	07/23/18	DP	N	Y	CB
35	8N	07/23/18	DP	N	Y	CB
36	9H	07/23/18	DP	N	Y	CB
37	9G	07/23/18	DP	N	Y	CB
38	9F	07/23/18	DP	N	Y	CB
39	9E	07/23/18	DP	N	Y	CB
40						

\* REFERENCE SEAM ENDPOINTS FROM AN END OF SEAM (EOS), A REPAIR NUMBER, OR A POINT LOCATION ON THE SEAM (I.E. REFERENCE POINT, DISTANCE, DIRECTION FROM REF. FT.)  
 \*\* RECORD QUANTITY OF LEAKS DETECTED AND REFERENCE NEW DEFECT CODE IN REMARKS.

# GEOMEMBRANE SEAM VACUUM TEST LOG

PROJECT NUMBER: 0366-001-00-400  
 OWNER: Waste Connections  
 LOCATION: Prairie Green IWMF

PROJECT TITLE: Cell 15 Construction  
 CONTRACTOR: Titan Environmental

VACUUM BOX NUMBER 01 SHEET NUMBER 14

SEAMS										
SEAM NUMBER	SEAM SECTION *		TEST DATE	TECH ID	DEFECTS **	SEAM COMPLETE		OBS. TEST	MON.	REMARKS
	FROM	TO				NO	YES			
1										
2										
3										
4										
5										
6										
7										
8										
9										
10										
11										
12										
13										
14										
15										
16										
17										
18										
19										
20										

REPAIRS						
DEFECT CODE	TEST DATE	TECH ID	DEFECTS **	OBS. TEST	MON.	REMARKS
21	8D	07/23/18	DP	N	Y	CB
22	8F	07/23/18	DP	N	Y	CB
23	8Q	07/23/18	DP	N	Y	CB
24	8C	07/23/18	DP	N	Y	CB
25	9Q	07/23/18	DP	N	Y	CB
26	9K	07/23/18	DP	N	Y	CB
27	9J	07/23/18	DP	N	Y	CB
28						
29						
30						
31						
32						
33						
34						
35						
36						
37						
38						
39						
40						

\* REFERENCE SEAM ENDPOINTS FROM AN END OF SEAM (EOS), A REPAIR NUMBER, OR A POINT LOCATION ON THE SEAM (I.E. REFERENCE POINT, DISTANCE, DIRECTION FROM REF. FT.)  
 \*\* RECORD QUANTITY OF LEAKS DETECTED AND REFERENCE NEW DEFECT CODE IN REMARKS.

# GEOMEMBRANE SEAM VACUUM TEST LOG

PROJECT NUMBER: 0366-001-00-400  
 OWNER: Waste Connections  
 LOCATION: Prairie Green IWMF

PROJECT TITLE: Cell 15 Construction  
 CONTRACTOR: Titan Environmental

VACUUM BOX NUMBER 01 SHEET NUMBER 15

SEAMS										
SEAM NUMBER	SEAM SECTION *		TEST DATE	TECH ID	DEFECTS **	SEAM COMPLETE		OBS. TEST	MON.	REMARKS
	FROM	TO				NO	YES			
1	P50/P62	9P-9K	7/23/18	DP	N		Y	Y	CB	
2	P49/P50	SEOS-NEOS	7/23/18	DP	N		Y	Y	CB	
3	P50/P62	EEOS-WEOS	7/23/18	DP	N		Y	Y	CB	
4	P64/P68	NEOS-SEOS	7/23/18	DP	N		Y	Y	CB	
5	P66/P69	SEOS-NEOS	7/23/18	DP	N		Y	Y	CB	
6										
7										
8										
9										
10										
11										
12										
13										
14										
15										
16										
17										
18										
19										
20										

REPAIRS						
DEFECT CODE	TEST DATE	TECH ID	DEFECTS **	OBS. TEST	MON.	REMARKS
21	8K	07/23/18	DP	N	Y	CB
22	8J	07/23/18	DP	N	Y	CB
23	9A	07/23/18	DP	N	Y	CB
24	9B	07/23/18	DP	N	Y	CB
25	8H	07/23/18	DP	N	Y	CB
26	8G	07/23/18	DP	N	Y	CB
27	8E	07/23/18	DP	N	Y	CB
28	9C	07/23/18	DP	N	Y	CB
29	8X	07/23/18	DP	N	Y	CB
30	9S	07/23/18	DP	N	Y	CB
31	9P	07/23/18	DP	N	Y	CB
32	8A	07/23/18	DP	N	Y	CB
33	9L	07/23/18	DP	N	Y	CB
34	9M	07/23/18	DP	N	Y	CB
35	8S	07/23/18	DP	N	Y	CB
36	8R	07/23/18	DP	N	Y	CB
37	8T	07/23/18	DP	N	Y	CB
38	8U	07/23/18	DP	N	Y	CB
39	8V	07/23/18	DP	N	Y	CB
40	8W	07/23/18	DP	N	Y	CB

\* REFERENCE SEAM ENDPOINTS FROM AN END OF SEAM (EOS), A REPAIR NUMBER, OR A POINT LOCATION ON THE SEAM (I.E. REFERENCE POINT, DISTANCE, DIRECTION FROM REF. FT.)  
 \*\* RECORD QUANTITY OF LEAKS DETECTED AND REFERENCE NEW DEFECT CODE IN REMARKS.

# GEOMEMBRANE SEAM VACUUM TEST LOG

PROJECT NUMBER: 0366-001-00-400  
 OWNER: Waste Connections  
 LOCATION: Prairie Green IWMF

PROJECT TITLE: Cell 15 Construction  
 CONTRACTOR: Titan Environmental

VACUUM BOX NUMBER 01 SHEET NUMBER 16

SEAMS										
SEAM NUMBER	SEAM SECTION *		TEST DATE	TECH ID	DEFECTS **	SEAM COMPLETE		OBS. TEST	MON.	REMARKS
	FROM	TO				NO	YES			
1	ETI/P1	2F-SEOS	07/25/18	CM	N		Y	Y	CB	
2	ETI/P25	NEOS-6B	07/25/18	CM	N		Y	Y	CB	
3	ETI/P25	6B-6C	07/25/18	CM	N		Y	Y	CB	
4	ETI/P25	6C-6D	07/25/18	CM	N		Y	Y	CB	
5	ETI/P25	6D-6E	07/25/18	CM	N		Y	Y	CB	
6	ETI/P25	6E-6F	07/25/18	CM	N		Y	Y	CB	
7	ETI/P25	6F-6G	07/25/18	CM	N		Y	Y	CB	
8	ETI/P25	6G-6H	07/25/18	CM	N		Y	Y	CB	
9	ETI/P25	6H-6J	07/25/18	CM	N		Y	Y	CB	
10	ETI/P25	6J-6K	07/25/18	CM	N		Y	Y	CB	
11	ETI/P25	6K-SEOS	07/25/18	CM	N		Y	Y	CB	
12	ETI/P44	9R-NEOS	07/25/18	CM	N		Y	Y	CB	
13	ETI/SPB	9V-9U	07/25/18	CM	N		Y	Y	CB	
14	SPB/P51	9U-SEOS	07/25/18	CM	N		Y	Y	CB	
15										
16										
17										
18										
19										
20										

REPAIRS						
DEFECT CODE	TEST DATE	TECH ID	DEFECTS **	OBS. TEST	MON.	REMARKS
21	2E	07/25/18	CM	N	Y	CB
22	2Q	07/25/18	CM	N	Y	CB
23	6B	07/25/18	CM	N	Y	CB
24	5W	07/25/18	CM	N	Y	CB
25	6C	07/25/18	CM	N	Y	CB
26	6E	07/25/18	CM	N	Y	CB
27	6F	07/25/18	CM	N	Y	CB
28	6G	07/25/18	CM	N	Y	CB
29	6H	07/25/18	CM	N	Y	CB
30	6J	07/25/18	CM	N	Y	CB
31	6K	07/25/18	CM	N	Y	CB
32	7M	07/25/18	CM	N	Y	CB
33	9R	07/25/18	CM	N	Y	CB
34	9S	07/25/18	CM	N	Y	CB
35	9V	07/25/18	CM	N	Y	CB
36	5X	07/25/18	CM	N	Y	CB
37	9U	07/25/18	CM	N	Y	CB
38	9T	07/25/18	CM	N	Y	CB
39						
40						

\* REFERENCE SEAM ENDPOINTS FROM AN END OF SEAM (EOS), A REPAIR NUMBER, OR A POINT LOCATION ON THE SEAM (I.E. REFERENCE POINT, DISTANCE, DIRECTION FROM REF. PT.)  
 \*\* RECORD QUANTITY OF LEAKS DETECTED AND REFERENCE NEW DEFECT CODE IN REMARKS.

# GEOMEMBRANE SEAM VACUUM TEST LOG

PROJECT NUMBER: 0366-001-00-400  
 OWNER: Waste Connections  
 LOCATION: Prairie Green IWMF

PROJECT TITLE: Cell 15 Construction  
 CONTRACTOR: Titan Environmental

VACUUM BOX NUMBER 01 SHEET NUMBER 17

SEAMS										
SEAM NUMBER	SEAM SECTION *		TEST DATE	TECH ID	DEFECTS **	SEAM COMPLETE		OBS. TEST	MON.	REMARKS
	FROM	TO				NO	YES			
1	NTI-P24	4S-10P	07/26/18	CP	N		Y	Y	DS	
2	NTI-P24	10P-10Q	07/26/18	CP	N		Y	Y	DS	
3	NTI-P24	10Q-10R	07/26/18	CP	N		Y	Y	DS	
4	NTI-P24	10R-10S	07/26/18	CP	N		Y	Y	DS	
5	NTI-P24	10S-WEOS	07/26/18	CP	N		Y	Y	DS	
6										
7										
8										
9										
10										
11										
12										
13										
14										
15										
16										
17										
18										
19										
20										

REPAIRS						
DEFECT CODE	TEST DATE	TECH ID	DEFECTS **	OBS. TEST	MON.	REMARKS
21	10P	07/26/18	CP	N	Y	DS
22	10Q	07/26/18	CP	N	Y	DS
23	10R	07/26/18	CP	N	Y	DS
24	10S	07/26/18	CP	N	Y	DS
25						
26						
27						
28						
29						
30						
31						
32						
33						
34						
35						
36						
37						
38						
39						
40						

\* REFERENCE SEAM ENDPOINTS FROM AN END OF SEAM (EOS), A REPAIR NUMBER, OR A POINT LOCATION ON THE SEAM (I.E. REFERENCE POINT, DISTANCE, DIRECTION FROM REF. FT.)  
 \*\* RECORD QUANTITY OF LEAKS DETECTED AND REFERENCE NEW DEFECT CODE IN REMARKS.

## **Appendix B-12**

- **Geomembrane Secondary Summary**
  - **Double Composite Liner Summary**
-

# GEOMEMBRANE PANEL DEPLOYMENT LOG

PROJECT NUMBER: 0366-001-00-400  
 OWNER: Waste Connections  
 LOCATION: Prairie Green IWMF

PROJECT TITLE: Cell 15 Construction  
 CONTRACTOR: Titan Environmental

GEOMEMBRANE: SECONDARY PRIMARY  
 SUBGRADE CONDITIONS: Good  
 REMARKS: \_\_\_\_\_

DATE: 7/13/18  
 SHEET NUMBER: 1

TRANSPORT EQUIPMENT Backhoe and Spreader Bar

DESCRIPTION	PANEL NUMBER	<b>S1</b>			
ROLL NUMBER		<u>14</u>			
DEPLOYED LENGTH		<u>12m</u>			
AMBIENT AIR TEMP.		<u>31C</u>			
OBSERVED OVERLAP		<u>150 mm</u>			
REMARKS		_____			
MONITOR		<u>DS</u>			
SHEET THICKNESS	LEAD	L SIDE	R SIDE	TRAIL	
	60	59	60	60	
	60	60	60	60	
	61	61	60	61	
<b>AVERAGE</b>	60	60	60	60	

DESCRIPTION	PANEL NUMBER	<b>S2</b>			
ROLL NUMBER		<u>14</u>			
DEPLOYED LENGTH		<u>13.3m</u>			
AMBIENT AIR TEMP.		<u>31C</u>			
OBSERVED OVERLAP		<u>150 mm</u>			
REMARKS		_____			
MONITOR		<u>DS</u>			
SHEET THICKNESS	LEAD	L SIDE	R SIDE	TRAIL	
	60	59	59	60	
	60	60	59	60	
	61	60	61	61	
<b>AVERAGE</b>	60	60	60	60	

DESCRIPTION	PANEL NUMBER	<b>S3</b>			
ROLL NUMBER		<u>14</u>			
DEPLOYED LENGTH		<u>11.7m</u>			
AMBIENT AIR TEMP.		<u>31C</u>			
OBSERVED OVERLAP		<u>150 mm</u>			
REMARKS		_____			
MONITOR		<u>DS</u>			
SHEET THICKNESS	LEAD	L SIDE	R SIDE	TRAIL	
	60	60	60	60	
	60	60	59	61	
	61	60	60	60	
<b>AVERAGE</b>	60	60	60	60	

DESCRIPTION	PANEL NUMBER	<b>S4</b>			
ROLL NUMBER		<u>14</u>			
DEPLOYED LENGTH		<u>11.3m</u>			
AMBIENT AIR TEMP.		<u>31C</u>			
OBSERVED OVERLAP		<u>150 mm</u>			
REMARKS		_____			
MONITOR		<u>DS</u>			
SHEET THICKNESS	LEAD	L SIDE	R SIDE	TRAIL	
	60	60	59	60	
	61	60	60	61	
	60	59	59	60	
<b>AVERAGE</b>	60	60	59	60	

DESCRIPTION	PANEL NUMBER	<b>S5</b>			
ROLL NUMBER		<u>14</u>			
DEPLOYED LENGTH		<u>11.1m</u>			
AMBIENT AIR TEMP.		<u>31C</u>			
OBSERVED OVERLAP		<u>150 mm</u>			
REMARKS		_____			
MONITOR		<u>DS</u>			
SHEET THICKNESS	LEAD	L SIDE	R SIDE	TRAIL	
	60	60	60	61	
	61	60	60	60	
	60	61	60	61	
<b>AVERAGE</b>	60	60	60	61	

DESCRIPTION	PANEL NUMBER	<b>S6</b>			
ROLL NUMBER		<u>14</u>			
DEPLOYED LENGTH		<u>10.8m</u>			
AMBIENT AIR TEMP.		<u>31C</u>			
OBSERVED OVERLAP		<u>150 mm</u>			
REMARKS		_____			
MONITOR		<u>DS</u>			
SHEET THICKNESS	LEAD	L SIDE	R SIDE	TRAIL	
	61	61	60	61	
	60	60	60	60	
	61	60	59	59	
<b>AVERAGE</b>	61	60	60	60	



# GEOMEMBRANE PANEL DEPLOYMENT LOG

PROJECT NUMBER: 0366-001-00-400  
 OWNER: Waste Connections  
 LOCATION: Prairie Green IWMF

PROJECT TITLE: Cell 15 Construction  
 CONTRACTOR: Titan Environmental

GEOMEMBRANE: SECONDARY PRIMARY  
 SUBGRADE CONDITIONS: Good  
 REMARKS: \_\_\_\_\_

DATE: 7/13/18  
 SHEET NUMBER: 2

TRANSPORT EQUIPMENT Backhoe and Spreader Bar

DESCRIPTION	PANEL NUMBER	<b>S7</b>			
ROLL NUMBER	14				
DEPLOYED LENGTH	9.7				
AMBIENT AIR TEMP.	31C				
OBSERVED OVERLAP	150 mm				
REMARKS	_____				
MONITOR	DS				
SHEET THICKNESS	LEAD	L SIDE	R SIDE	TRAIL	
	60	60	60	60	
	60	60	61	61	
	60	59	60	61	
<b>AVERAGE</b>	60	60	60	61	

DESCRIPTION	PANEL NUMBER	<b>S8</b>			
ROLL NUMBER	14				
DEPLOYED LENGTH	9.5				
AMBIENT AIR TEMP.	31C				
OBSERVED OVERLAP	150 mm				
REMARKS	_____				
MONITOR	DS				
SHEET THICKNESS	LEAD	L SIDE	R SIDE	TRAIL	
	60	60	60	61	
	61	60	60	60	
	61	60	59	60	
<b>AVERAGE</b>	61	60	60	60	

DESCRIPTION	PANEL NUMBER	<b>S9</b>			
ROLL NUMBER	14				
DEPLOYED LENGTH	40m				
AMBIENT AIR TEMP.	31C				
OBSERVED OVERLAP	150 mm				
REMARKS	_____				
MONITOR	DS				
SHEET THICKNESS	LEAD	L SIDE	R SIDE	TRAIL	
	61	60	61	62	
	60	59	60	61	
	60	59	61	61	
<b>AVERAGE</b>	60	59	61	61	

DESCRIPTION	PANEL NUMBER				
ROLL NUMBER	_____				
DEPLOYED LENGTH	_____				
AMBIENT AIR TEMP.	_____				
OBSERVED OVERLAP	_____				
REMARKS	_____				
MONITOR	_____				
SHEET THICKNESS	LEAD	L SIDE	R SIDE	TRAIL	
	_____	_____	_____	_____	
	_____	_____	_____	_____	
	_____	_____	_____	_____	
<b>AVERAGE</b>	#DIV/O!	#####	#####	#####	

DESCRIPTION	PANEL NUMBER				
ROLL NUMBER	_____				
DEPLOYED LENGTH	_____				
AMBIENT AIR TEMP.	_____				
OBSERVED OVERLAP	_____				
REMARKS	_____				
MONITOR	_____				
SHEET THICKNESS	LEAD	L SIDE	R SIDE	TRAIL	
	_____	_____	_____	_____	
	_____	_____	_____	_____	
	_____	_____	_____	_____	
<b>AVERAGE</b>	#DIV/O!	#####	#####	#####	

DESCRIPTION	PANEL NUMBER				
ROLL NUMBER	_____				
DEPLOYED LENGTH	_____				
AMBIENT AIR TEMP.	_____				
OBSERVED OVERLAP	_____				
REMARKS	_____				
MONITOR	_____				
SHEET THICKNESS	LEAD	L SIDE	R SIDE	TRAIL	
	_____	_____	_____	_____	
	_____	_____	_____	_____	
	_____	_____	_____	_____	
<b>AVERAGE</b>	#DIV/O!	#####	#####	#####	

# GEOMEMBRANE PANEL DEPLOYMENT LOG

PROJECT NUMBER: 0366-001-00-400  
 OWNER: Waste Connections  
 LOCATION: Prairie Green IWMF

PROJECT TITLE: Cell 15 Construction  
 CONTRACTOR: Titan Environmental

GEOMEMBRANE: SECONDARY PRIMARY  
 SUBGRADE CONDITIONS: Good  
 REMARKS: \_\_\_\_\_

DATE: 7/14/18  
 SHEET NUMBER: 3

TRANSPORT EQUIPMENT Backhoe and Spreader Bar

DESCRIPTION	PANEL NUMBER	<b>S10</b>			
ROLL NUMBER		<u>16</u>			
DEPLOYED LENGTH		<u>7.3m</u>			
AMBIENT AIR TEMP.		<u>25C</u>			
OBSERVED OVERLAP		<u>150 mm</u>			
REMARKS		_____			
MONITOR		<u>DS</u>			
SHEET THICKNESS					
	LEAD	L SIDE	R SIDE	TRAIL	
	<u>61</u>	<u>60</u>	<u>60</u>	<u>60</u>	
	<u>61</u>	<u>60</u>	<u>60</u>	<u>60</u>	
	<u>60</u>	<u>59</u>	<u>59</u>	<u>60</u>	
<b>AVERAGE</b>	61	60	60	60	

DESCRIPTION	PANEL NUMBER	<b>S11</b>			
ROLL NUMBER		<u>11</u>			
DEPLOYED LENGTH		<u>16.3m</u>			
AMBIENT AIR TEMP.		<u>25C</u>			
OBSERVED OVERLAP		<u>150 mm</u>			
REMARKS		_____			
MONITOR		<u>DS</u>			
SHEET THICKNESS					
	LEAD	L SIDE	R SIDE	TRAIL	
	<u>60</u>	<u>60</u>	<u>60</u>	<u>61</u>	
	<u>60</u>	<u>60</u>	<u>59</u>	<u>60</u>	
	<u>60</u>	<u>59</u>	<u>60</u>	<u>60</u>	
<b>AVERAGE</b>	60	60	60	60	

DESCRIPTION	PANEL NUMBER	<b>S12</b>			
ROLL NUMBER		<u>11</u>			
DEPLOYED LENGTH		<u>6.6m</u>			
AMBIENT AIR TEMP.		<u>25C</u>			
OBSERVED OVERLAP		<u>150 mm</u>			
REMARKS		_____			
MONITOR		<u>DS</u>			
SHEET THICKNESS					
	LEAD	L SIDE	R SIDE	TRAIL	
	<u>61</u>	<u>60</u>	<u>60</u>	<u>60</u>	
	<u>60</u>	<u>59</u>	<u>60</u>	<u>60</u>	
	<u>60</u>	<u>59</u>	<u>59</u>	<u>60</u>	
<b>AVERAGE</b>	60	59	60	60	

DESCRIPTION	PANEL NUMBER				
ROLL NUMBER		_____			
DEPLOYED LENGTH		_____			
AMBIENT AIR TEMP.		_____			
OBSERVED OVERLAP		_____			
REMARKS		_____			
MONITOR		_____			
SHEET THICKNESS					
	LEAD	L SIDE	R SIDE	TRAIL	
<b>AVERAGE</b>	#DIV/O!	#####	#####	#####	

DESCRIPTION	PANEL NUMBER				
ROLL NUMBER		_____			
DEPLOYED LENGTH		_____			
AMBIENT AIR TEMP.		_____			
OBSERVED OVERLAP		_____			
REMARKS		_____			
MONITOR		_____			
SHEET THICKNESS					
	LEAD	L SIDE	R SIDE	TRAIL	
<b>AVERAGE</b>	#DIV/O!	#####	#####	#####	

DESCRIPTION	PANEL NUMBER				
ROLL NUMBER		_____			
DEPLOYED LENGTH		_____			
AMBIENT AIR TEMP.		_____			
OBSERVED OVERLAP		_____			
REMARKS		_____			
MONITOR		_____			
SHEET THICKNESS					
	LEAD	L SIDE	R SIDE	TRAIL	
<b>AVERAGE</b>	#DIV/O!	#####	#####	#####	

# GEOMEMBRANE PANEL DEPLOYMENT LOG

PROJECT NUMBER: 0366-001-00-400  
 OWNER: Waste Connections  
 LOCATION: Prairie Green IWMF

PROJECT TITLE: Cell 15 Construction  
 CONTRACTOR: Titan Environmental

GEOMEMBRANE: SECONDARY PRIMARY  
 SUBGRADE CONDITIONS: Good  
 REMARKS: \_\_\_\_\_

DATE: 7/17/18  
 SHEET NUMBER: 4

TRANSPORT EQUIPMENT Backhoe and Spreader Bar

DESCRIPTION	PANEL NUMBER	<b>S13</b>			
ROLL NUMBER		<u>11</u>			
DEPLOYED LENGTH		<u>12.1m</u>			
AMBIENT AIR TEMP.		<u>26C</u>			
OBSERVED OVERLAP		<u>150 mm</u>			
REMARKS		_____			
MONITOR		<u>DS</u>			
SHEET THICKNESS	LEAD	L SIDE	R SIDE	TRAIL	
	60	60	60	60	
	60	59	60	61	
	61	60	60	61	
<b>AVERAGE</b>	60	60	60	61	

DESCRIPTION	PANEL NUMBER	<b>S14</b>			
ROLL NUMBER		<u>11</u>			
DEPLOYED LENGTH		<u>12.2m</u>			
AMBIENT AIR TEMP.		<u>26C</u>			
OBSERVED OVERLAP		<u>150 mm</u>			
REMARKS		_____			
MONITOR		<u>DS</u>			
SHEET THICKNESS	LEAD	L SIDE	R SIDE	TRAIL	
	60	58	59	60	
	60	60	60	60	
	61	61	60	61	
<b>AVERAGE</b>	60	60	60	60	

DESCRIPTION	PANEL NUMBER	<b>S15</b>			
ROLL NUMBER		<u>11</u>			
DEPLOYED LENGTH		<u>12.2m</u>			
AMBIENT AIR TEMP.		<u>26C</u>			
OBSERVED OVERLAP		<u>150 mm</u>			
REMARKS		_____			
MONITOR		<u>DS</u>			
SHEET THICKNESS	LEAD	L SIDE	R SIDE	TRAIL	
	60	60	61	60	
	60	60	60	61	
	61	60	60	60	
<b>AVERAGE</b>	60	60	60	60	

DESCRIPTION	PANEL NUMBER	<b>S16</b>			
ROLL NUMBER		<u>11</u>			
DEPLOYED LENGTH		<u>13.2m</u>			
AMBIENT AIR TEMP.		<u>26C</u>			
OBSERVED OVERLAP		<u>150 mm</u>			
REMARKS		_____			
MONITOR		<u>DS</u>			
SHEET THICKNESS	LEAD	L SIDE	R SIDE	TRAIL	
	60	60	59	60	
	61	60	60	60	
	60	60	61	61	
<b>AVERAGE</b>	60	60	60	60	

DESCRIPTION	PANEL NUMBER	<b>S17</b>			
ROLL NUMBER		<u>11</u>			
DEPLOYED LENGTH		<u>13m</u>			
AMBIENT AIR TEMP.		<u>26C</u>			
OBSERVED OVERLAP		<u>150 mm</u>			
REMARKS		_____			
MONITOR		<u>DS</u>			
SHEET THICKNESS	LEAD	L SIDE	R SIDE	TRAIL	
	60	60	58	59	
	60	60	60	60	
	61	61	60	60	
<b>AVERAGE</b>	60	60	59	60	

DESCRIPTION	PANEL NUMBER	<b>S18</b>			
ROLL NUMBER		<u>11</u>			
DEPLOYED LENGTH		<u>13.2m</u>			
AMBIENT AIR TEMP.		<u>26C</u>			
OBSERVED OVERLAP		<u>150 mm</u>			
REMARKS		_____			
MONITOR		<u>DS</u>			
SHEET THICKNESS	LEAD	L SIDE	R SIDE	TRAIL	
	60	60	59	60	
	61	60	59	60	
	61	60	60	60	
<b>AVERAGE</b>	61	60	59	60	

# GEOMEMBRANE PANEL DEPLOYMENT LOG

PROJECT NUMBER: 0366-001-00-400  
 OWNER: Waste Connections  
 LOCATION: Prairie Green IWMF

PROJECT TITLE: Cell 15 Construction  
 CONTRACTOR: Titan Environmental

GEOMEMBRANE: SECONDARY PRIMARY  
 SUBGRADE CONDITIONS: Good  
 REMARKS: \_\_\_\_\_

DATE: 7/17/18  
 SHEET NUMBER: 5

TRANSPORT EQUIPMENT Backhoe and Spreader Bar

DESCRIPTION	PANEL NUMBER	<b>S19</b>			
ROLL NUMBER		<u>11</u>			
DEPLOYED LENGTH		<u>14.8m</u>			
AMBIENT AIR TEMP.		<u>26C</u>			
OBSERVED OVERLAP		<u>150 mm</u>			
REMARKS		_____			
MONITOR		<u>DS</u>			
SHEET THICKNESS	LEAD	L SIDE	R SIDE	TRAIL	
	61	60	60	60	
	60	60	59	60	
	61	61	60	60	
<b>AVERAGE</b>	61	60	60	60	

DESCRIPTION	PANEL NUMBER	<b>S20</b>			
ROLL NUMBER		<u>11</u>			
DEPLOYED LENGTH		<u>15.3m</u>			
AMBIENT AIR TEMP.		<u>26C</u>			
OBSERVED OVERLAP		<u>150 mm</u>			
REMARKS		_____			
MONITOR		<u>DS</u>			
SHEET THICKNESS	LEAD	L SIDE	R SIDE	TRAIL	
	60	59	60	60	
	60	60	59	60	
	60	59	59	60	
<b>AVERAGE</b>	60	59	59	60	

DESCRIPTION	PANEL NUMBER	<b>S21</b>			
ROLL NUMBER		<u>11</u>			
DEPLOYED LENGTH		<u>12.2m</u>			
AMBIENT AIR TEMP.		<u>26C</u>			
OBSERVED OVERLAP		<u>150 mm</u>			
REMARKS		_____			
MONITOR		<u>DS</u>			
SHEET THICKNESS	LEAD	L SIDE	R SIDE	TRAIL	
	60	60	59	60	
	60	59	60	60	
	60	59	58	60	
<b>AVERAGE</b>	60	59	59	60	

DESCRIPTION	PANEL NUMBER	<b>S22</b>			
ROLL NUMBER		<u>9</u>			
DEPLOYED LENGTH		<u>15.7m</u>			
AMBIENT AIR TEMP.		<u>26C</u>			
OBSERVED OVERLAP		<u>150 mm</u>			
REMARKS		_____			
MONITOR		<u>DS</u>			
SHEET THICKNESS	LEAD	L SIDE	R SIDE	TRAIL	
	60	60	61	60	
	60	59	60	61	
	61	60	60	61	
<b>AVERAGE</b>	60	60	60	61	

DESCRIPTION	PANEL NUMBER	<b>S23</b>			
ROLL NUMBER		<u>11</u>			
DEPLOYED LENGTH		<u>13m</u>			
AMBIENT AIR TEMP.		<u>26C</u>			
OBSERVED OVERLAP		<u>150 mm</u>			
REMARKS		_____			
MONITOR		<u>DS</u>			
SHEET THICKNESS	LEAD	L SIDE	R SIDE	TRAIL	
	60	59	59	60	
	61	60	59	60	
	61	60	60	62	
<b>AVERAGE</b>	61	60	59	61	

DESCRIPTION	PANEL NUMBER	<b>S24</b>			
ROLL NUMBER		<u>11</u>			
DEPLOYED LENGTH		<u>13.2m</u>			
AMBIENT AIR TEMP.		<u>26C</u>			
OBSERVED OVERLAP		<u>150 mm</u>			
REMARKS		_____			
MONITOR		<u>DS</u>			
SHEET THICKNESS	LEAD	L SIDE	R SIDE	TRAIL	
	60	59	59	60	
	60	60	58	60	
	62	60	61	60	
<b>AVERAGE</b>	61	60	59	60	

# GEOMEMBRANE PANEL DEPLOYMENT LOG

PROJECT NUMBER: 0366-001-00-400  
 OWNER: Waste Connections  
 LOCATION: Prairie Green IWFM

PROJECT TITLE: Cell 15 Construction  
 CONTRACTOR: Titan Environmental

GEOMEMBRANE: SECONDARY PRIMARY  
 SUBGRADE CONDITIONS: Good  
 REMARKS: \_\_\_\_\_

DATE: 7/17/18  
 SHEET NUMBER: 6

TRANSPORT EQUIPMENT Backhoe and Spreader Bar

DESCRIPTION	PANEL NUMBER	<b>S25</b>			
ROLL NUMBER	9				
DEPLOYED LENGTH	17.9m				
AMBIENT AIR TEMP.	26C				
OBSERVED OVERLAP	150 mm				
REMARKS	_____				
MONITOR	DS				
SHEET THICKNESS	LEAD	L SIDE	R SIDE	TRAIL	
	61	60	59	60	
	60	59	60	60	
	60	60	61	61	
<b>AVERAGE</b>	60	60	60	60	

DESCRIPTION	PANEL NUMBER	<b>S26</b>			
ROLL NUMBER	9				
DEPLOYED LENGTH	17.9m				
AMBIENT AIR TEMP.	26C				
OBSERVED OVERLAP	150 mm				
REMARKS	_____				
MONITOR	DS				
SHEET THICKNESS	LEAD	L SIDE	R SIDE	TRAIL	
	60	59	59	60	
	60	59	59	60	
	61	60	60	60	
<b>AVERAGE</b>	60	59	59	60	

DESCRIPTION	PANEL NUMBER				
ROLL NUMBER					
DEPLOYED LENGTH					
AMBIENT AIR TEMP.					
OBSERVED OVERLAP					
REMARKS	_____				
MONITOR					
SHEET THICKNESS	LEAD	L SIDE	R SIDE	TRAIL	
<b>AVERAGE</b>	#DIV/O! ##### ##### #####				

DESCRIPTION	PANEL NUMBER				
ROLL NUMBER					
DEPLOYED LENGTH					
AMBIENT AIR TEMP.					
OBSERVED OVERLAP					
REMARKS	_____				
MONITOR					
SHEET THICKNESS	LEAD	L SIDE	R SIDE	TRAIL	
<b>AVERAGE</b>	#DIV/O! ##### ##### #####				

DESCRIPTION	PANEL NUMBER				
ROLL NUMBER					
DEPLOYED LENGTH					
AMBIENT AIR TEMP.					
OBSERVED OVERLAP					
REMARKS	_____				
MONITOR					
SHEET THICKNESS	LEAD	L SIDE	R SIDE	TRAIL	
<b>AVERAGE</b>	#DIV/O! ##### ##### #####				

DESCRIPTION	PANEL NUMBER				
ROLL NUMBER					
DEPLOYED LENGTH					
AMBIENT AIR TEMP.					
OBSERVED OVERLAP					
REMARKS	_____				
MONITOR					
SHEET THICKNESS	LEAD	L SIDE	R SIDE	TRAIL	
<b>AVERAGE</b>	#DIV/O! ##### ##### #####				

# GEOMEMBRANE PANEL DEPLOYMENT LOG

PROJECT NUMBER: 0366-001-00-400  
 OWNER: Waste Connections  
 LOCATION: Prairie Green IWFM

PROJECT TITLE: Cell 15 Construction  
 CONTRACTOR: Titan Environmental

GEOMEMBRANE: SECONDARY PRIMARY  
 SUBGRADE CONDITIONS: Good  
 REMARKS: \_\_\_\_\_

DATE: 7/19/18  
 SHEET NUMBER: 7

TRANSPORT EQUIPMENT Backhoe and Spreader Bar

DESCRIPTION	PANEL NUMBER <b>S27</b>			
ROLL NUMBER	36			
DEPLOYED LENGTH	16.5m			
AMBIENT AIR TEMP.	28C			
OBSERVED OVERLAP	150 mm			
REMARKS	_____			
MONITOR	DS			
SHEET THICKNESS	LEAD	L SIDE	R SIDE	TRAIL
	60	60	60	61
	60	59	60	60
	60	59	58	60
<b>AVERAGE</b>	60	59	59	60

DESCRIPTION	PANEL NUMBER <b>S28</b>			
ROLL NUMBER	40			
DEPLOYED LENGTH	33m			
AMBIENT AIR TEMP.	28C			
OBSERVED OVERLAP	150 mm			
REMARKS	_____			
MONITOR	DS			
SHEET THICKNESS	LEAD	L SIDE	R SIDE	TRAIL
	61	60	60	61
	60	58	60	61
	60	59	60	60
<b>AVERAGE</b>	60	59	60	61

DESCRIPTION	PANEL NUMBER <b>S29</b>			
ROLL NUMBER	40			
DEPLOYED LENGTH	33m			
AMBIENT AIR TEMP.	28C			
OBSERVED OVERLAP	150 mm			
REMARKS	_____			
MONITOR	DS			
SHEET THICKNESS	LEAD	L SIDE	R SIDE	TRAIL
	61	60	59	60
	61	60	60	60
	60	59	60	61
<b>AVERAGE</b>	61	60	60	60

DESCRIPTION	PANEL NUMBER <b>S30</b>			
ROLL NUMBER	40			
DEPLOYED LENGTH	33m			
AMBIENT AIR TEMP.	28C			
OBSERVED OVERLAP	150 mm			
REMARKS	_____			
MONITOR	DS			
SHEET THICKNESS	LEAD	L SIDE	R SIDE	TRAIL
	60	58	59	60
	60	60	61	61
	61	60	60	60
<b>AVERAGE</b>	60	59	60	60

DESCRIPTION	PANEL NUMBER <b>S31</b>			
ROLL NUMBER	36			
DEPLOYED LENGTH	33m			
AMBIENT AIR TEMP.	28C			
OBSERVED OVERLAP	150 mm			
REMARKS	_____			
MONITOR	DS			
SHEET THICKNESS	LEAD	L SIDE	R SIDE	TRAIL
	60	59	60	60
	61	60	60	60
	60	59	59	60
<b>AVERAGE</b>	60	59	60	60

DESCRIPTION	PANEL NUMBER			
ROLL NUMBER	_____			
DEPLOYED LENGTH	_____			
AMBIENT AIR TEMP.	_____			
OBSERVED OVERLAP	_____			
REMARKS	_____			
MONITOR	_____			
SHEET THICKNESS	LEAD	L SIDE	R SIDE	TRAIL
	_____	_____	_____	_____
	_____	_____	_____	_____
	_____	_____	_____	_____
<b>AVERAGE</b>	_____	_____	_____	_____
	#DIV/OI #####			

# GEOMEMBRANE SEAM LOG

PROJECT NUMBER: 0366-001-00-400  
 OWNER: Waste Connections  
 LOCATION: Prairie Green IWMF

PROJECT TITLE: Cell 15 Construction  
 CONTRACTOR: Titan Environmental

### PASSING TRIAL SEAMS

DATE 13-Jul-18

FUSION  
 EXTRUSION

NO.	TIME	TECH ID
TF-2	13:32	AM

SHEET NUMBER 1

MACHINE # WW-15

SEAM NUMBER	SEAM SECTION *		APPROX. START TIME	AMB. AIR TEMP. C	WELD TECH.	PREHEAT OR MACH. SPEED	MACHINE TEMPERATURES		APPROX. LENGTH WELDED (m)	LENGTH FROM PREVIOUS DESTR. (m)	DESTR. NUMBER	MON.	REMARKS	** NON - DESTRUCTIVE	
	START POINT	FINISH POINT					DIGITAL SET	INDICATOR						TEST DATE	MON.
1	S1/S2	EEOS	WEOS	15:21	31C	AM	650	860	10.1	10.1		DS		07/13/18	DS
2	S2/S3	EEOS	WEOS	15:26	31C	AM	650	860	9.3	19.4		DS		07/13/18	DS
3	S3/S4	EEOS	WEOS	15:30	31C	AM	650	860	9.2	28.6		DS		07/13/18	DS
4	S4/S5	EEOS	WEOS	15:34	31C	AM	650	860	8.8	37.4		DS		07/13/18	DS
5	S5/S6	EEOS	WEOS	15:37	31C	AM	650	860	9.2	46.6		DS		07/13/18	DS
6	S6/S7	EEOS	WEOS	15:40	31C	AM	650	860	8.6	55.2		DS		07/13/18	DS
7	S7/S8	EEOS	WEOS	15:44	31C	AM	650	860	8.0	63.2		DS		07/13/18	DS
8	S8/S9	EEOS	WEOS	15:54	31C	AM	650	860	7.4	70.6		DS		07/13/18	DS
9															
10															
11															
12															
13															
14															
15															
16															
17															
DAILY TOTAL									70.6						

\* REFERENCE SEAM ENDPOINTS FROM AN END OF SEAM ( EOS ).  
 A REPAIR NUMBER, OR A POINT LOCATION ON THE SEAM

DESTRUCTIVE LENGTH CARRY - OVER

70.6

\*\* COLUMNS TO BE USED  
 BY THE DATA REVIEWED ONLY

# GEOMEMBRANE SEAM LOG

PROJECT NUMBER: 0366-001-00-400  
 OWNER: Waste Connections  
 LOCATION: Prairie Green IWMF

PROJECT TITLE: Cell 15 Construction  
 CONTRACTOR: Titan Environmental

### PASSING TRIAL SEAMS

X FUSION  
 EXTRUSION

MACHINE # WW-11

NO.	TIME	TECH ID
TF-9	8:42	DM

DATE 14-Jul-18

SHEET NUMBER 2

SEAM NUMBER	SEAM SECTION *		APPROX. START TIME	AMB. AIR TEMP. C	WELD TECH.	PREHEAT OR MACH. SPEED	MACHINE TEMPERATURES		APPROX. LENGTH WELDED (m)	LENGTH FROM PREVIOUS DESTR. (m)	DESTR. NUMBER	MON.	REMARKS	** NON - DESTRUCTIVE	
	START POINT	FINISH POINT					DIGITAL SET	INDICATOR						TEST DATE	MON.
1	S9/S11	EEOS WEOS	9:20	28C	DM	600	440		4.6	4.6		DS		07/14/18	DS
2	S11/S12	EEOS WEOS	9:22	28C	DM	600	440		3.4	18.0		DS		07/14/18	DS
3	S12/S10	EEOS WEOS	9:23	28C	DM	600	440		3.3	11.3		DS		07/14/18	DS
4															
5															
6															
7															
8															
9															
10															
11															
12															
13															
14															
15															
16															
17															

\* REFERENCE SEAM ENDPOINTS FROM AN END OF SEAM ( EOS ).  
 A REPAIR NUMBER, OR A POINT LOCATION ON THE SEAM

DAILY TOTAL  
 DESTRUCTIVE LENGTH CARRY - OVER

11.3

33.9

\*\* COLUMNS TO BE USED  
 BY THE DATA REVIEWED ONLY



# GEOMEMBRANE SEAM LOG

PROJECT NUMBER: 0366-001-00-400  
 OWNER: Waste Connections  
 LOCATION: Prairie Green IWMF

PROJECT TITLE: Cell 15 Construction  
 CONTRACTOR: Titan Environmental

### PASSING TRIAL SEAMS

DATE 17-Jul-18

FUSION  
 EXTRUSION

NO.	TIME	TECH ID
TF-13	17:05	GS

SHEET NUMBER 3

MACHINE # WW-27

SEAM NUMBER	SEAM SECTION *		APPROX. START TIME	AMB. AIR TEMP. C	WELD TECH.	PREHEAT OR MACH. SPEED	MACHINE TEMPERATURES		APPROX. LENGTH WELDED (m)	LENGTH FROM PREVIOUS DESTR. (m)	DESTR. NUMBER	MON.	REMARKS	** NON - DESTRUCTIVE		
	START POINT	FINISH POINT					DIGITAL SET WEDGE OR BARREL NOZZLE	INDICATOR WEDGE OR BARREL NOZZLE						TEST DATE	MON.	
1	S1/S13	EEOS	WEOS	17:20	26C	GS	600	840		12.1	244/11		DS		07/17/18	DS
2	S13/S14	EEOS	WEOS	17:23	26C	GS	600	840		12.0	23.0		DS		07/17/18	DS
3	S14/S15	EEOS	WEOS	17:28	26C	GS	600	840		12.0	35.0		DS		07/17/18	DS
4	S15/S16	EEOS	WEOS	17:34	26C	GS	600	840		13.0	48.0		DS		07/17/18	DS
5	S17/S18	EEOS	WEOS	17:40	26C	GS	600	840		13.0	61.0		DS		07/17/18	DS
6	S19/S20	EEOS	WEOS	17:46	26C	GS	600	840		15.0	76.0		DS		07/17/18	DS
7	S21/S22	EEOS	WEOS	17:53	26C	GS	600	840		15.0	91.0		DS		07/17/18	DS
8	S23/S24	EEOS	WEOS	18:03	26C	GS	600	840		18.0	109.0		DS		07/17/18	DS
9																
10																
11																
12																
13																
14																
15																
16																
17																

\* REFERENCE SEAM ENDPOINTS FROM AN END OF SEAM (EOS).  
 A REPAIR NUMBER, OR A POINT LOCATION ON THE SEAM

DAILY TOTAL  
 DESTRUCTIVE LENGTH CARRY - OVER

110.1  
109.0

\*\* COLUMNS TO BE USED  
 BY THE DATA REVIEWED ONLY

# GEOMEMBRANE SEAM LOG

PROJECT NUMBER: 0366-001-00-400  
 OWNER: Waste Connections  
 LOCATION: Prairie Green IWMF

PROJECT TITLE: Cell 15 Construction  
 CONTRACTOR: Titan Environmental

### PASSING TRIAL SEAMS

FUSION  
 EXTRUSION

MACHINE # WW-15

NO.	TIME	TECH ID
TF-14	17:04	AS

DATE 17-Jul-18

SHEET NUMBER 4

SEAM NUMBER	SEAM SECTION *		APPROX. START TIME	AMB. AIR TEMP. C	WELD TECH.	PREHEAT OR MACH. SPEED	MACHINE TEMPERATURES		APPROX. LENGTH WELDED (m)	LENGTH FROM PREVIOUS DESTR. (m)	DESTR. NUMBER	MON.	REMARKS	** NON - DESTRUCTIVE	
							DIGITAL SET	INDICATOR						TEST DATE	MON.
	START POINT	FINISH POINT					WEDGE OR BARREL NOZZLE	WEDGE OR BARREL NOZZLE						WELDED (m)	DESTR. (m)
1	S16/S17	EEOS WEOS	17:38	26C	AS	550	860		13.0	141.1		DS		07/17/18	DS
2	S18/S19	EEOS WEOS	17:42	26C	AS	550	860		14.8	155.9		DS		07/17/18	DS
3	S20/S21	EEOS WEOS	17:49	26C	AS	550	860		15.0	170.9		DS		07/17/18	DS
4	S22/S23	EEOS WEOS	17:56	26C	AS	550	860		15.7	186.6		DS		07/17/18	DS
5	S24/S25	EEOS WEOS	18:04	26C	AS	550	860		17.9	204.5		DS		07/17/18	DS
6	S25/S26	EEOS WEOS	18:12	26C	AS	550	860		17.9	222.4		DS		07/19/18	DS
7															
8															
9															
10															
11															
12															
13															
14															
15															
16															
17															

\* REFERENCE SEAM ENDPOINTS FROM AN END OF SEAM ( EOS ).  
 A REPAIR NUMBER, OR A POINT LOCATION ON THE SEAM

DAILY TOTAL  
 DESTRUCTIVE LENGTH CARRY - OVER

94.3  
222.4

\*\* COLUMNS TO BE USED  
 BY THE DATA REVIEWED ONLY

# GEOMEMBRANE SEAM LOG

PROJECT NUMBER: 0366-001-00-400  
 OWNER: Waste Connections  
 LOCATION: Prairie Green IWMF

PROJECT TITLE: Cell 15 Construction  
 CONTRACTOR: Titan Environmental

### PASSING TRIAL SEAMS

FUSION  
 EXTRUSION

MACHINE # WW-27

NO.	TIME	TECH ID
TF-21	8:21	GC
TF-22	15:58	GC

DATE 19-Jul-18

SHEET NUMBER 5

SEAM NUMBER	SEAM SECTION *		APPROX. START TIME	AMB. AIR TEMP. C	WELD TECH.	PREHEAT OR MACH. SPEED	MACHINE TEMPERATURES		APPROX. LENGTH WELDED (m)	LENGTH FROM PREVIOUS DESTR. (m)	DESTR. NUMBER	MON.	REMARKS	** NON - DESTRUCTIVE			
	START POINT	FINISH POINT					DIGITAL SET							INDICATOR		TEST DATE	MON.
							WEDGE OR BARREL NOZZLE	WEDGE OR BARREL NOZZLE						WEDGE OR BARREL NOZZLE	WEDGE OR BARREL NOZZLE		
1	S26/S27	EEOS	WEOS	11:21	28C	GC	600	860		15.0	74.0		AFK		07/19/18	DS	
2																	
3																	
4																	
5																	
6																	
7																	
8																	
9																	
10																	
11																	
12																	
13																	
14																	
15																	
16																	
17																	

\* REFERENCE SEAM ENDPOINTS FROM AN END OF SEAM ( EOS ).  
 A REPAIR NUMBER, OR A POINT LOCATION ON THE SEAM

DAILY TOTAL  
 DESTRUCTIVE LENGTH CARRY - OVER

15.0

74.0

\*\* COLUMNS TO BE USED  
 BY THE DATA REVIEWED ONLY

# GEOMEMBRANE SEAM LOG

PROJECT NUMBER: 0366-001-00-400  
 OWNER: Waste Connections  
 LOCATION: Prairie Green IWMF

PROJECT TITLE: Cell 15 Construction  
 CONTRACTOR: Titan Environmental

### PASSING TRIAL SEAMS

FUSION  
 EXTRUSION

MACHINE # WW-1

NO.	TIME	TECH ID
TF-22	15:50	GC

DATE 19-Jul-18

SHEET NUMBER 6

SEAM NUMBER	SEAM SECTION *		APPROX. START TIME	AMB. AIR TEMP. C	WELD TECH.	PREHEAT OR MACH. SPEED	MACHINE TEMPERATURES		APPROX. LENGTH WELDED (m)	LENGTH FROM PREVIOUS DESTR. (m)	DESTR. NUMBER	MON.	REMARKS	** NON - DESTRUCTIVE	
							DIGITAL SET							INDICATOR	
	START POINT	FINISH POINT					WEDGE OR BARREL NOZZLE	WEDGE OR BARREL NOZZLE							
1	S27/S28	EEOS WEOS	16:30	28C	GC	600	860		15.0	96.0		AFK		07/19/18	DS
2	S28/S29	EEOS WEOS	16:38	28C	GC	600	860		33.0	129.0		AFK		07/19/18	DS
3	S30/S31	WEOS EEOS	17:05	28C	GC	600	860		33.0	162.0		AFK		07/19/18	DS
4	S29/S30	EEOS WEOS	18:20	28C	GC	600	860		33.0	195.0		AFK		07/19/18	DS
5															
6															
7															
8															
9															
10															
11															
12															
13															
14															
15															
16															
17															

\* REFERENCE SEAM ENDPOINTS FROM AN END OF SEAM ( EOS ).  
 A REPAIR NUMBER, OR A POINT LOCATION ON THE SEAM

DAILY TOTAL  
 DESTRUCTIVE LENGTH CARRY - OVER

114.0  
195.0

\*\* COLUMNS TO BE USED  
 BY THE DATA REVIEWED ONLY

# GEOMEMBRANE SEAM PRESSURE TEST LOG

PROJECT NUMBER: 0366-001-00-400  
 OWNER: Waste Connections  
 LOCATION: Prairie Green IWMF

PROJECT TITLE: Cell 15 Construction  
 CONTRACTOR: Titan Environmental

Date : 22-Jul-18

Sheet Number 1

	SEAM, NUMBER	SEAM SECTION *		PRESS GAUGE NUMBER	TECH ID	TIME		PRESSURE		OBS. TEST	RESULTS PASS/P	SEAM COMPLETE		MON	REMARKS
		FROM	TO			START	FINISH	INITIAL	FINAL			NO	YES		
1	S1/S2	EEOS	WEOS	1	DP	15:55	16:00	44	44	Y	P		Y	CB	
2	S2/S3	EEOS	WEOS	1	DP	15:56	16:01	36	36	Y	P		Y	CB	
3	S3/S4	EEOS	WEOS	2	DP	15:57	16:02	40	40	Y	P		Y	CB	
4	S4/S5	EEOS	WEOS	1	DP	16:05	16:10	40	39	Y	P		Y	CB	
5	S6/S7	EEOS	WEOS	2	DP	16:02	16:07	45	42	Y	P		Y	CB	
6	S7/S8	EEOS	WEOS	1	DP	16:12	16:17	30	30	Y	P		Y	CB	
7	S8/S9	EEOS	WEOS	1	DP	16:12	16:17	39	37	Y	P		Y	CB	
8															
9															
10															
11															
12															
13															
14															
15															
16															
17															
18															
19															
20															

\* REFERENCE SEAM ENDPOINTS FROM AN END OF SEAM (EOS), A REPAIR NUMBER, OR A POINT LOCATION ON THE SEAM (I.E. REFERENCE POINT, DISTANCE, DIRECTION FROM REF.PT.)

# GEOMEMBRANE SEAM PRESSURE TEST LOG

PROJECT NUMBER: 0366-001-00-400  
 OWNER: Waste Connections  
 LOCATION: Prairie Green IWMF

PROJECT TITLE: Cell 15 Construction  
 CONTRACTOR: Titan Environmental

Date : 14-Jul-18

Sheet Number 2

	SEAM, NUMBER	SEAM SECTION *		PRESS GAUGE NUMBER	TECH ID	TIME		PRESSURE		OBS. TEST	RESULTS PASS/P	SEAM COMPLETE		MON	REMARKS
		FROM	TO			START	FINISH	INITIAL	FINAL			NO	YES		
1	S9/S10	WEOS	EEOS	1	DP	9:32	9:27	40	37	Y	P		Y	CB	
2	S10/S11	WEOS	EEOS	2	DP	9:24	9:29	39	37	Y	P		Y	CB	
3	S11/S12	WEOS	EEOS	3	DP	9:25	9:30	39	37	Y	P		Y	CB	
4															
5															
6															
7															
8															
9															
10															
11															
12															
13															
14															
15															
16															
17															
18															
19															
20															

\* REFERENCE SEAM ENDPOINTS FROM AN END OF SEAM (EOS), A REPAIR NUMBER, OR A POINT LOCATION ON THE SEAM (I.E. REFERENCE POINT, DISTANCE, DIRECTION FROM REF.PT.)

# GEOMEMBRANE SEAM PRESSURE TEST LOG

PROJECT NUMBER: 0366-001-00-400  
 OWNER: Waste Connections  
 LOCATION: Prairie Green IWMF

PROJECT TITLE: Cell 15 Construction  
 CONTRACTOR: Titan Environmental

Date : 14-Jul-18

Sheet Number 3

	SEAM, NUMBER	SEAM SECTION *		PRESS GAUGE NUMBER	TECH ID	TIME		PRESSURE		OBS. TEST	RESULTS PASS/P	SEAM COMPLETE		MON	REMARKS
		FROM	TO			START	FINISH	INITIAL	FINAL			NO	YES		
1	S13/S14	WEOS	EEOS	1	DP	17:30	17:35	35	33	Y	P		Y	DS	
2	S14/S15	WEOS	EEOS	1	DP	17:40	17:45	45	43	Y	P		Y	AFK	
3	S15/S16	WEOS	EEOS	1	DP	17:47	17:52	45	43	Y	P		Y	AFK	
4	S16/S17	WEOS	EEOS	2	DP	17:48	17:53	44	42	Y	P		Y	AFK	
5	S17/S18	WEOS	EEOS	3	DP	17:50	17:55	45	42	Y	P		Y	AFK	
6	S18/S19	WEOS	EEOS	1	DP	17:59	18:04	45	43	Y	P		Y	AFK	
7	S19/S20	WEOS	EEOS	2	DP	18:01	18:06	45	43	Y	P		Y	AFK	
8	S20/S21	WEOS	EEOS	3	DP	18:02	18:07	45	44	Y	P		Y	AFK	
9	S21/S22	WEOS	EEOS	1	DP	18:11	18:16	45	42	Y	P		Y	CAZ	
10	S22/S23	WEOS	EEOS	2	DP	18:13	18:18	44	43	Y	P		Y	CAZ	
11	S23/S24	WEOS	EEOS	3	DP	18:14	18:19	45	43	Y	P		Y	CAZ	
12	S24/S25	WEOS	EEOS	1	DP	18:21	18:26	45	43	Y	P		Y	CAZ	
13	S1/S13	WEOS	EEOS	2	DP	18:29	18:29	45	43	Y	P		Y	CAZ	
14															
15															
16															
17															
18															
19															
20															

\* REFERENCE SEAM ENDPOINTS FROM AN END OF SEAM (EOS), A REPAIR NUMBER, OR A POINT LOCATION ON THE SEAM (I.E. REFERENCE POINT, DISTANCE, DIRECTION FROM REF.PT.)

# GEOMEMBRANE SEAM PRESSURE TEST LOG

PROJECT NUMBER: 0366-001-00-400  
 OWNER: Waste Connections  
 LOCATION: Prairie Green IWMF

PROJECT TITLE: Cell 15 Construction  
 CONTRACTOR: Titan Environmental

Date : 19-Jul-18

Sheet Number 4

	SEAM, NUMBER	SEAM SECTION *		PRESS GAUGE NUMBER	TECH ID	TIME		PRESSURE		OBS. TEST	RESULTS PASS/P	SEAM COMPLETE		MON	REMARKS
		FROM	TO			START	FINISH	INITIAL	FINAL			NO	YES		
1	S25/S26	EEOS	2N	1	DP	8:52	8:57	49	48	Y	P	N		DS	
2	S25/S26	WEOS	2N	2	DP	8:55	9:00	45	43	Y	P		Y	DS	
3	S36/S37	EEOS	6W	1	DP	19:15	9:18	46	44	Y	P		Y	DS	
4	S33/S34	EEOS	WEOS	1	DP	10:38	10:43	50	48	Y	P		Y	DS	
5	S26/S27	EEOS	WEOS	1	DP	11:29	11:34	44	43	Y	P		Y	CB	
6															
7															
8															
9															
10															
11															
12															
13															
14															
15															
16															
17															
18															
19															
20															

\* REFERENCE SEAM ENDPOINTS FROM AN END OF SEAM (EOS), A REPAIR NUMBER, OR A POINT LOCATION ON THE SEAM (I.E. REFERENCE POINT, DISTANCE, DIRECTION FROM REF.PT.)



# GEOMEMBRANE SEAM PRESSURE TEST LOG

PROJECT NUMBER: 0366-001-00-400  
 OWNER: Waste Connections  
 LOCATION: Prairie Green IWMF

PROJECT TITLE: Cell 15 Construction  
 CONTRACTOR: Titan Environmental

Date : 19-Jul-18

Sheet Number 5

	SEAM, NUMBER	SEAM SECTION *		PRESS GAUGE NUMBER	TECH ID	TIME		PRESSURE		OBS. TEST	RESULTS PASS/P	SEAM COMPLETE		MON	REMARKS
		FROM	TO			START	FINISH	INITIAL	FINAL			NO	YES		
1	S27/S28	WEOS	EEOS	1	DP	17:20	17:25	42	41	Y	P		Y	DS	
2	S28/S29	WEOS	7F	1	DP	17:29	17:34	40	38	Y	P	N		DS	
3	S29/S29	7F	EEOS	1	DP	18:15	18:20	42	40	Y	P		Y	DS	
4	S30/S31	EEOS	WEOS	1	DP	19:01	19:06	41	39	Y	P		Y	DS	7H-WEOS EXTR.
5	S29/S30	EEOS	7J	1	DP	19:15	19:20	41	40	Y	P		Y	DS	7J-WEOS EXTR.
6															
7															
8															
9															
10															
11															
12															
13															
14															
15															
16															
17															
18															
19															
20															

\* REFERENCE SEAM ENDPOINTS FROM AN END OF SEAM (EOS), A REPAIR NUMBER, OR A POINT LOCATION ON THE SEAM (I.E. REFERENCE POINT, DISTANCE, DIRECTION FROM REF.PT.)

# GEOMEMBRANE PANEL DEPLOYMENT LOG

PROJECT NUMBER: 0366-001-00-400  
 OWNER: Waste Connections  
 LOCATION: Prairie Green IWWMF

PROJECT TITLE: Cell 15 Construction  
 CONTRACTOR: Titan Environmental

GEOMEMBRANE: SECONDARY      **PRIMARY**  
 SUBGRADE CONDITIONS: Good  
 REMARKS: \_\_\_\_\_

DATE: 7/24/18  
 SHEET NUMBER: 1

TRANSPORT EQUIPMENT Backhoe and Spreader Bar

DESCRIPTION	PANEL NUMBER	<b>D1</b>			
ROLL NUMBER		<u>42</u>			
DEPLOYED LENGTH		<u>18.4 m</u>			
AMBIENT AIR TEMP.		<u>18C</u>			
OBSERVED OVERLAP		<u>150 mm</u>			
REMARKS		_____			
MONITOR		<u>DS</u>			
SHEET THICKNESS	LEAD	L SIDE	R SIDE	TRAIL	
	61	60	60	61	
	60	60	59	60	
	61	61	60	60	
<b>AVERAGE</b>	61	60	60	60	

DESCRIPTION	PANEL NUMBER	<b>D2</b>			
ROLL NUMBER		<u>38</u>			
DEPLOYED LENGTH		<u>18.5 m</u>			
AMBIENT AIR TEMP.		<u>18C</u>			
OBSERVED OVERLAP		<u>150 mm</u>			
REMARKS		_____			
MONITOR		<u>DS</u>			
SHEET THICKNESS	LEAD	L SIDE	R SIDE	TRAIL	
	61	60	60	60	
	60	59	60	61	
	60	59	59	61	
<b>AVERAGE</b>	60	59	60	61	

DESCRIPTION	PANEL NUMBER	<b>D3</b>			
ROLL NUMBER		<u>3</u>			
DEPLOYED LENGTH		<u>14.9 m</u>			
AMBIENT AIR TEMP.		<u>18C</u>			
OBSERVED OVERLAP		<u>150 mm</u>			
REMARKS		_____			
MONITOR		<u>DS</u>			
SHEET THICKNESS	LEAD	L SIDE	R SIDE	TRAIL	
	60	59	59	60	
	61	60	59	60	
	61	60	60	60	
<b>AVERAGE</b>	61	60	59	60	

DESCRIPTION	PANEL NUMBER	<b>D4</b>			
ROLL NUMBER		<u>42</u>			
DEPLOYED LENGTH		<u>4.6 m</u>			
AMBIENT AIR TEMP.		<u>18</u>			
OBSERVED OVERLAP		<u>150 mm</u>			
REMARKS		_____			
MONITOR		<u>DS</u>			
SHEET THICKNESS	LEAD	L SIDE	R SIDE	TRAIL	
	60	59	59	60	
	60	59	60	61	
	60	60	60	61	
<b>AVERAGE</b>	60	59	60	61	

DESCRIPTION	PANEL NUMBER				
ROLL NUMBER		_____			
DEPLOYED LENGTH		_____			
AMBIENT AIR TEMP.		_____			
OBSERVED OVERLAP		_____			
REMARKS		_____			
MONITOR		_____			
SHEET THICKNESS	LEAD	L SIDE	R SIDE	TRAIL	
	#DIV/O! #####				
	#DIV/O! #####				
	#DIV/O! #####				
<b>AVERAGE</b>	#DIV/O! #####				

DESCRIPTION	PANEL NUMBER				
ROLL NUMBER		_____			
DEPLOYED LENGTH		_____			
AMBIENT AIR TEMP.		_____			
OBSERVED OVERLAP		_____			
REMARKS		_____			
MONITOR		_____			
SHEET THICKNESS	LEAD	L SIDE	R SIDE	TRAIL	
	#DIV/O! #####				
	#DIV/O! #####				
	#DIV/O! #####				
<b>AVERAGE</b>	#DIV/O! #####				

# GEOMEMBRANE SEAM LOG

PROJECT NUMBER: 0366-001-00-400  
 OWNER: Waste Connections  
 LOCATION: Prairie Green IWMF

PROJECT TITLE: Cell 15 Construction  
 CONTRACTOR: Titan Environmental

### PASSING TRIAL SEAMS

FUSION  
 EXTRUSION  
 MACHINE # WW-11

NO.	TIME	TECH ID
TF-34	9:09	DM

DATE 24-Jul-18  
 SHEET NUMBER 1

SEAM NUMBER	SEAM SECTION *		APPROX. START TIME	AMB. AIR TEMP. C	WELD TECH.	PREHEAT OR MACH. SPEED	MACHINE TEMPERATURES		APPROX. LENGTH WELDED	LENGTH FROM PREVIOUS DESTR.	DESTR. NUMBER	MON.	REMARKS	** NON - DESTRUCTIVE	
	START POINT	FINISH POINT					DIGITAL SET	INDICATOR						TEST DATE	MON.
1	D1/D2	WEOS	EEOS	10:15	19C	DM	430	600	18.0	186 m		DS		07/24/18	DS
2	D3/D4	NEOS	SEOS	10:30	19C	DM	430	600	7.0	193m		DS		07/24/18	DS
3	D2/D3	WEOS	EEOS	10:36	19C	DM	430	600	14.9	207.9		DS		07/24/18	DS
4															
5															
6															
7															
8															
9															
10															
11															
12															
13															
14															
15															
16															
17															

\* REFERENCE SEAM ENDPPOINTS FROM AN END OF SEAM ( EOS ).  
 A REPAIR NUMBER, OR A POINT LOCATION ON THE SEAM

DAILY TOTAL  
 DESTRUCTIVE LENGTH CARRY - OVER

39.9

212.5 m

\*\* COLUMNS TO BE USED  
 BY THE DATA REVIEWED ONLY

# GEOMEMBRANE SEAM LOG

PROJECT NUMBER: 0366-001-00-400  
 OWNER: Waste Connections  
 LOCATION: Prairie Green IWMF

PROJECT TITLE: Cell 15 Construction  
 CONTRACTOR: Titan Environmental

### PASSING TRIAL SEAMS

DATE 7/24/18

FUSION

EXTRUSION

MACHINE # EXT-21

NO.	TIME	TECH ID
TX-28	13:50	DG

SHEET NUMBER 1

SEAM NUMBER	SEAM SECTION *		APPROX. START TIME	AMB. AIR TEMP. C	WELD TECH.	PREHEAT OR MACH. SPEED	MACHINE TEMPERATURES		APPROX. LENGTH WELDED	LENGTH FROM PREVIOUS DESTR.	DESTR. NUMBER	MON.	REMARKS	** NON - DESTRUCTIVE	
	START POINT	FINISH POINT					DIGITAL SET	INDICATOR						TEST DATE	MON.
1	P49/D4	NEOS SEOS	14:02	18C	DG	459	490		2.0			DS		07/24/18	CB
2	P60/D4	NEOS SEOS	14:05	18C	DG	459	490		3.6			DS		07/24/18	CB
3	P60/D4	WEOS EEOS	14:13	18C	DG	459	490		1.1			DS		07/24/18	CB
4	P59/D4	WEOS EEOS	14:14	18C	DG	459	490		2.2			DS		07/24/18	CB
5	P59/D3	WEOS EEOS	14:15	18C	DG	459	490		4.5			DS		07/24/18	CB
6	P59/D3	WEOS EEOS	14:20	18C	DG	459	490		6.8			DS		07/24/18	CB
7	P57/D3	WEOS EEOS	14:24	18C	DG	459	490		3.5			DS		07/24/18	CB
8	P57/D3	SEOS NEOS	14:27	18C	DG	459	490		2.9			DS		07/24/18	CB
9	P49/D3	SEOS NEOS	14:29	18C	DG	459	490		1.7			DS		07/24/18	CB
10	P49/D2	SEOS NEOS	14:31	18C	DG	459	490		5.8			DS		07/24/18	CB
11	P48/D2	SEOS NEOS	14:36	18C	DG	459	490		1.7			DS		07/24/18	CB
12	P48/D1	SEOS NEOS	14:37	18C	DG	459	490		5.7			DS		07/24/18	CB
13	P47/D1	SEOS NEOS	14:41	18C	DG	459	490		1.8			DS		07/24/18	CB
14	P47/D1	EEOS WEOS	14:43	18C	DG	459	490		17.7			DS		07/24/18	CB
15	P47/D1	NEOS SEOS	14:56	18C	DG	459	490		2.0			DS		07/24/18	CB
16	P48/D1	NEOS SEOS	14:58	18C	DG	459	490		5.6			DS		07/24/18	CB
17	P48/D2	NEOS SEOS	15:02	18C	DG	459	490		1.5			DS		07/24/18	CB
DAILY TOTAL									70.1						

\* REFERENCE SEAM ENDPOINTS FROM AN END OF SEAM ( EOS ).  
 A REPAIR NUMBER, OR A POINT LOCATION ON THE SEAM

DESTRUCTIVE LENGTH CARRY - OVER

\*\* COLUMNS TO BE USED BY THE DATA REVIEWED ONLY

# GEOMEMBRANE SEAM PRESSURE TEST LOG

PROJECT NUMBER: 0366-001-00-400  
 OWNER: Waste Connections  
 LOCATION: Prairie Green IWMF

PROJECT TITLE: Cell 15 Construction  
 CONTRACTOR: Titan Environmental

Date : 7/24/2018

Sheet Number 1

	SEAM, NUMBER	SEAM SECTION *		PRESS GAUGE NUMBER	TECH ID	TIME		PRESSURE		OBS. TEST	RESULTS PASS/P	SEAM COMPLETE		MON	REMARKS
		FROM	TO			START	FINISH	INITIAL	FINAL			NO	YES		
1	D1/D2	WEOS	EEOS	1	DG	10:25	10:30	39	39	Y	P		Y	DS	
2	D2/D3	WEOS	EEOS	1	DP	15:06	15:11	40	38	Y	P		Y	DS	
3	D3/D4	NEOS	SEOS	2	DP	15:06	15:11	45	42	Y	P		Y	DS	
4															
5															
6															
7															
8															
9															
10															
11															
12															
13															
14															
15															
16															
17															
18															
19															
20															

\* REFERENCE SEAM ENDPOINTS FROM AN END OF SEAM (EOS), A REPAIR NUMBER, OR A POINT LOCATION ON THE SEAM (I.E. REFERENCE POINT, DISTANCE, DIRECTION FROM REF.PT.)

# GEOMEMBRANE SEAM LOG

PROJECT NUMBER: 0366-001-00-400  
 OWNER: Waste Connections  
 LOCATION: Prairie Green IWMP

PROJECT TITLE: Cell 15 Construction  
 CONTRACTOR: Titan Environmental

### PASSING TRIAL SEAMS

DATE 7/24/18

FUSION

NO.	TIME	TECH ID
TX-28	13:50	DG

SHEET NUMBER 2

EXTRUSION

MACHINE # EXT-21

SEAM NUMBER	SEAM SECTION *		APPROX. START TIME	AMB. AIR TEMP. C	WELD TECH.	PREHEAT OR MACH. SPEED	MACHINE TEMPERATURES		APPROX. LENGTH WELDED	LENGTH FROM PREVIOUS DESTR.	DESTR. NUMBER	MON.	REMARKS	** NON - DESTRUCTIVE	
	START POINT	FINISH POINT					DIGITAL SET	INDICATOR						TEST DATE	MON.
1	P49/D2	NEOS SEOS	15:03	18C	DG	459	490		5.6			DS		07/24/18	CB
2	D2/D4	EEOS SEOS	15:08	18C	DG	459	490		4.6			DS		07/24/18	CB
3															
4															
5															
6															
7															
8															
9															
10															
11															
12															
13															
14															
15															
16															
17															

\* REFERENCE SEAM ENDPOINTS FROM AN END OF SEAM ( EOS ).  
 A REPAIR NUMBER, OR A POINT LOCATION ON THE SEAM

DAILY TOTAL  
 DESTRUCTIVE LENGTH CARRY - OVER

10.2

\*\* COLUMNS TO BE USED  
 BY THE DATA REVIEWED ONLY

# GEOMEMBRANE SEAM VACUUM TEST LOG

PROJECT NUMBER: 0366-001-00-400  
 OWNER: Waste Connections  
 LOCATION: Prairie Green IWMF

PROJECT TITLE: Cell 15 Construction  
 CONTRACTOR: Titan Environmental

VACUUM BOX NUMBER 1 SHEET NUMBER \_\_\_\_\_

SEAMS											REPAIRS								
	SEAM NUMBER	SEAM SECTION *		TEST DATE	TECH ID	DEFECTS **	SEAM COMPLETE		OBS. TEST	MON.	REMARKS		DEFECT CODE	TEST DATE	TECH ID	DEFECTS **	OBS. TEST	MON.	REMARKS
		FROM	TO				NO	YES											
1	P49/D4	NEOS-SEOS		07/24/18	DP	N		Y	Y	CB		21	10D	07/24/18	DP	N	Y	CB	
2	P60/D4	NEOS-SEOS		07/24/18	DP	N		Y	Y	CB		22	9W	07/24/18	DP	N	Y	CB	
3	P60/D4	WEOS-EEOS		07/24/18	DP	N		Y	Y	CB		23	9X	07/24/18	DP	N	Y	CB	
4	P59/D4	WEOS-EEOS		07/24/18	DP	N		Y	Y	CB		24	10A	07/24/18	DP	N	Y	CB	
5	P59/D3	WEOS-EEOS		07/24/18	DP	N		Y	Y	CB		25	10B	07/24/18	DP	N	Y	CB	
6	P59/D3	WEOS-EEOS		07/24/18	DP	N		Y	Y	CB		26	10C	07/24/18	DP	N	Y	CB	
7	P57/D3	WEOS-EEOS		07/24/18	DP	N		Y	Y	CB		27							
8	P57/D3	SEOS-NEOS		07/24/18	DP	N		Y	Y	CB		28							
9	P49/D3	SEOS-NEOS		07/24/18	DP	N		Y	Y	CB		29							
10	P49/D2	SEOS-NEOS		07/24/18	DP	N		Y	Y	CB		30							
11	P48/D2	SEOS-NEOS		07/24/18	DP	N		Y	Y	CB		31							
12	P48/D1	SEOS-NEOS		07/24/18	DP	N		Y	Y	CB		32							
13	P47/D1	SEOS-NEOS		07/24/18	DP	N		Y	Y	CB		33							
14	P47/D1	EEOS-WEOS		07/24/18	DP	N		Y	Y	CB		34							
15	P47/D1	NEOS-SEOS		07/24/18	DP	N		Y	Y	CB		35							
16	P48/D1	NEOS-SEOS		07/24/18	DP	N		Y	Y	CB		36							
17	P48/D2	NEOS-SEOS		07/24/18	DP	N		Y	Y	CB		37							
18	P49/D2	NEOS-SEOS		07/24/18	DP	N		Y	Y	CB		38							
19	D2/D4	EEOS-WEOS		07/24/18	DP	N		Y	Y	CB		39							
20												40							

\* REFERENCE SEAM ENDPOINTS FROM AN END OF SEAM (EOS), A REPAIR NUMBER,  
 OR A POINT LOCATION ON THE SEAM (I.E. REFERENCE POINT, DISTANCE, DIRECTION FROM REF. PT.)  
 \*\* RECORD QUANTITY OF LEAKS DETECTED AND REFERENCE NEW DEFECT CODE IN REMARKS.

## **Appendix C**

### **Construction Photo Summary**

---





Winter Excavation of Cell 15



Winter Excavation of Cell 15





Excavation and conditioning of the cell floor looking North.



Compaction of Cell floor





Removing sand from east tie-in to Cell 13



West Separation Berm tie into Cell 14





Trimming South Permanent Berm



Preparing Cell floor for GCL deployment






GCL deployment



HDPE deployment and tie into Cell 13



Fusion welding of seam



Air pressure test of seam






Installation of Subliner Sampler Pipe



Placement of Sub-liner stone in Sump





19mm clean stone and bentonite seal for Sub-liner Pipe



Completed Sub-liner Pipe installation





Deployment of GCL and HDPE geomembrane of South Permanent Berm



Installation of Geocomposite



Completed Sump and Geocomposite on Floor



Leachate Collection Trench pipe and Geocomposite





Sand Drainage layer installation



Leachate Collection pipes in Sump





Installation of Leachate Collection 50 mm clean stone in sump



Completed Cell 15