

WEEKLY WELL ACTIVITY REPORT

PETROLEUM INDUSTRY ACTIVITY REPORT

(January 1/11 – February 22/11)

DRILLING ACTIVITY

	To Feb. 22/11	To Feb. 22/10	2010 Total
Drilling Licences Issued	125	79	632
Licences Cancelled	0	0	4
Vertical Wells Drilled	5	14	79
Horizontal Wells Drilled	106	63	436
Stratigraphic Test Holes Drilled	0	0	1
Wells Drilled - Total	111	77	516
No. of Metres Drilled	207 203	142 112	946 576
Wells Re-entered	1	0	0
Wells Being Drilled	16	12	1
No. of Active Rigs	21	15	1
Wells Licenced but Not Spudded	139	45	108
Wells Completed as Potential Oil Wells	104	74	460
Wells Abandoned Dry	4	1	19
Wells Drilled but Not Completed	0	2	0
Other Completions	3	0	37
New Wells on Production	12	0	211

GEOPHYSICAL ACTIVITY

Geophysical Programs Licenced	4	5	23
Licences Cancelled	0	0	0
Kilometers Licenced	840	545	2 249
Kilometers Run	0	10	1 370

OIL PRICES (Average)

	\$/m3 (\$/bbl)	\$/m3 (\$/bbl)
Month of December	536.67 (85.28) 2010	462.00 (73.42) 2009
Month of January	518.20 (82.35) 2011	491.25 (78.06) 2010

OIL PRODUCTION (M3)

	2010	2009
Month of September	136 210.0	131 233.6
Cumulative Thru September 30	1 290 307.9	1 094 767.6

WEEKLY WELL ACTIVITY REPORT**22 February 2011**

Lic. No.: 7297 EOG Waskada HZNTL 2-17-1-25 (WPM)
UWI: 100.02-17-001-25W1.00

Status: Completing (COMP)
Completing: 16-Feb-2011

Lic. No.: 7298 EOG Waskada HZNTL A2-17-1-25 (WPM)
UWI: 102.02-17-001-25W1.00

Status: Completing (COMP)
Completing: 15-Feb-2011

Lic. No.: 7302 EOG Waskada HZNTL A7-17-1-25 (WPM)
UWI: 102.07-17-001-25W1.00

Finished Drilling: 14-Feb-2011
Total Depth: 1715.00 m
Production Casing: 139.7 mm @ 1715.00 m with 47.0 t
Rig Released: 16-Feb-2011
Status: Waiting On Service Rig (WOSR)
Waiting On Service Rig: 16-Feb-2011

Lic. No.: 7334 EOG Waskada HZNTL B7-17-1-25 (WPM)
UWI: 103.07-17-001-25W1.00

Status: Moving In Rotary Tools (MIRT)
Moving In Rotary Tools: 21-Feb-2011

Lic. No.: 7335 EOG Waskada HZNTL 10-17-1-25 (WPM)
UWI: 102.10-17-001-25W1.00

Main Hole Commenced: 16-Feb-2011
K.B. Elevation: 474.42 m
Finished Drilling: 19-Feb-2011
Total Depth: 1590.00 m
Production Casing: 139.7 mm @ 1590.00 m with 42.5 t
Rig Released: 21-Feb-2011
Status: Waiting On Service Rig (WOSR)
Waiting On Service Rig: 21-Feb-2011

Lic. No.: 7360 Fairborne Daly Sinclair Prov. HZNTL 13-30-7-29 (WPM)
UWI: 100.13-30-007-29W1.00

Status: Completing (COMP)
Completing: 18-Feb-2011

- Lic. No.: 7516 Sinclair Unit No. 2 HZNTL WIW 12-19-7-28 (WPM)
 UWI: 102.12-19-007-28W1.00
- Status: Completing (COMP)
 Completing: 22-Feb-2011
- Lic. No.: 7577 EOG Waskada HZNTL A13-21-1-25 (WPM)
 UWI: 103.13-21-001-25W1.00
- Status: Completing (COMP)
 Completing: 17-Feb-2011
- Lic. No.: 7614 Molopo Pierson HZNTL 13-21-2-28 (WPM)
 UWI: 100.13-21-002-28W1.00
- Revision to Report of: 27-Sep-2010
 Contractor: **Red Dog Drilling Inc. – Rig # 2**
- Spud Date: 15-Feb-2011
 K.B. Elevation: 462.36 m
 Surface Casing: 219.10 mm @ 211.00 m with 20.0 t
 Status: Drilling Ahead (DR)
 Drilling Ahead: 21-Feb-2011
- Lic. No.: 7667 Molopo Pierson Prov. HZNTL 14-22-1-28 (WPM)
 UWI: 100.14-22-001-28W1.00
- Finished Drilling: 13-Feb-2011
 Total Depth: 1711.00 m
 Production Casing: 139.7 mm @ 1710.00 m with 41.0 t
 Rig Released: 15-Feb-2011
 Status: Waiting On Service Rig (WOSR)
 Waiting On Service Rig: 15-Feb-2011
- Lic. No.: 7674 EOG Waskada Prov. HZNTL 4-28-1-25 (WPM)
 UWI: 102.04-28-001-25W1.00
- Status: Completing (COMP)
 Completing: 18-Feb-2011
- Lic. No.: 7686 EOG Waskada HZNTL A11-2-1-24 (WPM)
 UWI: 102.11-02-001-24W1.00
- Production Casing: 139.7 mm @ 1683.00 m with 38.5 t
 Rig Released: 14-Feb-2011
 Status: Waiting On Service Rig (WOSR)
 Waiting On Service Rig: 14-Feb-2011

Lic. No.: 7703 EOG Waskada HZNTL A9-3-1-24 (WPM)
 UWI: 103.09-03-001-24W1.00

Revision to Report of: 15-Nov-2010
 Contractor: Precision Drilling (1987) Ltd. – **Rig # 156**

Main Hole Commenced: 15-Feb-2011
 K.B. Elevation: 523.61m
 Finished Drilling: 18-Feb-2011
 Total Depth: 1686.00 m
 Production Casing: 139.7 mm @ 1686.00 m with 42.5 t
 Rig Released: 19-Feb-2011
 Status: Waiting On Service Rig (WOSR)
 Waiting On Service Rig: 19-Feb-2011

Lic. No.: 7704 EOG Waskada HZNTL B9-3-1-24 (WPM)
 UWI: 104.09-03-001-24W1.00

Revision to Report of: 15-Nov-2010
 Contractor: Precision Drilling (1987) Ltd. – **Rig # 156**

Main Hole Commenced: 20-Feb-2011
 K.B. Elevation: 523.57 m
 Status: Drilling Ahead (DR)
 Drilling Ahead: 21-Feb-2011

Lic. No.: 7712 ARC Waskada HZNTL 4-10-1-24 (WPM)
 UWI: 102.04-10-001-24W1.00

Status: Completing (COMP)
 Completing: 18-Feb-2011

Lic. No.: 7714 EOG Waskada HZNTL 1-15-1-25 (WPM)
 UWI: 100.01-15-001-25W1.00

Finished Drilling: 14-Feb-2011
 Total Depth: 1768.00 m
 Production Casing: 139.7 mm @ 1768.00m with 42.5 t
 Rig Released: 16-Feb-2011
 Status: Waiting On Service Rig (WOSR)
 Waiting On Service Rig: 16-Feb-2011

- Lic. No.: 7718 EOG Waskada HZNTL 8-15-1-25 (WPM)
 UWI: 100.08-15-001-25W1.00
- Revision to Report of: 22-Nov-2010
 Contractor: Precision Drilling (1987) Ltd. – **Rig # 246**
- Main Hole Commenced: 16-Feb-2011
 K.B. Elevation: 474.62 m
 Finished Drilling: 19-Feb-2011
 Total Depth: 1751.00 m
 Production Casing: 139.7 mm @ 1751.00 m with 45.0 t
 Rig Released: 21-Feb-2011
 Status: Waiting On Service Rig (WOSR)
 Waiting On Service Rig: 21-Feb-2011
- Lic. No.: 7719 EOG Waskada HZNTL A8-15-1-25 (WPM)
 UWI: 102.08-15-001-25W1.00
- Status: Moving In Rotary Tools (MIRT)
 Moving In Rotary Tools: 21-Feb-2011
- Lic. No.: 7730 ARC Waskada HZNTL 1-10-1-24 (WPM)
 UWI: 102.01-10-001-24W1.00
- Rig Released: 15-Feb-2011
 Status: Waiting On Service Rig (WOSR)
 Waiting On Service Rig: 15-Feb-2011
- Lic. No.: 7741 Waskada Unit No. 5 HZNTL 3-2-2-26 (WPM)
 UWI: 102.03-02-002-26W1.00
- Revision to Report of: 29-Nov-2010
 Contractor: **CanElson Drilling Inc.** – **Rig # 12**
- Spud Date: 18-Feb-2011
 K.B. Elevation: 467.62 m
 Surface Casing: 219.10 mm @ 259.00 m with 19.5 t
 Status: Drilling Ahead (DR)
 Drilling Ahead: 21-Feb-2011
- Lic. No.: 7744 Waskada Unit No. 5 HZNTL 7-2-2-26 (WPM)
 UWI: 102.07-02-002-26W1.00
- Surface Casing: 219.1 mm @ 252.00 m with 17.0 t
 Finished Drilling: 17-Feb-2011
 Total Depth: 1754.00 m
 Production Casing: 139.7 mm @ 1754.00 m with 54.0 t
 Rig Released: 19-Feb-2011
 Status: Waiting On Service Rig (WOSR)
 Waiting On Service Rig: 19-Feb-2011

Lic. No.: 7775 CNRL Pierson HZNTL 13-5-2-29 (WPM)
 UWI: 100.13-05-002-29W1.00

Status: Completing (COMP)
 Completing: 13-Feb-2011

Lic. No.: 7784 Waskada Unit No. 3 HZNTL C9-36-1-26 (WPM)
 UWI: 105.09-36-001-26W1.00

Status: Completing (COMP)
 Completing: 21-Feb-2011

Lic. No.: 7798 Penn West Waskada HZNTL A3-33-1-25 (WPM)
 UWI: 102.03-33-001-25W1.02

Status: Completing (COMP)
 Completing: 18-Feb-2011

Lic. No.: 7799 Penn West Waskada HZNTL B3-33-1-25 (WPM)
 UWI: 103.03-33-001-25W1.00

Status: Completing (COMP)
 Completing: 17-Feb-2011

Lic. No.: 7800 Penn West Waskada HZNTL A4-33-1-25 (WPM)
 UWI: 102.04-33-001-25W1.00

Finished Drilling: 15-Feb-2011
 Total Depth: 1689.00 m
 Production Casing: 139.7 mm @ 1689.00 m with 41.64 t
 Rig Released: 17-Feb-2011
 Status: Waiting On Service Rig (WOSR)
 Waiting On Service Rig: 17-Feb-2011

Lic. No.: 7802 ARC Waskada HZNTL A4-10-1-24 (WPM)
 UWI: 103.04-10-001-24W1.00

Revision to Report of: 29-Dec-2010
 Contractor: **Ensign/Big Sky Drilling Inc. – Rig # 25**

Spud Date: 15-Feb-2011
 K.B. Elevation: 524.68 m
 Surface Casing: 219.10 mm @ 160.00 m with 11.0 t
 Finished Drilling: 20-Feb-2011
 Total Depth: 1658.00 m
 Production Casing: 139.7 mm @ 1658.00 m with 41.0 t
 Rig Released: 21-Feb-2011
 Status: Waiting On Service Rig (WOSR)
 Waiting On Service Rig: 21-Feb-2011

Lic. No.: 7803 ARC Waskada HZNTL 5-10-1-24 (WPM)
 UWI: 102.05-10-001-24W1.00

Status: Moving In Rotary Tools (MIRT)
 Moving In Rotary Tools: 21-Feb-2011

Lic. No.: 7806 Atikwa Pierson HZNTL 11-26-1-28 (WPM)
 UWI: 100.11-26-001-28W1.00

Status: Completing (COMP)
 Completing: 18-Feb-2011

Lic. No.: 7807 CNRL Pierson HZNTL 15-6-2-29 (WPM)
 UWI: 100.15-06-002-29W1.00

Status: Completing (COMP)
 Completing: 12-Feb-2011

Lic. No.: 7815 Fairborne Tilston Prov. HZNTL 4-30-6-29 (WPM)
 UWI: 100.04-30-006-29W1.00

Spud Date: 16-Feb-2011
 K.B. Elevation: 525.37 m
 Surface Casing: 244.50 mm @ 147.00 m with 12.0 t
 Status: Running Casing (CSG)
 Running Casing: 21-Feb-2011

Lic. No.: 7822 Fairborne Tilston Prov. HZNTL 16-18-6-29 (WPM)
 UWI: 100.16-18-006-29W1.00

Rig Released: 15-Feb-2011
 Status: Waiting On Service Rig (WOSR)
 Waiting On Service Rig: 15-Feb-2011

Lic. No.: 7825 Waskada Unit No. 13 HZNTL C4-1-2-26 (WPM)
 UWI: 105.04-01-002-26W1.00

Spud Date: 14-Feb-2011
 K.B. Elevation: 471.06 m
 Surface Casing: 219.10 mm @ 255.00 m with 24.0 t
 Finished Drilling: 17-Feb-2011
 Total Depth: 1722.00 m
 Production Casing: 139.7 mm @ 1722.00 m with 50.5 t
 Rig Released: 18-Feb-2011
 Status: Waiting On Service Rig (WOSR)
 Waiting On Service Rig: 18-Feb-2011

Lic. No.: 7827 Fort Calgary Willen Prov. 4-6-14-28 (WPM)
 UWI: 100.04-06-014-28W1.00

Finished Drilling: 14-Feb-2011
 Total Depth: 698.00 m
 Production Casing: Run
 Rig Released: 16-Feb-2011
 Status: Waiting On Service Rig (WOSR)
 Waiting On Service Rig: 16-Feb-2011

Lic. No.: 7830 CNRL Pierson HZNTL 5-12-2-29 (WPM)
 UWI: 100.05-12-002-29W1.00

Spud Date: 15-Feb-2011
 K.B. Elevation: 467.79 m
 Surface Casing: 244.50 mm @ 163.00 m with 19.0 t
 Finished Drilling: 20-Feb-2011
 Total Depth: 1744.00 m
 Production Casing: 139.7 mm @ 1744.00 m with 46.0 t
 Rig Released: 21-Feb-2011
 Status: Waiting On Service Rig (WOSR)
 Waiting On Service Rig: 21-Feb-2011

Lic. No.: 7831 Penn West Waskada HZNTL 11-17-1-24 (WPM)
 UWI: 100.11-17-001-24W1.00

Surface Casing: 219.10 mm @ 256.00 m with 20.0 t
 Finished Drilling: 18-Feb-2011
 Total Depth: 1629.00 m
 Production Casing: 139.7 mm @ 1629.00 m with 45.0 t
 Rig Released: 20-Feb-2011
 Status: Waiting On Service Rig (WOSR)
 Waiting On Service Rig: 20-Feb-2011

Lic. No.: 7834 Magellan et al Daly Sinclair Prov. HZNTL 7-24-9-28 (WPM)
 UWI: 100.07-24-009-28W1.00

Status: Completing (COMP)
 Completing: 17-Feb-2011

Lic. No.: 7836 Waskada LAm Unit No. 1 HZNTL 11-25-1-26 (WPM)
 UWI: 102.11-25-001-26W1.00

Surface Casing: 219.10 mm @ 251.00 m with 18.0 t
 Finished Drilling: 18-Feb-2011
 Total Depth: 1775.00 m
 Production Casing: 139.7 mm @ 1775.00 m with 39.3 t
 Rig Released: 20-Feb-2011
 Status: Waiting On Service Rig (WOSR)
 Waiting On Service Rig: 20-Feb-2011

- Lic. No.: 7840 Waskada LAm Unit No. 1 HZNTL B14-25-1-26 (WPM)
UWI: 104.14-25-001-26W1.00
- Spud Date: 21-Feb-2011
K.B. Elevation: 470.50 m
Status: Drilling Ahead (DR)
Drilling Ahead: 21-Feb-2011
- Lic. No.: 7841 Fort Calgary South McAuley 15-9-14-29 (WPM)
UWI: 100.15-09-014-29W1.00
- Revision to Report of: 24-jan-2011
Contractor: **Ensign/Big Sky Drilling – Rig # 72**
- Status: Drilling Ahead (DR)
Drilling Ahead: 21-Feb-2011
- Lic. No.: 7847 Tundra Daly Sinclair HZNTL 5-10-9-28 (WPM)
UWI: 102.05-10-009-28W1.00
- Status: Completing (COMP)
Completing: 17-Feb-2011
- Lic. No.: 7848 South Pierson Unit No. 2 2-19-2-29 (WPM)
UWI: 102.02-19-002-29W1.00
- Status: Moving In Rotary Tools (MIRT)
Moving In Rotary Tools: 21-Feb-2011
- Lic. No.: 7856 Reliable East Manson Prov. HZNTL 14-16-13-28 (WPM)
UWI: 100.14-16-013-28W1.00
- Spud Date: 16-Feb-2011
K.B. Elevation: 496.45 m
Surface Casing: 244.50 mm @ 134.00 m with 16.0 t
Intermediate Casing: Run
Status: Drilling Ahead (DR)
Drilling Ahead: 21-Feb-2011
- Lic. No.: 7858 T. Bird et al South Kirkella HZNTL 3-13-11-29 (WPM)
UWI: 100.03-13-011-29W1.00
- Revision to Report of: 31-Jan-2011
Contractor: Advance Drilling Ltd. – **Rig # 4**
- Finished Drilling: 16-Feb-2011
Total Depth: 2157.00 m
Production Casing: Run
Rig Released: 17-Feb-2011
Status: Waiting On Service Rig (WOSR)
Waiting On Service Rig: 17-Feb-2011

Lic. No.: 7859 T. Bird et al South Kirkella HZNTL 14-23-11-29 (WPM)
UWI: 100.14-23-011-29W1.00

Revision to Report of: 31-Jan-2011
Contractor: Advance Drilling Ltd. – **Rig # 4**

Spud Date: 18-Feb-2011
K.B. Elevation: m
Surface Casing: 244.50 mm @ 147.00 m with 16.0 t
Status: Drilling Ahead (DR)
Drilling Ahead: 21-Feb-2011

Lic. No.: 7860 Waskada Unit No. 8 HZNTL 3-8-2-25 (WPM)
UWI: 102.03-08-002-25W1.00

Spud Date: 19-Feb-2011
K.B. Elevation: 477.11 m
Surface Casing: 219.10 mm @ 253.00 m with 18.5 t
Status: Drilling Ahead (DR)
Drilling Ahead: 21-Feb-2011

Lic. No.: 7863 Penn West Waskada HZNTL 3-30-1-25 (WPM)
UWI: 102.03-30-001-25W1.00

Status: Moving In Rotary Tools (MIRT)
Moving In Rotary Tools: 21-Feb-2011

Lic. No.: 7873 Red Beds Waskada HZNTL A12-15-1-25 (WPM)
UWI: 102.12-15-001-25W1.00

Spud Date: 14-Feb-2011
K.B. Elevation: 474.30 m
Surface Casing: 219.10 mm @ 138.00 m with 14.0 t
Finished Drilling: 18-Feb-2011
Total Depth: 1635.00 m
Production Casing: 139.7 mm @ 1635.00 m with 25.4 t
Rig Released: 19-Feb-2011
Status: Waiting On Service Rig (WOSR)
Waiting On Service Rig: 19-Feb-2011

Lic. No.: 7874 Red Beds Waskada HZNTL 13-15-1-25 (WPM)
UWI: 102.13-15-001-25W1.00

Spud Date: 20-Feb-2011
K.B. Elevation: 474.83 m
Surface Casing: 219.10 mm @ 138.00 m with 12.0 t
Status: Drilling Ahead (DR)
Drilling Ahead: 21-Feb-2011

Lic. No.: 7876 Tundra Daly Sinclair HZNTL 4-19-9-29 (WPM)
 UWI: 100.04-19-009-29W1.00

Intermediate Casing: 177.8 mm @ 1045.00 m with 12.93 t
 Finished Drilling: 17-Feb-2011
 Total Depth: 2290.00 m
 Rig Released: 19-Feb-2011
 Status: Waiting On Service Rig (WOSR)
 Waiting On Service Rig: 19-Feb-2011

Lic. No.: 7877 Tundra Daly Sinclair Prov. HZNTL 1-36-8-28 (WPM)
 UWI: 100.01-36-008-28W1.00

Intermediate Casing: 177.8 mm @ 943.50 m with 13.15 t
 Finished Drilling: 14-Feb-2011
 Total Depth: 2341.00 m
 Rig Released: 16-Feb-2011
 Status: Waiting On Service Rig (WOSR)
 Waiting On Service Rig: 16-Feb-2011

Lic. No.: 7878 Tundra Daly Sinclair Prov. HZNTL A13-30-10-28 (WPM)
 UWI: 102.13-30-010-28W1.00

Intermediate Casing: 177.8 mm @ 962.00 m with 13.5 t
 Finished Drilling: 15-Feb-2011
 Total Depth: 2164.00 m
 Rig Released: 17-Feb-2011
 Status: Waiting On Service Rig (WOSR)
 Waiting On Service Rig: 17-Feb-2011

Lic. No.: 7879 Tundra Daly Sinclair Prov. HZNTL 16-16-10-28 (WPM)
 UWI: 100.16-16-010-28W1.00

Rig Released: 15-Feb-2011
 Status: Waiting On Service Rig (WOSR)
 Waiting On Service Rig: 15-Feb-2011

Lic. No.: 7890 Penn West Waskada HZNTL 6-12-1-25 (WPM)
 UWI: 100.06-12-001-25W1.00

Spud Date: 19-Feb-2011
 K.B. Elevation: 473.56 m
 Surface Casing: 219.10 mm @ 255.00 m with 17.0 t
 Status: Drilling Ahead (DR)
 Drilling Ahead: 21-Feb-2011

- Lic. No.: 7894 Tundra Daly Sinclair Prov. HZNTL 9-29-10-28 (WPM)
UWI: 100.09-29-010-28W1.00
- Spud Date: 17-Feb-2011
K.B. Elevation: 520.03 m
Surface Casing: 244.50 mm @ 139.50 m with 13.5 t
Intermediate Casing: 177.80 mm @ 930.00 m with 14.6 t
Status: Testing BOP's (TEST BOP)
Testing BOP's: 21-Feb-2011
- Lic. No.: 7896 Tundra Daly Sinclair HZNTL A1-25-10-29 (WPM)
UWI: 102.01-25-010-29W1.00
- Revision to Report of: 07-Feb-2011
Contractor: Trinidad Drilling Ltd. – **Rig # 9**
- Spud Date: 16-Feb-2011
K.B. Elevation: 526.04 m
Surface Casing: 244.50 mm @ 138.00 m with 12.5 t
Intermediate Casing: 177.80 mm @ 942.50 m with 12.4 t
Status: Drilling Ahead (DR)
Drilling Ahead: 21-Feb-2011
- Lic. No.: 7898 Fort Calgary Manson Prov. 16-32-13-29 (WPM)
UWI: 100.16-32-013-29W1.00
- Revision to Report of: 14-Feb-2011
Contractor: **Ensign/Big Sky Drilling – Rig # 72**
- Spud Date: 18-Feb-2011
K.B. Elevation: 509.92 m
Surface Casing: 177.80 mm @ 133.00 m with 9.0 t
Finished Drilling: 21-Feb-2011
Total Depth: 730.00 m
Production Casing: Run
Rig Released: 22-Feb-2011
Status: Waiting On Service Rig (WOSR)
Waiting On Service Rig: 22-Feb-2011
- Lic. No.: 7899 Tundra Daly Sinclair Prov. HZNTL 9-16-10-28 (WPM)
UWI: 100.09-16-010-28W1.00
- Revision to Report of: 14-Feb-2011
Contractor: Trinidad Drilling Ltd. – **Rig # 10**
- Spud Date: 16-Feb-2011
K.B. Elevation: 514.37 m
Surface Casing: 244.50 mm @ 138.00 m with 13.5 t
Intermediate Casing: 177.80 mm @ 944.00 m with 12.1 t
Status: Drilling Ahead (DR)
Drilling Ahead: 21-Feb-2011

- Lic. No.: 7900 Tundra Daly Sinclair HZNTL 1-20-9-29 (WPM)
UWI: 102.01-20-009-29W1.00
- Spud Date: 19-Feb-2011
K.B. Elevation: 539.35 m
Surface Casing: 244.50 mm @ 139.00 m with 13.0 t
Status: Drilling Ahead (DR)
Drilling Ahead: 21-Feb-2011
- Lic. No.: 7902 Tundra Daly Sinclair Prov. HZNTL 5-14-9-29 (WPM)
UWI: 100.05-14-009-29W1.00
- Revision to Report of: 14-Feb-2011
Contractor: **CanElson Drilling Inc. – Rig # 21**
- Spud Date: 18-Feb-2011
K.B. Elevation: 526.60 m
Surface Casing: 244.50 mm @ 145.50 m with 13.0 t
Status: Drilling Ahead (DR)
Drilling Ahead: 21-Feb-2011
- Lic. No.: 7904 Magellan Border Daly Sinclair HZNTL 4-26-8-28 (WPM)
UWI: 100.04-26-008-28W1.00
- Spud Date: 14-Feb-2011
K.B. Elevation: 465.60 m
Surface Casing: 244.50 mm @ 161.00 m with 13.0 t
Intermediate Casing: 139.7 mm @ 945.45 m with 41.83 t
Finished Drilling: 20-Feb-2011
Total Depth: 2384.00 m
Rig Released: 22-Feb-2011
Status: Waiting On Service Rig (WOSR)
Waiting On Service Rig: 22-Feb-2011
- Lic. No.: 7916 Penn West Waskada HZNTL 4-15-2-26 (WPM)
UWI: 100.04-15-002-26W1.00
- Licence Issued: 15-Feb-2011
Licensee: Penn West Petroleum Ltd.
Mineral Rights: Penn West Petroleum Ltd.
Contractor: Big Sky Drilling/Ensign - Rig# 89
Surface Location: 04C-14-02-26
Co-ords: 310.00m (N) of (S) boundary of Sec. 14
 180.00m (E) of (W) boundary of Sec. 14
Grd Elev: 465.51 m
Proj. TD: 2553 m (Triassic)
Field: Waskada
Classification: DEVELOPMENT (NON CONFIDENTIAL)
Status: Location(LOC)

Lic. No.: 7917 Sinclair Unit No. 2 HZNTL 5-7-7-28 (WPM)
 UWI: 102.05-07-007-28W1.00

Licence Issued: 15-Feb-2011
 Licensee: Tundra Oil and Gas Partnership
 Mineral Rights: Tundra Oil and Gas Partnership
 Contractor: Crusader Drilling Corp. - Rig# 1
 Surface Location: 08D-07-07-28
 Co-ords: 773.48m (N) of (S) boundary of Sec. 7
 60.00m (W) of (E) boundary of Sec. 7
 Grd Elev: 495.01 m
 Proj. TD: 2373.3 m (Mississippian)
 Field: Daly Sinclair
 Classification: DEVELOPMENT (NON CONFIDENTIAL)
 Status: Location(LOC)

Lic. No.: 7918 Sinclair Unit No. 2 HZNTL A5-7-7-28 (WPM)
 UWI: 103.05-07-007-28W1.00

Licence Issued: 15-Feb-2011
 Licensee: Tundra Oil & Gas Partnership
 Mineral Rights: Tundra Oil & Gas Partnership
 Contractor: Crusader Drilling Corp. - Rig# 1
 Surface Location: 01D-07-07-28
 Co-ords: 362.23m (N) of (S) boundary of Sec. 7
 60.00m (W) of (E) boundary of Sec. 7
 Grd Elev: 497.05 m
 Proj. TD: 2377.7 m (Mississippian)
 Field: Daly Sinclair
 Classification: DEVELOPMENT (NON CONFIDENTIAL)
 Status: Location(LOC)

Lic. No.: 7919 Sinclair Unit No. 2 HZNTL 8-8-7-28 (WPM)
 UWI: 102.08-08-007-28W1.00

Licence Issued: 15-Feb-2011
 Licensee: Tundra Oil and Gas Partnership
 Mineral Rights: Tundra Oil and Gas Partnership
 Contractor: Crusader Drilling Corp. - Rig# 1
 Surface Location: 08D-07-07-28
 Co-ords: 803.48m (N) of (S) boundary of Sec. 7
 60.00m (W) of (E) boundary of Sec. 7
 Grd Elev: 494.88 m
 Proj. TD: 2498.8 m (Mississippian)
 Field: Daly Sinclair
 Classification: DEVELOPMENT (NON CONFIDENTIAL)
 Status: Location(LOC)

Lic. No.: 7920 Sinclair Unit No. 2 HZNTL A8-8-7-28 (WPM)
 UWI: 103.08-08-007-28W1.00

Licence Issued: 15-Feb-2011
 Licensee: Tundra Oil & Gas Partnership
 Mineral Rights: Tundra Oil & Gas Partnership
 Contractor: Crusader Drilling Corp. - Rig# 1
 Surface Location: 01D-07-07-28
 Co-ords: 392.23m (N) of (S) boundary of Sec. 7
 60.00m (W) of (E) boundary of Sec. 7
 Grd Elev: 496.74 m
 Proj. TD: 2502.5 m (Mississippian)
 Field: Daly Sinclair
 Classification: DEVELOPMENT (NON CONFIDENTIAL)
 Status: Location(LOC)

Lic. No.: 7921 Black Gold Elkhorn HZNTL 8-4-11-28 (WPM)
 UWI: 100.08-04-011-28W1.00

Licence Issued: 16-Feb-2011
 Licensee: Black Gold Energy LTD.
 Mineral Rights: Black Gold Energy LTD.
 Contractor: Eagle Drilling Services Ltd. - Rig# 1
 Surface Location: 05B-04-11-28
 Co-ords: 531.46m (N) of (S) boundary of Sec. 4
 60.00m (E) of (W) boundary of Sec. 4
 Grd Elev: 518.77 m
 Proj. TD: 2212.00 m (Devonian)
 Area: Elkhorn
 Classification: DEVELOPMENT (CONFIDENTIAL)
 Status: Location(LOC)

Lic. No.: 7922 Tundra Daly Sinclair HZNTL 16-17-9-29 (WPM)
 UWI: 100.16-17-009-29W1.00

Licence Issued: 16-Feb-2011
 Licensee: Tundra Oil & Gas Partnership
 Mineral Rights: Tundra Oil & Gas Partnership
 Contractor: Crusader Drilling Corp. - Rig# 1
 Surface Location: 01A-17-09-29
 Co-ords: 60.00m (N) of (S) boundary of Sec. 17
 94.91m (W) of (E) boundary of Sec. 17
 Grd Elev: 531.05 m
 Proj. TD: 2305.7 m (Mississippian)
 Field: Daly Sinclair
 Classification: DEVELOPMENT (NON CONFIDENTIAL)
 Status: Location(LOC)

- Lic. No.: 7923 Tundra Daly Sinclair HZNTL 12-7-9-29 (WPM)
 UWI: 102.12-07-009-29W1.00
- Licence Issued: 16-Feb-2011
 Licensee: Tundra Oil & Gas Partnership
 Mineral Rights: Tundra Oil & Gas Partnership
 Contractor: To Be Determined - Rig# 0
 Surface Location: 12C-08-09-29
 Co-ords: 595.29m (S) of (N) boundary of Sec. 8
 60.00m (E) of (W) boundary of Sec. 8
 Grd Elev: 540.39 m
 Proj. TD: 2242.2 m (Mississippian)
 Field: Daly Sinclair
 Classification: DEVELOPMENT (NON CONFIDENTIAL)
 Status: Location(LOC)
- Lic. No.: 7924 Tundra Daly Sinclair HZNTL 4-18-10-29 (WPM)
 UWI: 100.04-18-010-29W1.00
- Licence Issued: 16-Feb-2011
 Licensee: Tundra Oil & Gas Partnership
 Mineral Rights: Tundra Oil & Gas Partnership
 Contractor: Crusader Drilling Corp. - Rig# 1
 Surface Location: 01A-18-10-29
 Co-ords: 164.11m (N) of (S) boundary of Sec. 18
 60.00m (W) of (E) boundary of Sec. 18
 Grd Elev: 514.40 m
 Proj. TD: 2241.3 m (Mississippian)
 Field: Daly Sinclair
 Classification: DEVELOPMENT (NON CONFIDENTIAL)
 Status: Location(LOC)
- Lic. No.: 7925 Fairborne Tilston Prov. HZNTL 2-29-6-29 (WPM)
 UWI: 100.02-29-006-29W1.00
- Licence Issued: 16-Feb-2011
 Licensee: Fairborne Energy Ltd.
 Mineral Rights: Fairborne Energy Ltd.
 Contractor: Eagle Drilling Services Ltd. - Rig# 2
 Surface Location: 03B-32-06-29
 Co-ords: 55.00m (N) of (S) boundary of Sec. 32
 570.00m (E) of (W) boundary of Sec. 32
 Grd Elev: 512.70 m
 Proj. TD: 2708 m (Devonian)
 Area: Tilston
 Classification: EXPLORATORY (OUTPOST)
 Status: Location(LOC)

- Lic. No.: 7926 Penn West South Deloraine HZNTL 4-19-1-23 (WPM)
UWI: 100.04-19-001-23W1.00
- Licence Issued: 16-Feb-2011
Licensee: Penn West Energy Trust
Mineral Rights: Penn West Energy Trust
Contractor: Big Sky Drilling Inc. - Rig# 37
Surface Location: 02C-19-01-23
Co-ords: 290.00m (N) of (S) boundary of Sec. 19
627.00m (W) of (E) boundary of Sec. 19
Grd Elev: 579.58 m
Proj. TD: 1731 m (Triassic)
Area: South Deloraine
Classification: DEVELOPMENT (NON CONFIDENTIAL)
Status: Location(LOC)
- Lic. No.: 7927 Penn West South Deloraine HZNTL 5-19-1-23 (WPM)
UWI: 100.05-19-001-23W1.00
- Licence Issued: 16-Feb-2011
Licensee: Penn West Energy Trust
Mineral Rights: Penn West Energy Trust
Contractor: Big Sky Drilling Inc. - Rig# 37
Surface Location: 02C-19-01-23
Co-ords: 290.00m (N) of (S) boundary of Sec. 19
617.00m (W) of (E) boundary of Sec. 19
Grd Elev: 580.03 m
Proj. TD: 1759 m (Triassic)
Area: South Deloraine
Classification: DEVELOPMENT (NON CONFIDENTIAL)
Status: Location(LOC)
- Lic. No.: 7928 Penn West Waskada HZNTL 12-12-1-24 (WPM)
UWI: 100.12-12-001-24W1.00
- Licence Issued: 17-Feb-2011
Licensee: Penn West Energy Trust
Mineral Rights: Penn West Energy Trust
Contractor: Big Sky Drilling Inc. - Rig# 37
Surface Location: 10D-12-01-24
Co-ords: 431.55m (S) of (N) boundary of Sec. 12
583.07m (W) of (E) boundary of Sec. 12
Grd Elev: 549.62 m
Proj. TD: 1709 m (Triassic)
Field: Waskada
Classification: DEVELOPMENT (NON CONFIDENTIAL)
Status: Location(LOC)

Lic. No.: 7929 Penn West Waskada HZNTL 13-12-1-24 (WPM)
 UWI: 100.13-12-001-24W1.00

Licence Issued: 17-Feb-2011
 Licensee: Penn West Energy Trust
 Mineral Rights: Penn West Energy Trust
 Contractor: Big Sky Drilling Inc. - Rig# 37
 Surface Location: 10D-12-01-24
 Co-ords: 431.58m (S) of (N) boundary of Sec. 12
 573.07m (W) of (E) boundary of Sec. 12
 Grd Elev: 549.75 m
 Proj. TD: 1822 m (Triassic)
 Field: Waskada
 Classification: DEVELOPMENT (NON CONFIDENTIAL)
 Status: Location(LOC)

Lic. No.: 7930 Penn West Waskada HZNTL 6-23-1-24 (WPM)
 UWI: 100.06-23-001-24W1.00

Licence Issued: 17-Feb-2011
 Licensee: Penn West Energy Trust
 Mineral Rights: Penn West Energy Trust
 Contractor: Big Sky Drilling Inc. - Rig# 37
 Surface Location: 09A-22-01-24
 Co-ords: 745.24m (S) of (N) boundary of Sec. 22
 149.77m (W) of (E) boundary of Sec. 22
 Grd Elev: 509.05 m
 Proj. TD: 1694 m (Triassic)
 Field: Waskada
 Classification: DEVELOPMENT (NON CONFIDENTIAL)
 Status: Location(LOC)

Lic. No.: 7931 Penn West Waskada Prov. HZNTL 11-6-2-25 (WPM)
 UWI: 102.11-06-002-25W1.00

Licence Issued: 17-Feb-2011
 Licensee: Penn West Energy Trust
 Mineral Rights: Penn West Energy Trust
 Contractor: Big Sky Drilling/Ensign - Rig# 89
 Surface Location: 08D-01-02-26
 Co-ords: 746.67m (N) of (S) boundary of Sec. 01
 160.00m (W) of (E) boundary of Sec. 01
 Grd Elev: 468.65 m
 Proj. TD: 1743 m (Triassic)
 Field: Waskada
 Classification: DEVELOPMENT (NON CONFIDENTIAL)
 Status: Location(LOC)

Lic. No.: 7932 Tundra Daly Sinclair HZNTL 13-19-9-28 (WPM)
UWI: 100.13-19-009-28W1.00

Licence Issued: 18-Feb-2011
Licensee: Tundra Oil & Gas Partnership
Mineral Rights: Tundra Oil & Gas Partnership
Contractor: Trinidad Drilling Ltd. - Rig# 9
Surface Location: 13C-20-09-28
Co-ords: 200.00m (S) of (N) boundary of Sec. 20
60.00m (E) of (W) boundary of Sec. 20
Grd Elev: 511.24 m
Proj. TD: 2385.2 m (Mississippian)
Field: Daly Sinclair
Classification: DEVELOPMENT (NON CONFIDENTIAL)
Status: Location(LOC)

CERTIFICATES OF ABANDONMENT ISSUED

<u>Lic. No.</u>	<u>Well Name and Location</u>	<u>Date Issued</u>
1932	E. Routledge Unit No. 1 Prov. 6-11-9-25 (WPM)	17-Feb-2011
1939	E. Routledge Unit No. 1 Prov. 5-11-9-25 (WPM)	17-Feb-2011
5201	Tundra Sinclair Prov. COM 10-18-7-29 (WPM)	17-Feb-2011
5425	Tundra Daly 4-9-8-27 (WPM)	17-Feb-2011
5672	Tundra Sinclair 1-13-8-29 (WPM)	17-Feb-2011
6065	Tundra Sinclair Prov. 4-32-7-28 (WPM)	17-Feb-2011
6131	Tundra Sinclair 4-6-8-29 (WPM)	17-Feb-2011
6164	Tundra Sinclair Prov. 5-4-9-29 (WPM)	17-Feb-2011
6364	Tundra Sinclair Prov. 6-29-8-29 (WPM)	17-Feb-2011
6369	Tundra Sinclair 5-35-7-29 (WPM)	17-Feb-2011
6402	Tundra et al Sinclair 2-3-8-28 (WPM)	17-Feb-2011
6416	Tundra et al Sinclair 5-3-7-28 (WPM)	17-Feb-2011
6775	Fairborne Sinclair Prov. HZNTL A4-11-7-29 (WPM)	17-Feb-2011
6776	Fairborne Sinclair Prov. HZNTL 15-11-7-29 (WPM)	17-Feb-2011
6796	Tundra Daly 16-21-10-27 (WPM)	17-Feb-2011
6835	Tundra East Manson 11-6-13-28 (WPM)	17-Feb-2011
6894	Fairborne Sinclair HZNTL 3-17-7-29 (WPM)	17-Feb-2011