

WEEKLY WELL ACTIVITY REPORT

PETROLEUM INDUSTRY ACTIVITY REPORT

(January 1/13 – Sep 30/13)

DRILLING ACTIVITY

	To Sep 30/13	To Oct 1/12	2012 Total
Drilling Licences Issued	375	528	720
Licences Cancelled	60	26	27
Vertical Wells Drilled	20	31	43
Horizontal Wells Drilled	384	435	570
Stratigraphic Test Holes Drilled	1	1	3
Wells Drilled - Total	405	467	616
No. of Metres Drilled	773 583	873 985	1 156 002
Wells Re-entered	0	0	0
Wells Being Drilled	6	12	1
No. of Active Rigs	8	15	1
Wells Licenced but Not Spudded	167	198	250
Wells Completed as Potential Oil Wells	402	449	592
Wells Abandoned Dry	3	10	19
Wells Drilled but Not Completed	0	3	0
Other Completions	0	4	4
New Wells on Production	212	227	651

GEOPHYSICAL ACTIVITY

Geophysical Programs Licenced	10	8	19
Licences Cancelled	0	0	1
Kilometers Licenced	676	567	7 429
Kilometers Run	1 246	131	3 405

OIL PRICES (Average)

	2013 \$/m3 (\$/bbl)	2012 \$/m3 (\$/bbl)
Month of July	663.73 (105.47)	481.95 (76.59)
Month of Aug	661.33 (105.09)	525.32 (83.48)

OIL PRODUCTION (M3)

	2012	2011
Month of Oct	253 293.4	213 030.4
Cumulative Thru Oct 31	2 495 824.5	1 923 884.9

WEEKLY WELL ACTIVITY REPORT**30 September 2013**

Lic. No.: 8394 EOG Waskada HZNTL 3-35-1-25 (WPM)
UWI: 100.03-35-001-25W1.00

Status: Completing (COMP)
Completing: 28-Sep-2013

Lic. No.: 8395 EOG Waskada HZNTL A3-35-1-25 (WPM)
UWI: 102.03-35-001-25W1.00

Status: Completing (COMP)
Completing: 30-Sep-2013

Lic. No.: 8396 EOG Waskada HZNTL B3-35-1-25 (WPM)
UWI: 103.03-35-001-25W1.00

Intermediate Casing: 139.70 mm @ 1691.00 m with 46.0 t
Finished Drilling: 24-Sep-2013
Total Depth: 1691.00 m
Rig Released: 25-Sep-2013
Status: Waiting On Service Rig (WOSR)
Waiting On Service Rig: 25-Sep-2013

Lic. No.: 9003 Tundra Daly Sinclair HZNTL 5-18-9-29 (WPM)
UWI: 100.05-18-009-29W1.02

Status: Completing (COMP)
Completing: 19-Sep-2013

Lic. No.: 9109 Tundra Daly Sinclair HZNTL A10-21-7-29 (WPM)
UWI: 103.10-21-007-29W1.00

Status: Completing (COMP)
Completing: 23-Sep-2013

Lic. No.: 9110 Tundra Daly Sinclair HZNTL A11-23-7-29 (WPM)
UWI: 102.11-23-007-29W1.00

Status: Completing (COMP)
Completing: 25-Sep-2013

Lic. No.: 9280 Tundra Daly Sinclair HZNTL 4-34-9-28 (WPM)
UWI: 100.04-34-009-28W1.00

Intermediate Casing: 139.70 mm @ 2329.00 m with 44.3 t
Rig Released: 24-Sep-2013
Status: Waiting On Service Rig (WOSR)
Waiting On Service Rig: 24-Sep-2013

Lic. No.: 9281 Tundra Daly Sinclair HZNTL 4-9-9-28 (WPM)
UWI: 100.04-09-009-28W1.00

Status: Completing (COMP)
Completing: 23-Sep-2013

Lic. No.: 9323 Tundra Daly Sinclair HZNTL A5-18-9-29 (WPM)
UWI: 102.05-18-009-29W1.00

Status: Completing (COMP)
Completing: 20-Sep-2013

Lic. No.: 9332 Tundra Daly Sinclair HZNTL A9-10-9-29 (WPM)
UWI: 103.09-10-009-29W1.00

Status: Completing (COMP)
Completing: 12-Sep-2013

Lic. No.: 9382 Tundra Daly Sinclair Prov. HZNTL 1-34-10-29 (WPM)
UWI: 100.01-34-010-29W1.00

Status: Completing (COMP)
Completing: 21-Sep-2013

Lic. No.: 9438 Corex Daly Sinclair HZNTL A1-36-9-29 (WPM)
UWI: 103.01-36-009-29W1.00

Revision to Report of: 15-Jul-2013
Contractor: Precision Drilling – Rig# 205

Spud Date: 25-Sep-2013
K.B. Elevation: 524.09 m
Surface Casing: 244.50 mm @ 146.00 m with 12.5 t
Status: Drilling Ahead (DR)
Drilling Ahead: 30-Sep-2013

Lic. No.: 9455 Tundra Daly Sinclair Prov. HZNTL 9-12-9-28 (WPM)
UWI: 100.09-12-009-28W1.00

Status: Completing (COMP)
Completing: 27-Sep-2013

Lic. No.: 9456 Corex Virden HZNTL 1-27-9-26 (WPM)
UWI: 100.01-27-009-26W1.00

Status: Completing (COMP)
Completing: 30-Sep-2013

Lic. No.: 9468 EOG Waskada HZNTL 12-23-1-25 (WPM)
 UWI: 103.12-23-001-25W1.00

Status: Completing (COMP)
 Completing: 28-Sep-2013

Lic. No.: 9472 EOG Waskada HZNTL B13-23-1-25 (WPM)
 UWI: 103.13-23-001-25W1.00

Status: Completing (COMP)
 Completing: 25-Sep-2013

Lic. No.: 9483 Tundra et al Daly Sinclair HZNTL 13-1-10-29 (WPM)
 UWI: 102.13-01-010-29W1.00

Status: Completing (COMP)
 Completing: 14-Sep-2013

Lic. No.: 9505 EOG Waskada HZNTL 1-17-1-25 (WPM)
 UWI: 100.01-17-001-25W1.00

Revision to Report of: 26-Aug-2013
 Contractor: Precision Drilling – Rig# 191

Spud Date: 29-Sep-2013
 K.B. Elevation: 474.46 m
 Surface Casing: 219.10 mm @ 151.00 m with 11.0 t
 Status: Drilling Ahead (DR)
 Drilling Ahead: 30-Sep-2013

Lic. No.: 9508 EOG Waskada HZNTL A5-22-1-25 (WPM)
 UWI: 103.05-22-001-25W1.00

Spud Date: 23-Sep-2013
 K.B. Elevation: 476.84 m
 Surface Casing: 219.10 mm @ 153.00 m with 11.0 t
 Intermediate Casing: 139.70 mm @ 1659.00 m with 41.6 t
 Finished Drilling: 25-Sep-2013
 Total Depth: 1659.00 m
 Rig Released: 26-Sep-2013
 Status: Waiting On Service Rig (WOSR)
 Waiting On Service Rig: 26-Sep-2013

Lic. No.: 9509 EOG Waskada HZNTL B5-22-1-25 (WPM)
 UWI: 104.05-22-001-25W1.00

Revision to Report of: 26-Aug-2013
 Contractor: Precision Drilling – Rig# 156

Spud Date: 26-Sep-2013
 K.B. Elevation: 477.02 m
 Surface Casing: 219.10 mm @ 152.00 m with 11.0 t
 Intermediate Casing: 139.70 mm @ 1725.00 m with 43.6 t
 Finished Drilling: 29-Sep-2013
 Total Depth: 1725.00 m
 Rig Released: 30-Sep-2013

Status: Waiting On Service Rig (WOSR)
Waiting On Service Rig: 30-Sep-2013

- Lic. No.: 9510 Sinclair Unit No. 10 HZNTL 4-6-8-29 (WPM)
UWI: 100.04-06-008-29W1.00
- Status: Moving In Rotary Tools (MIRT)
Moving In Rotary Tools: 30-Sep-2013
- Lic. No.: 9511 Sinclair Unit No. 10 HZNTL 5-6-8-29 (WPM)
UWI: 102.05-06-008-29W1.00
- Finished Drilling: 28-Sep-2013
Total Depth: 2561.00 m
Rig Released: 29-Sep-2013
Status: Waiting On Service Rig (WOSR)
Waiting On Service Rig: 29-Sep-2013
- Lic. No.: 9512 Sinclair Unit No. 10 HZNTL 12-6-8-29 (WPM)
UWI: 102.12-06-008-29W1.00
- Status: Completing (COMP)
Completing: 23-Sep-2013
- Lic. No.: 9513 Sinclair Unit No. 10 HZNTL 13-6-8-29 (WPM)
UWI: 102.13-06-008-29W1.00
- Status: Completing (COMP)
Completing: 21-Sep-2013
- Lic. No.: 9522 EOG Waskada HZNTL 15-35-1-25 (WPM)
UWI: 102.15-35-001-25W1.00
- Status: Completing (COMP)
Completing: 29-Sep-2013
- Lic. No.: 9526 EOG Waskada HZNTL B1-21-1-25 (WPM)
UWI: 104.01-21-001-25W1.00
- Status: Moving In Rotary Tools (MIRT)
Moving In Rotary Tools: 30-Sep-2013
- Lic. No.: 9531 Sinclair Unit No. 4 Prov. HZNTL A13-11-7-29 (WPM)
UWI: 102.13-11-007-29W1.00
- Status: Completing (COMP)
Completing: 21-Sep-2013

Lic. No.: 9537 Tundra Daly Sinclair HZNTL 5-34-10-29 (WPM)
 UWI: 102.05-34-010-29W1.00

Status: Completing (COMP)
 Completing: 20-Sep-2013

Lic. No.: 9545 Tundra Daly Sinclair Prov. HZNTL 8-29-9-29 (WPM)
 UWI: 102.08-29-009-29W1.00

Status: Completing (COMP)
 Completing: 30-Sep-2013

Lic. No.: 9552 Tundra Daly Sinclair Prov. HZNTL 1-29-9-29 (WPM)
 UWI: 100.01-29-009-29W1.00

Spud Date: 26-Sep-2013
 K.B. Elevation: 539.11 m
 Surface Casing: 244.50 mm @ 138.50 m with 15.0 t
 Status: Drilling Ahead (DR)
 Drilling Ahead: 30-Sep-2013

Lic. No.: 9553 Tundra Daly Sinclair Prov. HZNTL A1-29-9-29 (WPM)
 UWI: 102.01-29-009-29W1.00

Intermediate Casing: 114.30 mm @ 2225.00 m with 33.3 t
 Finished Drilling: 25-Sep-2013
 Total Depth: 2225.00 m
 Rig Released: 26-Sep-2013
 Status: Waiting On Service Rig (WOSR)
 Waiting On Service Rig: 26-Sep-2013

Lic. No.: 9558 Waskada Unit No. 19 HZNTL B1-27-1-25 (WPM)
 UWI: 104.01-27-001-25W1.00

Revision to Report of: 16-Sep-2013
 Contractor: Precision Drilling – Rig# 191

Spud Date: 25-Sep-2013
 K.B. Elevation: 477.35 m
 Surface Casing: 219.10 mm @ 152.00 m with 11.0 t
 Intermediate Casing: 139.70 mm @ 1685.00 m with 46.0 t
 Finished Drilling: 28-Sep-2013
 Total Depth: 1685.00 m
 Rig Released: 29-Sep-2013
 Status: Waiting On Service Rig (WOSR)
 Waiting On Service Rig: 29-Sep-2013

Lic. No.: 9559 Kola Unit No. 2 HZNTL 13-28-10-29 (WPM)
 UWI: 102.13-28-010-29W1.00

Finished Drilling: 24-Sep-2013
 Total Depth: 2196.00 m
 Rig Released: 25-Sep-2013

Status: Waiting On Service Rig (WOSR)
Waiting On Service Rig: 25-Sep-2013

- Lic. No.: 9565 Tundra Daly Sinclair HZNTL 13-32-8-28 (WPM)
UWI: 102.13-32-008-28W1.00
- Spud Date: 27-Sep-2013
K.B. Elevation: 503.25 m
Surface Casing: 244.50 mm @ 138.00 m with 12.5 t
Status: Drilling Ahead (DR)
Drilling Ahead: 30-Sep-2013
- Lic. No.: 9566 Tundra Daly Sinclair HZNTL 5-34-9-28 (WPM)
UWI: 100.05-34-009-28W1.00
- Spud Date: 24-Sep-2013
K.B. Elevation: 502.54 m
Surface Casing: 244.50 mm @ 461.00 m with 44.0 t
Status: Drilling Ahead (DR)
Drilling Ahead: 30-Sep-2013
- Lic. No.: 9573 EOG Waskada HZNTL C11-9-1-25 (WPM)
UWI: 104.11-09-001-25W1.00
- Licence Issued: 27-Sep-2013
Licensee: EOG Resources Canada Inc
Mineral Rights: EOG Resources Canada Inc
Contractor: Precision Drilling (1987) Ltd. - Rig# 195
Surface Location: 09A-08-01-25
Co-ords: 663.60m (S) of (N) boundary of Sec. 8
 90.00m (W) of (E) boundary of Sec. 8
Grd Elev: 468.12 m
Proj. TD: 1660 m (Triassic)
Field: Waskada
Classification: DEVELOPMENT (NON CONFIDENTIAL)
Status: Location(LOC)
- Lic. No.: 9574 Waskada Unit No. 19 HZNTL 11-34-1-25 (WPM)
UWI: 102.11-34-001-25W1.00
- Licence Issued: 27-Sep-2013
Licensee: EOG Resources Canada Inc
Mineral Rights: EOG Resources Canada Inc
Contractor: Precision Drilling (1987) Ltd. - Rig# 195
Surface Location: 03A-03-02-25
Co-ords: 95.00m (N) of (S) boundary of Sec. 3
 665.16m (E) of (W) boundary of Sec. 3
Grd Elev: 473.26 m
Proj. TD: 1660 m (Triassic)
Field: Waskada
Classification: DEVELOPMENT (NON CONFIDENTIAL)
Status: Location(LOC)

- Lic. No.: 9575 CPEC Manson HZNTL 13-26-12-28 (WPM)
 UWI: 100.13-26-012-28W1.00
- Licence Issued: 27-Sep-2013
 Licensee: Crescent Point Energy
 Mineral Rights: Crescent Point Energy
 Contractor: Red Dog Drilling Inc. - Rig# 2
 Surface Location: 13C-25-12-28
 Co-ords: 110.00m (S) of (N) boundary of Sec. 25
 65.00m (E) of (W) boundary of Sec. 25
 Grd Elev: 495.25 m
 Proj. TD: 2206.0 m (Mississippian)
 Field: Manson
 Classification: DEVELOPMENT (NON CONFIDENTIAL)
 Status: Location(LOC)
- Lic. No.: 9576 Waskada Unit No. 18 HZNTL B4-21-1-25 (WPM)
 UWI: 104.04-21-001-25W1.00
- Licence Issued: 27-Sep-2013
 Licensee: EOG Resources Canada Inc
 Mineral Rights: EOG Resources Canada Inc
 Contractor: Precision Drilling (1987) Ltd. - Rig# 195
 Surface Location: 02A-21-01-25
 Co-ords: 135.00m (N) of (S) boundary of Sec. 21
 583.61m (W) of (E) boundary of Sec. 21
 Grd Elev: 470.76 m
 Proj. TD: 1660 m (Triassic)
 Field: Waskada
 Classification: DEVELOPMENT (NON CONFIDENTIAL)
 Status: Location(LOC)
- Lic. No.: 9577 Waskada Unit No. 19 HZNTL 6-34-1-25 (WPM)
 UWI: 102.06-34-001-25W1.00
- Licence Issued: 27-Sep-2013
 Licensee: EOG Resources Canada Inc
 Mineral Rights: EOG Resources Canada Inc
 Contractor: Precision Drilling (1987) Ltd. - Rig# 195
 Surface Location: 14C-27-01-25
 Co-ords: 85.00m (S) of (N) boundary of Sec. 27
 604.91m (E) of (W) boundary of Sec. 27
 Grd Elev: 472.64 m
 Proj. TD: 1660 m (Triassic)
 Field: Waskada
 Classification: DEVELOPMENT (NON CONFIDENTIAL)
 Status: Location(LOC)
- Lic. No.: 9578 Tundra Whitewater HZNTL 15-17-3-21 (WPM)
 UWI: 100.15-17-003-21W1.00

Licence Issued: 27-Sep-2013
Licensee: Tundra Oil & Gas Partnership
Mineral Rights: Tundra Oil & Gas Partnership
Contractor: Trinidad Drilling Ltd. - Rig# 14
Surface Location: 08D-17-03-21
Co-ords: 750.18m (S) of (N) boundary of Sec. 17
 99.00m (W) of (E) boundary of Sec. 17
Grd Elev: 500.44 m
Proj. TD: 1522.93 m (Mississippian)
Field: Whitewater
Classification: DEVELOPMENT (NON CONFIDENTIAL)
Spud Date: 27-Sep-2013
K.B. Elevation: 504.54 m
Surface Casing: 244.50 mm @ 138.00 m with 14.0 t
Status: Drilling Ahead (DR)
Drilling Ahead: 30-Sep-2013