



**Growth, Enterprise and Trade**

Petroleum Branch  
 360-1395 Ellice Ave, Winnipeg, MB R3G 3P2  
 T 204-945-6577 F 204-945-0586  
[www.manitoba.ca](http://www.manitoba.ca)

**WEEKLY WELL ACTIVITY REPORT**

**PETROLEUM INDUSTRY ACTIVITY REPORT**

(January 1/18 – January 15/18)

<b><u>DRILLING ACTIVITY</u></b>	<b>To January 15/18</b>	<b>To January 16/17</b>	<b>2017 Total</b>
Drilling Licences Issued	5	9	253
Licences Cancelled	0	0	17
Vertical Wells Drilled	0	6	37
Horizontal Wells Drilled	16	7	203
Stratigraphic Test Holes Drilled	0	0	0
Wells Drilled - Total	16	13	240
No. of Metres Drilled	32 457	19 626	474 580
Wells Re-entered	0	0	0
Wells Being Drilled	2	5	0
No. of Active Rigs	6	9	9
Wells Licenced but Not Spudded	61	69	74
Wells Completed as Potential Oil Wells	16	10	231
Wells Abandoned Dry	0	0	6
Wells Drilled but Not Completed	0	2	0
Other Completions	0	1	3
New Wells on Production	0	0	60
<b><u>GEOPHYSICAL ACTIVITY</u></b>			
Geophysical Programs Licenced	0	0	14
Licences Cancelled	0	0	3
Kilometers Licenced	0	0	2 602
Kilometers Run	0	0	999
	<b>2017</b>	<b>2016</b>	
<b><u>OIL PRICES (Average)</u></b>	<b>\$/m3 (\$/bbl)</b>	<b>\$/m3 (\$/bbl)</b>	
Month of November	447.77 (71.15)	351.60 (55.87)	
Month of December	440.28 (69.96)	391.69 (62.24)	
	<b>2017</b>	<b>2016</b>	
<b><u>OIL PRODUCTION (M3)</u></b>			
Month of June	176 147.2	189 045.6	

## WEEKLY WELL ACTIVITY REPORT

15 January 2018

Lic. No.: 10697      Corex Daly Sinclair HZNTL 10-13-9-28 (WPM)  
 UWI: 100.10-13-009-28W1.00  
 Finished Drilling: 10-Jan-2018  
 Total Depth: 1457.00 m  
 Intermediate Casing: 139.70 mm @ 1457.00 m with 28.0 t  
 Rig Released: 10-Jan-2018  
 Status: Waiting On Service Rig (WOSR)  
 Waiting On Service Rig: 10-Jan-2018

Lic. No.: 10780      Corex Daly Sinclair HZNTL A10-13-9-28 (WPM)  
 UWI: 102.10-13-009-28W1.00

***Please note revision to Report dated 11-Sep-2017  
 Drilling Contractor: Trinidad Drilling – Rig #14***

Spud Date: 11-Jan-2018  
 K.B. Elevation: 484.80 m  
 Surface Casing: 244.50 mm @ 154.00 m with 9.5 t  
 Finished Drilling: 14-Jan-2018  
 Total Depth: 1529.00 m  
 Intermediate Casing: 139.70 mm @ 1592.00 m with 30.5 t  
 Rig Released: 15-Jan-2018  
 Status: Waiting On Service Rig (WOSR)  
 Waiting On Service Rig: 15-Jan-2018

Lic. No.: 10811      Ewart Unit No. 11 HZNTL B4-17-8-28 (WPM)  
 UWI: 104.04-17-008-28W1.00

***Please note revision to Report dated 16-Oct-2017  
 Drilling Contractor: Trinidad Drilling – Rig #9***

Spud Date: 11-Jan-2018  
 K.B. Elevation: 501.68 m  
 Surface Casing: 244.50 mm @ 136.00 m with 8.5 t  
 Finished Drilling: 14-Jan-2018  
 Total Depth: 2378.00 m  
 Intermediate Casing: 139.70 mm @ 2378.00 m with 52.0 t  
 Rig Released: 15-Jan-2018  
 Status: Waiting On Service Rig (WOSR)  
 Waiting On Service Rig: 15-Jan-2018

Lic. No.: 10824      North Virden Scallion Unit No. 1 Prov. HZNTL 11-11-11-26 (WPM)  
 UWI: 102.11-11-011-26W1.00  
 Status: Completing (COMP)  
 Completing: 10-Jan-2018

Lic. No.: 10828      Tundra Daly Sinclair HZNTL A14-3-8-28 (WPM)  
 UWI: 102.14-03-008-28W1.00  
 Status: Completing (COMP)  
 Completing: 13-Dec-2017

Lic. No.: 10832 South Pierson Unit No. 1 HZNTL 13-9-2-29 (WPM)  
 UWI: 103.13-09-002-29W1.00  
 Finished Drilling: 08-Jan-2018  
 Total Depth: 2708.00 m  
 Intermediate Casing: 139.70 mm @ 2708.00 m with 66.7 t  
 Rig Released: 10-Jan-2018  
 Status: Waiting On Service Rig (WOSR)  
 Waiting On Service Rig: 10-Jan-2018

Lic. No.: 10833 South Pierson Unit No. 1 HZNTL A13-9-2-29 (WPM)  
 UWI: 104.13-09-002-29W1.00  
 Spud Date: 11-Jan-2018  
 K.B. Elevation: 474.66 m  
 Surface Casing: 244.50 mm @ 172.00 m with 13.0 t  
 Status: Drilling Ahead (DR)  
 Drilling Ahead: 15-Jan-2018

Lic. No.: 10835 Corex Daly Sinclair HZNTL A12-5-10-28 (WPM)  
 UWI: 102.12-05-010-28W1.00  
 Finished Drilling: 10-Jan-2018  
 Total Depth: 1496.00 m  
 Intermediate Casing: 139.70 mm @ 1496.00 m with 27.5 t  
 Rig Released: 11-Jan-2018  
 Status: Waiting On Service Rig (WOSR)  
 Waiting On Service Rig: 11-Jan-2018

Lic. No.: 10841 Corval Daly Sinclair HZNTL A13-15-8-28 (WPM)  
 UWI: 102.13-15-008-28W1.00  
 Finished Drilling: 10-Jan-2018  
 Total Depth: 2320.00 m  
 Intermediate Casing: 139.70 mm @ 2320.00 m with 72.1 t  
 Rig Released: 11-Jan-2018  
 Status: Waiting On Service Rig (WOSR)  
 Waiting On Service Rig: 11-Jan-2018

Lic. No.: 10850 Daly Unit No. 4 HZNTL A16-26-9-28 (WPM)  
 UWI: 103.16-26-009-28W1.00  
 Finished Drilling: 09-Jan-2018  
 Total Depth: 2117.00 m  
 Intermediate Casing: 139.70 mm @ 2117.00 m with 44.0 t  
 Rig Released: 10-Jan-2018  
 Status: Waiting On Service Rig (WOSR)  
 Waiting On Service Rig: 10-Jan-2018

Lic. No.: 10857 Tundra Daly Sinclair Prov. HZNTL A3-14-8-28 (WPM)  
 UWI: 102.03-14-008-28W1.00  
 Finished Drilling: 10-Jan-2018  
 Total Depth: 2284.00 m  
 Intermediate Casing: 139.70 mm @ 2284.00 m with 49.0 t  
 Rig Released: 11-Jan-2018  
 Status: Waiting On Service Rig (WOSR)  
 Waiting On Service Rig: 11-Jan-2018

Lic. No.: 10858 Sinclair Unit No. 17 HZNTL 4-19-8-28 (WPM)  
 UWI: 102.04-19-008-28W1.00  
 Status: Moving In Rotary Tools (MIRT)  
 Moving In Rotary Tools: 15-Jan-2018

Lic. No.: 10860 Daly Unit No. 3 HZNTL 9-2-10-28 (WPM)  
 UWI: 102.09-02-010-28W1.00  
 Spud Date: 11-Jan-2018  
 K.B. Elevation: 503.44 m  
 Surface Casing: 244.50 mm @ 273.00 m with 13.0 t  
 Finished Drilling: 14-Jan-2018  
 Total Depth: 1523.00 m  
 Intermediate Casing: 139.70 mm @ 1523.00 m with 27.0 t  
 Rig Released: 15-Jan-2018  
 Status: Waiting On Service Rig (WOSR)  
 Waiting On Service Rig: 15-Jan-2018

Lic. No.: 10861 Daly Unit No. 3 HZNTL A9-2-10-28 (WPM)  
 UWI: 103.09-02-010-28W1.00  
 Status: Moving In Rotary Tools (MIRT)  
 Moving In Rotary Tools: 15-Jan-2018

Lic. No.: 10864 Daly Unit No. 4 HZNTL 2-35-9-28 (WPM)  
 UWI: 102.02-35-009-28W1.00  
 Status: Moving In Rotary Tools (MIRT)  
 Moving In Rotary Tools: 15-Jan-2018

Lic. No.: 10869 Daly Unit No. 3 HZNTL 7-13-10-28 (WPM)  
 UWI: 102.07-13-010-28W1.00  
 Status: Moving In Rotary Tools (MIRT)  
 Moving In Rotary Tools: 15-Jan-2018

Lic. No.: 10872 Waskada Unit No. 8 HZNTL 14-8-2-25 (WPM)  
 UWI: 102.14-08-002-25W1.00  
 Spud Date: 15-Jan-2018  
 K.B. Elevation: 477.97 m  
 Surface Casing: 219.10 mm @ 151.00 m with 11.5 t  
 Status: Drilling Ahead (DR)  
 Drilling Ahead: 15-Jan-2018

Lic. No.: 10873 Waskada Unit No. 8 HZNTL A14-8-2-25 (WPM)  
 UWI: 103.14-08-002-25W1.00  
 Spud Date: 12-Jan-2018  
 K.B. Elevation: 477.99 m  
 Surface Casing: 219.10 mm @ 151.00 m with 11.0 t  
 Finished Drilling: 14-Jan-2018  
 Total Depth: 1909.00 m  
 Intermediate Casing: 139.70 mm @ 1909.00 m with 35.5 t  
 Rig Released: 14-Jan-2018  
 Status: Waiting On Service Rig (WOSR)  
 Waiting On Service Rig: 14-Jan-2018

Lic. No.: 10876 Sinclair Unit No. 3 HZNTL 16-12-8-29 (WPM)  
 UWI: 102.16-12-008-29W1.00  
 Finished Drilling: 10-Jan-2018  
 Total Depth: 2507.00 m  
 Intermediate Casing: 139.70 mm @ 2507.00 m with 22.5 t  
 Rig Released: 11-Jan-2018  
 Status: Waiting On Service Rig (WOSR)  
 Waiting On Service Rig: 11-Jan-2018

Lic. No.: 10877 Cromer Unit No. 3 HZNTL 4-23-9-28 (WPM)  
 UWI: 102.04-23-009-28W1.00  
 Spud Date: 10-Jan-2018  
 K.B. Elevation: 495.46 m  
 Surface Casing: 244.50 mm @ 137.50 m with 8.0 t  
 Intermediate Casing: 177.80 mm @ 971.00 m with 18.0 t  
 Finished Drilling: 14-Jan-2018  
 Total Depth: 2371.00 m  
 Rig Released: 14-Jan-2018  
 Status: Waiting On Service Rig (WOSR)  
 Waiting On Service Rig: 14-Jan-2018

Lic. No.: 10885 Tundra Daly Sinclair Prov. HZNTL A8-10-9-29 (WPM)  
 UWI:102.08-10-009-29W1.00  
 Licence Issued: 09-Jan-2018  
 Licensee: Tundra Oil & Gas Limited  
 Mineral Rights: Tundra Oil & Gas Limited  
 Contractor: Trinidad Drilling Ltd. - Rig# 12  
 Surface Location: 8A-9-9-29  
 Co-ords: 493.51 m N of S of Sec 9  
           45.00 m W of E of Sec 9  
 Grd Elev: 531.68 m  
 Proj. TD: 2363.10 m (Mississippian)  
 Field: Daly Sinclair  
 Classification: Non Confidential Development  
 Status: Location(LOC)

Lic. No.: 10886 CPEC Manson HZNTL 5-25-14-29 (WPM)  
 UWI:100.05-25-014-29W1.00  
 Licence Issued: 09-Jan-2018  
 Licensee: Crescent Point Energy  
 Mineral Rights: Crescent Point Energy  
 Contractor: Precision Drilling Corporation - Rig# 117  
 Surface Location: 8A-25-14-29  
 Co-ords: 493.00 m N of S of Sec 25  
           50.00 m W of E of Sec 25  
 Grd Elev: 476.01 m  
 Proj. TD: 1963.41 m (Devonian)  
 Field: Manson  
 Classification: Non Confidential Development  
 Status: Location(LOC)

Lic. No.: 10887 CPEC Manson HZNTL 10-16-13-28 (WPM)  
 UWI:100.10-16-013-28W1.00  
 Licence Issued: 12-Jan-2018  
 Licensee: Crescent Point Energy  
 Mineral Rights: Crescent Point Energy  
 Contractor: Precision Drilling Corporation - Rig# 117  
 Surface Location: 12D-15-13-28  
 Co-ords: 430.00 m S of N of Sec 15  
 214.50 m E of W of Sec 15  
 Grd Elev: 486.55 m  
 Proj. TD: 1478.01 m (Devonian)  
 Field: Manson  
 Classification: Non Confidential Development  
 Status: Location(LOC)

Lic. No.: 10888 CPEC Manson HZNTL 15-16-13-28 (WPM)  
 UWI:100.15-16-013-28W1.00  
 Licence Issued: 12-Jan-2018  
 Licensee: Crescent Point Energy  
 Mineral Rights: Crescent Point Energy  
 Contractor: Precision Drilling Corporation - Rig# 117  
 Surface Location: 13A-15-13-28  
 Co-ords: 400.00 m S of N of Sec 15  
 204.00 m E of W of Sec 15  
 Grd Elev: 487.18 m  
 Proj. TD: 1480.28 m (Mississippian)  
 Field: Manson  
 Classification: Non Confidential Development  
 Status: Location(LOC)

Lic. No.: 10889 Tundra et al Daly Sinclair HZNTL A4-17-10-28 (WPM)  
 UWI:102.04-17-010-28W1.00  
 Licence Issued: 12-Jan-2018  
 Licensee: Tundra Oil & Gas Limited  
 Mineral Rights: Tundra Oil & Gas Limited  
 Contractor: Trinidad Drilling Ltd. - Rig# 10  
 Surface Location: 1A-17-10-28  
 Co-ords: 100.12 m N of S of Sec 17  
 75.10 m W of E of Sec 17  
 Grd Elev: 512.14 m  
 Proj. TD: 2124.20 m (Mississippian)  
 Field: Daly Sinclair  
 Classification: Non Confidential Development  
 Status: Location(LOC)