



Growth, Enterprise and Trade

Petroleum Branch
 360-1395 Ellice Ave, Winnipeg, MB R3G 3P2
 T 204-945-6577 F 204-945-0586
www.manitoba.ca

WEEKLY WELL ACTIVITY REPORT

PETROLEUM INDUSTRY ACTIVITY REPORT

(January 1/18 – Jul 2/18)

<u>DRILLING ACTIVITY</u>	To Jul 2/18	To Jul 3/17	2017 Total
Drilling Licences Issued	118	86	253
Licences Cancelled	4	5	17
Vertical Wells Drilled	8	18	37
Horizontal Wells Drilled	93	79	203
Stratigraphic Test Holes Drilled	0	0	0
Wells Drilled - Total	101	97	240
No. of Metres Drilled	197 875	183 977	474 580
Wells Re-entered	0	0	0
Wells Being Drilled	2	1	0
No. of Active Rigs	3	5	9
Wells Licenced but Not Spudded	86	62	74
Wells Completed as Potential Oil Wells	97	92	231
Wells Abandoned Dry	1	2	6
Wells Drilled but Not Completed	1	1	0
Other Completions	2	2	3
New Wells on Production	4	0	191
<u>GEOPHYSICAL ACTIVITY</u>			
Geophysical Programs Licenced	0	4	14
Licences Cancelled	1	3	3
Kilometers Licenced	0	962	2 302
Kilometers Run	195	614	999
	2018	2017	
<u>OIL PRICES (Average)</u>	\$/m3 (\$/bbl)	\$/m3 (\$/bbl)	
Month of April	494.27 (78.54)	396.54 (63.01)	
Month of May	522.15 (82.97)	393.58 (62.54)	
	2017	2016	
Month of December	198 693.8	174 445.5	

WEEKLY WELL ACTIVITY REPORT

02 July 2018

Lic. No.: 10128 Tundra et al Miniota HZNTL 6-30-13-27 (WPM)
 UWI: 100.06-30-013-27W1.00 – ABD STH
 UWI: 100.06-30-013-27W1.02 - Leg #1
 Status: Abandoned Dry (ABD D)
 Abandoned Dry: 28-Jun-2018

Lic. No.: 10403 Tundra North Hargrave DIR 15-15-12-27 (WPM)
 UWI: 100.15-15-012-27W1.00
 Status: Abandoned Dry (ABD D)
 Abandoned Dry: 27-Jun-2018

Lic. No.: 10591 Tundra North Hargrave DIR 8-23-12-27 (WPM)
 UWI: 100.08-23-012-27W1.00
 Status: Abandoned Dry (ABD D)
 Abandoned Dry: 27-Jun-2018

Lic. No.: 10710 Tundra North Hargrave 8-15-12-27 (WPM)
 UWI: 100.08-15-012-27W1.00
 Status: Licence Cancelled (CAN)
 Licence Cancelled: 29-Jun-2018

Lic. No.: 10714 Tundra North Hargrave DIR 5-13-12-27 (WPM)
 UWI: 100.05-13-012-27W1.00
 Status: Licence Cancelled (CAN)
 Licence Cancelled: 29-Jun-2018

Lic. No.: 10903 Elcano North Hargrave Prov. 15-34-12-27 (WPM)
 UWI: 100.15-34-012-27W1.00
 Intermediate Casing: 139.70 mm @ 590.00 m with 15.0 t
 Rig Released: 25-Jun-2018
 Status: Waiting On Service Rig (WOSR)
 Waiting On Service Rig: 25-Jun-2018

Lic. No.: 10916 Elcano Miniota 10-3-13-27 (WPM)
 UWI: 100.10-03-013-27W1.00

***Please note revision to Report dated 26-Feb-2018
 Drilling Contractor: Trinidad Drilling – Rig #14***

Spud Date: 26-Jun-2018
 K.B. Elevation: 477.03 m
 Surface Casing: 219.10 mm @ 141.00 m with 9.0 t
 Finished Drilling: 27-Jun-2018
 Total Depth: 585.00 m
 Intermediate Casing: 139.70 mm @ 585.00 m with 14.5 t
 Rig Released: 27-Jun-2018
 Status: Waiting On Service Rig (WOSR)
 Waiting On Service Rig: 27-Jun-2018

Lic. No.: 10918 Tundra Virden HZNTL 11-32-11-26 (WPM)
 UWI: 102.11-32-011-26W1.00 - Leg #1
 UWI: 102.11-32-011-26W1.02 - Leg #2
 Status: Completing (COMP)
 Completing: 25-Jun-2018

Lic. No.: 10919 Sinclair Unit No. 10 HZNTL A13-7-8-29 (WPM)
 UWI: 103.13-07-008-29W1.00
 Spud Date: 27-Jun-2018
 K.B. Elevation: 531.26 m
 Surface Casing: 244.50 mm @ 138.00 m with 8.0 t
 Intermediate Casing: 177.80 mm @ 2470.00 m with 24.5 t
 Finished Drilling: 01-Jul-2018
 Total Depth: 2470.00 m
 Status: Setting Liner (SETTING LINER)
 Setting Liner: 02-Jul-2018

Lic. No.: 10926 Tundra Daly Sinclair HZNTL A8-13-9-29 (WPM)
 UWI: 102.08-13-009-29W1.00

Please note revision to Report dated 26-Mar-2018
Drilling Contractor: Trinidad Drilling – Rig #9

Spud Date: 29-Jun-2018
 K.B. Elevation: 526.37 m
 Surface Casing: 244.50 mm @ 139.00 m with 8.5 t
 Status: Drilling Ahead (DR)
 Drilling Ahead: 02-Jul-2018

Lic. No.: 10930 Tundra Daly Sinclair HZNTL A9-20-10-28 (WPM)
 UWI: 102.09-20-010-28W1.00

Please note revision to Report dated 09-Apr-2018
Drilling Contractor: Trinidad Drilling – Rig #10

Spud Date: 29-Jun-2018
 K.B. Elevation: 520.04 m
 Surface Casing: 244.50 mm @ 135.00 m with 8.0 t
 Status: Drilling Ahead (DR)
 Drilling Ahead: 02-Jul-2018

Lic. No.: 10940 Tundra Daly Sinclair Prov. HZNTL A9-29-10-28 (WPM)
 UWI: 102.09-29-010-28W1.00
 Spud Date: 26-Jun-2018
 K.B. Elevation: 520.25 m
 Surface Casing: 244.50 mm @ 143.50 m with 8.0 t
 Finished Drilling: 29-Jun-2018
 Total Depth: 2266.00 m
 Intermediate Casing: 139.70 mm @ 2266.00 m with 43.5 t
 Rig Released: 29-Jun-2018
 Status: Waiting On Service Rig (WOSR)
 Waiting On Service Rig: 29-Jun-2018

Lic. No.: 10946 Tundra Daly Sinclair Prov. WSW A12-4-8-29 (WPM)
 UWI: 103.12-04-008-29W1.00
 Spud Date: 25-Jun-2018
 K.B. Elevation: 532.97 m
 Surface Casing: 244.50 mm @ 135.00 m with 8.0 t
 Finished Drilling: 26-Jun-2018
 Total Depth: 694.00 m
 Intermediate Casing: 177.80 mm @ 694.00 m with 13.0 t
 Rig Released: 27-Jun-2018
 Status: Waiting On Service Rig (WOSR)
 Waiting On Service Rig: 27-Jun-2018

Lic. No.: 10958 Tundra Daly Sinclair HZNTL 8-17-9-29 (WPM)
 UWI: 100.08-17-009-29W1.00
 Finished Drilling: 25-Jun-2018
 Total Depth: 2155.00 m
 Intermediate Casing: 139.70 mm @ 2155.00 m with 44.0 t
 Rig Released: 26-Jun-2018
 Status: Waiting On Service Rig (WOSR)
 Waiting On Service Rig: 26-Jun-2018

Lic. No.: 10976 Tundra Daly Sinclair HZNTL B4-30-10-28 (WPM)
 UWI: 103.04-30-010-28W1.00
 Finished Drilling: 25-Jun-2018
 Total Depth: 2058.00 m
 Intermediate Casing: 139.70 mm @ 2058.00 m with 32.3 t
 Rig Released: 26-Jun-2018
 Status: Waiting On Service Rig (WOSR)
 Waiting On Service Rig: 26-Jun-2018

Lic. No.: 10979 Corval Daly Sinclair HZNTL B13-15-8-28 (WPM)
 UWI: 103.13-15-008-28W1.00
 Spud Date: 26-Jun-2018
 K.B. Elevation: 492.03 m
 Surface Casing: 244.50 mm @ 138.00 m with 7.0 t
 Finished Drilling: 01-Jul-2018
 Total Depth: 2278.00 m
 Intermediate Casing: 139.70 mm @ 2230.00 m with 70.5 t
 Rig Released: 01-Jul-2018
 Status: Waiting On Service Rig (WOSR)
 Waiting On Service Rig: 01-Jul-2018

Lic. No.: 10980 Corval Daly Sinclair HZNTL C13-15-8-28 (WPM)
 UWI: 104.13-15-008-28W1.00
 Intermediate Casing: 139.70 mm @ 2311.00 m with 69.8 t
 Rig Released: 25-Jun-2018
 Status: Waiting On Service Rig (WOSR)
 Waiting On Service Rig: 25-Jun-2018

Lic. No.: 10985 Tundra Daly Sinclair HZNTL A16-10-9-29 (WPM)
 UWI: 102.16-10-009-29W1.00 - Leg #1

**Please note revision to Report dated 11-Jun-2018
 Drilling Contractor: Trinidad Drilling – Rig #9**

Spud Date: 26-Jun-2018
K.B. Elevation: 539.63 m
Surface Casing: 244.50 mm @ 138.00 m with 8.5 t
Finished Drilling: 29-Jun-2018
Total Depth: 2196.00 m
Intermediate Casing: 139.70 mm @ 2196.00 m with 43.0 t
Rig Released: 29-Jun-2018
Status: Waiting On Service Rig (WOSR)
Waiting On Service Rig: 29-Jun-2018

WELL LICENCE CANCELLATIONS

Lic. No.: 10710	Tundra North Hargrave 8-15-12-27 (WPM) Status: Licence Cancelled Date Cancelled: 29-Jun-2018
Lic. No.: 10714	Tundra North Hargrave DIR 5-13-12-27 (WPM) Status: Licence Cancelled Date Cancelled: 29-Jun-2018