

WEEKLY WELL ACTIVITY REPORT

PETROLEUM INDUSTRY ACTIVITY REPORT

(January 1/09 – September 14/09)

<u>DRILLING ACTIVITY</u>	to Sept. 14/09	To Sept. 15/08	2008 Total
Drilling Licences Issued	175	233	332
Licences Cancelled	6	15	25
Vertical Wells Drilled	26	146	186
Horizontal Wells Drilled	142	77	127
Stratigraphic Test Holes Drilled	0	2	3
Wells Drilled - Total	168	225	316
No. of Metres Drilled	323 853	314 734	457 575
Wells Re-entered	3	4	4
Wells Being Drilled	4	8	0
No. of Active Rigs	6	9	0
Wells Licenced but Not Spudded	30	31	38
Wells Completed as Potential Oil Wells	169	217	291
Wells Abandoned Dry	2	4	19
Wells Drilled but Not Completed	0	1	0
Other Completions	0	7	10
New Wells on Production	56	160	264
<u>GEOPHYSICAL ACTIVITY</u>			
Geophysical Programs Licenced	7	11	14
Licences Cancelled	0	0	0
Kilometers Licenced	1 125	2 868	3 080
Kilometers Run	720	2 373	2 606
	2009	2008	
<u>OIL PRICES (Average)</u>	\$/m3 (\$/bbl)	\$/m3 (\$/bbl)	
Month of July	425.23 (67.57)	819.41 (130.21)	
Month of August	456.60 (72.56)	746.60 (118.64)	
	2009	2008	
<u>OIL PRODUCTION (M3)</u>			
Month of May	115 401.7	111 222.4	
Cumulative Thru May 30	585 060.6	569 873.7	

WEEKLY WELL ACTIVITY REPORT

14 September 2009

Lic. No.: 6775 Fairborne Sinclair Prov. HZNTL A4-11-7-29 (WPM)
 UWI: 102.04-11-007-29W1.00
 Status: Licence Cancelled (CAN)
 Licence Cancelled: 11-Sep-2009

Lic. No.: 6776 Fairborne Sinclair Prov. HZNTL 15-11-7-29 (WPM)
 UWI: 100.15-11-007-29W1.00
 Status: Licence Cancelled (CAN)
 Licence Cancelled: 11-Sep-2009

Lic. No.: 6995 Sinclair Unit No. 1 HZNTL WIW 5-5-8-29 (WPM)
 UWI: 102.05-05-008-29W1.00
 Status: Moving In Rotary Tools (MIRT)
 Moving In Rotary Tools: 14-Sep-2009

Lic. No.: 7001 Waskada Unit No. 3 HZNTL 4-31-1-25 (WPM)
 UWI: 103.04-31-001-25W1.00
 Spud Date: 10-Sep-2009
 K.B. Elevation: 474.26 m
 Surface Casing: 219.10 mm @ 198.50 m with 15.0 t
 Status: Drilling Ahead (DR)
 Drilling Ahead: 14-Sep-2009

Lic. No.: 7003 Waskada Unit No. 5 HZNTL 4-2-2-26 (WPM)
 UWI: 102.04-02-002-26W1.00
 Intermediate Casing: 139.70 mm @ 1871.00 m with 63.0 t
 Finished Drilling: 08-Sep-2009
 Total Depth: 1872.00 m
 Rig Released: 09-Sep-2009
 Status: Waiting On Service Rig (WOSR)
 Waiting On Service Rig: 09-Sep-2009

Lic. No.: 7017 Tundra Sinclair Prov. HZNTL 16-16-8-28 (WPM)
 UWI: 100.16-16-008-28W1.00
 Rig Released: 09-Sep-2009
 Status: Completing (COMP)
 Completing: 13-Sep-2009

Lic. No.: 7018 Tundra Sinclair HZNTL 13-17-8-28 (WPM)
 UWI: 100.13-17-008-28W1.00

Status: Completing (COMP)
 Completing: 11-Sep-2009

Lic. No.: 7026 TriStar Waskada HZNTL 5-1-2-25 (WPM)
 UWI: 100.05-01-002-25W1.00

Intermediate Casing: 177.80 mm @ 1001.00 m with 26.0 t
 Finished Drilling: 11-Sep-2009
 Total Depth: 1565.00 m
 Rig Released: 12-Sep-2009
 Status: Waiting On Service Rig (WOSR)
 Waiting On Service Rig: 12-Sep-2009

Lic. No.: 7028 Tundra Daly Prov. HZNTL 8-30-9-27 (WPM)
 UWI: 100.08-30-009-27W1.00

Status: Completing (COMP)
 Completing: 11-Sep-2009

Lic. No.: 7030 EOG Waskada HZNTL A14-4-1-24 (WPM)
 UWI: 103.14-04-001-24W1.00

Status: Completing (COMP)
 Completing: 04-Sep-2009

Lic. No.: 7032 EOG Waskada HZNTL A15-4-1-24 (WPM)
 UWI: 102.15-04-001-24W1.00

Status: Completing (COMP)
 Completing: 09-Sep-2009

Lic. No.: 7040 Tundra Sinclair HZNTL 9-27-7-29 (WPM)
 UWI: 100.09-27-007-29W1.00

Spud Date: 09-Sep-2009
 K.B. Elevation: 525.90 m
 Surface Casing: 244.50 mm @ 139.00 m with 14.0 t
 Intermediate Casing: 177.80 mm @ 1113.00 m with 15.0 t
 Status: Drilling Ahead (DR)
 Drilling Ahead: 14-Sep-2009

- Lic. No.: 7042 EOG Waskada Prov. HZNTL 8-28-1-25 (WPM)
 UWI: 102.08-28-001-25W1.00
- Revision to Report of: 24-Aug-2009
 Contractor: **Precision Drilling – Rig. #195**
- Spud Date: 10-Sep-2009
 K.B. Elevation: 475.29 m
 Surface Casing: 219.10 mm @ 201.27 m with 12.0 t
 Status: Cementing Casing (CMT CSG)
 Cementing Casing: 14-Sep-2009
- Lic. No.: 7043 EOG Waskada Prov. HZNTL A8-28-1-25 (WPM)
 UWI: 103.08-28-001-25W1.00
- Intermediate Casing: 139.70 mm @ 1671.00 m with 53.0 t
 Finished Drilling: 08-Sep-2009
 Total Depth: 1693.00 m
 Rig Released: 10-Sep-2009
 Status: Waiting On Service Rig (WOSR)
 Waiting On Service Rig: 14-Sep-2009
- Lic. No.: 7044 Sinclair Unit No.1 HZNTL WIW 12-5-8-29 (WPM)
 UWI: 102.12-05-008-29W1.00
- Intermediate Casing: 177.80 mm @ 1095.00 m with 14.2 t
 Finished Drilling: 13-Sep-2009
 Total Depth: 2507.00 m
 Rig Released: 14-Sep-2009
 Status: Waiting On Service Rig (WOSR)
 Waiting On Service Rig: 14-Sep-2009
- Lic. No.: 7045 Sinclair Unit No. 1 HZNTL WIW 5-17-8-29 (WPM)
 UWI: 102.05-17-008-29W1.00
- Intermediate Casing: 177.80 mm @ 1077.50 m with 13.2 t
 Finished Drilling: 12-Sep-2009
 Total Depth: 2527.00 m
 Rig Released: 13-Sep-2009
 Status: Waiting On Service Rig (WOSR)
 Waiting On Service Rig: 13-Sep-2009
- Lic. No.: 7048 Tundra Sinclair HZNTL 1-35-8-29 (WPM)
 UWI: 100.01-35-008-29W1.00
- Finished Drilling: 09-Sep-2009
 Total Depth: 2285.00 m
 Rig Released: 10-Sep-2009
 Status: Waiting On Service Rig (WOSR)
 Waiting On Service Rig: 10-Sep-2009

- Lic. No.: 7050 Tundra Sinclair HZNTL 12-5-8-28 (WPM)
 UWI: 100.12-05-008-28W1.00
- Revision to Report of: 08-Sep-2009
 Contractor: Trinidad Drilling Ltd. - Rig# **10**
- Spud Date: 12-Sep-2009
 K.B. Elevation: 501.90 m
 Surface Casing: 244.50 mm @ 138.50 m with 13.0 t
 Status: Drilling Ahead (DR)
 Drilling Ahead: 14-Sep-2009
- Lic. No.: 7052 Sinclair Unit No. 1 HZNTL WIW 4-16-8-29 (WPM)
 UWI: 102.04-16-008-29W1.00
- Status: Moving In Rotary Tools (MIRT)
 Moving In Rotary Tools: 14-Sep-2009
- Lic. No.: 7053 Tundra Sinclair Prov. HZNTL 8-16-8-28 (WPM)
 UWI: 102.08-16-008-28W1.00
- Licence Issued: 11-Sep-2009
 Licensee: Tundra Oil & Gas Partnership
 Mineral Rights: Crown
 Contractor: Trinidad Drilling Ltd. - Rig# 10
 Surf. Location: 5C-16-8-28 (WPM)
 Co-ords: 638.95 m (N) of (S) boundary of Sec. 16
 72.41 m (E) of (W) boundary of Sec. 16
 Grd Elev: 497.05 m
 Proj. TD: 1,988.00 m (Devonian)
 Field: Sinclair
 Classification: DEVELOPMENT (Well)
 Status: Location (LOC)
- Lic. No.: 7054 Tundra Sinclair Prov. HZNTL 12-30-8-29 (WPM)
 UWI: 100.12-30-008-29W1.00
- Licence Issued: 11-Sep-2009
 Licensee: Tundra Oil & Gas Partnership
 Mineral Rights: Crown
 Contractor: Trinidad Drilling Ltd. - Rig# 10
 Surf. Location: 9D-30-8-29 (WPM)
 Co-ords: 602.77 m (S) of (N) boundary of Sec. 30
 60.00 m (W) of (E) boundary of Sec. 30
 Grd Elev: 539.76 m
 Proj. TD: 2,344.00 m (Devonian)
 Field: Sinclair
 Classification: DEVELOPMENT (Well)
 Status: Location (LOC)

CERTIFICATES OF ABANDONMENT ISSUED

<u>Lic. No.</u>	<u>Well Name and Location</u>	<u>Date Issued</u>
4036	Tundra North Ebor Unit No. 1 15-14-10-29 (WPM)	15-Sep-2009
5429	Tundra Sinclair 2-26-8-29 (WPM)	15-Sep-2009
6092	Tundra Sinclair Prov. 9-11-8-28 (WPM)	15-Sep-2009