

WEEKLY WELL ACTIVITY REPORT

PETROLEUM INDUSTRY ACTIVITY REPORT

(January 1/23 – Mar 6/23)

<u>DRILLING ACTIVITY</u>	To Mar 6/23	To Mar 7/22	2022 Total
Drilling Licences Issued	35	27	216
Licences Cancelled	2	0	10
Vertical Wells Drilled	0	2	7
Horizontal Wells Drilled	48	57	220
Stratigraphic Test Holes Drilled	1	0	1
Wells Drilled - Total	49	59	228
No. of Metres Drilled	108 718	128 090	500 687
Wells Re-entered	0	2	7
Wells Being Drilled	2	3	0
No. of Active Rigs	4	3	0
Wells Licenced but Not Spudded	-16	-31	-14
Wells Completed as Potential Oil Wells	45	57	224
Wells Abandoned Dry	1	0	0
Wells Drilled but Not Completed	2	0	0
Other Completions	1	2	3
New Wells on Production	37	0	193
<u>GEOPHYSICAL ACTIVITY</u>			
Geophysical Programs Licenced	1	0	6
Licences Cancelled	0	0	0
Kilometers Licenced	169.74	0	439
Kilometers Run	0	0	438
	2023	2022	
<u>OIL PRICES (Average)</u>	\$/m3 (\$/bbl)	\$/m3 (\$/bbl)	
Month of Jan	615.54 (97.81)	613.66 (97.51)	
Month of Feb	590.39 (93.81)	714.35 (113.51)	
	2023	2022	
<u>OIL PRODUCTION (M3)</u>			
Month of Feb	180 652.7	163 353.5	

WEEKLY WELL ACTIVITY REPORT

06 March 2023

- Lic. No.: 11799 Melita Pierson HZNTL 16-36-1-29 (WPM)
UWI:103.16-36-001-29W1.00
- Please note revision to Report dated 08-Aug-2022
Drilling Contractor: Ensign Drilling Inc. – Rig 14***
- Spud Date: 03-Mar-2023
K.B. Elevation: 467.80 m
Surface Casing: 244.50 mm @ 148.00 m with 16.0 t
Finished Drilling: 06-Mar-2023
Total Depth: 1769.00 m
Liner: 139.70 mm @ 1768.00 m with 41.0 t
Status: Waiting On Orders (WOO)
Waiting On Orders: 06-Mar-2023
- Lic. No.: 11841 Tundra Daly Sinclair HZNTL C9-4-9-28 (WPM)
UWI:104.09-04-009-28W1.00
- Please note revision to Report dated 08-Aug-2022
Drilling Contractor: Ensign Drilling Inc. – Rig 9***
- Spud Date: 01-Mar-2023
K.B. Elevation: 490.16 m
Surface Casing: 244.50 mm @ 135.00 m with 6.5 t
Finished Drilling: 05-Mar-2023
Total Depth: 2314.00 m
Production Casing: 139.70 mm @ 2314.00 m with 32.6 t
Rig Released: 05-Mar-2023
Status: Waiting On Service Rig (WOSR)
Waiting On Service Rig: 08-Aug-2022
- Lic. No.: 11850 Tundra Waskada Prov. HZNTL 2-18-2-25 (WPM)
UWI: 102.02-18-002-25W1.00
Status: Completint (COMP)
Completing: 06-Mar-2023
- Lic. No.: 11911 Tundra Whitewater HZNTL 3-17-3-21 (WPM)
UWI:100.03-17-003-21W1.00
Spud Date: 03-Mar-2023
K.B. Elevation: 503.42 m
Surface Casing: 244.50 mm @ 148.00 m with 7.0 t
Intermediate Casing: 177.80 mm @ 950.00 m with 16.0 t
Status: Drilling Ahead (DR)
Drilling Ahead: 06-Mar-2023
- Lic. No.: 11913 Sinclair Unit No. 14 HZNTL 7-35-7-29 (WPM)
UWI: 102.07-35-007-29W1.00
Spud Date: 06-Mar-2023
K.B. Elevation: 496.61 m
Surface Casing: 244.50 mm @ 145.00 m with 7.0 t
Status: Drilling Ahead (DR)
Drilling Ahead: 25-Feb-2023

Lic. No.: 11915 Tundra Daly Sinclair HZNTL 5-2-10-29 (WPM)
UWI: 102.05-02-010-29W1.00
Finished Drilling: 28-Feb-2023
Total Depth: 2174.00 m
Production Casing: 139.70 mm @ 2174.00 m with 32.7 t
Rig Released: 28-Feb-2023
Status: Completing (COMP)
Completing: 05-Mar-2023

Lic. No.: 11916 Tundra Daly Sinclair HZNTL A5-2-10-29 (WPM)
UWI: 103.05-02-010-29W1.00
Status: Completing (COMP)
Completing: 04-Mar-2023

Lic. No.: 11917 Tundra Daly Sinclair HZNTL B4-21-9-29 (WPM)
UWI: 104.04-21-009-29W1.00
Status: Completing (COMP)
Completing: 02-Mar-2023

Lic. No.: 11918 Melita Pierson HZNTL A2-30-2-28 (WPM)
UWI: 103.02-30-002-28W1.00 - Leg #1
UWI: 102.13-19-002-28W1.02 - Leg #2

UWI: 103.02-30-002-28W1.00 - Leg #1

Finished Drilling: 02-Mar-2023
Total Depth: 1732.00 m

UWI: 102.13-19-002-28W1.02 - Leg #2

Kick Off Date: 24-Feb-2023
Kick Off Point: 768.00 m
Finished Drilling: 01-Mar-2023
Total Depth: 2523.00 m

UWI: 103.02-30-002-28W1.00 - Leg #1

UWI: 102.13-19-002-28W1.02 - Leg #2

Rig Released: 02-Mar-2023
Status: Completing (COMP)
Completing: 05-Mar-2023

Lic. No.: 11920 Tundra Regent Prov. HZNTL 3-11-4-22 (WPM)
UWI: 100.03-11-004-22W1.00- Leg #1
UWI: 100.03-11-004-22W1.02- Leg #2 Added

UWI: 100.03-11-004-22W1.00- Leg #1

Finished Drilling: 27-Feb-2023
Total Depth: 1926.00m

UWI: 100.03-11-004-22W1.02- Leg #2

Kick Off Date: 28-Feb-2023
Kick Off Point: 899.29 m
Finished Drilling: 02-Mar-2023
Total Depth: 2248.00 m

UWI: 100.03-11-004-22W1.00- Leg #1

UWI: 100.03-11-004-22W1.02- Leg #2

Status: Waiting On Service Rig (WOSR)
Waiting On Service Rig: 02-Mar-2023

Lic. No.: 11921 Tundra Daly Sinclair HZNTL A13-23-9-29 (WPM)
UWI:103.13-23-009-29W1.00
Spud Date: 03-Mar-2023
K.B. Elevation: 520.73 m
Surface Casing: 244.50 mm @ 142.00 m with 7.0 t
Finished Drilling: 06-Mar-2023
Total Depth: 2187.00 m
Production Casing: 139.70 mm @ 2187.00 m with 31.5 t
Status: Waiting On Orders (WOO)
Waiting On Orders: 06-Mar-2023

Lic. No.: 11922 Tundra Daly Sinclair HZNTL A16-22-9-29 (WPM)
UWI: 103.16-22-009-29W1.00
Finished Drilling: 01-Mar-2023
Total Depth: 2410.00 m
Production Casing: 139.70 mm @ 2410.00 m with 32.0 t
Rig Released: 02-Feb-2023
Status: Waiting On Service Rig (WOSR)
Waiting On Service Rig: 02-Feb-2023

Lic. No.: 11928 Tundra et al Daly Sinclair Prov. HZNTL 16-5-10-29 (WPM)
UWI: 102.03-23-009-25W1.00
Licence Issued: 27-Feb-2023
Licensee: Tundra
Mineral Rights: Tundra
Contractor: Ensign Drilling Inc. - Rig# 12
Surface Location: 16D-6-10-29
Co-ords: 50.00 m S of N of Sec 6
177.06 m W of E of Sec 6
Grd Elev: 539.10 m
Proj. TD: 2423.21 m (Mississippian)
Field: Daly Sinclair
Classification: Non Confidential Development
Status: Location(LOC)