

WEEKLY WELL ACTIVITY REPORT

PETROLEUM INDUSTRY ACTIVITY REPORT

(January 1/23 – Sep 11/23)

<u>DRILLING ACTIVITY</u>	To Sep 11/23	To Sep 12/22	2022 Total
Drilling Licences Issued	125	152	216
Licences Cancelled	5	2	10
Vertical Wells Drilled	2	3	7
Horizontal Wells Drilled	102	142	220
Stratigraphic Test Holes Drilled	1	0	1
Wells Drilled - Total	104	145	228
No. of Metres Drilled	232,012	327 496	500 687
Wells Re-entered	1	3	7
Wells Being Drilled	3	3	0
No. of Active Rigs	3	5	0
Wells Licenced but Not Spudded	13	8	-14
Wells Completed as Potential Oil Wells	104	141	224
Wells Abandoned Dry	3	0	0
Wells Drilled but Not Completed	0	2	0
Other Completions	1	2	3
New Wells on Production	89	0	193
<u>GEOPHYSICAL ACTIVITY</u>			
Geophysical Programs Licenced	1	0	6
Licences Cancelled	0	0	0
Kilometers Licenced	169.74	0	439
Kilometers Run	0	0	438
	2023	2022	
<u>OIL PRICES (Average)</u>	\$/m3 (\$/bbl)	\$/m3 (\$/bbl)	
Month of July	661.17 (105.06)	776.40 (123.37)	
Month of Aug	691.90 (109.94)	535.65 (115.25)	
	2023	2022	
<u>OIL PRODUCTION (M3)</u>			
Month of August	187 825.7	185 154.9	

WEEKLY WELL ACTIVITY REPORT

11 September 2023

- Lic. No.: 11919 Tundra Daly Sinclair HZNTL A1-16-10-29 (WPM)
UWI: 102.01-16-010-29W1.00
- Please note revision to Report dated 13-Feb-2023
Drilling Contractor: Ensign Drilling Inc. – Rig #9***
- Spud Date: 07-Sep-2023
K.B. Elevation: 536.19 m
Surface Casing: 244.50 mm @ 135.00 m with 7.5 t
Finished Drilling: 11-Sep-2023
Total Depth: 2341.00 m
Production Casing: 139.70 mm @ 2341.00 m with 33.5 t
Rig Released: 11-Sep-2023
Status: Waiting On Service Rig (WOSR)
Waiting On Service Rig: 11-Sep-2023
- Lic. No.: 11942 Tundra Daly Sinclair HZNTL F16-19-8-28 (WPM)
UWI: 107.16-19-008-28W1.00
Status: Completing (COMP)
Completing: 11-Sep-2023
- Lic. No.: 11948 Corex Virden HZNTL HZNTL A16-34-11-26 (WPM)
UWI: 102.16-34-011-26W1.00
Status: Completing (COMP)
Completing: 10-Sep-2023
- Lic. No.: 11953 Corex Virden HZNTL A15-17-11-26 (WPM)
UWI: 104.15-17-011-26W1.00 - Leg #1
Spud Date: 05-Sep-2023
K.B. Elevation: 461.85 m
Surface Casing: 244.50 mm @ 171.00 m with 13.0 t
Finished Drilling: 08-Sep-2023
Total Depth: 2064.00 m
Production Casing: 139.70 mm @ 2064.00 m with 38.0 t
Rig Released: 09-Sep-2023
Status: Waiting On Service Rig (WOSR)
Waiting On Service Rig: 09-Sep-2023
- Lic. No.: 11957 Corex Virden HZNTL 10-3-12-26 (WPM)
UWI: 100.10-03-012-26W1.00
Status: Completing (COMP)
Completing: 06-Sep-2023
- Lic. No.: 11978 Tundra Daly Sinclair SWD DIR 8-28-9-29 (WPM)
UWI: 102.08-28-009-29W1.00
Status: Completing (COMP)
Completing: 07-Sep-2023
- Lic. No.: 11979 Finished Drilling: 04-Sep-2023
Total Depth: 2396.00 m
Production Casing: 139.70 mm @ 2396.00 m with 39.0 t
Rig Released: 05-Sep-2023
Status: Waiting On Service Rig (WOSR)
Waiting On Service Rig: 05-Sep-2023

Lic. No.: 11981 Tundra Daly Sinclair HZNTL 5-23-9-29 (WPM)
UWI: 102.05-23-009-29W1.00
Status: Completing (COMP)
Completing: 07-Sep-2023

Lic. No.: 11994 Corex Daly Sinclair HZNTL B9-22-8-28 (WPM)
UWI: 104.09-22-008-28W1.00
Spud Date: 09-Sep-2023
K.B. Elevation: 467.18 m
Surface Casing: 244.50 mm @ 147.00 m with 16.5 t
Status: Drilling Ahead (DR)
Drilling Ahead: 11-Sep-2023

Lic. No.: 11997 East Manson Unit No. 2 HZNTL A4-3-13-28 (WPM)
UWI: 102.04-03-013-28W1.00

***Please note revision to Report dated 24-Jul-2023
Drilling Contractor: Ensign Drilling Inc. – Rig #10***

Spud Date: 05-Sep-2023
K.B. Elevation: 497.42 m
Surface Casing: 244.50 mm @ 143.00 m with 7.0 t
Intermediate Casing: 177.80 mm @ 808.00 m with 13.5 t
Finished Drilling: 09-Sep-2023
Total Depth: 2346.00 m
Rig Released: 10-Sep-2023
Status: Waiting On Service Rig (WOSR)
Waiting On Service Rig: 10-Sep-2023

Lic. No.: 11998 East Manson Unit No. 8 Prov. HZNTL A1-10-13-28 (WPM)
UWI: 102.01-10-013-28W1.00

***Please note revision to Report dated 24-Jul -2023
Drilling Contractor: Ensign Drilling Inc. – Rig #10***

Spud Date: 10-Sep-2023
K.B. Elevation: 493.94 m
Surface Casing: 244.50 mm @ 141.00 m with 7.0 t
Status: Drilling Ahead (DR)
Drilling Ahead: 11-Sep-2023

Lic. No.: 12009 North Pierson Unit No. 3 Prov. HZNTL 7-18-3-29 (WPM)
UWI: 100.07-18-003-29W1.00
Spud Date: 06-Sep-2023
K.B. Elevation: 490.76 m
Surface Casing: 244.50 mm @ 159.00 m with 14.0 t
Intermediate Casing: 177.80 mm @ 1233.00 m with 20.0 t
Status: Drilling Ahead (DR)
Drilling Ahead: 11-Sep-2023

Lic. No.: 12016 Tundra Daly Sinclair HZNTL B13-1-10-29 (WPM)
UWI: 104.13-01-010-29W1.00
Status: Moving In Rotary Tools (MIRT)
Moving In Rotary Tools: 11-Sep-2023

Lic. No.: 12018 Corex Virden HZNTL HZNTL 10-17-11-26 (WPM)
UWI: 102.10-17-011-26W1.00
Production Casing: 139.70 mm @ 2275.00 m with 43.5 t
Rig Released: 05-Sep-2023
Status: Waiting On Service Rig (WOSR)
Waiting On Service Rig: 05-Sep-2023

Lic. No.: 12019

Corex Daly Sinclair HZNTL C1-8-9-28 (WPM)

UWI: 104.01-08-009-28W1.00

Licence Issued: 08-Sep-2023

Licensee: Corex Resources Ltd

Mineral Rights: Corex Resources Ltd

Contractor: Ensign Drilling Inc. - Rig# 14

Surface Location: 1D-7-9-28

Co-ords: 393.00 m N of S of Sec 7

117.00 m W of E of Sec 7

Grd Elev: 502.10 m

Proj. TD: 2392.61 m (Mississippian)

Field: Daly Sinclair

Classification: Non Confidential Development

Status: Location(LOC)

Lic. No.: 12020

Tundra Pierson Prov. HZNTL B15-16-1-27 (WPM)

UWI: 103.15-16-001-27W1.00

Licence Issued: 08-Sep-2023

Licensee: Tundra Oil & Gas Limited

Mineral Rights: Tundra Oil & Gas Limited

Contractor: Ensign Drilling Inc. - Rig# 10

Surface Location: 13B-15-1-27

Co-ords: 279.91 m S of N of Sec 13

110.00 m E of W of Sec 13

Grd Elev: 450.61 m

Proj. TD: 1702.50 m (Triassic)

Field: Pierson

Classification: Non Confidential Development

Status: Location(LOC)