



## Growth, Enterprise and Trade

Petroleum Branch

360-1395 Ellice Ave, Winnipeg, MB R3G 3P2

T 204-945-6577 F 204-945-0586

[www.manitoba.ca](http://www.manitoba.ca)

# WEEKLY WELL ACTIVITY REPORT

## PETROLEUM INDUSTRY ACTIVITY REPORT

(January 1/17 – January 30/17)

<b><u>DRILLING ACTIVITY</u></b>	<b>To January 30/17</b>	<b>To February 1/16</b>	<b>2016 Total</b>
Drilling Licences Issued	17	23	126
Licences Cancelled	2	14	45
Vertical Wells Drilled	12	1	19
Horizontal Wells Drilled	22	21	62
Stratigraphic Test Holes Drilled	0	0	0
Wells Drilled - Total	34	22	81
No. of Metres Drilled	59 953	45 150	151 070
Wells Re-entered	0	0	0
Wells Being Drilled	6	6	0
No. of Active Rigs	9	6	6
Wells Licenced but Not Spudded	53	59	78
Wells Completed as Potential Oil Wells	32	22	76
Wells Abandoned Dry	0	0	2
Wells Drilled but Not Completed	1	0	0
Other Completions	1	0	3
New Wells on Production	0	0	60
<b><u>GEOPHYSICAL ACTIVITY</u></b>			
Geophysical Programs Licenced	0	1	5
Licences Cancelled	0	0	0
Kilometers Licenced	0	42	226
Kilometers Run	0	640	722
	<b>2016</b>	<b>2015</b>	
<b><u>OIL PRICES (Average)</u></b>	<b>\$/m3 (\$/bbl)</b>	<b>\$/m3 (\$/bbl)</b>	
Month of November	351.60 (55.87)	355.82 (56.54)	
Month of December	391.69 (62.24)	298.11 (47.37)	
	<b>2016</b>	<b>2015</b>	
<b><u>OIL PRODUCTION (M3)</u></b>			
Month of September	181 925.9	210 187.9	

## WEEKLY WELL ACTIVITY REPORT

30 January 2017

Lic. No.: 3534 Tundra Waskada COM 8-35-1-26 (WPM)  
 UWI: 100.08-35-001-26W1.00  
 UWI: 100.08-35-001-26W1.02  
 Status: Abandoned Producer (ABD P)  
 Abandoned Producer: 30-Jan-2017

Lic. No.: 4927 Tundra Waskada 1-35-1-26 (WPM)  
 UWI: 100.01-35-001-26W1.00  
 Status: Abandoned Producer (ABD P)  
 Abandoned Producer: 30-Jan-2017

Lic. No.: 10485 South Pierson Unit No.1 Prov. HZNTL 3-8-2-29 (WPM)  
 UWI: 103.03-08-002-29W1.00

**Please note revision to report of 21-Dec-2015**  
**Contractor: Precision Drilling – Rig #205**

Spud Date: 26-Jan-2017  
 K.B. Elevation: 476.99 m  
 Surface Casing: 244.50 mm @ 170.00 m with 13.5 t  
 Status: Drilling Ahead (DR)  
 Drilling Ahead: 30-Jan-2017

Lic. No.: 10486 South Pierson Unit No.1 Prov. HZNTL 6-8-2-29 (WPM)  
 UWI: 103.06-08-002-29W1.00  
 Finished Drilling: 23-Jan-2017  
 Total Depth: 2606.00 m  
 Intermediate Casing: 139.70 mm @ 2606.00 m with 77.7 t  
 Rig Released: 26-Jan-2017  
 Status: Waiting On Service Rig (WOSR)  
 Waiting On Service Rig: 26-Jan-2017

Lic. No.: 10516 Sinclair Unit No. 1 Prov. HZNTL A16-22-8-29 (WPM)  
 UWI: 103.16-22-008-29W1.00  
 Status: Licence Cancelled (CAN)  
 Licence Cancelled: 27-Jan-2017

Lic. No.: 10525 CPEC Daly Sinclair HZNTL A7-20-11-29 (WPM)  
 UWI: 102.07-20-011-29W1.00  
 Status: Licence Cancelled (CAN)  
 Licence Cancelled: 27-Jan-2017

Lic. No.: 10577 Red River Daly Sinclair HZNTL 15-7-7-29 (WPM)  
 UWI: 100.15-07-007-29W1.00

**Please note revision to report of 20-Oct-2016**  
**Contractor: Betts Drilling Ltd – Rig #1**

Status: Moving In Rotary Tools (MIRT)  
 Moving In Rotary Tools: 30-Jan-2017

Lic. No.: 10584 Corval Daly Sinclair HZNTL E4-33-8-28 (WPM)  
 UWI: 107.04-33-008-28W1.00  
 Finished Drilling: 24-Jan-2017  
 Total Depth: 2362.00 m  
 Intermediate Casing: 139.70 mm @ 2362.00 m with 49.0 t  
 Rig Released: 26-Jan-2017  
 Status: Waiting On Service Rig (WOSR)  
 Waiting On Service Rig: 26-Jan-2017

Lic. No.: 10601 Corex Daly Sinclair HZNTL A13-9-10-28 (WPM)  
 UWI: 103.13-09-010-28W1.00  
 Spud Date: 26-Jan-2017  
 K.B. Elevation: 509.21 m  
 Surface Casing: 244.50 mm @ 192.00 m with 16.0 t  
 Status: Drilling Ahead (DR)  
 Drilling Ahead: 30-Jan-2017

Lic. No.: 10602 Tundra Daly Sinclair HZNTL B1-31-8-28 (WPM)  
 UWI: 104.01-31-008-28W1.00  
 Status: Moving In Rotary Tools (MIRT)  
 Moving In Rotary Tools: 30-Jan-2017

Lic. No.: 10603 Tundra Daly Sinclair HZNTL C1-31-8-28 (WPM)  
 UWI: 105.01-31-008-28W1.00  
 Finished Drilling: 25-Jan-2017  
 Total Depth: 2187.00 m  
 Intermediate Casing: 139.70 mm @ 2187.00 m with 49.0 t  
 Rig Released: 26-Jan-2017  
 Status: Waiting On Service Rig (WOSR)  
 Waiting On Service Rig: 26-Jan-2017

Lic. No.: 10604 Tundra Daly Sinclair Prov. HZNTL B16-30-8-28 (WPM)  
 UWI: 103.16-30-008-28W1.00  
 Spud Date: 26-Jan-2017  
 K.B. Elevation: 517.58 m  
 Surface Casing: 244.50 mm @ 135.50 m with 7.5 t  
 Finished Drilling: 29-Jan-2017  
 Total Depth: 2135.00 m  
 Intermediate Casing: 139.70 mm @ 2135.00 m with 50.0 t  
 Rig Released: 30-Jan-2017  
 Status: Waiting On Service Rig (WOSR)  
 Waiting On Service Rig: 30-Jan-2017

Lic. No.: 10612 Tundra Daly Sinclair HZNTL A4-3-10-29 (WPM)  
 UWI: 102.04-03-010-29W1.00  
 Spud Date: 24-Jan-2017  
 K.B. Elevation: 522.71 m  
 Surface Casing: 244.50 mm @ 137.00 m with 8.5 t  
 Finished Drilling: 28-Jan-2017  
 Total Depth: 2333.00 m  
 Intermediate Casing: 139.70 mm @ 2333.00 m with 54.0 t  
 Rig Released: 29-Jan-2017  
 Status: Waiting On Service Rig (WOSR)  
 Waiting On Service Rig: 29-Jan-2017

Lic. No.: 10615      Daly Unit No. 12 HZNTL 4-3-10-28 (WPM)  
 UWI: 102.04-03-010-28W1.00  
 Spud Date: 28-Jan-2017  
 K.B. Elevation: 505.50 m  
 Surface Casing: 244.50 mm @ 138.00 m with 8.0 t  
 Status: Drilling Ahead (DR)  
 Drilling Ahead: 30-Jan-2017

Lic. No.: 10616      Daly Unit No. 12 HZNTL A4-3-10-28 (WPM)  
 UWI: 103.04-03-010-28W1.00  
 Finished Drilling: 23-Jan-2017  
 Total Depth: 2092.00 m  
 Intermediate Casing: 139.70 mm @ 2092.00 m with 48.0 t  
 Rig Released: 24-Jan-2017  
 Status: Waiting On Service Rig (WOSR)  
 Waiting On Service Rig: 24-Jan-2017

Lic. No.: 10617      Daly Unit No. 12 HZNTL 16-3-10-28 (WPM)  
 UWI: 102.16-03-010-28W1.00  
 Spud Date: 24-Jan-2017  
 K.B. Elevation: 505.73 m  
 Surface Casing: 244.50 mm @ 137.00 m with 8.0 t  
 Finished Drilling: 28-Jan-2017  
 Total Depth: 1955.00 m  
 Intermediate Casing: 139.70 mm @ 1955.00 m with 45.0 t  
 Rig Released: 28-Jan-2017  
 Status: Waiting On Service Rig (WOSR)  
 Waiting On Service Rig: 28-Jan-2017

Lic. No.: 10623      Virden Roselea Unit No. 3 HZNTL 10-11-10-26 (WPM)  
 UWI: 102.10-11-010-26W1.00  
 UWI: 102.10-11-010-26W1.02

UWI: 102.10-11-010-26W1.00  
 Spud Date: 23-Jan-2017  
 K.B. Elevation: 439.34 m  
 Surface Casing: 244.50 mm @ 205.00 m with 16.5 t  
 Intermediate Casing: 177.80 mm @ 783.00 m with 13.5 t  
 Finished Drilling: 28-Jan-2017  
 Total Depth: 1866.00 m

UWI: 102.10-11-010-26W1.00  
 Kick-Off Date: 29-Jan-2017  
 Kick-Off Point: 803.00  
 Status: Drilling Ahead (DR)  
 Drilling Ahead: 30-Jan-2017

Lic. No.: 10624      Daly Unit No. 3 HZNTL 5-1-10-28 (WPM)  
 UWI: 102.05-01-010-28W1.00  
 Finished Drilling: 24-Jan-2017  
 Total Depth: 1888.00 m  
 Rig Released: 25-Jan-2017  
 Status: Waiting On Service Rig (WOSR)  
 Waiting On Service Rig: 25-Jan-2017

Lic. No.: 10628 Tundra et al North Hargrave 5-14-12-27 (WPM)  
 UWI: 100.05-14-012-27W1.00  
 Spud Date: 23-Jan-2017  
 K.B. Elevation: 480.87 m  
 Surface Casing: 244.50 mm @ 136.50 m with 7.5 t  
 Finished Drilling: 25-Jan-2017  
 Total Depth: 637.00 m  
 Intermediate Casing: 177.80 mm @ 637.00 m with 13.5 t  
 Rig Released: 26-Jan-2017  
 Status: Waiting On Service Rig (WOSR)  
 Waiting On Service Rig: 26-Jan-2017

Lic. No.: 10632 Tundra North Hargrave 3-15-12-27 (WPM)  
 UWI: 100.03-15-012-27W1.00  
 Spud Date: 26-Jan-2017  
 K.B. Elevation: 484.22 m  
 Surface Casing: 244.50 mm @ 138.00 m with 7.5 t  
 Finished Drilling: 28-Jan-2017  
 Total Depth: 645.00 m  
 Intermediate Casing: 177.80 mm @ 645.00 m with 13.2 t  
 Rig Released: 29-Jan-2017  
 Status: Waiting On Service Rig (WOSR)  
 Waiting On Service Rig: 29-Jan-2017

Lic. No.: 10634 Fort Calgary et al Miniota 14-33-13-27 (WPM)  
 UWI: 100.14-33-013-27W1.00  
 Spud Date: 27-Jan-2017  
 K.B. Elevation: 471.55 m  
 Surface Casing: 219.10 mm @ 160.00 m with 12.5 t  
 Finished Drilling: 29-Jan-2017  
 Total Depth: 555.00 m  
 Status: Preparing To Run Casing (PREP CSG)  
 Preparing To Run Casing: 30-Jan-2017

Lic. No.: 10636 Sinclair Unit No. 12 HZNTL A16-13-8-29 (WPM)  
 UWI: 103.16-13-008-29W1.00

**Please note revision to report of 16-Jan-2017  
 Contractor: Trinidad Drilling Ltd. – Rig #9**

Spud Date: 29-Jan-2017  
 K.B. Elevation: 511.78 m  
 Surface Casing: 244.50 mm @ 148.00 m with 8.5 t  
 Status: Waiting On Cement (WOC)  
 Waiting On Cement: 30-Jan-2017

Lic. No.: 10645      Tundra Daly Sinclair HZNTL 16-15-9-29 (WPM)  
 UWI: 102.16-15-009-29W1.00  
 Licence Issued: 26-Jan-2017  
 Licensee: Tundra Oil & Gas Partnership  
 Mineral Rights: Tundra Oil & Gas Partnership  
 Contractor: Trinidad Drilling Ltd. - Rig# 9  
 Surface Location: 13B-15-09-29  
 Co-ords: 215.85m (S) of (N) boundary of Sec. 15  
           76.00m (E) of (W) boundary of Sec. 15  
 Grd Elev: 534.93 m  
 Proj. TD: 2201.9 m (Mississippian)  
 Field: Daly Sinclair  
 Classification: DEVELOPMENT (NON CONFIDENTIAL)  
 Spud Date: 29-Jan-2017  
 K.B. Elevation: 538.93 m  
 Status: Drilling Ahead (DR)  
 Drilling Ahead: 30-Jan-2017

Lic. No.: 10646      Corex Daly Sinclair Prov. HZNTL B3-10-10-28 (WPM)  
 UWI: 104.03-10-010-28W1.00  
 Licence Issued: 26-Jan-2017  
 Licensee: Corex Resources Ltd.  
 Mineral Rights: Corex Resources Ltd.  
 Contractor: Ensign Canadian - Rig# 651  
 Surface Location: 04C-11-10-28  
 Co-ords: 320.11m (N) of (S) boundary of Sec. 11  
           200.00m (E) of (W) boundary of Sec. 11  
 Grd Elev: 501.03 m  
 Proj. TD: 1927.78 m (Mississippian)  
 Field: Daly Sinclair  
 Classification: DEVELOPMENT (NON CONFIDENTIAL)  
 Status: Location(LOC)

Lic. No.: 10647      Tundra Daly Sinclair Prov. HZNTL A13-24-8-29 (WPM)  
 UWI: 102.13-24-008-29W1.00  
 Licence Issued: 26-Jan-2017  
 Licensee: Tundra Oil & Gas Partnership  
 Mineral Rights: Tundra Oil & Gas Partnership  
 Contractor: Trinidad Drilling Ltd. - Rig# 10  
 Surface Location: 16D-14-08-29  
 Co-ords: 69.73m (S) of (N) boundary of Sec. 14  
           60.00m (W) of (E) boundary of Sec. 14  
 Grd Elev: 508.23 m  
 Proj. TD: 2245.5 m (Devonian)  
 Field: Daly Sinclair  
 Classification: DEVELOPMENT (NON CONFIDENTIAL)  
 Status: Location(LOC)

Lic. No.: 10648      Corval Daly Sinclair HZNTL E12-22-8-28 (WPM)  
UWI: 107.12-22-008-28W1.00  
Licence Issued: 26-Jan-2017  
Licensee: Corval Energy Ltd  
Mineral Rights: Corval Energy Ltd  
Contractor: Crusader Drilling Corp. - Rig# 1  
Surface Location: 12B-27-08-28  
Co-ords: 621.47m (S) of (N) boundary of Sec. 27  
          190.78m (E) of (W) boundary of Sec. 27  
Grd Elev: 482.30 m  
Proj. TD: 2330.63 m (Mississippian)  
Field: Daly Sinclair  
Classification: DEVELOPMENT (NON CONFIDENTIAL)  
Status: Location(LOC)

#### **WELL LICENCE CANCELLATIONS**

Lic. No.: 10516      Sinclair Unit No. 1 Prov. HZNTL A16-22-8-29 (WPM)  
Status: Licence Cancelled  
Date Cancelled: 27-Jan-2017

Lic. No.: 10525      CPEC Daly Sinclair HZNTL A7-20-11-29 (WPM)  
Status: Licence Cancelled  
Date Cancelled: 27-Jan-2017