



Growth, Enterprise and Trade

Petroleum Branch
 360-1395 Ellice Ave, Winnipeg, MB R3G 3P2
 T 204-945-6577 F 204-945-0586
www.manitoba.ca

WEEKLY WELL ACTIVITY REPORT

PETROLEUM INDUSTRY ACTIVITY REPORT

(January 1/18 – January 8/18)

<u>DRILLING ACTIVITY</u>	To January 8/18	To January 9/17	2017 Total
Drilling Licences Issued	0	2	253
Licences Cancelled	0	0	17
Vertical Wells Drilled	0	2	37
Horizontal Wells Drilled	4	3	203
Stratigraphic Test Holes Drilled	0	0	0
Wells Drilled - Total	4	5	240
No. of Metres Drilled	7 858	8 134	474 580
Wells Re-entered	0	0	0
Wells Being Drilled	7	3	0
No. of Active Rigs	7	6	9
Wells Licenced but Not Spudded	63	72	74
Wells Completed as Potential Oil Wells	4	3	231
Wells Abandoned Dry	0	0	6
Wells Drilled but Not Completed	0	1	0
Other Completions	0	1	3
New Wells on Production	0	0	60
<u>GEOPHYSICAL ACTIVITY</u>			
Geophysical Programs Licenced	0	0	14
Licences Cancelled	0	0	3
Kilometers Licenced	0	0	2 602
Kilometers Run	0	0	999
	2017	2016	
<u>OIL PRICES (Average)</u>	\$/m3 (\$/bbl)	\$/m3 (\$/bbl)	
Month of November	447.77 (71.15)	351.60 (55.87)	
Month of December	440.28 (69.96)	391.69 (62.24)	
	2017	2016	
<u>OIL PRODUCTION (M3)</u>			
Month of June	176 147.2	189 045.6	

WEEKLY WELL ACTIVITY REPORT

08 January 2018

Lic. No.: 10661 Rifleman Daly Sinclair HZNTL A3-15-8-28 (WPM)
 UWI: 102.03-15-008-28W1.00
 Status: Completing (COMP)
 Completing: 10-Oct-2017

Lic. No.: 10697 Corex Daly Sinclair HZNTL 10-13-9-28 (WPM)
 UWI: 100.10-13-009-28W1.00

***Please note revision to Report dated 19-Jun-2017
 Drilling Contractor: Trinidad Drilling – Rig #14***

Spud Date: 07-Jan-2018
 K.B. Elevation: 484.97 m
 Surface Casing: 244.50 mm @ 156.00 m with 9.5 t
 Status: Drilling Ahead (DR)
 Drilling Ahead: 08-Jan-2018

Lic. No.: 10733 Corex Daly Sinclair Prov. HZNTL 9-29-9-28 (WPM)
 UWI: 103.09-29-009-28W1.00
 Status: Completing (COMP)
 Completing: 08-Jan-2018

Lic. No.: 10774 Daly Unit No. 3 HZNTL 14-1-10-28 (WPM)
 UWI: 102.14-01-010-28W1.00
 Status: Completing (COMP)
 Completing: 25-Oct-2017

Lic. No.: 10779 Virden Roselea Unit No. 3 HZNTL 4-13-10-26 (WPM)
 UWI: 102.04-13-010-26W1.00 - Leg #1
 UWI: 102.04-13-010-26W1.02 - Leg #2
 Status: Completing (COMP)
 Completing: 14-Dec-2017

Lic. No.: 10786 Tundra Manson HZNTL 4-26-14-29 (WPM)
 UWI: 100.01-26-014-29W1.00 – ABD STH
 UWI: 100.04-26-014-29W1.02 - Leg #1
 Status: Completing (COMP)
 Completing: 18-Nov-2017

Lic. No.: 10802 Virden Roselea Unit No. 3 HZNTL A15-7-10-25 (WPM)
 UWI: 103.15-07-010-25W1.00 - Leg #1
 UWI: 103.15-07-010-25W1.02 - Leg #2
 Status: Completing (COMP)
 Completing: 04-Dec-2017

Lic. No.: 10814 Elcano Manson Prov. 15-22-12-28 (WPM)
 UWI: 100.15-22-012-28W1.00
 Status: Completing (COMP)
 Completing: 27-Oct-2017

Lic. No.: 10821 North Virden Scallion Unit No. 1 HZNTL 16-33-11-26 (WPM)
 UWI: 102.16-33-011-26W1.00
 Status: Completing (COMP)
 Completing: 08-Jan-2018

Lic. No.: 10824 North Virden Scallion Unit No. 1 Prov. HZNTL 11-11-11-26 (WPM)
 UWI: 102.11-11-011-26W1.00
 Spud Date: 02-Jan-2018
 K.B. Elevation: 456.89 m
 Surface Casing: 244.50 mm @ 197.00 m with 12.0 t
 Intermediate Casing: 177.80 mm @ 778.00 m with 12.5 t
 Finished Drilling: 06-Jan-2018
 Total Depth: 1956.00 m
 Rig Released: 06-Jan-2018
 Status: Waiting On Service Rig (WOSR)
 Waiting On Service Rig: 06-Jan-2018

Lic. No.: 10827 Corex Daly Sinclair HZNTL A4-20-9-28 (WPM)
 UWI: 102.04-20-009-28W1.00
 Status: Completing (COMP)
 Completing: 27-Dec-2017

Lic. No.: 10832 South Pierson Unit No. 1 HZNTL 13-9-2-29 (WPM)
 UWI: 103.13-09-002-29W1.00
 Spud Date: 04-Jan-2018
 K.B. Elevation: 474.47 m
 Surface Casing: 244.50 mm @ 167.00 m with 13.0 t
 Status: Drilling Ahead (DR)
 Drilling Ahead: 08-Jan-2017

Lic. No.: 10835 Corex Daly Sinclair HZNTL A12-5-10-28 (WPM)
 UWI: 102.12-05-010-28W1.00
 Spud Date: 07-Jan-2018
 K.B. Elevation: 518.48 m
 Surface Casing: 244.50 mm @ 275.00 m with 13.0 t
 Status: Drilling Ahead (DR)
 Drilling Ahead: 08-Jan-2018

Lic. No.: 10836 Corex Daly Sinclair HZNTL B12-5-10-28 (WPM)
 UWI: 103.12-05-010-28W1.00
 Spud Date: 03-Jan-2018
 K.B. Elevation: 518.49 m
 Surface Casing: 244.50 mm @ 275.00 m with 14.0 t
 Finished Drilling: 06-Jan-2018
 Total Depth: 1469.00 m
 Intermediate Casing: 139.70 mm @ 1469.00 m with 26.6 t
 Rig Released: 07-Jan-2018
 Status: Waiting On Service Rig (WOSR)
 Waiting On Service Rig: 07-Jan-2018

Lic. No.: 10841 Corval Daly Sinclair HZNTL A13-15-8-28 (WPM)
 UWI: 102.13-15-008-28W1.00

***Please note revision to Report dated 27-Nov-2017
 Drilling Contractor: Ensign Canadian Drilling – Rig # 351***

Spud Date: 02-Jan-2018
 K.B. Elevation: 491.32 m
 Surface Casing: 244.50 mm @ 138.00 m with 11.0 t
 Status: Drilling Ahead (DR)
 Drilling Ahead: 08-Jan-2018

Lic. No.: 10843 Tundra Daly Sinclair HZNTL 5-21-9-29 (WPM)
 UWI: 100.05-21-009-29W1.00
 Status: Completing (COMP)
 Completing: 08-Jan-2018

Lic. No.: 10844 Tundra Daly Sinclair HZNTL A5-21-9-29 (WPM)
 UWI: 102.05-21-009-29W1.00
 Status: Completing (COMP)
 Completing: 19-Dec-2017

Lic. No.: 10850 Daly Unit No. 4 HZNTL A16-26-9-28 (WPM)
 UWI: 103.16-26-009-28W1.00
 Spud Date: 08-Jan-2018
 K.B. Elevation: 499.11 m
 Surface Casing: 244.50 mm @ 137.00 m with 8.0 t
 Status: Drilling Ahead (DR)
 Drilling Ahead: 08-Jan-2018

Lic. No.: 10851 Daly Unit No. 4 HZNTL B16-26-9-28 (WPM)
 UWI: 104.16-26-009-28W1.00
 Spud Date: 03-Jan-2018
 K.B. Elevation: 499.32 m
 Surface Casing: 244.50 mm @ 138.00 m with 8.0 t
 Finished Drilling: 06-Jan-2018
 Total Depth: 2123.00 m
 Intermediate Casing: 139.70 mm @ 2123.00 m with 45.0 t
 Rig Released: 06-Jan-2018
 Status: Waiting On Service Rig (WOSR)
 Waiting On Service Rig: 06-Jan-2018

Lic. No.: 10856 Sinclair Unit No. 12 HZNTL B5-7-8-28 (WPM)
 UWI: 103.05-07-008-28W1.00
 Spud Date: 03-Jan-2018
 K.B. Elevation: 506.59 m
 Surface Casing: 244.50 mm @ 135.00 m with 8.5 t
 Intermediate Casing: 177.80 mm @ 1038.50 m with 21.5 t
 Finished Drilling: 06-Jan-2018
 Total Depth: 2310.00 m
 Rig Released: 06-Jan-2018
 Status: Waiting On Service Rig (WOSR)
 Waiting On Service Rig: 06-Jan-2018

Lic. No.: 10857 Tundra Daly Sinclair Prov. HZNTL A3-14-8-28 (WPM)
 UWI: 102.03-14-008-28W1.00
 Spud Date: 07-Jan-2018
 K.B. Elevation: 496.22 m
 Surface Casing: 244.50 mm @ 135.00 m with 8.5 t

Status: Drilling Ahead (DR)
Drilling Ahead: 08-Jan-2018

Lic. No.: 10876

Sinclair Unit No. 3 HZNTL 16-12-8-29 (WPM)
UWI: 102.16-12-008-29W1.00
Spud Date: 07-Jan-2018
K.B. Elevation: 509.81 m
Surface Casing: 244.50 mm @ 142.00 m with 8.5 t
Status: Drilling Ahead (DR)
Drilling Ahead: 08-Jan-2018