



Growth, Enterprise and Trade

Petroleum Branch
 360-1395 Ellice Ave, Winnipeg, MB R3G 3P2
 T 204-945-6577 F 204-945-0586
www.manitoba.ca

WEEKLY WELL ACTIVITY REPORT

PETROLEUM INDUSTRY ACTIVITY REPORT

(January 1/18 – Jul 9/18)

<u>DRILLING ACTIVITY</u>	To Jul 9/18	To Jul 10/17	2017 Total
Drilling Licences Issued	118	94	253
Licences Cancelled	4	5	17
Vertical Wells Drilled	8	19	37
Horizontal Wells Drilled	99	83	203
Stratigraphic Test Holes Drilled	0	0	0
Wells Drilled - Total	107	102	240
No. of Metres Drilled	211 093	192 895	474 580
Wells Re-entered	0	0	0
Wells Being Drilled	3	1	0
No. of Active Rigs	4	5	9
Wells Licenced but Not Spudded	79	66	74
Wells Completed as Potential Oil Wells	104	98	231
Wells Abandoned Dry	1	2	6
Wells Drilled but Not Completed	0	0	0
Other Completions	2	2	3
New Wells on Production	4	0	191
<u>GEOPHYSICAL ACTIVITY</u>			
Geophysical Programs Licenced	0	4	14
Licences Cancelled	1	3	3
Kilometers Licenced	0	962	2 302
Kilometers Run	195	614	999
	2018	2017	
<u>OIL PRICES (Average)</u>	\$/m3 (\$/bbl)	\$/m3 (\$/bbl)	
Month of May	522.15 (82.97)	393.58 (62.54)	
Month of June	500.06 (79.46)	348.46 (55.37)	
<u>OIL PRODUCTION (M3)</u>	2017	2016	
Month of December	198 693.8	174 445.5	

WEEKLY WELL ACTIVITY REPORT

09 July 2018

Lic. No.: 10809 Sinclair Unit No. 10 HZNTL 1-7-8-29 (WPM)
 UWI: 102.01-07-008-29W1.00
 Spud Date: 03-Jul-2018
 K.B. Elevation: 531.21 m
 Surface Casing: 244.50 mm @ 145.00 m with 8.5 t
 Intermediate Casing: 177.80 mm @ 1099.00 m with 21.0 t
 Finished Drilling: 06-Jul-2018
 Total Depth: 2386.00 m
 Rig Released: 06-Jul-2018
 Status: Waiting On Service Rig (WOSR)
 Waiting On Service Rig: 06-Jul-2018

Lic. No.: 10916 Elcano Miniota 10-3-13-27 (WPM)
 UWI: 100.10-03-013-27W1.00
 Status: Completing (COMP)
 Completing: 09-Jul-2018

Lic. No.: 10919 Sinclair Unit No. 10 HZNTL A13-7-8-29 (WPM)
 UWI: 103.13-07-008-29W1.00
 Status: Waiting On Service Rig (WOSR)
 Waiting On Service Rig: 03-Jul-2018

Lic. No.: 10926 Tundra Daly Sinclair HZNTL A8-13-9-29 (WPM)
 UWI: 102.08-13-009-29W1.00 - Leg #1
 Finished Drilling: 03-Jul-2018
 Total Depth: 2189.50 m
 Intermediate Casing: 139.70 mm @ 2189.50 m with 45.0 t
 Rig Released: 03-Jul-2018
 Status: Waiting On Service Rig (WOSR)
 Waiting On Service Rig: 03-Jul-2018

Lic. No.: 10927 Tundra Daly Sinclair HZNTL A12-17-10-28 (WPM)
 UWI: 102.12-17-010-28W1.00

***Please note revision to Report dated 02-Apr-2018
 Drilling Contractor: Trinidad Drilling – Rig #10***

Spud Date: 06-Jul-2018
 K.B. Elevation: 514.54 m
 Surface Casing: 244.50 mm @ 142.00 m with 8.3 t
 Finished Drilling: 08-Jul-2018
 Total Depth: 2101.00 m
 Intermediate Casing: 139.70 mm @ 2101.00 m with 45.0 t
 Rig Released: 09-Jul-2018
 Status: Waiting On Service Rig (WOSR)
 Waiting On Service Rig: 09-Jul-2018

Lic. No.: 10930 Tundra Daly Sinclair HZNTL A9-20-10-28 (WPM)
 UWI: 102.09-20-010-28W1.00
 Finished Drilling: 02-Jul-2018
 Total Depth: 2256.00 m
 Intermediate Casing: 139.70 mm @ 2256.00 m with 42.5 t
 Rig Released: 03-Jul-2018
 Status: Waiting On Service Rig (WOSR)
 Waiting On Service Rig: 02-Jul-2018

Lic. No.: 10935 Tundra Daly Sinclair HZNTL B1-8-9-29 (WPM)
 UWI: 104.01-08-009-29W1.00
 Status: Completing (COMP)
 Completing: 05-Jul-2018

Lic. No.: 10938 Tundra Virden HZNTL 14-30-11-26 (WPM)
 UWI: 102.14-30-011-26W1.00
 Status: Completing (COMP)
 Completing: 03-Jul-2018

Lic. No.: 10939 Tundra Daly Sinclair HZNTL A9-7-10-28 (WPM)
 UWI: 103.09-07-010-28W1.00
 Status: Moving In Rotary Tools (MIRT)
 Moving In Rotary Tools: 09-Jul-2018

Lic. No.: 10950 Daly Unit No. 3 Prov. HZNTL 7-12-10-28 (WPM)
 UWI: 102.07-12-010-28W1.00 - Leg #1

***Please note revision to Report dated 21-May-2018
 Drilling Contractor: Trinidad Drilling – Rig #14***

Spud Date: 03-Jul-2018
 K.B. Elevation: 492.01 m
 Surface Casing: 244.50 mm @ 296.00 m with 17.5 t
 Status: Drilling Ahead (DR)
 Drilling Ahead: 09-Jul-2018

Lic. No.: 10977 Tundra Daly Sinclair HZNTL 1-18-10-28 (WPM)
 UWI: 102.01-18-010-28W1.00
 Spud Date: 03-Jul-2018
 K.B. Elevation: 523.22 m
 Surface Casing: 244.50 mm @ 138.00 m with 8.0 t
 Finished Drilling: 05-Jul-2018
 Total Depth: 2082.00 m
 Intermediate Casing: 139.70 mm @ 2082.00 m with 42.5 t
 Rig Released: 06-Jul-2018
 Status: Waiting On Service Rig (WOSR)
 Waiting On Service Rig: 06-Jul-2018

Lic. No.: 10983 Sinclair Unit No. 19 HZNTL A9-3-9-29 (WPM)
 UWI: 102.09-03-009-29W1.00

***Please note revision to Report dated 11-Jun-2018
 Drilling Contractor: Trinidad Drilling – Rig #9***

Spud Date: 07-Jul-2018
 K.B. Elevation: 532.38 m
 Surface Casing: 244.50 mm @ 138.00 m with 8.0 t
 Status: Drilling Ahead (DR)
 Drilling Ahead: 09-Jul-2018

Lic. No.: 10984 Sinclair Unit No.10 Prov. HZNTL 16-18-8-29 (WPM)
UWI: 102.16-18-008-29W1.00

Please note revision to Report dated 11-Jun-2018
Drilling Contractor: Trinidad Drilling – Rig #12

Spud Date: 06-Jul-2018
K.B. Elevation: 531.19 m
Surface Casing: 244.50 mm @ 146.00 m with 8.5 t
Intermediate Casing: 177.80 mm @ 1115.00 m with 23.0 t
Status: Drilling Ahead (DR)
Drilling Ahead: 09-Jul-2018

Lic. No.: 10996 Tundra Daly Sinclair Prov. HZNTL A9-12-9-29 (WPM)
UWI: 102.09-12-009-29W1.00

Please note revision to Report dated 18-Jun-2018
Drilling Contractor: Trinidad Drilling – Rig #9

Spud Date: 04-Jul-2018
K.B. Elevation: 526.35 m
Surface Casing: 244.50 mm @ 142.50 m with 8.5 t
Finished Drilling: 06-Jul-2018
Total Depth: 2203.00 m
Intermediate Casing: 139.70 mm @ 2203.00 m with 47.5 t
Rig Released: 07-Jul-2018
Status: Waiting On Service Rig (WOSR)
Waiting On Service Rig: 07-Jul-2018

NEW UNIT APPROVAL

RE: Daly Unit No. 17 Project Approval

The effective date Daly Unit No. 15 is July 1, 2018 covering the following in the Daly Sinclair Field;

	Section	Township	Range
LSDs 4, 5 & 6 and North West Quarter	5	10	28

Field pool code: 1 59A