



## Growth, Enterprise and Trade

Petroleum Branch

360-1395 Ellice Ave, Winnipeg, MB R3G 3P2

T 204-945-6577 F 204-945-0586

[www.manitoba.ca](http://www.manitoba.ca)

# WEEKLY WELL ACTIVITY REPORT

## PETROLEUM INDUSTRY ACTIVITY REPORT

(January 1/19 – June 3/19)

<b><u>DRILLING ACTIVITY</u></b>	<b>To June 3/19</b>	<b>To Jun 4/18</b>	<b>2018 Total</b>
Drilling Licences Issued	91	91	290
Licences Cancelled	14	2	13
Vertical Wells Drilled	4	5	13
Horizontal Wells Drilled	71	79	263
Stratigraphic Test Holes Drilled	0	0	0
Wells Drilled - Total	75	84	276
No. of Metres Drilled	164 062	164 615	586 264
Wells Re-entered	0	0	0
Wells Being Drilled	1	0	0
No. of Active Rigs	2	0	8
Wells Licenced but Not Spudded	76	80	74
Wells Completed as Potential Oil Wells	73	82	271
Wells Abandoned Dry	0	1	3
Wells Drilled but Not Completed	0	0	0
Other Completions	2	1	2
New Wells on Production	0	4	113
<b><u>GEOPHYSICAL ACTIVITY</u></b>			
Geophysical Programs Licenced	2	0	3
Licences Cancelled	0	1	1
Kilometers Licenced	174	0	82
Kilometers Run	0	195	638
	<b>2019</b>	<b>2018</b>	
<b><u>OIL PRICES (Average)</u></b>	<b>\$/m3 (\$/bbl)</b>	<b>\$/m3 (\$/bbl)</b>	
Month of April	503.78 (80.05)	494.27 (78.54)	
Month of May	482.25 (76.63)	522.15 (82.97)	
<b><u>OIL PRODUCTION (M3)</u></b>	<b>2018</b>	<b>2017</b>	
Month of August	189 804.4	193 117.8	

## WEEKLY WELL ACTIVITY REPORT

03 June 2019

- Lic. No.: 11162      Sinclair Unit No. 1 HZNTL 1A-8-8-29 (WPM)  
 UWI: 102.01-08-008-29W1.00  
 Status: Moving In Rotary Tools (MIRT)  
 Moving In Rotary Tools: 03-Jun-2019
- Lic. No.: 11186      Sinclair Unit No. 2 HZNTL 16-25-7-29 (WPM)  
 UWI: 102.16-25-007-29W1.00  
 Spud Date: 28-May-2019  
 K.B. Elevation: 507.33 m  
 Surface Casing: 244.50 mm @ 138.00 m with 7.5 t  
 Intermediate Casing: 177.80 mm @ 1071.00 m with 18.0 t  
 Finished Drilling: 02-Jun-2019  
 Total Depth: 2813.00 m  
 Rig Released: 03-Jun-2019  
 Status: Waiting On Service Rig (WOSR)  
 Waiting On Service Rig: 03-Jun-2019
- Lic. No.: 11200      Daly Unit No. 12 HZNTL 15-3-10-28 (WPM)  
 UWI: 102.15-03-010-28W1.00
- Please note change to Report dated 11-Feb-2019  
 Drilling Contractor: Ensign Drilling Inc. - Rig # 10  
 (previously Trinidad Drilling Ltd.)***
- Spud Date: 02-Jun-2019  
 K.B. Elevation: 505.73 m  
 Surface Casing: 244.50 mm @ 135.00 m with 8.0 t  
 Status: Drilling Ahead (DR)  
 Drilling Ahead: 03-Jun-2019
- Lic. No.: 11215      Tundra Daly Sinclair HZNTL B8-8-10-28 (WPM)  
 UWI: 105.08-08-010-28W1.00
- Please note revision to Report dated 11-Mar-2019  
 Drilling Contractor: Ensign Drilling Inc. - Rig # 10***
- Spud Date: 30-May-2019  
 K.B. Elevation: 519.39 m  
 Surface Casing: 244.50 mm @ 139.00 m with 7.5 t  
 Finished Drilling: 02-Jun-2019  
 Total Depth: 2175.00 m  
 Intermediate Casing: 139.70 mm @ 2175.00 m with 35.0 t  
 Rig Released: 02-Jun-2019  
 Status: Waiting On Service Rig (WOSR)  
 Waiting On Service Rig: 02-Jun-2019

***Please note, there are no new licences on this report.***