



## Growth, Enterprise and Trade

Petroleum Branch

360-1395 Ellice Ave, Winnipeg, MB R3G 3P2

T 204-945-6577 F 204-945-0586

[www.manitoba.ca](http://www.manitoba.ca)

# WEEKLY WELL ACTIVITY REPORT

## PETROLEUM INDUSTRY ACTIVITY REPORT

(January 1/19 – December 9/19)

<b><u>DRILLING ACTIVITY</u></b>	<b>To December 9/19</b>	<b>To December 10/18</b>	<b>2018 Total</b>
Drilling Licences Issued	198	259	290
Licences Cancelled	16	13	13
Vertical Wells Drilled	12	13	13
Horizontal Wells Drilled	201	258	263
Stratigraphic Test Holes Drilled	0	0	0
Wells Drilled - Total	213	271	276
No. of Metres Drilled	467 259	574 018	586 264
Wells Re-entered	0	0	0
Wells Being Drilled	4	2	0
No. of Active Rigs	5	3	8
Wells Licenced but Not Spudded	38	47	74
Wells Completed as Potential Oil Wells	208	266	271
Wells Abandoned Dry	1	3	3
Wells Drilled but Not Completed	0	0	0
Other Completions	4	2	2
New Wells on Production	2	85	133
<b><u>GEOPHYSICAL ACTIVITY</u></b>			
Geophysical Programs Licenced	2	2	3
Licences Cancelled	0	1	1
Kilometers Licenced	174	92	82
Kilometers Run	20	556	638
	<b>2019</b>	<b>2018</b>	
<b><u>OIL PRICES (Average)</u></b>	<b>\$/m3 (\$/bbl)</b>	<b>\$/m3 (\$/bbl)</b>	
Month of October	405.35 (64.41)	490.37 (77.92)	
Month of November	443.23 (70.43)	347.77 (55.26)	
	<b>2018</b>	<b>2017</b>	
<b><u>OIL PRODUCTION (M3)</u></b>			
Month of August	189 804.4	193 117.8	

## WEEKLY WELL ACTIVITY REPORT

09 December 2019

- Lic. No.: 11212      Tundra Daly Sinclair Prov. HZNTL B1-4-10-29 (WPM)  
 UWI: 103.01-04-010-29W1.00  
 Spud Date: 02-Dec-2019  
 K.B. Elevation: 531.89 m  
 Surface Casing: 244.50 mm @ 138.00 m with 7.5 t  
 Finished Drilling: 05-Dec-2019  
 Total Depth: 2355.00 m  
 Intermediate Casing: 139.70 mm @ 2355.00 m with 36.0 t  
 Rig Released: 06-Dec-2019  
 Status: Waiting On Service Rig (WOSR)  
 Waiting On Service Rig: 06-Dec-2019
- Lic. No.: 11213      Tundra Daly Sinclair Prov. HZNTL B8-4-10-29 (WPM)  
 UWI: 103.08-04-010-29W1.00  
 Spud Date: 06-Dec-2019  
 K.B. Elevation: 531.83 m  
 Surface Casing: 244.50 mm @ 138.00 m with 7.5 t  
 Finished Drilling: 09-Dec-2019  
 Total Depth: 2345.00 m  
 Intermediate Casing: 139.70 mm @ 2345.00 m with 35.0 t  
 Rig Released: 09-Dec-2019  
 Status: Waiting On Service Rig (WOSR)  
 Waiting On Service Rig: 09-Dec-2019
- Lic. No.: 11232      Routledge Unit No. 1 Prov. HZNTL 4-16-9-25 (WPM)  
 UWI: 102.04-16-009-25W1.00  
 Spud Date: 06-Dec-2019  
 K.B. Elevation: 436.98 m  
 Surface Casing: 244.50 mm @ 194.00 m with 12.0 t  
 Intermediate Casing: 177.80 mm @ 776.00 m with 11.8 t  
 Status: Drilling Ahead (DR)  
 Drilling Ahead: 09-Dec-2019
- Lic. No.: 11233      Routledge Unit No. 1 Prov. HZNTL A4-16-9-25 (WPM)  
 103.04-16-009-25W1.00 – Leg #1  
**103.04-16-009-25W1.02 – Leg #2 Added**
- Please note UWI added for second leg:**  
**103.04-16-009-25W1.02 – Leg #2**
- 103.04-16-009-25W1.00 – Leg #1**  
 Intermediate Casing: 177.80 mm @ 765.00 m with 11.5 t

Finished Drilling: 04-Dec-2019  
Total Depth: 1160.00 m

**103.04-16-009-25W1.02 – Leg #2**

Kick-Off Date: 05-Dec-2019  
Kick-Off Point: 808.00 m  
Finished Drilling: 05-Dec-2019  
Total Depth: 1304.00 m

**103.04-16-009-25W1.00 – Leg #1**

**103.04-16-009-25W1.02 – Leg #2**

Rig Released: 06-Dec-2019  
Status: Waiting On Service Rig (WOSR)  
Waiting On Service Rig: 06-Dec-2019

Lic. No.: 11305

Ewart Unit No. 14 HZNTL B8-10-8-28 (WPM)  
UWI: 103.08-10-008-28W1.00

**Please note revision to Report dated 22-Jul-2019:  
Drilling Contractor: Ensign Drilling Inc. – Rig #9**

Spud Date: 07-Dec-2019  
K.B. Elevation: 494.97 m  
Surface Casing: 244.50 mm @ 143.00 m with 7.5 t  
Status: Drilling Ahead (DR)  
Drilling Ahead: 09-Dec-2019

Lic. No.: 11306

Ewart Unit No. 14 HZNTL B9-10-8-28 (WPM)  
UWI: 103.09-10-008-28W1.00  
Spud Date: 02-Dec-2019  
K.B. Elevation: 494.29 m  
Surface Casing: 244.50 mm @ 143.00 m with 7.5 t  
Intermediate Casing: 177.80 mm @ 915.00 m with 21.0 t  
Finished Drilling: 06-Dec-2019  
Total Depth: 2379.00 m  
Rig Released: 07-Dec-2019  
Status: Waiting On Service Rig (WOSR)  
Waiting On Service Rig: 07-Dec-2019

Lic. No.: 11323

Tundra Daly Sinclair HZNTL 9-6-10-28 (WPM)  
UWI: 102.09-06-010-28W1.00  
Finished Drilling: 03-Dec-2019  
Total Depth: 2149.00 m  
Intermediate Casing: 139.700 mm @ 2149.00 m with 32.0 t  
Rig Released: 04-Dec-2019  
Status: Waiting On Service Rig (WOSR)  
Waiting On Service Rig: 04-Dec-2019

Lic. No.: 11352

Sundog Daly Sinclair HZNTL 16-7-9-27 (WPM)  
UWI: 100.16-07-009-27W1.00

**Please note revision to Report dated 14-Oct-2019:  
Drilling Contractor: Precision Drilling – Rig #205**

Spud Date: 05-Dec-2019  
K.B. Elevation: 488.50 m  
Surface Casing: 244.50 mm @ 160.00 m with 13.0 t

Status: Drilling Ahead (DR)  
 Drilling Ahead: 09-Dec-2019

Lic. No.: 11362 Tundra Daly Sinclair HZNTL A4-21-9-29 (WPM)  
 UWI: 103.04-21-009-29W1.00

**Please note revision to Report dated 18-Nov-2019:  
 Drilling Contractor: Ensign Drilling Inc. – Rig #10**

Status: Moving In Rotary Tools (MIRT)  
 Moving In Rotary Tools: 09-Dec-2019

Lic. No.: 11369 Ewart Unit No. 11 Prov. HZNTL B9-16-8-28 (WPM)  
 UWI: 103.09-16-008-28W1.00  
 Spud Date: 08-Dec-2019  
 K.B. Elevation: 501.95 m  
 Surface Casing: 244.50 mm @ 138.00 m with 7.5 t  
 Status: Drilling Ahead (DR)  
 Drilling Ahead: 09-Dec-2019

Lic. No.: 11370 Ewart Unit No. 11 Prov. HZNTL C16-16-8-28 (WPM)  
 UWI: 104.16-16-008-28W1.00

**Please note revision to Report dated 02-Dec-2019:  
 Drilling Contractor: Ensign Drilling Inc. – Rig #12**

Spud Date: 04-Dec-2019  
 K.B. Elevation: 500.77 m  
 Surface Casing: 244.50 mm @ 137.00 m with 7.5 t  
 Finished Drilling: 07-Dec-2019  
 Total Depth: 2159.00 m  
 Intermediate Casing: 139.70 mm @ 2159.00 m with 31.0 t  
 Rig Released: 08-Dec-2019  
 Status: Waiting On Service Rig (WOSR)  
 Waiting On Service Rig: 08-Dec-2019

Lic. No.: 11372 Fire Sky North Hargrave Prov. A14-14-12-27 (WPM)  
 UWI:102.14-14-012-27W1.00

Licence Issued: 06-Dec-2019  
 Licensee: Fire Sky Energy Inc.  
 Mineral Rights: Fire Sky Energy Inc.  
 Contractor: To Be Determined - Rig# 0  
 Surface Location: 14A-14-12-27  
 Co-ords: 113.00 m S of N of Sec 14  
           691.08 m E of W of Sec 14  
 Grd Elev: 474.64 m  
 Proj. TD: 630.00 m (Mississippian)  
 Field: Manson  
 Classification: Non Confidential Development  
 Status: Location(LOC)