



Growth, Enterprise and Trade

Petroleum Branch

360-1395 Ellice Ave, Winnipeg, MB R3G 3P2

T 204-945-6577 F 204-945-0586

www.manitoba.ca

WEEKLY WELL ACTIVITY REPORT

PETROLEUM INDUSTRY ACTIVITY REPORT

(January 1/21 – February 1/21)

<u>DRILLING ACTIVITY</u>	To February 1/21	To February 3/20	2020 Total
Drilling Licences Issued	4	21	90
Licences Cancelled	0	0	11
Vertical Wells Drilled	0	0	7
Horizontal Wells Drilled	20	29	76
Stratigraphic Test Holes Drilled	0	0	0
Wells Drilled - Total	20	29	83
No. of Metres Drilled	44 548	67 623	166 777
Wells Re-entered	0	0	0
Wells Being Drilled	2	4	0
No. of Active Rigs	2	5	0
Wells Licenced but Not Spudded	37	47	55
Wells Completed as Potential Oil Wells	20	29	80
Wells Abandoned Dry	0	0	2
Wells Drilled but Not Completed	0	0	0
Other Completions	0	0	1
New Wells on Production	1	0	100
<u>GEOPHYSICAL ACTIVITY</u>			
Geophysical Programs Licenced	0	0	0
Licences Cancelled	0	0	0
Kilometers Licenced	0	0	0
Kilometers Run	0	79.44	79
	2020	2019	
<u>OIL PRICES (Average)</u>	\$/m3 (\$/bbl)	\$/m3 (\$/bbl)	
Month of November	303.27 (48.19)	443.23 (70.43)	
Month of December	346.19 (55.01)	430.96 (68.48)	
	2020	2019	
<u>OIL PRODUCTION (M3)</u>			
Month of December	173 785.6	222 003.1	

WEEKLY WELL ACTIVITY REPORT

01 February 2021

Lic. No.: 11464 Tundra Daly Sinclair HZNTL A9-6-10-28 (WPM)
 UWI: 103.09-06-010-28W1.00
 Status: Completing (COMP)
 Completing: 27-Jan-2021

Lic. No.: 11473 Tundra Daly Sinclair HZNTL A16-6-10-28 (WPM)
 UWI: 102.16-06-010-28W1.00
 Status: Completing (COMP)
 Completing: 30-Jan-2021

Lic. No.: 11474 Tundra Daly Sinclair HZNTL B16-6-10-28 (WPM)
 UWI: 103.16-06-010-28W1.00
 Status: Completing (COMP)
 Completing: 21-Jan-2021

Lic. No.: 11475 Tundra Daly Sinclair HZNTL B5-9-9-29 (WPM)
 UWI: 103.05-09-009-29W1.00
 Spud Date: 25-Jan-2021
 K.B. Elevation: 535.33 m
 Surface Casing: 244.50 mm @ 139.50 m with 6.5 t
 Finished Drilling: 29-Jan-2021
 Total Depth: 2348.00 m
 Production Casing: 139.70 mm @ 2348.0 m with 34.5 t
 Rig Released: 29-Jan-2021
 Status: Waiting On Service Rig (WOSR)
 Waiting On Service Rig: 29-Jan-2021

Lic. No.: 11479 Tundra Daly Sinclair Prov. HZNTL A9-16-10-28 (WPM)
 UWI: 102.09-16-010-28W1.00
 Finished Drilling: 25-Jan-2021
 Total Depth: 2275.00 m
 Production Casing: 139.70 mm @ 2275.0 m with 32 t
 Rig Released: 26-Jan-2021
 Status: Waiting On Service Rig (WOSR)
 Waiting On Service Rig: 26-Jan-2021

Lic. No.: 11485 Tundra et al Daly Sinclair HZNTL A13-1-10-29 (WPM)
 UWI: 103.13-01-010-29W1.00
 Status: Completing (COMP)
 Completing: 01-Feb-2021

Lic. No.: 11486 Daly Unit No. 12 HZNTL 12-34-9-28 (WPM)
 UWI: 102.12-34-009-28W1.00
 Spud Date: 26-Jan-2021
 K.B. Elevation: 511.72 m
 Surface Casing: 244.50 mm @ 140.00 m with 6.5 t
 Finished Drilling: 30-Jan-2021
 Total Depth: 1960.00 m
 Production Casing: 139.70 mm @ 1960.0 m with 33 t
 Rig Released: 30-Jan-2021
 Status: Waiting On Service Rig (WOSR)
 Waiting On Service Rig: 30-Jan-2021

Lic. No.: 11487 Daly Unit No. 12 HZNTL A12-34-9-28 (WPM)
UWI: 103.12-34-009-28W1.00
Production Casing: 139.7 mm @ 1999.0 m with 33.0 t
Rig Released: 26-Jan-2021
Status: Waiting On Service Rig (WOSR)
Waiting On Service Rig: 26-Jan-2021

Lic. No.: 11489 Tundra Daly Sinclair HZNTL A9-22-9-29 (WPM)
UWI: 102.09-22-009-29W1.00
Spud Date: 30-Jan-2021
K.B. Elevation: 538.88 m
Surface Casing: 244.50 mm @ 139.00 m with 6.5 t
Status: Drilling Ahead (DR)
Drilling Ahead: 01-Feb-2021

Lic. No.: 11493 Daly Unit No. 12 HZNTL A13-34-9-28 (WPM)
UWI: 103.13-34-009-28W1.00
Spud Date: 30-Jan-2021
K.B. Elevation: 514.38 m
Surface Casing: 244.50 mm @ 140.00 m with 6.5 t
Status: Drilling Ahead (DR)
Drilling Ahead: 01-Feb-2021