



Growth, Enterprise and Trade

Petroleum Branch
 360-1395 Ellice Ave, Winnipeg, MB R3G 3P2
 T 204-945-6577 F 204-945-0586
www.manitoba.ca

WEEKLY WELL ACTIVITY REPORT

PETROLEUM INDUSTRY ACTIVITY REPORT

(January 1/21 – June 14/21)

<u>DRILLING ACTIVITY</u>	To June 14/21	To June 15/20	2020 Total
Drilling Licences Issued	52	34	90
Licences Cancelled	0	1	11
Vertical Wells Drilled	0	5	7
Horizontal Wells Drilled	39	60	76
Stratigraphic Test Holes Drilled	0	0	0
Wells Drilled - Total	39	65	83
No. of Metres Drilled	90,259	133 012	166 777
Wells Re-entered	0	0	0
Wells Being Drilled	0	0	0
No. of Active Rigs	2	0	0
Wells Licenced but Not Spudded	68	27	55
Wells Completed as Potential Oil Wells	39	64	80
Wells Abandoned Dry	0	1	2
Wells Drilled but Not Completed	0	0	0
Other Completions	0	0	1
New Wells on Production	34	77	100
<u>GEOPHYSICAL ACTIVITY</u>			
Geophysical Programs Licenced	3	0	0
Licences Cancelled	0	0	0
Kilometers Licenced	59	0	0
Kilometers Run	55	79	79
	2021	2020	
<u>OIL PRICES (Average)</u>	\$/m3 (\$/bbl)	\$/m3 (\$/bbl)	
Month of April	456.14 (72.48)	115.98 (18.43)	
Month of May	467.21 (74.24)	111.64 (17.74)	
	2021	2020	
<u>OIL PRODUCTION (M3)</u>			
Month of May	180 410.4	166 031.8	

WEEKLY WELL ACTIVITY REPORT

14 June 2021

Lic. No.: 11503 Sinclair Unit No. 17 HZNTL D9-31-8-28 (WPM)
 UWI: 105.09-31-008-28W1.00
 Finished Drilling: 07-Jun-2021
 Total Depth: 2413.00 m
 Rig Released: 08-Jun-2021
 Status: Waiting On Service Rig (WOSR)
 Waiting On Service Rig: 08-Jun-2021

Lic. No.: 11516 Tundra Daly Sinclair Prov. HZNTL 5-28-9-29 (WPM)
 UWI: 102.05-28-009-29W1.00
 Spud Date: 08-Jun-2021
 K.B. Elevation: 536.05 m
 Surface Casing: 244.50 mm @ 139.00 m with 6.5 t
 Finished Drilling: 11-Jun-2021
 Total Depth: 2171.00 m
 Production Casing: 139.70 mm @ 2171.00 m with 32 t
 Rig Released: 11-Jun-2021
 Status: Waiting On Service Rig (WOSR)
 Waiting On Service Rig: 11-Jun-2021

Lic. No.: 11525 Sinclair Unit No. 12 HZNTL A8-8-8-28 (WPM)
 UWI: 102.08-08-008-28W1.00
 Status: Moving In Rotary Tools (MIRT)
 Moving In Rotary Tools: 14-Jun-2021

Lic. No.: 11526 Daly Unit No. 5 Prov. HZNTL 16-28-9-29 (WPM)
 UWI: 102.16-28-009-29W1.00
 Status: Moving In Rotary Tools (MIRT)
 Moving In Rotary Tools: 14-Jun-2021

Lic. No.: 11527 Ewart Unit No. 6 HZNTL A8-21-7-28 (WPM)
 UWI: 102.08-21-007-28W1.00
 Spud Date: 07-Jun-2021
 K.B. Elevation: 498.35 m
 Surface Casing: 244.50 mm @ 140.00 m with 6.5 t
 Finished Drilling: 10-Jun-2021
 Total Depth: 2479.00 m
 Production Casing: 139.7 mm @ 2479.00 m with 37 t
 Rig Released: 11-Jun-2021
 Status: Waiting On Service Rig (WOSR)
 Waiting On Service Rig: 11-Jun-2021