

## WEEKLY WELL ACTIVITY REPORT

### PETROLEUM INDUSTRY ACTIVITY REPORT

(January 1/21 – November 8/21)

<b><u>DRILLING ACTIVITY</u></b>	<b>To Nov 8/21</b>	<b>To Nov 9/20</b>	<b>2020 Total</b>
Drilling Licences Issued	137	57	90
Licences Cancelled	6	10	11
Vertical Wells Drilled	9	6	7
Horizontal Wells Drilled	135	70	76
Stratigraphic Test Holes Drilled	1	0	0
Wells Drilled - Total	145	76	83
No. of Metres Drilled	306 114	153 785	166 777
Wells Re-entered	3	0	0
Wells Being Drilled	3	1	0
No. of Active Rigs	4	1	0
Wells Licenced but Not Spudded	48	29	55
Wells Completed as Potential Oil Wells	139	74	80
Wells Abandoned Dry	3	2	2
Wells Drilled but Not Completed	0	0	0
Other Completions	3	0	1
New Wells on Production	109	85	100
<b><u>GEOPHYSICAL ACTIVITY</u></b>			
Geophysical Programs Licenced	6	0	0
Licences Cancelled	0	0	0
Kilometers Licenced	439	0	0
Kilometers Run	55	79	79
	<b>2021</b>	<b>2020</b>	
<b><u>OIL PRICES (Average)</u></b>	<b>\$/m3 (\$/bbl)</b>	<b>\$/m3 (\$/bbl)</b>	
Month of September	533.73 (84.81)	302.20 (48.02)	
Month of October	608.81 (96.74)	296.92 (47.18)	
	<b>2021</b>	<b>2020</b>	
<b><u>OIL PRODUCTION (M3)</u></b>			
Month of October	187 462.0	183 832.3	

## WEEKLY WELL ACTIVITY REPORT

08 November 2021

- Lic. No.: 11506      Sinclair Unit No. 24 Prov. HZNTL A12-4-7-28 (WPM)  
**103.12-04-007-28W1.00**
- Please note revised UWI change***  
**Licenced as: 100.05-04-007-28W1.00**  
**Changed to: 103.12-04-007-28W1.00**
- Lic. No.: 11510      Corex Virden HZNTL 15-17-11-26 (WPM)  
 UWI: 103.15-17-011-26W1.00  
 Spud Date: 03-Nov-2021  
 K.B. Elevation: 462.53 m  
 Surface Casing: 244.50 mm @ 166.00 m with 9.0 t  
 Intermediate Casing: 177.80 mm @ 810.00 m with 14.0 t  
 Finished Drilling: 07-Nov-2021  
 Total Depth: 2234.00 m  
 Rig Released: 08-Nov-2021  
 Status: Waiting On Service Rig (WOSR)  
 Waiting On Service Rig: 08-Nov-2021
- Lic. No.: 11554      Sinclair Unit No. 17 Prov. HZNTL D16-30-8-28 (WPM)  
 UWI: 105.16-30-008-28W1.00 - Leg #1  
 UWI: 106.01-31-008-28W1.02 - Leg #2
- UWI: 106.01-31-008-28W1.02 - Leg #2**  
 Finished Drilling: 02-Nov-2021  
 Total Depth: 2443.00 m
- UWI: 105.16-30-008-28W1.00 - Leg #1**  
**UWI: 106.01-31-008-28W1.02 - Leg #2**  
 Production Casing: 139.70 mm @ 2443.00 m with 37.0 t  
 Rig Released: 03-Nov-2021  
 Status: Waiting On Service Rig (WOSR)  
 Waiting On Service Rig: 03-Nov-2021
- Lic. No.: 11593      North Virden Scallion Unit No. 1 HZNTL A2-33-11-26 (WPM)  
 UWI: 103.02-33-011-26W1.00  
 Status: Moving In Rotary Tools (MIRT)  
 Moving In Rotary Tools: 08-Nov-2021
- Lic. No.: 11605      Daly Unit No. 13 HZNTL A9-36-9-29 (WPM)  
 UWI: 102.09-36-009-29W1.00  
 Finished Drilling: 02-Nov-2021  
 Total Depth: 2452.00 m  
 Production Casing: 139.70 mm @ 2452.00 m with 40.5 t  
 Rig Released: 02-Nov-2021  
 Status: Waiting On Service Rig (WOSR)  
 Waiting On Service Rig: 02-Nov-2021
- Lic. No.: 11611      Sinclair Unit No. 17 HZNTL E9-31-8-28 (WPM)  
 UWI: 106.09-31-008-28W1.00  
 Spud Date: 07-Nov-2021  
 K.B. Elevation: 517.38 m  
 Surface Casing: 244.50 mm @ 144.00 m with 6.0 t

Status: Drilling Ahead (DR)  
Drilling Ahead: 08-Nov-2021

Lic. No.: 11613

Sinclair Unit No. 17 HZNTL D1-31-8-28 (WPM)  
UWI: 106.01-31-008-28W1.00

**Please note revision to Report dated 18-Oct-2021**  
**Drilling Contractor: Ensign Drilling Inc. – Rig #9**

Spud Date: 03-Nov-2021  
K.B. Elevation: 517.86 m  
Surface Casing: 244.50 mm @ 140.00 m with 6.0  
Finished Drilling: 06-Nov-2021  
Total Depth: 2433.00 m  
Production Casing: 139.70 mm @ 2433.00 m with 36.5 t  
Rig Released: 07-Nov-2021  
Status: Waiting On Service Rig (WOSR)  
Waiting On Service Rig: 07-Nov-2021

Lic. No.: 11621

BCX Pierson HZNTL A14-7-3-29 (WPM)  
UWI: 102.14-07-003-29W1.00  
Spud Date: 02-Nov-2021  
K.B. Elevation: 491.48 m  
Surface Casing: 244.50 mm @ 160.00 m with 14.0 t  
Status: Drilling Ahead (DR)  
Drilling Ahead: 08-Nov-2021

Lic. No.: 11626

Riflemen Daly Sinclair RE16-31-9-27 (WPM)  
UWI:100.16-31-009-27W1.03  
Licence Issued: 02-Nov-2021  
Licensee: Riflemen Exploration Ltd.  
Mineral Rights: Riflemen Exploration Ltd.  
Contractor: Eagle Well Servicing - Rig# 15  
Surface Location: 16D-31-9-27  
Co-ords: 165.96 m S of N of Sec 31  
192.18 m W of E of Sec 31  
Grd Elev: 487.36 m  
Proj. TD: 870.00 m (Devonian)  
Field: Daly Sinclair  
Classification: Non Confidential Development  
Status: Location(LOC)

UWI: 100.16-31-009-27W1.03  
Re-Entry Date: 02-Nov-2021  
K.B. Elevation: 493.3m  
Status: Drilling Ahead (DR)  
Drilling Ahead: 08-Nov-2021