

WEEKLY WELL ACTIVITY REPORT

PETROLEUM INDUSTRY ACTIVITY REPORT

(January 1/22 – July25/22)

<u>DRILLING ACTIVITY</u>	To Jul 25/22	To July 26/21	2021 Total
Drilling Licences Issued	112	83	178
Licences Cancelled	0	0	9
Vertical Wells Drilled	2	4	9
Horizontal Wells Drilled	97	62	164
Stratigraphic Test Holes Drilled	0	0	1
Wells Drilled - Total	99	66	174
No. of Metres Drilled	220 436	142 103	372 739
Wells Re-entered	3	0	6
Wells Being Drilled	5	3	0
No. of Active Rigs	5	3	0
Wells Licenced but Not Spudded	6	69	62
Wells Completed as Potential Oil Wells	97	63	168
Wells Abandoned Dry	0	2	3
Wells Drilled but Not Completed	0	0	0
Other Completions	2	1	3
New Wells on Production	0	34	34
<u>GEOPHYSICAL ACTIVITY</u>			
Geophysical Programs Licenced	0	3	6
Licences Cancelled	0	0	0
Kilometers Licenced	0	59	439
Kilometers Run	0	55	438
	2022	2021	
<u>OIL PRICES (Average)</u>	\$/m3 (\$/bbl)	\$/m3 (\$/bbl)	
Month of May	850.72 (135.18)	467.21 (74.24)	
Month of June	924.29 (146.87)	529.96 (84.21)	
	2022	2021	
<u>OIL PRODUCTION (M3)</u>			
Month of June	174 156.4	172 084.7	

WEEKLY WELL ACTIVITY REPORT

25 July 2022

Lic. No.: 11635 Melita Pierson HZNTL 5-21-1-27 (WPM)
UWI: 102.05-21-001-27W1.00

***Please note revision to Report dated 29-Nov-2021
Drilling Contractor: Betts Drilling Ltd. Rig #1***

Spud Date: 24-Jul-2022
K.B. Elevation: 457.50 m
Status: Drilling Ahead (DR)
Drilling Ahead: 25-Jul-2022

Lic. No.: 11703 Tundra Daly Sinclair HZNTL 12-9-10-29 (WPM)
UWI: 100.12-09-010-29W1.00
Status: Completing (COMP)
Completing: 19-Jul-2022

Lic. No.: 11704 Tundra Daly Sinclair HZNTL A12-9-10-29 (WPM)
UWI: 102.12-09-010-29W1.00
Status: Completing (COMP)
Completing: 22-Jul-2022

Lic. No.: 11705 Tundra Daly Sinclair HZNTL 13-9-10-29 (WPM)
UWI: 100.13-09-010-29W1.00
Status: Completing (COMP)
Completing: 21-Jul-2022

Lic. No.: 11730 Routledge Unit No. 1 Prov. HZNTL B5-10-9-25 (WPM)
UWI: 104.05-10-009-25W1.00
Status: Completing (COMP)
Completing: 20-Jul-2022

Lic. No.: 11739 Tundra Daly Sinclair HZNTL C9-1-9-29 (WPM)
UWI: 104.09-01-009-29W1.00
Status: Completing (COMP)
Completing: 25-Jul-2022

Lic. No.: 11753 Waskada Unit No. 6 HZNTL 12-6-1-25 (WPM)
UWI: 102.12-06-001-25W1.00
Finished Drilling: 21-Jul-2022
Total Depth: 3240.00 m
Production Casing: 139.70 mm @ 3240.00 m with 42.0 t
Rig Released: 22-Jul-2022
Status: Waiting On Service Rig (WOSR)
Waiting On Service Rig: 22-Jul-2022

Lic. No.: 11755 Tundra Daly Sinclair HZNTL B5-21-9-29 (WPM)
UWI: 103.05-21-009-29W1.00
Status: Completing (COMP)
Completing: 24-Jul-2022

Lic. No.: 11756 Routledge Unit No. 1 Prov. HZNTL 12-20-9-25 (WPM)
UWI: 102.12-20-009-25W1.00
Finished Drilling: 18-Jul-2022
Total Depth: 1777.00 m
Rig Released: 18-Jul-2022
Status: Waiting On Service Rig (WOSR)
Waiting On Service Rig: 18-Jul-2022

Lic. No.: 11761

Melita Pierson HZNTL 15-23-1-28 (WPM)
UWI: 100.15-23-001-28W1.00

Please note revision to Report dated 04-Jul-2022
Drilling Contractor: Betts Drilling Ltd. Rig #1

Spud Date: 19-Jul-2022
K.B. Elevation: 460.20 m
Surface Casing: 244.50 mm @ 153.00 m with 15.0 t
Finished Drilling: 23-Jul-2022
Total Depth: 1755.00 m
Liner: 139.70 mm @ 1755.00 m with 40.0 t
Rig Released: 24-Jul-2022
Status: Waiting On Service Rig (WOSR)
Waiting On Service Rig: 24-Jul-2022

Lic. No.: 11762

Tundra Waskada Prov. HZNTL A11-4-1-25 (WPM)
UWI: 103.11-04-001-25W1.00
Status: Completing (COMP)
Completing: 25-Jul-2022

Lic. No.: 11766

Corex Daly Sinclair HZNTL A1-7-10-27 (WPM)
UWI: 102.01-07-010-27W1.00
Spud Date: 23-Jul-2022
K.B. Elevation: 494.13 m
Surface Casing: 244.50 mm @ 148.00 m with 9.0 t
Status: Drilling Ahead (DR)
Drilling Ahead: 25-Jul-2022

Lic. No.: 11772

Sinclair Unit No. 12 HZNTL C13-17-8-28 (WPM)
UWI: 104.13-17-008-28W1.00
Spud Date: 21-Jul-2022
K.B. Elevation: 500.83 m
Surface Casing: 244.50 mm @ 136.00 m with 6.0 t
Intermediate Casing: 177.80 mm @ 1041.00 m with 38.0 t
Status: Drilling Ahead (DR)
Drilling Ahead: 25-Jul-2022

Lic. No.: 11776

Tundra et al Daly Sinclair HZNTL 13-21-9-29 (WPM)
UWI: 102.13-21-009-29W1.00
Spud Date: 24-Jul-2022
K.B. Elevation: 537.34 m
Surface Casing: 244.50 mm @ 136.00 m with 7.5 t
Status: Drilling Ahead (DR)
Drilling Ahead: 25-Jul-2022

Lic. No.: 11777

Tundra et al Daly Sinclair HZNTL A13-21-9-29 (WPM)
UWI: 103.13-21-009-29W1.00
Spud Date: 19-Jul-2022
K.B. Elevation: 537.41 m
Surface Casing: 244.50 mm @ 147.00 m with 7.5 t
Finished Drilling: 23-Jul-2022
Total Depth: 2328.00 m
Production Casing: 139.70 mm @ 2328.00 m with 34.0 t
Rig Released: 24-Jul-2022
Status: Waiting On Service Rig (WOSR)
Waiting On Service Rig: 24-Jul-2022

Lic. No.: 11778

Sinclair Unit No. 12 HZNTL C12-18-8-28 (WPM)
UWI: 104.12-18-008-28W1.00
Finished Drilling: 20-Jul-2022
Total Depth: 2466.00 m
Liner Casing: 114.30 mm @ 2466.00 m with 16.0 t
Rig Released: 21-Jul-2022

Status: Waiting On Service Rig (WOSR)
Waiting On Service Rig: 21-Jul-2022

Lic. No.: 11782

Corex Virden HZNTL 3-15-9-25 (WPM)
UWI: 100.03-15-009-25W1.00
Spud Date: 19-Jul-2022
K.B. Elevation: 434.82 m
Surface Casing: 244.50 mm @ 148.00 m with 9.0 t
Intermediate Casing: 177.80 mm @ 747.00 m with 13.5 t
Finished Drilling: 22-Jul-2022
Total Depth: 1576.00 m
Rig Released: 22-Jul-2022
Status: Completing (COMP)
Completing: 23-Jul-2022

Lic. No.: 11786

Tundra Waskada HZNTL 13-5-1-25 (WPM)
UWI: 100.13-05-001-25W1.00

***Please note revision to Report dated 18-Jul-2022
Drilling Contractor: Ensign Drilling Inc. – Rig #10***

UWI: 100.13-05-001-25W1.00
Spud Date: 24-Jul-2022
K.B. Elevation: 470.59 m
Surface Casing: 244.50 mm @ 135.00 m with 6.5 t
Status: Drilling Ahead (DR)
Drilling Ahead: 25-Jul-2022