

WEEKLY WELL ACTIVITY REPORT

PETROLEUM INDUSTRY ACTIVITY REPORT

(January 1/22 – Oct 3/22)

<u>DRILLING ACTIVITY</u>	To Oct 3/22	To Oct 4/21	2021 Total
Drilling Licences Issued	161	122	178
Licences Cancelled	2	0	9
Vertical Wells Drilled	4	9	9
Horizontal Wells Drilled	156	117	164
Stratigraphic Test Holes Drilled	0	1	1
Wells Drilled - Total	160	127	174
No. of Metres Drilled	363 024	262 468	372 739
Wells Re-entered	3	3	6
Wells Being Drilled	3	3	0
No. of Active Rigs	5	3	0
Wells Licenced but Not Spudded	0	55	62
Wells Completed as Potential Oil Wells	157	121	168
Wells Abandoned Dry	0	3	3
Wells Drilled but Not Completed	0	0	0
Other Completions	3	3	3
New Wells on Production	0	100	34
<u>GEOPHYSICAL ACTIVITY</u>			
Geophysical Programs Licenced	0	4	6
Licences Cancelled	0	0	0
Kilometers Licenced	0	154	439
Kilometers Run	0	55	438
	2022	2021	
<u>OIL PRICES (Average)</u>	\$/m3 (\$/bbl)	\$/m3 (\$/bbl)	
Month of Aug	725.30 (115.25)	510.89 (81.18)	
Month of Sep	693.58 (110.21)	533.73 (84.81)	
	2022	2021	
<u>OIL PRODUCTION (M3)</u>			
Month of Sep	182 816.0	180 260.4	

WEEKLY WELL ACTIVITY REPORT

03 October 2022

- Lic. No.: 7087 Birdtail Unit No. 3 WSW 09-30-16-27 (WPM)
UWI: 100.09-30-016-27W1.00
UWI: 100.09-30-016-27W1.02 - Added
- Please note added UWI for Recompletion**
- UWI: 100.09-30-016-27W1.00
Status: Abandoned Water Injection Well (ABD WIW)
Abandoned Producer: 24-Jun-2022
- UWI: 100.09-30-016-27W1.02**
Status: Water Source Well (WSW)
Water Source Well: 03-Oct-2022
Field/Pool Code: 15
- Lic. No.: 11669 Sinclair Unit No. 2 HZNTL B12-25-7-29 (WPM)
UWI: 104.12-25-007-29W1.00
Finished Drilling: 28-Sep-2022
Total Depth: 2496.00 m
Production Casing: 139.70 mm @ 2496.00 m with 39.5 t
Rig Released: 29-Sep-2022
Status: Waiting On Service Rig (WOSR)
Waiting On Service Rig: 29-Sep-2022
- Lic. No.: 11676 Tundra Manson Prov. HZNTL 16-24-13-28 (WPM)
UWI: 100.16-23-013-28W1.00
Status: Completing (COMP)
Completing: 29-Sep-2022
- Lic. No.: 11721 North Virden Scallion Unit No. 1 HZNTL B2-33-11-26 (WPM)
UWI: 104.02-33-011-26W1.00
Status: Completing (COMP)
Completing: 28-Sep-2022
- Lic. No.: 11729 North Virden Scallion Unit No. 1 HZNTL A6-2-11-26 (WPM)
UWI: 103.06-02-011-26W1.00
Status: Completing (COMP)
Completing: 27-Sep-2022
- Lic. No.: 11740 Ewart Unit No. 18 Prov. HZNTL C1-6-9-28 (WPM)
UWI: 104.01-06-009-28W1.00
Status: Moving In Rotary Tools (MIRT)
Moving In Rotary Tools: 03-Oct-2022
- Lic. No.: 11743 Sinclair Unit No. 11 HZNTL A4-35-7-29 (WPM)
UWI: 103.04-35-007-29W1.00
Status: Completing (COMP)
Completing: 28-Sep-2022
- Lic. No.: 11749 Corex Virden HZNTL 11-23-9-25 (WPM)
UWI: 102.11-23-009-25W1.00
Spud Date: 01-Oct-2022
K.B. Elevation: 438.31 m
Surface Casing: 249.00 mm @ 149.00 m with 9.0 t
Intermediate Casing: 177.80 mm @ 799.00 m with 14.0 t
Status: Waiting On Cement (WOC)
Waiting On Cement: 03-Oct-2022

Lic. No.: 11758 Corex Virden HZNTL A3-13-11-26 (WPM)
UWI: 103.03-13-011-26W1.00 - Leg #1
Intermediate Casing: 177.80 mm @ 719.00 m with 13.0 t
Finished Drilling: 30-Sep-2022
Total Depth: 2139.00 m
Rig Released: 01-Oct-2022
Status: Waiting On Service Rig (WOSR)
Waiting On Service Rig: 01-Oct-2022

Lic. No.: 11769 Corex Virden HZNTL 16-26-11-26 (WPM)
UWI: 100.16-26-011-26W1.00
Status: Completing (COMP)
Completing: 30-Sep-2022

Lic. No.: 11770 Corex Virden HZNTL A16-26-11-26 (WPM)
UWI: 102.16-26-011-26W1.00
Status: Completing (COMP)
Completing: 26-Sep-2022

Lic. No.: 11779 Sinclair Unit No. 17 HZNTL B8-19-8-28 (WPM)
UWI: 104.08-19-008-28W1.00
Spud Date: 29-Sep-2022
K.B. Elevation: 516.05 m
Surface Casing: 244.50 mm @ 136.00 m with 6.5 t
Finished Drilling: 02-Oct-2022
Total Depth: 2498.00 m
Production Casing: 139.70 mm @ 2498.00 m with 38.0 t
Rig Released: 02-Oct-2022
Status: Waiting On Service Rig (WOSR)
Waiting On Service Rig: 02-Oct-2022

Lic. No.: 11785 Whitewater Unit No. 2 HZNTL 16-3-3-21 (WPM)
UWI: 102.16-03-003-21W1.00
Status: Completing (COMP)
Completing: 03-Oct-2022

Lic. No.: 11801 Whitewater Unit No. 2 HZNTL A4-2-3-21 (WPM)
UWI: 103.04-02-003-21W1.00
Status: Completing (COMP)
Completing: 27-Sep-2022

Lic. No.: 11802 Tundra Pierson HZNTL 14-15-2-28 (WPM)
UWI: 100.14-15-002-28W1.00
Status: Completing (COMP)
Completing: 28-Sep-2022

Lic. No.: 11806 CVE Minnedosa OBS 1-10-15-18 (WPM)
UWI: 100.01-10-015-18W1.00
Finished Drilling: 30-Sep-2022
Total Depth: 995.30 m
Rig Released: 02-Oct-2022
Status: Waiting On Service Rig (WOSR)
Waiting On Service Rig: 02-Oct-2022

Lic. No.: 11821 Surge Daly Sinclair HZNTL B12-15-8-28 (WPM)
UWI: 103.12-15-008-28W1.00

**Please note revision to Report dated 29-Aug-2022:
Drilling Contractor: Ensign Drilling Inc. – Rig # 360**

Status: Moving In Rotary Tools (MIRT)
Moving In Rotary Tools: 03-Oct-2022

Lic. No.: 11825 Tundra et al Waskada HZNTL A1-14-2-25 (WPM)
UWI: 102.01-14-002-25W1.00
Spud Date: 30-Sep-2022
K.B. Elevation: 476.26 m
Surface Casing: 219.10 mm @ 139.00 m with 5.5 t
Status: Drilling Ahead (DR)
Drilling Ahead: 03-Oct-2022

Lic. No.: 11826 Tundra et al Waskada HZNTL B8-14-2-25 (WPM)
UWI: 104.08-14-002-25W1.00
Finished Drilling: 29-Sep-2022
Total Depth: 2783.00 m
Production Casing: 139.70 mm @ 2783.00 m with 33.0 t
Rig Released: 30-Sep-2022
Status: Waiting On Service Rig (WOSR)
Waiting On Service Rig: 30-Sep-2022

Lic. No.: 11832 Tundra Virden HZNTL A4-20-11-26 (WPM)
UWI: 103.04-20-011-26W1.00
Spud Date: 01-Oct-2022
K.B. Elevation: 465.95 m
Surface Casing: 244.50 mm @ 135.00 m with 7.5 t
Status: Drilling Ahead (DR)
Drilling Ahead: 03-Oct-2022

Lic. No.: 11833 Tundra Virden HZNTL B4-20-11-26 (WPM)
UWI: 104.04-20-011-26W1.00
UWI: 104.01-19-011-26W1.02

UWI: 104.04-20-011-26W1.00
Production Casing: 177.80 mm @ 752.00 m with 13.1 t
Finished Drilling: 28-Sep-2022
Total Depth: 1532.00 m

UWI: 104.01-19-011-26W1.02
Kick-Off Date: 29-Sep-2022
Kick-Off Point: 773
Finished Drilling: 30-Sep-2022
Total Depth: 1575.00 m

UWI: 104.04-20-011-26W1.00
UWI: 104.01-19-011-26W1.02
Rig Released: 30-Sep-2022
Status: Waiting On Service Rig (WOSR)
Waiting On Service Rig: 30-Sep-2022

Lic. No.: 11839 Tundra Daly Sinclair HZNTL B1-1-10-29 (WPM)
UWI: 103.01-01-010-29W1.00
Licence Issued: 28-Sep-2022
Licensee: Tundra Oil & Gas Limited
Mineral Rights: Tundra Oil & Gas Limited
Contractor: Ensign Drilling Inc. - Rig# 12
Surface Location: 1A-2-10-29
Co-ords: 152.36 m N of S of Sec 2
60.00 m W of E of Sec 2
Grd Elev: 522.03 m
Proj. TD: 2301.00 m (Mississippian)
Field: Daly Sinclair
Classification: Non Confidential Development
Status: Location(LOC)

Lic. No.: 11840

Tundra Daly Sinclair HZNTL B8-4-9-28 (WPM)

UWI: 103.08-04-009-28W1.00

Licence Issued: 03-Oct-2022

Licensee: Tundra Oil & Gas Limited

Mineral Rights: Tundra Oil & Gas Limited

Contractor: Ensign Drilling Inc. - Rig# 12

Surface Location: 8D-5-9-28

Co-ords: 649.72 m N of S of Sec 5

75.14 m W of E of Sec 5

Grd Elev: 491.78 m

Proj. TD: 2312.60 m (Mississippian)

Field: Daly Sinclair

Classification: Non Confidential Development

Status: Location(LOC)