

## WEEKLY WELL ACTIVITY REPORT

### PETROLEUM INDUSTRY ACTIVITY REPORT

(January 1/22 – Oct 24/22)

<b><u>DRILLING ACTIVITY</u></b>	<b>To Oct 24/22</b>	<b>To Oct 25/21</b>	<b>2021 Total</b>
Drilling Licences Issued	174	130	178
Licences Cancelled	2	6	9
Vertical Wells Drilled	4	9	9
Horizontal Wells Drilled	177	129	164
Stratigraphic Test Holes Drilled	0	1	1
Wells Drilled - Total	181	139	174
No. of Metres Drilled	409 057	290 857	372 739
Wells Re-entered	6	3	6
Wells Being Drilled	3	3	0
No. of Active Rigs	4	3	0
Wells Licenced but Not Spudded	-8	46	62
Wells Completed as Potential Oil Wells	178	133	168
Wells Abandoned Dry	0	3	3
Wells Drilled but Not Completed	0	0	0
Other Completions	3	3	3
New Wells on Production	0	100	34
<b><u>GEOPHYSICAL ACTIVITY</u></b>			
Geophysical Programs Licenced	0	6	6
Licences Cancelled	0	0	0
Kilometers Licenced	0	439	439
Kilometers Run	0	55	438
	<b>2022</b>	<b>2021</b>	
<b><u>OIL PRICES (Average)</u></b>	<b>\$/m3 (\$/bbl)</b>	<b>\$/m3 (\$/bbl)</b>	
Month of Aug	725.30 (115.25)	510.89 (81.18)	
Month of Sep	693.58 (110.21)	533.73 (84.81)	
	<b>2022</b>	<b>2021</b>	
<b><u>OIL PRODUCTION (M3)</u></b>			
Month of Sep	182 816.0	180 260.4	

# WEEKLY WELL ACTIVITY REPORT

24 October 2022

Lic. No.: 11764 Corex Virden HZNTL 5-6-10-25 (WPM)  
UWI: 102.05-06-010-25W1.00  
Spud Date: 20-Oct-2022  
K.B. Elevation: 440.06 m  
Surface Casing: 244.50 mm @ 148.00 m with 9.0 t  
Intermediate Casing: 177.80 mm @ 805.00 m with 13.5 t  
Finished Drilling: 24-Oct-2022  
Total Depth: 1985.00 m  
Rig Released: 24-Oct-2022  
Status: Waiting On Service Rig (WOSR)  
Waiting On Service Rig: 24-Oct-2022

Lic. No.: 11765 Corex Virden HZNTL A5-6-10-25 (WPM)  
UWI: 103.05-06-010-25W1.00  
Spud Date: 24-Oct-2022  
K.B. Elevation: 439.90 m  
Status: Drilling Ahead (DR)  
Drilling Ahead: 24-Oct-2022

Lic. No.: 11768 Corex Virden HZNTL 8-12-10-26 (WPM)  
UWI: 100.08-12-010-26W1.00  
Intermediate Casing: 177.80 mm @ 759.00 m with 12.5 t  
Finished Drilling: 19-Oct-2022  
Total Depth: 1365.00 m  
Rig Released: 20-Oct-2022  
Status: Waiting On Service Rig (WOSR)  
Waiting On Service Rig: 20-Oct-2022

Lic. No.: 11800 Tundra Daly Sinclair Prov. HZNTL 9-6-10-27 (WPM)  
UWI: 100.09-06-010-27W1.00

***Please note revision to Report dated 08-Aug-2022  
Drilling Contractor: Ensign Drilling Inc. Rig #12***

Spud Date: 17-Oct-2022  
K.B. Elevation: 495.56 m  
Surface Casing: 244.50 mm @ 136.00 m with 7.5 t  
Finished Drilling: 20-Oct-2022  
Total Depth: 2248.00 m  
Production Casing: 139.70 mm @ 2248.00 m with 31.2 t  
Rig Released: 21-Oct-2022  
Status: Waiting On Service Rig (WOSR)  
Waiting On Service Rig: 21-Oct-2022

Lic. No.: 11822 Surge Daly Sinclair HZNTL C12-15-8-28 (WPM)  
UWI: 104.12-15-008-28W1.00  
Finished Drilling: 18-Oct-2022  
Total Depth: 2407.00 m  
Production Casing: 144.30 mm @ 2407.0 m with 34.5 t  
Rig Released: 19-Oct-2022  
Status: Waiting On Service Rig (WOSR)  
Waiting On Service Rig: 19-Oct-2022

Lic. No.: 11823      Surge Daly Sinclair HZNTL D12-15-8-28 (WPM)  
 UWI: 105.12-15-008-28W1.00

***Please note revision to Report dated 29-Aug-2022  
 Drilling Contractor: Ensign Drilling Inc. Rig #360***

Spud Date: 19-Oct-2022  
 K.B. Elevation: 490.99 m  
 Surface Casing: 244.50 mm @ 143.00 m with 12.0 t  
 Finished Drilling: 23-Oct-2022  
 Total Depth: 2357.00 m  
 Production Casing: 114.30 mm @ 2357.00 m with 41.5 t  
 Rig Released: 24-Oct-2022  
 Status: Waiting On Service Rig (WOSR)  
 Waiting On Service Rig: 24-Oct-2022

Lic. No.: 11825      Tundra et al Waskada HZNTL A1-14-2-25 (WPM)  
 UWI: 102.01-14-002-25W1.00  
 Status: Completing (COMP)  
 Completing: 18-Oct-2022

Lic. No.: 11831      Waskada et al Unit No. 17 HZNTL A3-15-2-25 (WPM)  
 UWI: 104.03-15-002-25W1.00  
 Spud Date: 17-Oct-2022  
 K.B. Elevation: 474.89 m  
 Surface Casing: 219.10 mm @ 142.00 m with 5.5 t  
 Finished Drilling: 22-Oct-2022  
 Total Depth: 3250.00 m  
 Production Casing: 139.70 mm @ 3250.00 m with 40.0 t  
 Rig Released: 23-Oct-2022  
 Status: Waiting On Service Rig (WOSR)  
 Waiting On Service Rig: 23-Oct-2022

Lic. No.: 11835      Tundra Daly Sinclair HZNTL A9-34-9-29 (WPM)  
 UWI: 103.09-34-009-29W1.00  
 Spud Date: 19-Oct-2022  
 K.B. Elevation: 536.97 m  
 Surface Casing: 244.50 mm @ 135.00 m with 6.5 t  
 Finished Drilling: 22-Oct-2022  
 Total Depth: 2359.00 m  
 Production Casing: 139.70 mm @ 2359.00 m with 37.0 t  
 Rig Released: 24-Oct-2022  
 Status: Waiting On Service Rig (WOSR)  
 Waiting On Service Rig: 24-Oct-2022

Lic. No.: 11843      Daly Unit No. 11 HZNTL A5-27-10-29 (WPM)  
 UWI: 102.05-27-010-29W1.00  
 Spud Date: 21-Oct-2022  
 K.B. Elevation: 526.93 m  
 Surface Casing: 244.50 mm @ 135.00 m with 6.5 t  
 Status: Drilling Ahead (DR)  
 Drilling Ahead: 24-Oct-2022

Lic. No.: 11844      Tundra Daly Sinclair HZNTL 1-34-9-29 (WPM)  
 UWI: 100.01-34-009-29W1.00

***Please note revision to Report dated 29-Aug-2022  
 Drilling Contractor: Ensign Drilling Inc. Rig # 360***

Status: Moving in Rotary Tools (MIRT)  
 Moving in Rotary Tools: 24-Oct-2022

Lic. No.: 11847      Waskada Unit No. 2 HZNTL B13-27-1-26 (WPM)  
UWI: 105.13-27-001-26W1.00  
Spud Date: 23-Oct-2022  
K.B. Elevation: 467.89 m  
Surface Casing: 219.10 mm @ 144.00 m with 5.5 t  
Status: Drilling Ahead (DR)  
Drilling Ahead: 24-Oct-2022

Lic. No.: 11850      Tundra Waskada Prov. HZNTL 2-18-2-25 (WPM)  
UWI: 102.02-18-002-25W1.00  
Licence Issued: 20-Oct-2022  
Licensee: Tundra Oil & Gas Limited  
Mineral Rights: Tundra Oil & Gas Limited  
Contractor: Ensign Drilling Inc. - Rig# 10  
Surface Location: 4C-16-2-25  
Co-ords: 300.00 m N of S of Sec 4  
          60.00 m E of W of Sec 4  
Grd Elev: 471.61 m  
Proj. TD: 3208.30 m (Triassic)  
Field: Waskada  
Classification: Non Confidential Development  
Status: Location(LOC)

Lic. No.: 11851      Tundra Daly Sinclair HZNTL C1-25-10-29 (WPM)  
UWI: 104.01-25-010-29W1.00  
Licence Issued: 20-Oct-2022  
Licensee: Tundra Oil and Gas Limited  
Mineral Rights: Tundra Oil and Gas Limited  
Contractor: Ensign Drilling Inc. - Rig# 12  
Surface Location: 1A-26-10-29  
Co-ords: 240.00 m N of S of Sec 26  
          60.00 m W of E of Sec 26  
Grd Elev: 521.97 m  
Proj. TD: 2305.60 m (Mississippian)  
Field: Daly Sinclair  
Classification: Non Confidential Development  
Status: Location(LOC)

Lic. No.: 11852      Daly Unit No. 19 HZNTL A16-25-10-29 (WPM)  
UWI: 102.16-25-010-29W1.00  
Licence Issued: 20-Oct-2022  
Licensee: Tundra Oil & Gas Limited  
Mineral Rights: Tundra Oil & Gas Limited  
Contractor: Ensign Drilling Inc. - Rig# 12  
Surface Location: 16A-25-10-29  
Co-ords: 342.62 m S of N of Sec 26  
          60.00 m W of E of Sec 26  
Grd Elev: 522.02 m  
Proj. TD: 2383.10 m (Devonian)  
Field: Daly Sinclair  
Classification: Non Confidential Development  
Status: Location(LOC)

Lic. No.: 11853

Daly Unit No. 19 HZNTL A1-36-10-29 (WPM)

UWI: 102.01-36-010-29W1.00

Licence Issued: 20-Oct-2022

Licensee: Tundra Oil and Gas Limited

Mineral Rights: Tundra Oil and Gas Limited

Contractor: Ensign Drilling Inc. - Rig# 12

Surface Location: 16D-26-10-29

Co-ords: 69.57 m S of N of Sec 26

60.00 m W of E of Sec 26

Grd Elev: 522.32 m

Proj. TD: 2403.50 m (Devonian)

Field: Daly Sinclair

Classification: Non Confidential Development

Status: Location(LOC)