

## WEEKLY WELL ACTIVITY REPORT

### PETROLEUM INDUSTRY ACTIVITY REPORT

(January 1/23 – Aug 7/23)

<b><u>DRILLING ACTIVITY</u></b>	<b>To Aug 7/23</b>	<b>To Aug 8/22</b>	<b>2022 Total</b>
Drilling Licences Issued	113	124	216
Licences Cancelled	5	0	10
Vertical Wells Drilled	1	2	7
Horizontal Wells Drilled	83	111	220
Stratigraphic Test Holes Drilled	1	0	1
Wells Drilled - Total	85	113	228
No. of Metres Drilled	190 619	253 100	500 687
Wells Re-entered	1	3	7
Wells Being Drilled	1	4	0
No. of Active Rigs	3	4	0
Wells Licenced but Not Spudded	24	6	-14
Wells Completed as Potential Oil Wells	81	111	224
Wells Abandoned Dry	1	0	0
Wells Drilled but Not Completed	2	0	0
Other Completions	1	2	3
New Wells on Production	81	0	193
<b><u>GEOPHYSICAL ACTIVITY</u></b>			
Geophysical Programs Licenced	1	0	6
Licences Cancelled	0	0	0
Kilometers Licenced	169.74	0	439
Kilometers Run	0	0	438
<b><u>OIL PRICES (Average)</u></b>			
	<b>2023</b>	<b>2022</b>	
	\$/m3 (\$/bbl)	\$/m3 (\$/bbl)	
Month of June	560.62 (89.08)	924.29 (146.87)	
Month of July	661.17 (105.06)	776.40 (123.37)	
<b><u>OIL PRODUCTION (M3)</u></b>			
	<b>2023</b>	<b>2022</b>	
Month of July	188 171.3	177 441.8	

# WEEKLY WELL ACTIVITY REPORT

07 August 2023

Lic. No.: 11939      Tundra Daly Sinclair Prov. SWD DIR A13-10-9-28 (WPM)  
UWI: 104.13-10-009-28W1.00  
Finished Drilling: 02-Aug-2023  
Total Depth: 1762.00 m  
Status: Fishing (FISH)  
Fishing: 07-Aug-2023

Lic. No.: 11952      Waskada Unit No. 20 HZNTL B13-21-1-25 (WPM)  
UWI: 105.13-21-001-25W1.00 - Leg #1  
UWI: 105.13-21-001-25W1.02 - Leg #2  
  
**UWI: 105.13-21-001-25W1.02 - Leg #2**  
Production Casing: 139.70 mm @ 3214.00 m with 42.8 t  
Rig Released: 01-Aug-2023  
Status: Waiting On Service Rig (WOSR)  
Waiting On Service Rig: 01-Aug-2023

Lic. No.: 11973      Corex Daly Sinclair HZNTL D1-7-10-27 (WPM)  
UWI: 105.01-07-010-27W1.00  
Finished Drilling: 01-Aug-2023  
Total Depth: 2340.00 m  
Production Casing: 139.70 mm @ 2340.00 m with 47.0 t  
Rig Released: 03-Aug-2023  
Status: Waiting On Service Rig (WOSR)  
Waiting On Service Rig: 03-Aug-2023

Lic. No.: 11982      Corex Daly Sinclair HZNTL 9-17-10-27 (WPM)  
UWI: 102.09-17-010-27W1.00  
Spud Date: 03-Aug-2023  
K.B. Elevation: 493.15 m  
Surface Casing: 244.50 mm @ 145.00 m with 11.0 t  
Finished Drilling: 07-Aug-2023  
Total Depth: 2328.00 m  
Status: Running Casing (CSG)  
Running Casing: 07-Aug-2023

Lic. No.: 11984      Whitewater Unit No. 2 HZNTL 2-2-3-21 (WPM)  
UWI: 102.02-02-003-21W1.00 - Leg #1  
UWI: 102.02-02-003-21W1.02 - Leg #2  
  
**UWI: 102.02-02-003-21W1.00 - Leg #1**  
Spud Date: 02-Aug-2023  
K.B. Elevation: 550.96 m  
Surface Casing: 244.50 mm @ 155.00 m with 7.0 t  
Intermediate Casing: 177.80 mm @ 1016.00 m with 17.0 t  
Finished Drilling: 05-Aug-2023  
Total Depth: 1880.00 m  
  
**UWI: 102.02-02-003-21W1.02 - Leg #2**  
Kick-Off Date: 06-Aug-2023  
Kick-Off Point: 1043.00 m  
Status: Drilling Ahead (DR)  
Drilling Ahead: 07-Aug-2023