

WEEKLY WELL ACTIVITY REPORT

PETROLEUM INDUSTRY ACTIVITY REPORT

(January 1/23 – Sep 18/23)

<u>DRILLING ACTIVITY</u>	To Sep 18/23	To Sep 19/22	2022 Total
Drilling Licences Issued	126	155	216
Licences Cancelled	5	2	10
Vertical Wells Drilled	2	3	7
Horizontal Wells Drilled	107	145	220
Stratigraphic Test Holes Drilled	1	0	1
Wells Drilled - Total	109	148	228
No. of Metres Drilled	244,472	338 132	500 687
Wells Re-entered	1	3	7
Wells Being Drilled	3	3	0
No. of Active Rigs	3	5	0
Wells Licenced but Not Spudded	9	6	-14
Wells Completed as Potential Oil Wells	109	146	224
Wells Abandoned Dry	3	0	0
Wells Drilled but Not Completed	0	0	0
Other Completions	1	2	3
New Wells on Production	89	0	193
<u>GEOPHYSICAL ACTIVITY</u>			
Geophysical Programs Licenced	1	0	6
Licences Cancelled	0	0	0
Kilometers Licenced	169.74	0	439
Kilometers Run	0	0	438
<u>OIL PRICES (Average)</u>			
	2023	2022	
	\$/m3 (\$/bbl)	\$/m3 (\$/bbl)	
Month of July	661.17 (105.06)	776.40 (123.37)	
Month of Aug	691.90 (109.94)	535.65 (115.25)	
<u>OIL PRODUCTION (M3)</u>			
	2023	2022	
Month of August	187 825.7	185 154.9	

WEEKLY WELL ACTIVITY REPORT

18 September 2023

Lic. No.: 6545 Tundra South Reston HZNTL 1-15-6-27 (WPM)
100.04-14-006-27W1.02
100.04-14-006-27W1.02 - Leg #2
Please note revised UWI
102.05-14-006-27W1.03
102.05-14-006-27W1.03 - Leg #3
Please note revised UWI

Lic. No.: 11827 Tundra Daly Sinclair HZNTL B16-1-9-29 (WPM)
UWI: 103.16-01-009-29W1.00
Status: Licence Cancelled (CAN)
Licence Cancelled: 13-Sep-2023
Please note deleted UWI - Leg #1

Lic. No.: 11979 Daly Unit No. 19 HZNTL A9-36-10-29 (WPM)
UWI: 102.09-36-010-29W1.00
Status: Completing (COMP)
Completing: 09-Sep-2023

Lic. No.: 11993 Corex Daly Sinclair HZNTL A9-22-8-28 (WPM)
UWI: 103.09-22-008-28W1.00
Spud Date: 16-Sep-2023
K.B. Elevation: 467.54 m
Surface Casing: 244.50 mm @ 148.00 m with 14.0 t
Status: Drilling Ahead (DR)
Drilling Ahead: 18-Sep-2023

Lic. No.: 11994 Corex Daly Sinclair HZNTL B9-22-8-28 (WPM)
UWI: 104.09-22-008-28W1.00
Finished Drilling: 14-Sep-2023
Total Depth: 3205.00 m
Production Casing: 139.70 mm @ 3205.00 m with 58.0 t
Rig Released: 15-Sep-2023
Status: Waiting On Service Rig (WOSR)
Waiting On Service Rig: 15-Sep-2023

Lic. No.: 11998 East Manson Unit No. 8 Prov. HZNTL A1-10-13-28 (WPM)
UWI: 102.01-10-013-28W1.00
Intermediate Casing: 177.80 mm @ 809.00 m with 13.5 t
Finished Drilling: 13-Sep-2023
Total Depth: 1971.00 m
Rig Released: 14-Sep-2023
Status: Waiting On Service Rig (WOSR)
Waiting On Service Rig: 14-Sep-2023

Lic. No.: 11999 East Manson Unit No. 3 HZNTL 9-21-13-28 (WPM)
UWI: 102.09-21-013-28W1.00
Status: Moving In Rotary Tools (MIRT)
Moving In Rotary Tools: 18-Sep-2023

Lic. No.: 12009 North Pierson Unit No. 3 Prov. HZNTL 7-18-3-29 (WPM)
 UWI: 100.07-18-003-29W1.00 - Leg #1
 Finished Drilling: 12-Sep-2023
 Total Depth: 2706.00 m
 Rig Released: 12-Sep-2023
 Status: Completing (COMP)
 Completing: 15-Sep-2023

Lic. No.: 12013 Tundra Daly Sinclair HZNTL A4-14-10-29 (WPM)
 UWI: 102.04-14-010-29W1.00
 Spud Date: 17-Sep-2023
 K.B. Elevation: 528.11 m
 Surface Casing: 244.50 mm @ 143.00 m with 7.5 t
 Status: Waiting On Cement (WOC)
 Waiting On Cement: 18-Sep-2023

Lic. No.: 12015 East Manson Unit No. 3 Prov. HZNTL 12-20-13-28 (WPM)
 UWI: 102.12-20-013-28W1.00

***Please note revision to Report dated 21-Aug-2023
 Drilling Contractor: Ensign Drilling Inc. – Rig #10***

Spud Date: 14-Sep-2023
 K.B. Elevation: 492.52 m
 Surface Casing: 244.50 mm @ 145.00 m with 7.0 t
 Intermediate Casing: 177.80 mm @ 862.00 m with 15.5 t
 Finished Drilling: 18-Sep-2023
 Total Depth: 2275.00 m
 Rig Released: 18-Sep-2023
 Status: Waiting On Service Rig (WOSR)
 Waiting On Service Rig: 18-Sep-2023

Lic. No.: 12016 Tundra Daly Sinclair HZNTL B13-1-10-29 (WPM)
 UWI: 104.13-01-010-29W1.00
 Spud Date: 13-Sep-2023
 K.B. Elevation: 524.63 m
 Surface Casing: 244.50 mm @ 135.00 m with 7.5 t
 Finished Drilling: 16-Sep-2023
 Total Depth: 2303.00 m
 Production Casing: 139.70 mm @ 2303.00 m with 33.0 t
 Rig Released: 17-Sep-2023
 Status: Waiting On Service Rig (WOSR)
 Waiting On Service Rig: 17-Sep-2023

Lic. No.: 12021 Tundra Waskada WSW A16-21-1-25 (WPM)
 UWI: 104.16-21-001-25W1.00
 Licence Issued: 14-Sep-2023
 Licensee: Tundra Oil & Gas Limited
 Mineral Rights: Tundra Oil & Gas Limited
 Contractor: Ensign Drilling Inc. - Rig# 10
 Surface Location: 16C-21-1-25
 Co-ords: 90.00 m S of N of Sec 21
 325.00 m W of E of Sec 21
 Grd Elev: 471.72 m
 Proj. TD: 724.30 m (Jurassic)
 Field: Waskada
 Classification: Non Confidential Development
 Status: Location(LOC)