



Economic Development, Investment, Trade & Natural Resources

Petroleum Branch

360-1395 Ellice Ave, Winnipeg, MB R3G 3P2

T 204-945-6577 F 204-945-0586

www.manitoba.ca

WEEKLY WELL ACTIVITY REPORT

PETROLEUM INDUSTRY ACTIVITY REPORT

(January 1/23 -- Oct 30/23)

<u>DRILLING ACTIVITY</u>	To Oct 30/23	To Oct 31/22	2022 Total	
Drilling Licences Issued	141	182	222	
Licences Cancelled	8	3	11	
Vertical Wells Drilled	2	4	7	
Horizontal Wells Drilled	131	179	220	
Stratigraphic Test Holes Drilled	1	0	1	
Wells Drilled - Total	134	183	228	
No. of Metres Drilled	295778	415901	503107	
Wells Re-entered	0	6	7	
Wells Being Drilled	3	3	0	
No. of Active Rigs	0	4	0	
Wells Licenced but Not Spudded	43	58	46	
Wells Completed as Potential Oil Wells	131	180	221	
Wells Abandoned Dry	3	0	1	
Wells Drilled but Not Completed	0	0	0	
Other Completions	0	3	3	
New Wells on Production	0	0	0	
<u>GEOPHYSICAL ACTIVITY</u>				
Geophysical Programs Licenced	0	0	0	
Licences Cancelled	0	0	0	
Kilometers Licenced	0	0.00	0	
Kilometers Run	0	0	0	
<u>OIL PRICES (Average)</u>				
	2023		2022	
	\$/M3 \$/BBL		\$/M3 \$/BBL	
Month of August	691.90	109.94	535.65	115.25
Month of September	746.94	118.69	693.58	110.21
<u>OIL PRODUCTION (M3)</u>				
	2023		2022	
Month of September	182,406.1		182,536.1	

WEEKLY WELL ACTIVITY REPORT

30 October 2023

Lic. No.: 11967 Corex Virden HZNTL 13-5-10-25 (WPM)
 UWI: 100.13-05-010-25W1.00
 Spud Date: 27-Oct-2023
 K.B. Elevation: 440.24 m
 Surface Casing: 244.50 mm @ 145.00 m with 11.0 t
 Intermediate Casing: 177.80 mm @ 796.00 m with 16.8 t
 Status: Drilling Ahead (DR)
 Drilling Ahead: 30-Oct-2023

Lic. No.: 12002 Tundra Pierson HZNTL A9-31-2-28 (WPM)
 UWI: 102.09-31-002-28W1.00
 Status: Completing (COMP)
 Completing: 28-Oct-2023

Lic. No.: 12005 North Virden Scallion Unit No. 1 HZNTL A11-11-11-26 (WPM)
 UWI: 103.11-11-011-26W1.00 - Leg #1
 UWI: 103.11-11-011-26W1.02 - Leg #2

UWI: 103.11-11-011-26W1.00 - Leg #1
 Intermediate Casing: 177.80 mm @ 758.00 m with 16.5 t
 Finished Drilling: 24-Oct-2023
 Total Depth: 1866.00 m

UWI: 103.11-11-011-26W1.02 - Leg #2
 Kick-Off Date: 25-Oct-2023
 Kick-Off Point: 786
 Finished Drilling: 26-Oct-2023
 Total Depth: 1841.00 m

UWI: 103.11-11-011-26W1.00 - Leg #1
UWI: 103.11-11-011-26W1.02 - Leg #2
 Status: Completing (COMP)
 Completing: 28-Oct-2023

Lic. No.: 12020 Tundra Pierson Prov. HZNTL B15-16-1-27 (WPM)
 UWI: 103.15-16-001-27W1.00
 Status: Completing (COMP)
 Completing: 30-Oct-2023

Lic. No.: 12024 Sinclair Unit No. 1 HZNTL A5-20-8-29 (WPM)
 UWI: 103.05-20-008-29W1.00
 Spud Date: 20-Oct-2023
 K.B. Elevation: 535.32 m
 Surface Casing: 244.50 mm @ 146.00 m with 7.5 t
 Finished Drilling: 23-Oct-2023
 Total Depth: 2531.00 m
 Production Casing: 139.70 mm @ 2531.00 m with 40.1 t
 Rig Released: 24-Oct-2023
 Status: Waiting On Service Rig (WOSR)
 Waiting On Service Rig: 24-Oct-2023

Lic. No.: 12025 Sinclair Unit No. 2 HZNTL A9-8-7-28 (WPM)
 UWI: 103.09-08-007-28W1.00
 Spud Date: 24-Oct-2023
 K.B. Elevation: 498.29 m
 Surface Casing: 244.50 mm @ 142.00 m with 7.0 t
 Finished Drilling: 28-Oct-2023
 Total Depth: 2485.00 m
 Production Casing: 139.70 mm @ 2485.00 m with 38.5 t
 Rig Released: 28-Oct-2023
 Status: Waiting On Service Rig (WOSR)
 Waiting On Service Rig: 28-Oct-2023

Lic. No.: 12026 Tundra South Reston Prov. HZNTL A8-14-6-27 (WPM)
 UWI: 103.08-14-006-27W1.00 - Leg #1
 UWI: 102.09-14-006-27W1.02 - Leg #2
 Status: Completing (COMP)
 Completing: 20-Oct-2023

Lic. No.: 12028 Tundra Pierson HZNTL 7-17-1-27 (WPM)
 UWI: 100.07-17-001-27W1.00
 Spud Date: 29-Oct-2023
 K.B. Elevation: 456.98 m
 Surface Casing: 244.50 mm @ 140.00 m with 6.5 t
 Status: Drilling Ahead (DR)
 Drilling Ahead: 30-Oct-2023

Lic. No.: 12029 Tundra Pierson HZNTL A7-17-1-27 (WPM)
 UWI: 102.07-17-001-27W1.00
 Spud Date: 23-Oct-2023
 K.B. Elevation: 456.03 m
 Surface Casing: 244.50 mm @ 145.00 m with 6.5 t
 Finished Drilling: 27-Oct-2023
 Total Depth: 3262.00 m
 Production Casing: 139.70 mm @ 3262.00 m with 43.13 t
 Rig Released: 28-Oct-2023
 Status: Waiting On Service Rig (WOSR)
 Waiting On Service Rig: 28-Oct-2023

Lic. No.: 12035 Sinclair Unit No. 1 HZNTL B13-8-8-29 (WPM)
 UWI: 104.13-08-008-29W1.00
 Spud Date: 29-Oct-2023
 K.B. Elevation: 533.27 m
 Surface Casing: 244.50 mm @ 144.00 m with 7.5 t
 Status: Drilling Ahead (DR)
 Drilling Ahead: 30-Oct-2023

Lic. No.: 12038 Tundra Deloraine HZNTL A16-31-2-23 (WPM)
 UWI: 103.16-31-002-23W1.00 - Leg #1
 UWI: 103.16-31-002-23W1.02 - Leg #2
 Licence Issued: 25-Oct-2023
 Licensee: Tundra Oil and Gas
 Mineral Rights: Tundra Oil and Gas
 Contractor: Ensign Drilling Inc. - Rig# 10
 Surface Location: 8B-31-2-23
 Co-ords: 458.06 m N of S of Sec 31
 306.01 m W of E of Sec 31
 Grd Elev: 499.34 m
 Proj. TD: 2019.55 m (Mississippian)
 Area: Other Areas
 Classification: Non Confidential Development
 Status: Location(LOC)

Lic. No.: 12039 Tundra Deloraine HZNTL B13-32-2-23 (WPM)
 UWI: 103.13-32-002-23W1.00
 Licence Issued: 25-Oct-2023
 Licensee: Tundra Oil and Gas
 Mineral Rights: Tundra Oil and Gas
 Contractor: Ensign Drilling Inc. - Rig# 10
 Surface Location: 8B-31-2-23
 Co-ords: 458.00 m N of S of Sec 31
 253.50 m W of E of Sec 31
 Grd Elev: 499.63 m
 Proj. TD: 2125.50 m (Mississippian)
 Area: Other Areas
 Classification: Non Confidential Development
 Status: Location(LOC)