



**Economic Development, Investment, Trade & Natural Resources**

Petroleum Branch

360-1395 Ellice Ave, Winnipeg, MB R3G 3P2

T 204-945-6577 F 204-945-0586

[www.manitoba.ca](http://www.manitoba.ca)

## WEEKLY WELL ACTIVITY REPORT

### PETROLEUM INDUSTRY ACTIVITY REPORT

(January 1/24 -- March 04/24 )

<b><u>DRILLING ACTIVITY</u></b>	<b>To Mar 04/24</b>	<b>To Mar 06/23</b>	<b>2023 Total</b>	
Drilling Licences Issued	26	45	187	
Licences Cancelled	4	2	8	
Vertical Wells Drilled	0	0	3	
Horizontal Wells Drilled	38	48	159	
Stratigraphic Test Holes Drilled	0	1	1	
Wells Drilled - Total	38	49	162	
No. of Metres Drilled	90916	108718	366427	
Wells Re-entered	1	0	1	
Wells Being Drilled	1	2	0	
No. of Active Rigs	1	4	0	
Wells Licenced but Not Spudded	48	-16	17	
Wells Completed as Potential Oil Wells	37	45	162	
Wells Abandoned Dry	1	1	3	
Wells Drilled but Not Completed	1	2	0	
Other Completions	0	1	1	
New Wells on Production	17	0	0	
<b><u>GEOPHYSICAL ACTIVITY</u></b>				
Geophysical Programs Licenced	0	1	1	
Licences Cancelled	0	0	0	
Kilometers Licenced	0.00	169.74	169.74	
Kilometers Run	0.00	0.00	0.00	
<b><u>OIL PRICES (Average)</u></b>				
	<b>2024</b>		<b>2023</b>	
	\$/M3   \$/BBL		\$/M3   \$/BBL	
Month of January	535.7	85.11	615.5	97.81
Month of February	564.1	89.64	590.4	93.81
<b><u>OIL PRODUCTION (M3)</u></b>				
	<b>2024</b>		<b>2023</b>	
Month of February	175,996.6		180,652.7	

## WEEKLY WELL ACTIVITY REPORT

**04 March 2024**

Lic. No.: 11935      Waskada Unit No. 16 HZNTL B10-5-2-25 (WPM)  
 UWI: 104.10-05-002-25W1.00  
 Status: Completing (COMP)  
 Completing: 16-Feb-2024

Lic. No.: 11949      Virden Roselea Unit No. 3 HZNTL 4-11-10-26 (WPM)  
 UWI: 102.04-11-010-26W1.02 - Leg #1  
 UWI: 102.04-11-010-26W1.02 - Leg #2  
 Status: Completing (COMP)  
 Completing: 23-Feb-2024

Lic. No.: 11951      Virden Roselea Unit No. 1 HZNTL 15-26-10-26 (WPM)  
 UWI: 102.15-26-010-26W1.02 - Leg #1  
 UWI: 102.15-26-010-26W1.02 - Leg #2

**UWI: 102.15-26-010-26W1.02 - Leg #1**  
 Surface Casing: 244.50 mm @ 142.00 m with 11.0 t  
 Intermediate Casing: 177.80 mm @ 740.00 m with 17.0 t  
 Finished Drilling: 24-Feb-2024  
 Total Depth: 1497.00 m

**UWI: 102.15-26-010-26W1.02 - Leg #2**  
 Kick-Off Date: 25-Feb-2024  
 Kick-Off Point: 764  
 Finished Drilling: 26-Feb-2024  
 Total Depth: 1471.00 m

**UWI: 102.15-26-010-26W1.02 - Leg #1**  
**UWI: 102.15-26-010-26W1.02 - Leg #2**  
 Rig Released: 26-Feb-2024  
 Status: Waiting On Service Rig (WOSR)  
 Waiting On Service Rig: 26-Feb-2024

Lic. No.: 11986      Tundra Daly Sinclair HZNTL B13-23-9-29 (WPM)  
 UWI: 104.13-23-009-29W1.00  
 Status: Completing (COMP)  
 Completing: 21-Feb-2024

Lic. No.: 12037      North Virden Scallion Unit No. 1 HZNTL B5-33-11-26 (WPM)  
 UWI: 104.05-33-011-26W1.00  
 Spud Date: 27-Feb-2024  
 K.B. Elevation: 465.48 m  
 Surface Casing: 244.50 mm @ 151.00 m with 15.0 t  
 Intermediate Casing: 177.80 mm @ 793.00 m with 18.0 t  
 Finished Drilling: 03-Mar-2024  
 Total Depth: 1713.00 m  
 Rig Released: 03-Mar-2024  
 Status: Waiting On Service Rig (WOSR)  
 Waiting On Service Rig: 03-Mar-2024

Lic. No.: 12040      Tundra Waskada HZNTL 11-1-2-25 (WPM)  
 UWI: 100.11-01-002-25W1.00  
 Status: Completing (COMP)  
 Completing: 20-Feb-2024

Lic. No.: 12052      Corex Daly Sinclair Prov. HZNTL A3-6-10-27 (WPM)  
 UWI: 102.03-06-010-27W1.00  
 Status: Completing (COMP)  
 Completing: 18-Feb-2024

Lic. No.: 12053      Corex Daly Sinclair Prov. HZNTL A4-6-10-27 (WPM)  
 UWI: 103.04-06-010-27W1.00  
 Status: Completing (COMP)  
 Completing: 17-Feb-2024

Lic. No.: 12055      Tundra Daly Sinclair HZNTL A1-22-10-28 (WPM)  
 UWI: 102.01-22-010-28W1.00  
 Spud Date: 22-Feb-2024  
 K.B. Elevation: 513.82  
 Surface Casing: 244.50 mm @ 141.0 m with 6.5 t  
 Finished Drilling: 26-Feb-2024  
 Production Casing: 139.70 mm @ 2279.00 m with 35.0 t  
 Total Depth: 2279.00 m  
 Rig Released: 26-Feb-2024  
 Status: Waiting On Service Rig (WOSR)  
 Waiting On Service Rig: 26-Feb-2024

Lic. No.: 12059      Tundra Daly Sinclair HZNTL B4-14-10-29 (WPM)  
 UWI: 103.04-14-010-29W1.00  
 Spud Date: 25-Feb-2024  
 K.B. Elevation: 528.28 m  
 Surface Casing: 244.50 mm @ 135.00 m with 8.0 t  
 Production Casing: Run  
 Finished Drilling: 28-Feb-2024  
 Total Depth: 2175.00 m  
 Rig Released: 29-Feb-2024  
 Status: Waiting On Service Rig (WOSR)  
 Waiting On Service Rig: 29-Feb-2024

Lic. No.: 12060      Tundra Daly Sinclair HZNTL A5-14-10-29 (WPM)  
 UWI: 102.05-14-010-29W1.00  
 Status: Completing (COMP)  
 Completing: 27-Feb-2024

Lic. No.: 12069 Tundra Daly Sinclair A4-20-10-28 (WPM)  
 UWI: 104.04-20-010-28W1.00

**104.04-20-010-28W1.00 - Leg #1**  
**Please note revised UWI**

Spud Date: 27-Feb-2024  
 K.B. Elevation: 520.12 m  
 Surface Casing: 244.50 mm @ 137.00 m with 6.5 t  
 Finished Drilling: 27-Feb-2024  
 Total Depth: 137.00 m  
 Rig Released: 29-Feb-2024  
 Status: Abandoned Junked (ABD J)

Lic. No.: 12072 Tundra Daly Sinclair HZNTL B1-27-9-29 (WPM)  
 UWI: 104.01-27-009-29W1.00  
 Spud Date: 24-Feb-2024  
 K.B. Elevation: 535.57 m  
 Surface Casing: 244.50 mm @ 142.00 m with 7.0 t  
 Finished Drilling: 27-Feb-2024  
 Total Depth: 2337.00 m  
 Production Casing: 139.70 mm @ 2337.00 m with 37.0 t  
 Rig Released: 28-Feb-2024  
 Status: Waiting On Service Rig (WOSR)  
 Waiting On Service Rig: 28-Feb-2024

Lic. No.: 12075 Tundra Daly Sinclair HZNTL B9-1-10-29 (WPM)  
 UWI: 103.09-01-010-29W1.00  
 Spud Date: 29-Feb-2024  
 K.B. Elevation: 525.49 m  
 Surface Casing: 244.50 mm @ 136.00 m with 8.0 t  
 Finished Drilling: 03-Mar-2024  
 Total Depth: 2322.00 m  
 Status: Running Casing (CSG)  
 Running Casing: 04-Mar-2024

Lic. No.: 12076 Tundra Daly Sinclair HZNTL D12-18-8-28 (WPM)  
 UWI: 105.12-18-008-28W1.00  
 Status: Completing (COMP)  
 Completing: 17-Feb-2024

Lic. No.: 12078 Virден Roselea Unit No. 3 HZNTL 5-10-10-26 (WPM)  
 UWI: 102.05-10-010-26W1.00  
 Status: Completing (COMP)  
 Completing: 29-Feb-2024

Lic. No.: 12079 Virден Roselea Unit No. 3 HZNTL A12-10-10-26 (WPM)  
 UWI: 103.12-10-010-26W1.00  
 Status: Completing (COMP)  
 Completing: 26-Feb-2024

Lic. No.: 12080 Ewart Unit No. 15 HZNTL C9-33-8-28 (WPM)  
 UWI: 104.09-33-008-28W1.00  
 Status: Completing (COMP)  
 Completing: 14-Feb-2024

Lic. No.: 12082      Tundra Waskada HZNTL 14-14-2-25 (WPM)  
 UWI: 102.14-14-002-25W1.00  
 Status: Completing (COMP)  
 Completing: 23-Feb-2024

Lic. No.: 12084      Tundra Daly Sinclair HZNTL A14-15-10-29 (WPM)  
 UWI: 102.14-15-010-29W1.00  
 Status: Completing (COMP)  
 Completing: 22-Feb-2024

Lic. No.: 12086      Shiffoil Pierson HZNTL A10-32-1-28 (WPM)  
 UWI: 102.10-32-001-28W1.00  
 Spud Date: 27-Feb-2024  
 K.B. Elevation: 464.00 m  
 Surface Casing: 244.50 mm @ 155.00 m with 15.5 t  
 Intermediate Casing: 139.70 mm @ 1107.00 m with 48.5 t  
 Finished Drilling: 02-Mar-2024  
 Total Depth: 1703.00 m  
 Rig Released: 03-Mar-2024  
 Status: Waiting On Service Rig (WOSR)  
 Waiting On Service Rig: 03-Mar-2024

Lic. No.: 12087      Corex Daly Sinclair HZNTL D1-8-9-28 (WPM)  
 UWI: 105.01-08-009-28W1.00  
 Status: Completing (COMP)  
 Completing: 16-Feb-2024

Lic. No.: 12089      Tundra et al Daly Sinclair Prov. HZNTL B9-20-8-28 (WPM)  
 UWI: 104.09-20-008-28W1.00  
 Status: Completing (COMP)  
 Completing: 19-Feb-2024

Lic. No.: 12091      Tundra Daly Sinclair HZNTL A1-28-10-28 (WPM)  
 UWI: 102.01-28-010-28W1.00  
 Status: Completing (COMP)  
 Completing: 26-Feb-2024

Lic. No.: 12098      Tundra Daly Sinclair HZNTL C4-19-10-28 (WPM)  
 UWI: 104.04-19-010-28W1.00 - Leg #1  
 Spud Date: 29-Feb-2024  
 K.B. Elevation: 519.93 m  
 Surface Casing: 244.50 mm @ 141.00 m with 6.5 t  
 Finished Drilling: 02-Mar-2024  
 Total Depth: 2259.00 m  
 Production Casing: 139.70 mm @ 2259.00 m with 36.0 t  
 Status: Waiting On Orders (WOO)  
 Waiting On Orders: 04-Mar-2024

Lic. No.: 12100      Corex Daly Sinclair Prov. SWD A2-11-10-28 (WPM)  
 UWI: 102.02-11-010-28W1.00  
 Status: Moving In Rotary Tools (MIRT)  
 Moving In Rotary Tools: 04-Mar-2024

Lic. No.: 12102      Tundra South Reston Prov. HZNTL B8-14-6-27 (WPM)  
 UWI: 102.03-13-006-27W1.00  
 Spud Date: 29-Feb-2024  
 K.B. Elevation: 443.04 m  
 Status: Drilling Ahead (DR)  
 Drilling Ahead: 04-Mar-2024

Lic. No.: 12108      Goodlands Unit No. 3 Prov. HZNTL B3-16-1-24 (WPM)  
 UWI: 103.03-16-001-24W1.00  
 Licence Issued: 01-Mar-2024  
 Licensee: Tundra Oil & Gas Limited  
 Mineral Rights: Tundra Oil & Gas Limited  
 Contractor: Ensign Drilling Inc. - Rig# 10  
 Surface Location: 1D-18-1-24  
 Co-ords: 225.00 m N of S of Sec 18  
           60.00 m W of E of Sec 18  
 Grd Elev: 476.10 m  
 Proj. TD: 3217.40 m (Triassic)  
 Field: Waskada  
 Classification: Non Confidential Development  
 Status: Location(LOC)

Lic. No.: 12109      Tundra Daly Sinclair HZNTL D4-19-10-28 (WPM)  
 UWI: 105.04-19-010-28W1.00  
 Licence Issued: 04-Mar-2024  
 Licensee: Tundra  
 Mineral Rights: Tundra  
 Contractor: Ensign - Trinidad Drilling Inc. - Rig# 9  
 Surface Location: 4C-20-10-28  
 Co-ords: 283.94 m N of S of Sec 20  
           55.00 m E of W of Sec 20  
 Grd Elev: 516.15 m  
 Proj. TD: 2234.66 m (Mississippian)  
 Field: Daly Sinclair  
 Classification: Non Confidential Development  
 Status: Location(LOC)

Lic. No.: 12110      Daly Unit No. 4 HZNTL A1-2-10-28 (WPM)  
 UWI: 103.01-02-010-28W1.00  
 Licence Issued: 04-Mar-2024  
 Licensee: Tundra  
 Mineral Rights: Tundra  
 Contractor: Ensign Drilling Inc. - Rig# 10  
 Surface Location: 1A-35-9-28  
 Co-ords: 51.61 m N of S of Sec 35  
           125.67 m W of E of Sec 35  
 Grd Elev: 492.69 m  
 Proj. TD: 2370.97 m (Mississippian)  
 Field: Daly Sinclair  
 Classification: Non Confidential Development  
 Status: Location(LOC)

Lic. No.: 12111

Tundra Daly Sinclair Prov. HZNTL A16-18-10-27 (WPM)  
UWI:102.16-18-010-27W1.00  
Licence Issued: 04-Mar-2024  
Licensee: Tundra  
Mineral Rights: Tundra  
Contractor: Ensign - Trinidad Drilling Inc. - Rig# 9  
Surface Location: 16C-7-10-27  
Co-ords: 60.00 m S of N of Sec 7  
224.92 m W of E of Sec 7  
Grd Elev: 489.68 m  
Proj. TD: 2240.77 m (Mississippian)  
Field: Daly Sinclair  
Classification: Non Confidential Development  
Status: Location(LOC)