



**Economic Development, Investment, Trade & Natural Resources**

Petroleum Branch

360-1395 Ellice Ave, Winnipeg, MB R3G 3P2

T 204-945-6577 F 204-945-0586

[www.manitoba.ca](http://www.manitoba.ca)

## WEEKLY WELL ACTIVITY REPORT

### PETROLEUM INDUSTRY ACTIVITY REPORT

(January 1/24 -- March 18/24 )

<b><u>DRILLING ACTIVITY</u></b>	<b>To Mar 18/24</b>	<b>To Mar 20/23</b>	<b>2023 Total</b>
Drilling Licences Issued	28	37	186
Licences Cancelled	5	2	9
Vertical Wells Drilled	0	0	3
Horizontal Wells Drilled	47	54	159
Stratigraphic Test Holes Drilled	0	1	1
Wells Drilled - Total	47	55	163
No. of Metres Drilled	109522	122398	360387
Wells Re-entered	1	0	0
Wells Being Drilled	0	0	0
No. of Active Rigs	0	0	0
Wells Licenced but Not Spudded	43	29	61
Wells Completed as Potential Oil Wells	46	54	160
Wells Abandoned Dry	1	1	3
Wells Drilled but Not Completed	0	0	0
Other Completions	0	0	0
New Wells on Production	0	0	0
<b><u>GEOPHYSICAL ACTIVITY</u></b>			
Geophysical Programs Licenced	0	0	0
Licences Cancelled	0	0	0
Kilometers Licenced	0.00	0.00	0.00
Kilometers Run	0.00	0.00	0.00
	<b>2024</b>	<b>2023</b>	
<b><u>OIL PRICES (Average)</u></b>	\$/M3   \$/BBL	\$/M3   \$/BBL	
Month of January	535.7   85.11	615.5   97.81	
Month of February	564.1   89.64	590.4   93.81	
<b><u>OIL PRODUCTION (M3)</u></b>	2024	2023	
Month of February	175,996.6	180,652.7	

## WEEKLY WELL ACTIVITY REPORT

**18 March 2024**

Lic. No.: 9594	10101906 St. Lazare HZNTL 15-17-16-29 (WPM) UWI: 100.02-17-016-29W1.02 Status: Completing (COMP) Completing: 05-Oct-2014
Lic. No.: 12070	Tundra Pierson Prov. HZNTL A15-26-2-29 (WPM) UWI: 102.15-26-002-29W1.00 Spud Date: 10-Mar-2024 K.B. Elevation: 469.57 m Surface Casing: 219.10 mm @ 143.00 m with 6.0 t Finished Drilling: 13-Mar-2024 Total Depth: 2614.00 m Production Casing: 139.70 mm @ 2614.00 m with 35.0 t Rig Released: 14-Mar-2024 Status: Waiting On Service Rig (WOSR) Waiting On Service Rig: 14-Mar-2024
Lic. No.: 12071	Tundra Pierson Prov. HZNTL 16-26-2-29 (WPM) UWI: 100.16-26-002-29W1.00 Spud Date: 14-Mar-2024 K.B. Elevation: 469.57 m Surface Casing: 219.10 mm @ 143.00 m with 6.0 t Finished Drilling: 17-Mar-2024 Total Depth: 2547.00 m Production Casing: 139.70 mm @ 2547.00 m with 34.0 t Rig Released: 18-Mar-2024 Status: Waiting On Service Rig (WOSR) Waiting On Service Rig: 18-Mar-2024
Lic. No.: 12106	Daly Unit No. 4 HZNTL B2-2-10-28 (WPM) UWI: 104.02-02-010-28W1.00 Spud Date: 10-Mar-2024 K.B. Elevation: 505.47 m Surface Casing: 244.50 mm @ 139.00 m with 7.0 t Intermediate Casing: 177.80 mm @ 844.00 m with 15.0 t Finished Drilling: 13-Mar-2024 Total Depth: 1952.00 m Rig Released: 14-Mar-2024 Status: Waiting On Service Rig (WOSR) Waiting On Service Rig: 14-Mar-2024