



Economic Development, Investment, Trade & Natural Resources

Petroleum Branch

360-1395 Ellice Ave, Winnipeg, MB R3G 3P2

T 204-945-6577 F 204-945-0586

www.manitoba.ca

WEEKLY WELL ACTIVITY REPORT

PETROLEUM INDUSTRY ACTIVITY REPORT

(January 1/24 -- October 07/24)

<u>DRILLING ACTIVITY</u>	To Oct 07/24	To Oct 09/23	2023 Total
Drilling Licences Issued	139	135	186
Licences Cancelled	12	7	9
Vertical Wells Drilled	2	2	3
Horizontal Wells Drilled	135	118	159
Stratigraphic Test Holes Drilled	0	1	1
Wells Drilled - Total	137	121	163
No. of Metres Drilled	331991	263291	360387
Wells Re-entered	1	0	0
Wells Being Drilled	3	1	0
No. of Active Rigs	4	2	0
Wells Licenced but Not Spudded	57	55	61
Wells Completed as Potential Oil Wells	136	118	160
Wells Abandoned Dry	2	3	3
Wells Drilled but Not Completed	0	0	0
Other Completions	0	0	0
New Wells on Production	0	0	0

GEOPHYSICAL ACTIVITY

Geophysical Programs Licenced	2	0	0
Licences Cancelled	0	0	0
Kilometers Licenced	50.31	0.00	0.00
Kilometers Run	0.00	0.00	0.00

2024

2023

OIL PRICES (Average)

\$/M3 | \$/BBL

\$/M3 | \$/BBL

Month of August	\$602.96	\$95.81	\$691.90	\$109.94
Month of Septmeber	\$552.75	\$87.83	\$746.94	\$118.69

OIL PRODUCTION (M3)

2024

2023

Month of September	195,149.6	182,698.1
--------------------	-----------	-----------

WEEKLY WELL ACTIVITY REPORT

07 October 2024

Lic. No.: 12139	<p>Waskada Unit No. 4 HZNTL B3-24-1-26 (WPM) UWI: 104.03-24-001-26W1.00 - Leg #1 Surface Casing: 219.00 mm @ 140.00 m with 7.0 t Status: Drilling Ahead (DR) Drilling Ahead: 07-Oct-2024</p>
Lic. No.: 12177	<p>East Manson Unit No. 7 HZNTL 9-35-12-28 (WPM) UWI: 100.09-35-012-28W1.00 - Leg #1 Spud Date: 30-Sep-2024 K.B. Elevation: 499.43 m Finished Drilling: 04-Oct-2024 Total Depth: 2280 m Surface Casing: 244.50 mm @ 144.00 m with 7.0 t Intermediate Casing: 177.80 mm @ 823.00 m with 17.0 t Status: Waiting On Service Rig (WOSR) Waiting On Service Rig: 05-Oct-2024 Status: Completing (COMP) Completing: 08-Oct-2024</p>
Lic. No.: 12189	<p>Corex Daly Sinclair HZNTL 16-08-10-27 (WPM) UWI: 100.16-08-010-27W1.00 - Leg #1 Surface Casing: 244.50 mm @ 150.00 m with 11.0 t Production Casing: 139.70 mm @ 2261.00 m with 43.5 t Finished Drilling: 07-Oct-2024 Total Depth: 1777.50 m Rig Released: 02-Oct-2024 Status: Waiting On Service Rig (WOSR) Waiting On Service Rig: 04-Oct-2024</p>
Lic. No.: 12203	<p>Corex Daly Sinclair Prov. HZNTL 1-20-10-27 (WPM) UWI: 100.01-20-010-27W1.00 - Leg #1 Spud Date: 04-Oct-2024 K.B. Elevation: 492.03 m Surface Casing: 244.50 mm @ 150.00 m with 11.0 t Status: Drilling Ahead (DR) Drilling Ahead: 07-Oct-2024</p>

Lic. No.: 12205	<p>Cromer Unit No. 3 HZNTL 04-14-09-28 (WPM) UWI: 100.04-14-009-28W1.00 - Leg #1 Surface Casing: 244.50 mm @ 145.00 m with 7.6 t Production Casing: 139.70 mm @ 2457.00 m with 36.2 t Finished Drilling: 02-Oct-2024 Total Depth: 2457.00 m Rig Released: 03-Oct-2024 Status: Waiting On Service Rig (WOSR) Waiting On Service Rig: 03-Oct-2024</p>
Lic. No.: 12207	<p>Deloraine HZNTL 12-32-02-23 (WPM) UWI: 103.12-32-002-23W1.00 - Leg #1 Surface Casing: 244.50 mm @ 146.00 m with 8.0 t Intermediate Casing: 139.70 mm @ 975.00 m with 17.5 t Finished Drilling: 02-Oct-2024 Total Depth: 1457.00 m Rig Released: 05-Oct-2024 Status: Waiting On Service Rig (WOSR) Waiting On Service Rig: 05-Oct-2024</p>
Lic. No.: 12215	<p>Sinclair Unit No. 19 HZNTL 13-23-08-29 (WPM) UWI: 100.13-23-008-29W1.00 - Leg #1 Spud Date: 03-Oct-2024 K.B. Elevation: 519.24 m Surface Casing: 244.50 mm @ 135.00 m with 10.8 t Production Casing: 139.70 mm @ 2493.00 m with 38.56 t Finished Drilling: 06-Oct-2024 Total Depth: 2493.00 m Rig Released: 07-Oct-2024 Status: Waiting On Service Rig (WOSR) Waiting On Service Rig: 07-Oct-2024</p>