



Economic Development, Investment, Trade & Natural Resources

Petroleum Branch

360-1395 Ellice Ave, Winnipeg, MB R3G 3P2

T 204-945-6577 F 204-945-0586

www.manitoba.ca

WEEKLY WELL ACTIVITY REPORT

PETROLEUM INDUSTRY ACTIVITY REPORT

(January 1/25 -- January 27/25)

<u>DRILLING ACTIVITY</u>	To Jan 27/25	To Jan 29/24	2024 Total
Drilling Licences Issued	4	11	195
Licences Cancelled	2	4	13
Vertical Wells Drilled	0	0	3
Horizontal Wells Drilled	14	16	194
Stratigraphic Test Holes Drilled	0	0	0
Wells Drilled - Total	14	16	197
No. of Metres Drilled	31517	37599	471579
Wells Re-entered	0	1	1
Wells Being Drilled	2	2	0
No. of Active Rigs	4	4	0
Wells Licenced but Not Spudded	39	53	54
Wells Completed as Potential Oil Wells	14	16	195
Wells Abandoned Dry	0	0	2
Wells Drilled but Not Completed	0	0	0
Other Completions	0	0	1
New Wells on Production		0	0

GEOPHYSICAL ACTIVITY

Geophysical Programs Licenced	0	0	2
Licences Cancelled	0	0	0
Kilometers Licenced	0.00	0.00	50.31
Kilometers Run	0.00	0.00	50.31

2024

2023

OIL PRICES (Average)

\$/M3 | \$/BBL

\$/M3 | \$/BBL

Month of November	\$588.81	\$93.56	\$586.54	\$93.20
Month of December	\$579.60	\$92.10	\$500.81	\$79.58

OIL PRODUCTION (M3)

2024

2023

Month of December	209428.5	M3	194636.1	M3
-------------------	----------	----	----------	----

WEEKLY WELL ACTIVITY REPORT

27 January 2025

Lic. No.: 12192	Corex Virden HZNTL 8-3-11-26 (WPM) UWI: 102.08-03-011-26W1.00 - Leg #1 Rig Released: 20-Jan-2025 Surface Casing: 244.50 mm @ 150.00 m with 10.5 t Intermediate Casing: 177.80 mm @ 824.00 m with 16.5 t Status: Waiting On Service Rig (WOSR) Waiting On Service Rig: 21-Jan-2025
Lic. No.: 12251	Tundra Pierson Prov. HZNTL 6-11-2-28 (WPM) UWI: 100.06-11-002-28W1.00 - Leg #1 Status: Completing (COMP) Completing: 21-Jan-2025
Lic. No.: 12254	Cromer Unit No. 4 HZNTL B5-24-9-28 (WPM) UWI: 103.05-24-009-28W1.00 - Leg #1 Spud Date: 21-Jan-2025 K.B. Elevation: 488.10 m Surface Casing: 244.50 mm @ 150.00 m with 10.5 t Status: Running Casing (CSG) Running Casing: 27-Jan-2025
Lic. No.: 12256	Tundra Daly Sinclair HZNTL B8-25-9-28 (WPM) UWI: 103.08-25-009-28W1.00 - Leg #1 Status: Completing (COMP) Completing: 21-Jan-2025
Lic. No.: 12258	Tundra Daly Sinclair HZNTL C16-36-9-28 (WPM) UWI: 105.16-36-009-28W1.00 - Leg #1 Status: Completing (COMP) Completing: 22-Jan-2025
Lic. No.: 12259	Tundra Daly Sinclair HZNTL D16-36-9-28 (WPM) UWI: 106.16-36-009-28W1.00 - Leg #1 Rig Released: 21-Jan-2025 Surface Casing: 244.50 mm @ 150.00 m with 7.0 t Production Casing: 139.70 mm @ 2204.00 m with 39.0 t Status: Waiting On Service Rig (WOSR) Waiting On Service Rig: 21-Jan-2025

Lic. No.: 12264	Tundra Daly Sinclair HZNTL B16-10-10-29 (WPM) UWI: 104.16-10-010-29W1.00 - Leg #1 Finished Drilling: 23-Jan-2025 Total Depth: 2346.00 m Rig Released: 24-Jan-2025 Surface Casing: 244.50 mm @ 147.00 m with 7.0 t Production Casing: 139.70 mm @ 2346.00 m with 27.0 t Status: Waiting On Service Rig (WOSR) Waiting On Service Rig: 24-Jan-2025
Lic. No.: 12265	Tundra Daly Sinclair Prov. HZNTL A9-5-10-29 (WPM) UWI: 102.09-05-010-29W1.00 - Leg #1 Spud Date: 24-Jan-2025 K.B. Elevation: 544.15 m Surface Casing: 244.50 mm @ 137.00 m with 7.0 t Status: Drilling Ahead (DR) Drilling Ahead: 27-Jan-2025
Lic. No.: 12271	Tundra et al Daly Sinclair HZNTL A12-2-10-29 (WPM) UWI: 103.12-02-010-29W1.00 - Leg #1 Spud Date: 21-Jan-2025 K.B. Elevation: 525.58 m Finished Drilling: 24-Jan-2025 Total Depth: 2144.00 m Rig Released: 25-Jan-2025 Surface Casing: 244.50 mm @ 141.00 m with 7.0 t Production Casing: 139.70mm @ 2144 m with 37 t Status: Waiting On Service Rig (WOSR) Waiting On Service Rig: 25-Jan-2025
Lic. No.: 12272	Tundra et al Daly Sinclair HZNTL B12-2-10-29 (WPM) UWI: 104.12-02-010-29W1.00 - Leg #1 Spud Date: 26-Jan-2025 K.B. Elevation: 525.81 m Surface Casing: 244.50 mm @ 144.00 m with 7.0 t Status: Drilling Ahead (DR) Drilling Ahead: 27-Jan-2025
Lic. No.: 12280	Tundra Pierson HZNTL 13-2-3-29 (WPM) UWI: 103.13-02-003-29W1.00 - Leg #1 Finished Drilling: 20-Jan-2025 Total Depth: 3084.00 m Rig Released: 20-Jan-2025 Surface Casing: 244.50 mm @ 148.00 m with 8.5 t Intermediate Casing: 177.80 mm @ 1121.00 m with 15.0 t Status: Waiting On Service Rig (WOSR) Waiting On Service Rig: 21-Jan-2025

Lic. No.: 12283

Ewart Unit No. 17 Prov. HZNTL A1-16-7-28 (WPM)
UWI:102.01-16-007-28W1.00

Ewart Unit No. 17 Prov. HZNTL A01-16-07-28 (WPM)
Licence Issued: 21-Jan-2025
Licensee: Tundra Oil & Gas Limited
Mineral Rights: Tundra Oil & Gas Limited
Contractor: Ensign - Trinidad Drilling Inc. - Rig# 9
Surface Location: 4B-16-7-28
Co-ords: 111.15 m N of S of Sec 16
60.00 m E of W of Sec 16
Grd Elev: 487.10 m
Proj. TD: 2362.60 m (Mississippian)
Field: Daly Sinclair
Classification: Non Confidential Development
Status: Location(LOC)

Lic. No.: 12284

Ewart Unit No. 17 Prov. HZNTL B1-16-7-28 (WPM)
UWI:103.01-16-007-28W1.00

Ewart Unit No. 17 Prov. HZNTL B01-16-07-28 (WPM)
Licence Issued: 21-Jan-2025
Licensee: Tundra Oil & Gas Limited
Mineral Rights: Tundra Oil & Gas Limited
Contractor: Ensign - Trinidad Drilling Inc. - Rig# 9
Surface Location: 4B-16-7-28
Co-ords: 151.16 m N of S of Sec 16
68.50 m E of W of Sec 16
Grd Elev: 487.56 m
Proj. TD: 2392.90 m (Devonian)
Field: Daly Sinclair
Classification: Non Confidential Development
Status: Location(LOC)