
Summary of Winnipeg's Plan to Improve Wastewater Treatment

Summary of Plan

Outline

- Plan to Improve
- Major Considerations
- Plan Elements
- Financial Considerations
- Options and Implementation



Summary of Plan



Plan to Improve

- **City has presented plans on:**
 - 1. Effluent Limits for the Water Pollution Control Centres**
 - 2. Effluent Ammonia Reduction**
 - 3. Combined Sewer Overflow Control**
 - 4. Nutrients in Effluent Discharges**
 - 5. Wastewater System Reliability**

Summary of Plan

Major considerations

- Address the issues of disinfection, CSOs, Ammonia, nutrients, effluent limits, reliability.
- Provide a scientific basis for action.
- Provide a schedule of implementation.
- Provide for the operation, maintenance and eventual replacement of assets.
- Provide the required financial resources to carry out the plan.



Summary of Plan

Plan Elements:

- **Disinfection and ammonia reduction (concentrate) are priorities.**
- **Disinfection at the WEWPCC can be deferred indefinitely.**
- **Long-term CSO control strategy to achieve a target of 4 overflows.**
- **Allows for a new biosolids management system.**
- **40 to 45 year program must be flexible to deal with major uncertainties with future program.**
- **Allows for long-term nutrient control**
- **Additional research, studies, monitoring, dialogue with the Regulator, and public consultation to be conducted in next 10 years to better assess needs, timing, and costs of future actions.**

Summary of Plan

Plan Elements:

Component	Capital \$ (Million)	Year Started	Year Completed
NEWPCC Disinfection	\$ 15	2003	2004
Centrate Ammonia Treatment at NEWPCC	\$ 10	2003	2004
CSO Control Program			
(Stage Ia) - SCADA, Demo, Weirs	\$ 14	2003	2005
(Stage Ib) - Integrate with BFR	\$ 26	2005	2043
(Stage II) - In line storage	\$ 50	2028	2033
(Stage III) - Additional storage	\$ 181	2033	2050
WEWPCC Disinfection	\$ 3	2050	2051
Effluent Nutrient Control			
NEWPCC	\$ 127	2019	2022
SEWPCC	\$ 47	2022	2025
WEWPCC	\$ 7	2025	2026
Sub-Total	\$480		
Biosolids Program			
(Stage I) - Pelletization and Storage	\$ 30	2007	2010
(Stage II) - Thermophilic conversion	\$ 20	2012	2014
TOTAL	\$530		

- Approximately **\$75 Million** to be supported by EPR in next 10 years

Summary of Plan

Financial Considerations

- Capital funding from EPR, \$7 million/year for first 10 years
- Preserves “pay-as-you-go” as much as possible for first 10 years
- Wastewater improvements will not delay water treatment plant
- Increase to the EPR will be necessary after ten years
- Need to add inflation to meet timeframes

Annual EPR (Millions)	Timeframe (Years)
\$7.0	2003 to 2012
\$14.0	2013 to 2022
\$21.0	2023 to 2032

Summary of Plan

Options and Implementation

- A commitment to a higher (or lower) degree of control for:
 - ◆ Ammonia
 - ◆ CSOs
 - ◆ Nutrients
- Make improvements at a faster (or slower) rate
 - ◆ Increase EPR sooner to \$14 or \$21 Million per year

